

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 25/Jul/2016 to 31/Jul/2016

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
25/07/2016	11 Hrs	3225	1116	430	4771	6351	245	3339	93	-1378	13421	0	13421	1112	501	16412	16412	49.97
26/07/2016	12 Hrs	3144	1372	427	4943	5953	90	3336	106	-1217	13211	0	13211	1216	508	16152	16152	49.92
27/07/2016	12 Hrs	3230	370	432	4032	6155	394	3839	118	-1116	13422	0	13422	1280	509	16327	16327	49.99
28/07/2016	11 Hrs	3191	512	411	4114	6023	298	3876	74	-1184	13201	0	13201	1204	510	16099	16099	49.99
29/07/2016	11 Hrs	3264	354	377	3995	6152	617	3103	97	-1277	12687	0	12687	1071	402	15437	15437	50.02
30/07/2016	11 Hrs	2939	571	350	3860	5832	524	3860	84	-1200	12960	28	12988	989	510	15659	15687	50.00
31/07/2016	9 Hrs	2546	275	353	3174	5310	1473	3342	56	-719	12636	0	12636	773	402	14530	14530	49.99
Maximum		3264	1372	432	4943	6351	1473	3876	118	-719	13422	28	13422	1280	510	16412	16412	50.02
Minimum		2546	275	350	3174	5310	90	3103	56	-1378	12636	0	12636	773	402	14530	14530	49.92
Average		3077	653	397	4127	5968	520	3528	90	-1156	13077	4	13081	1092	477	15802	15806	49.98

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
25/07/2016	13 Hrs	3240	1129	412	4781	6172	170	3341	99	-1331	13232	0	13232	1115	510	16188	16188	49.92
26/07/2016	16 Hrs	3247	103	392	3742	6019	614	3463	71	-1089	12820	0	12820	1126	498	15533	15533	50.01
27/07/2016	13 Hrs	3204	52	433	3689	5639	475	3832	116	-1087	12664	0	12664	1264	511	15526	15526	49.97
28/07/2016	13 Hrs	3074	63	424	3561	5947	401	3886	91	-1309	12577	0	12577	1162	424	15472	15472	49.98
29/07/2016	13 Hrs	3250	232	396	3878	5649	482	3171	117	-1406	11891	0	11891	1055	403	14755	14755	49.99
30/07/2016	13 Hrs	2899	165	338	3402	6194	515	3833	83	-1357	12670	0	12670	950	418	15395	15395	50.00
31/07/2016	13 Hrs	2169	423	317	2909	4952	1402	3116	94	-825	11648	0	11648	971	402	13846	13846	50.00
Maximum		3250	1129	433	4781	6194	1402	3886	117	-825	13232	0	13232	1264	511	16188	16188	50.01
Minimum		2169	52	317	2909	4952	170	3116	71	-1406	11648	0	11648	950	402	13846	13846	49.92
Average		3012	310	387	3709	5796	580	3520	96	-1201	12500	0	12500	1092	452	15245	15245	49.98

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
25/07/2016	20 Hrs	3173	1455	426	5054	5531	564	3318	0	-1070	13398	62	13460	1127	511	16106	16168	49.84
26/07/2016	21 Hrs	3174	838	415	4427	5663	492	3950	0	-850	13682	0	13682	1163	511	16206	16206	49.95
27/07/2016	20 Hrs	3199	723	393	4315	6113	539	3858	0	-995	13830	0	13830	1129	509	16463	16463	49.97
28/07/2016	20 Hrs	3040	870	382	4292	5909	515	3855	0	-913	13658	0	13658	1203	507	16281	16281	49.96
29/07/2016	20 Hrs	3419	398	353	4170	5805	1030	3530	0	-1274	13261	0	13261	955	402	15892	15892	49.97
30/07/2016	20 Hrs	2899	644	321	3864	5537	1472	3620	0	-1163	13330	0	13330	982	402	15877	15877	49.96
31/07/2016	20 Hrs	2550	577	328	3455	4741	1860	3191	0	-703	12544	0	12544	1068	402	14717	14717	49.93
Maximum		3419	1455	426	5054	6113	1860	3950	0	-703	13830	62	13830	1203	511	16463	16463	49.97
Minimum		2550	398	321	3455	4741	492	3191	0	-1274	12544	0	12544	955	402	14717	14717	49.84
Average		3065	786	374	4225	5614	925	3618	0	-995	13386	9	13395	1090	463	15935	15943	49.94

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
25/07/2016	4 Hrs	3034	59	432	3525	4922	436	3097	0	-721	11259	0	11259	516	403	12899	12899	49.97
26/07/2016	4 Hrs	3293	58	431	3782	5330	265	3245	0	-616	12006	0	12006	653	420	13695	13695	49.98
27/07/2016	4 Hrs	2856	46	435	3337	4871	368	3483	0	-561	11498	0	11498	660	401	13120	13120	49.99
28/07/2016	3 Hrs	3152	63	399	3614	4346	246	3818	0	-576	11448	0	11448	659	402	13085	13085	49.97
29/07/2016	4 Hrs	3158	43	389	3590	4027	1150	3029	0	-527	11269	0	11269	637	403	12836	12836	50.07
30/07/2016	4 Hrs	2612	55	359	3026	4529	814	3250	0	-554	11065	0	11065	620	403	12642	12642	49.97
31/07/2016	4 Hrs	2671	59	311	3041	4236	1242	3198	0	-587	11130	0	11130	622	403	12742	12742	49.98
Maximum		3293	63	435	3782	5330	1242	3818	0	-527	12006	0	12006	660	420	13695	13695	50.07
Minimum		2612	43	311	3026	4027	246	3029	0	-721	11065	0	11065	516	401	12642	12642	49.97
Average		2968	55	394	3416	4609	646	3303	0	-592	11382	0	11382	624	405	13003	13003	49.99

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
25/07/2016	75.747	18.484	9.961	104.192	0.241	129.552	124.351	9.971	79.286	0.800	23.722	11.703	-22.740	301.061	58.165	359.226
26/07/2016	76.764	12.012	9.971	98.747	0.075	133.674	130.238	8.790	83.890	0.650	25.117	11.798	-20.320	305.431	57.235	362.666
27/07/2016	75.039	7.560	9.955	92.554	0.173	131.649	130.683	9.408	90.757	0.902	24.774	11.299	-20.246	305.024	56.319	361.343
28/07/2016	74.258	5.369	9.792	89.419	0.271	128.884	132.377	8.737	91.987	0.756	24.749	10.716	-20.479	299.304	55.944	355.248
29/07/2016	76.885	3.513	9.135	89.533	0.317	123.715	125.164	21.353	78.098	0.857	21.811	9.654	-23.742	289.814	55.210	345.024
30/07/2016	67.460	4.779	8.211	80.450	0.256	127.414	127.223	21.392	86.664	0.800	20.360	10.267	-22.888	293.832	53.515	347.347
31/07/2016	60.787	4.552	7.764	73.103	0.074	109.346	111.576	36.888	76.508	0.855	20.354	9.650	-16.998	279.702	47.002	326.704
Maximum	76.885	18.484	9.971	104.192	0.317	133.674	132.377	76.885	91.987	0.902	25.117	11.798	-16.998	305.431	58.165	362.666
Minimum	60.787	3.513	7.764	73.103	0.074	109.346	111.576	60.787	76.508	0.650	20.354	9.650	-23.742	279.702	47.002	326.704
Average	72.420	8.038	9.256	89.714	0.201	126.319	125.945	72.420	83.884	0.803	22.984	10.727	-21.059	296.310	54.770	351.080

Details of Koyna Water Consumption (in TMC)

Date	For the Day	For the Month	Balance
25/07/2016	0.359	2.884	63.072
26/07/2016	0.228	3.112	62.844
27/07/2016	0.132	3.244	62.712
28/07/2016	0.098	3.342	62.614
29/07/2016	0.043	3.385	62.571
30/07/2016	0.064	3.449	62.507
31/07/2016	0.048	3.497	62.459

State Load Despatch Center, Airoli (MSETCL)
Central Sector Share/Drawal from 25/Jul/2016 to 31/Jul/2016

Date	DAY	Central Sector Share		Total Interstate Bilateral Purchase		Total Share		Total Drawal		Overdrawal(+) / UnderDrawal(-)	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
25/07/2016	MONDAY	93.480	5150	30.871	1286	124.351	5181	129.552	5398	5.201	217
26/07/2016	TUESDAY	99.128	5395	31.110	1296	130.238	5427	133.674	5570	3.436	143
27/07/2016	WEDNESDA	99.149	5414	31.534	1314	130.683	5445	131.649	5485	0.966	40
28/07/2016	THURSDAY	103.753	5487	28.624	1193	132.377	5516	128.884	5370	-3.493	-146
29/07/2016	FRIDAY	95.369	5185	29.795	1241	125.164	5215	123.715	5155	-1.449	-60
30/07/2016	SATURDAY	98.995	5273	28.228	1176	127.223	5301	127.414	5309	0.191	8
31/07/2016	SUNDAY	87.639	4625	23.937	997	111.576	4649	109.346	4556	-2.230	-93
Total		677.513		204.099		881.612		884.234		2.622	

GENERATING UNITS OUTAGES FOR THE WEEK FROM 25/07/2016 TO 31/07/2016							
Generator	Generating Unit	Capacity	Tripped Date	Tripped Time	Synch. Date	Synch Time	Reason
PLANNED OUTAGES							
IPP	Tata Trombay 6	500MW	15/Jul/2015	17.08		Continued.	Economic shutdown(Converted to AOH for 30 Days from 00.00Hrs 06-03-2016)
MSPGCL	Koyna Unit 10	80MW	29/Dec/2015	08:00		Continued.	Annual Overhaul
MSPGCL	Nasik Unit 4	210MW	19/Jun/2016	00.20	02/Aug/2016	10:20	C.O.H from 19/06/2016 to 27/06/2016 and converted to zero schedule from 00.00hrs of 28/06/2016
IPP	JSW (J) U3	300MW	21/Jun/2016	18.15	29/Jul/2016	23:47	Capital Overhaul
MSPGCL	Khaparkheda Unit 1	210MW	25/Jun/2016	23.45		Continued.	A.O.H.
MSPGCL	Bhusawal Unit 4	500MW	01/Jul/2016	23.55	13/Aug/2016	07.01	A.O.H.(Zero Schedule from 01/07/2016 to 16/07/2016)
IPP	VIPL U-2	300MW	15/Jul/2016	00.16	06/Aug/2016	06.36	Genrator Inspection.
FORCED OUTAGES							
RGPPL	Dabhol Dabhol 1B	230MW	28/May/2013	22:02		Continued.	Gas Shortage.
RGPPL	Dabhol Dabhol 1X	230MW	27/Jun/2013	21.46		Continued.	Gas Shortage
RGPPL	Dabhol Dabhol 1A	230MW	27/Jun/2013	21.47		Continued.	Gas Shortage
IPP	Dhariwal	300MW	28/May/2014	02.27		Continued.	No schedule
MSPGCL	Koradi Unit 6	210MW	20/Mar/2015	01.02		Continued.	Economic shutdown
MSPGCL	Parli Unit 6	250MW	25/Jun/2015	15.03		Continued.	Water Shortage
MSPGCL	Parli Unit 4	210MW	05/Jul/2015	18.45		Continued.	Water Shortage
MSPGCL	Parli Unit 5	210MW	06/Jul/2015	14.55		Continued.	Water Shortage.
MSPGCL	Parli Unit 7	250MW	08/Jul/2015	12.08		Continued.	Water Shortage
IPP	WPCL U-1	135MW	16/Feb/2016	17.09		Continued.	Change Over , No Schedule
IPP	WPCL U-2	135MW	29/Feb/2016	21.46		Continued.	Change over against Unit III
IPP	RPL(AMT) U-5	270MW	24/May/2016	00.05		Continued.	Zero Shedule By MSEDCL.
MSPGCL	Uran Unit 7	108MW	24/May/2016	17.42		Continued.	Generation Bearing Vibration High.
MSPGCL	Koradi Unit 9	660MW	04/Jun/2016	14.45		Continued.	No concent to operate
MSPGCL	Bhusawal Unit 2	210MW	14/Jun/2016	19.35		Continued.	Boiler Tube Leakage(Converted to Zero Shedule By MSEDCL. from 00.00Hrs dt.19-6-16)
IPP	RPL(AMT) U-2	270MW	18/Jun/2016	06.54		Continued.	Zero Shedule By MSEDCL.
IPP	RPL(AMT) U-3	270MW	29/Jun/2016	03.01		Continued.	Zero Shedule By MSEDCL.
IPP	RPL(AMT) U-4	270MW	30/Jun/2016	10.11		Continued.	Zero Schedule By MSEDCL.
IPP	RPL(AMT) U-1	270MW	01/Jul/2016	18.40		Continued.	Zero Shedule By MSEDCL.
MSPGCL	Koradi Unit 5	200MW	01/Jul/2016	02.23		Continued.	Zero Shedule By MSEDCL.
MSPGCL	Koradi Unit 7	210MW	01/Jul/2016	04.43		Continued.	Zero Shedule By MSEDCL.
MSPGCL	Bhusawal Unit 5	500MW	01/Jul/2016	23.59		Continued.	Zero Shedule By MSEDCL.
MSPGCL	Chandrapur Unit 9	500MW	02/Jul/2016	07.26	03/Aug/2016	20.03	M.S.Temp.Low.
MSPGCL	Khaparkheda Unit 2	210MW	05/Jul/2016	23.46		Continued.	Zero Shedule By MSEDCL.
MSPGCL	Khaparkheda Unit 3	210MW	05/Jul/2016	23.52		Continued.	Zero Shedule By MSEDCL.
MSPGCL	Bhusawal Unit 3	210MW	08/Jul/2016	23.57		Continued.	ID Fan Problem (Converted to Zero schedule by MSEDCL from 11-07-2016)
MSPGCL	Khaparkheda Unit 4	210MW	08/Jul/2016	03.07		Continued.	Zero Shedule By MSEDCL.
IPP	Adani U-4	660MW	13/Jul/2016	02.29			Zero Shedule By MSEDCL.
IPP	Adani U-1	660MW	13/Jul/2016	02.22	26/Jul/2016	15.07	Zero Shedule By MSEDCL.
RGPPL	Dabhol 3B	230MW	18/Jul/2016	12.40		Continued.	Tripped.
IPP	WPCL U-3	135MW	21/Jul/2016	00.02	29/Jul/2016	22.33	Boiler Tube Leakage
Cent_Sect	TARAPUR-3	540MW	22/Jul/2016	20.30	26/Jul/2016	09.11	Reactor PCP mechanical seal damage
RGPPL	Dabhol 2B	230MW	24/Jul/2016	17.13		Continued.	Change Over

LINE OUTAGES FOR THE WEEK FROM 25/07/2016 TO 31/07/2016

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
400 KV	Bhusawal-Aurangabad	02/Jul/2016	16.24	27/Jul/2016	06.31	Over Voltage
400 KV	Dhule Sar'Sarovar I	20/Jul/2016	18.02	25/Jul/2016	10.06	Over Voltage
400 KV	N.Koyna-Karad -Ckt I	22/Jul/2016	09.28	26/Jul/2016	09.35	String replacement(RFC 16.51Hrs)
400 KV	Khadka- Deepnagar Ckt 2	22/Jul/2016	18.59	28/Jul/2016	07.37	Over Voltage
400 KV	Karad Solapur (PG)	23/Jul/2016	10.08	25/Jul/2016	09.09	Attending Hot Spot
400 KV	Karad-Jaigad - I	23/Jul/2016	12.09	25/Jul/2016	08.37	Over Voltage
400 KV	Kolhapur Solapur (PG) II	24/Jul/2016	00.41	25/Jul/2016	09.33	Over Voltage
400 KV	karad -kolhapur-II	24/Jul/2016	23.27	26/Jul/2016	10.15	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	25/Jul/2016	00.45	25/Jul/2016	07.12	Over Voltage
400 KV	Jaigad-New Koyna Ckt-II	25/Jul/2016	09.43	25/Jul/2016	18.20	Routine Maintenance Work
400 KV	Dhule Sar'Sarovar I	25/Jul/2016	10.06	25/Jul/2016	11.26	Over Voltage
400 KV	Lamboti - Solapur (PG)	25/Jul/2016	11.36	25/Jul/2016	17.27	Insulator Replacement Work
400 KV	Kolhapur Solapur (PG) II	25/Jul/2016	13.04	26/Jul/2016	10.53	Over Voltage
400 KV	Chandrapur-II - Nanded	25/Jul/2016	13.25	25/Jul/2016	21.22	Attending Hot Spot
400 KV	Dhule Sar'Sarovar I	25/Jul/2016	16.04	26/Jul/2016	10.21	Over Voltage
400 KV	Karad-Jaigad - I	25/Jul/2016	18.37	27/Jul/2016	08.54	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	25/Jul/2016	20.42	26/Jul/2016	09.06	Over Voltage
400 KV	Dhule Khandwa I	26/Jul/2016	11.17	27/Jul/2016	12.24	Insulator String Decapped,B-Phase To Earth Fault.
400 KV	karad -kolhapur-II	26/Jul/2016	13.13	29/Jul/2016	09.01	Over Voltage
400 KV	Kolhapur Solapur (PG) II	26/Jul/2016	17.46	27/Jul/2016	09.57	Over Voltage
400 KV	Dhule Sar'Sarovar I	26/Jul/2016	22.07	27/Jul/2016	05.06	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	27/Jul/2016	00.27	27/Jul/2016	07.13	Over Voltage
400 KV	Chandrapur2-Parali 2 ckt1	27/Jul/2016	05.47	27/Jul/2016	20.33	Distance Protection
400 KV	Jaigad-New Koyna Ckt-I	27/Jul/2016	09.15	27/Jul/2016	19.33	Routine Maintenance Work
400 KV	Bhusawal-Aurangabad	27/Jul/2016	13.09		Continued.	Over Voltage
400 KV	Dhule Sar'Sarovar I	27/Jul/2016	13.15	28/Jul/2016	05.46	Over Voltage
400 KV	Kolhapur Solapur (PG) II	27/Jul/2016	18.33	28/Jul/2016	07.24	Over Voltage
400 KV	Karad-Jaigad - I	27/Jul/2016	21.07	10/Aug/2016	09.05	Over Voltage
400 KV	Main Bus-I @ Koradi-II	28/Jul/2016	10.10	28/Jul/2016	21.31	Routine Maintenance Work
400 KV	New Koyna - Koyna Stage IV-II	28/Jul/2016	11.17	29/Jul/2016	20.21	PLCC Direct and permissive trials(RFC 19.22Hrs)
400 KV	Kolhapur Solapur (PG) II	28/Jul/2016	21.29	29/Jul/2016	09.34	Over Voltage
400 KV	Khadka- Deepnagar Ckt 1	28/Jul/2016	21.47	29/Jul/2016	07.20	Over Voltage
400 KV	Dhule Sar'Sarovar I	28/Jul/2016	21.52	29/Jul/2016	07.55	Over Voltage
400 KV	Kolhapur Solapur(PG) I	29/Jul/2016	03.01	01/Aug/2016	06.28	Over Voltage
400 KV	Main Bus-II @ Koradi	29/Jul/2016	10.03	29/Jul/2016	19.55	Dropper Connection for Charging Dia 10.
400 KV	Khadka - Bableshtar	29/Jul/2016	17.05	29/Jul/2016	17.18	Shifted on TBC for SF6 Gas Filling Work in Main Breaker.
400 KV	karad -kolhapur-I	29/Jul/2016	21.22	02/Aug/2016	09.25	Over Voltage
400 KV	Dhule Sar'Sarovar I	29/Jul/2016	22.17	30/Jul/2016	06.47	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	29/Jul/2016	23.55	30/Jul/2016	07.26	Over Voltage
400 KV	Kolhapur Solapur (PG) II	30/Jul/2016	01.46	30/Jul/2016	07.22	Over Voltage
400 KV	Chandrapur - Parli	30/Jul/2016	09.36	30/Jul/2016	13.46	Attend Hot Spot Of Wave Trap.
400 KV	Lonikand I - Koyna stage-IV	30/Jul/2016	22.03	31/Jul/2016	23.29	Over Voltage
400 KV	Kolhapur Solapur (PG) II	31/Jul/2016	01.04	31/Jul/2016	07.54	Over Voltage
400 KV	Dhule Sar'Sarovar I	31/Jul/2016	12.01	01/Aug/2016	06.48	Over Voltage
400 KV	Padghe - Nagothane - II	31/Jul/2016	20.04	01/Aug/2016	20.26	Distance Protection
400 KV	Kolhapur Solapur (PG) II	31/Jul/2016	23.56	01/Aug/2016	10.26	Over Voltage
400 KV	Ektuni-Bableshtar ckt II	01/Aug/2016	09.53		Continued.	To control Padghe-BBLSR L/L
400 KV	Chandrapur Bhadravati II	03/Aug/2016	01.59		Continued.	Over Voltage
400 KV	Padghe - Kharghar	07/Aug/2016	17.07		Continued.	Shifted on TBC at kharghar end
400 KV	karad -kolhapur-I	09/Aug/2016	14.48		Continued.	Over Voltage
400 KV	Karad - Jaigad - II	13/Aug/2016	13.02		Continued.	Over Voltage
400 KV	Kolhapur Solapur(PG) I	14/Aug/2016	00.42		Continued.	Over Voltage
400 KV	N.Koyna-Karad -Ckt I	15/Aug/2016	16.49		Continued.	Over Voltage
400 KV	karad -kolhapur-II	15/Aug/2016	17.04		Continued.	Over Voltage
400 KV	Aurangabad - Aurangabad(PG) I	15/Aug/2016	18.00		Continued.	Over Voltage
220 KV	Chandrapur GCR - Warora - I	05/Apr/2015	09.13		Continued.	for Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and de-energising th
220 KV	Chandrapur GCR - Wani	05/Apr/2015	09.15		Continued.	for Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and de-energising th
220 KV	GIS Bhandup - Borivali	11/Jan/2016	07.42		Continued.	Tower Erection Work.
220 KV	Aurangabad (Waluj)-Bhenda	22/Jun/2016	23.02		Continued.	Hand Tripped.
220 KV	Kalwa-Salsette-IV	28/Jun/2016	18.17		Continued.	Distance Protection
220 KV	Bableshtar- Alephata	24/Jul/2016	07.57		Continued.	Load Diversion.
220 KV	Ranjanagaon-Lonikand	24/Jul/2016	11.00	27/Jul/2016	13.05	Overhauling Work.
220 KV	Talange(400)- Mudshingi 2 Line	25/Jul/2016	10.20	25/Jul/2016	15.22	Quarterly Maintenance Work
220 KV	Badnera - Deoli (PG)	25/Jul/2016	19.34	25/Jul/2016	20.06	Due To over Drawl by WRLDC from deoli end
220 KV	Topworth-PGPI(MSL Tap)	26/Jul/2016	09.35	26/Jul/2016	18.46	Disconnection Top Worth Jumper.
220 KV	Topworth - Kharghar	26/Jul/2016	10.20	26/Jul/2016	18.47	Disconnection Of Top Worth Jumper.
220 KV	Mahalakshmi Amona	27/Jul/2016	02.57	27/Jul/2016	06.25	Over Voltage
220 KV	Tillari Amona	27/Jul/2016	02.57	27/Jul/2016	06.28	Over Voltage
220 KV	Nasik Navsari II	27/Jul/2016	06.10	27/Jul/2016	07.09	Tripped at Navsari end
220 KV	Kalwa-Salsette-VI	27/Jul/2016	10.50	27/Jul/2016	12.59	To attend R phase Broken Jumper at Kalwa end

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
220 KV	Dahanu-Viraj	27/Jul/2016	10.51	27/Jul/2016	13.22	To control Kalwa-Borivali Line Loading
220 KV	Khaparkheda-Ambazari-I	27/Jul/2016	11.40	27/Jul/2016	14.04	Tan Delta Measurment of CTs
220 KV	Kandalgaon - Pirangut	27/Jul/2016	11.46	27/Jul/2016	20.33	Distance Protection
220 KV	Kandalgaon - Pirangut	28/Jul/2016	08.08	28/Jul/2016	19.30	Polymer Insulator replacement work
220 KV	Jejuri (400 Kv)-Phurusungi	28/Jul/2016	09.30	28/Jul/2016	19.34	Routine Maintenance Work
220 KV	New Koyna - Niwali	28/Jul/2016	10.06	28/Jul/2016	14.10	Routine Maintenance Work
220 KV	Badnera - Nandgaonpeth	28/Jul/2016	10.35	28/Jul/2016	19.25	To attend Hot Spot
220 KV	Mudshingi-Belewadi	29/Jul/2016	10.14	29/Jul/2016	10.20	Maintenance Work.
220 KV	Kanhan-Umred 1	29/Jul/2016	11.14	29/Jul/2016	16.39	Replacement of NT Switch.
220 KV	Halkarni-Hemrusline	29/Jul/2016	11.21	29/Jul/2016	13.16	For Line Signature.
220 KV	Kamba-Borivali	29/Jul/2016	12.01	29/Jul/2016	16.59	Attending Hot Spot
220 KV	Gadchandur - Virur-I	29/Jul/2016	12.45	29/Jul/2016	17.21	Attending Hot Spot
220 KV	Bableshtar Ahamadnagar-Ii	29/Jul/2016	15.32	29/Jul/2016	18.57	Red hot spot Attending Work on R Phase CT.
220 KV	Kandalgaon - Koyna	29/Jul/2016	20.06	30/Jul/2016	17.02	Distance Protection Z-1,R Ph to Earth Fault.
220 KV	Kandalgaon - Pirangut	30/Jul/2016	08.15	30/Jul/2016	17.25	Insulator Replacement Work
220 KV	Shivajinagar - Satana	30/Jul/2016	10.07	30/Jul/2016	12.22	Annual Maintenance Work
220 KV	New Koyna - Niwali	30/Jul/2016	10.15	30/Jul/2016	14.30	Attending Hot Spot
220 KV	Kharghar - Nerul	30/Jul/2016	14.21	30/Jul/2016	17.46	Shifted On TBC.
220 KV	Padgha - Temghar I	30/Jul/2016	17.05	01/Aug/2016	01.50	Due To Bus Outage At Padgha End.
220 KV	Padgha-Temghar-II	30/Jul/2016	17.05	01/Aug/2016	01.50	Due To Bus Outage At Padgha End.
220 KV	Chandrapur GCR - Sicom I	31/Jul/2016	02.38	31/Jul/2016	06.10	Distance Protection
220 KV	Chandrapur GCR - Sicom II	31/Jul/2016	02.38	01/Aug/2016	18.35	Distance Protection
220 KV	Kalwa-Salsette-VI	31/Jul/2016	08.53	31/Jul/2016	13.02	Attending Hot Spot
220 KV	Trombay Salsette 1 Backbay	31/Jul/2016	08.57	31/Jul/2016	11.19	Attending Hot Spot
220 KV	Shivajinagar - Malegaon	15/Aug/2016	15.36		Continued.	Distance Protection
132 KV	Ujani - Ausa	27/Jul/2016	04.55	27/Jul/2016	13.04	Distance Protection
132 KV	Gangakhed - Kandhar	27/Jul/2016	06.09	27/Jul/2016	06.31	Distance Protection
132 KV	Ujani - Ausa	27/Jul/2016	22.35	28/Jul/2016	10.30	Distance Protection
132 KV	Himayatnagar - Tamsa	28/Jul/2016	06.00	28/Jul/2016	06.10	Distance Protection
132 KV	Ujani - Ausa	28/Jul/2016	17.20	28/Jul/2016	17.46	Distance Protection
132 KV	Ujani - Ausa	28/Jul/2016	20.10	29/Jul/2016	11.25	Distance Protection
132 KV	Beed - Raimoha	29/Jul/2016	05.47	29/Jul/2016	13.40	Distance Protection
132 KV	Himayatnagar - Kinwat	29/Jul/2016	19.20	29/Jul/2016	19.40	Distance Protection