

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 22/Aug/2016 to 28/Aug/2016

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
22/08/2016	11 Hrs	3690	1886	146	5722	5717	1016	4252	74	-1250	15816	0	15816	1301	504	18871	18871	49.90
23/08/2016	12 Hrs	4134	1501	148	5783	5252	1344	4215	76	-1270	15689	236	15925	1294	505	18758	18994	49.97
24/08/2016	12 Hrs	5083	670	149	5902	5859	947	4159	116	-1291	15977	0	15977	1295	505	19068	19068	50.00
25/08/2016	10 Hrs	5715	596	148	6459	5241	802	4054	120	-974	15988	0	15988	1239	488	18689	18689	49.94
26/08/2016	11 Hrs	5499	576	301	6376	5478	697	4273	80	-1341	15847	0	15847	1295	402	18885	18885	49.98
27/08/2016	12 Hrs	5730	491	259	6480	5584	670	4268	107	-1255	16061	2	16063	1084	403	18803	18805	49.95
28/08/2016	12 Hrs	5347	532	258	6137	5370	640	4240	113	-973	15734	2	15736	901	401	18009	18011	49.99
Maximum		5730	1886	301	6480	5859	1344	4273	120	-973	16061	236	16063	1301	505	19068	19068	50.00
Minimum		3690	491	146	5722	5241	640	4054	74	-1341	15689	0	15736	901	401	18009	18011	49.90
Average		5028	893	201	6123	5500	874	4209	98	-1193	15873	34	15907	1201	458	18726	18760	49.96

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
22/08/2016	13 Hrs	3716	991	145	4852	5913	1472	4258	99	-1301	15577	0	15577	1299	507	18684	18684	49.94
23/08/2016	15 Hrs	4162	1246	148	5556	5180	1454	4196	97	-1131	15638	0	15638	1295	506	18570	18570	49.95
24/08/2016	14 Hrs	5111	630	147	5888	5452	1043	4147	109	-1137	15788	0	15788	1295	509	18729	18729	49.99
25/08/2016	13 Hrs	5626	257	163	6046	5430	710	3982	123	-1123	15454	0	15454	1262	488	18327	18327	49.95
26/08/2016	13 Hrs	5667	198	300	6165	5390	638	4288	85	-1374	15477	0	15477	1229	404	18484	18484	49.97
27/08/2016	14 Hrs	5541	82	261	5884	5556	706	4238	111	-1047	15704	2	15706	1082	403	18236	18238	50.00
28/08/2016	13 Hrs	5426	291	257	5974	5532	525	4218	94	-981	15569	2	15571	891	402	17843	17845	49.98
Maximum		5667	1246	300	6165	5913	1472	4288	123	-981	15788	2	15788	1299	509	18729	18729	50.00
Minimum		3716	82	145	4852	5180	525	3982	85	-1374	15454	0	15454	891	402	17843	17845	49.94
Average		5036	528	203	5766	5493	935	4190	103	-1156	15601	1	15602	1193	460	18411	18411	49.97

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
22/08/2016	20 Hrs	3628	1368	147	5143	5029	874	4221	0	-1041	14513	0	14513	1265	507	17326	17326	49.89
23/08/2016	20 Hrs	4596	982	147	5725	5178	877	4177	0	-1011	15233	0	15233	1283	507	18034	18034	49.85
24/08/2016	20 Hrs	5288	362	148	5798	5054	978	4177	0	-1126	15171	0	15171	1176	499	17972	17972	49.87
25/08/2016	20 Hrs	5105	321	294	5720	5036	989	3751	0	-1042	14741	0	14741	1106	403	17292	17292	50.00
26/08/2016	20 Hrs	5050	445	0	5495	4950	1051	3896	3	-1246	14444	0	14444	1081	403	17174	17174	49.91
27/08/2016	20 Hrs	5136	435	257	5828	4743	1020	4043	0	-1247	14645	0	14645	932	403	17227	17227	49.90
28/08/2016	20 Hrs	4885	402	257	5544	5034	724	3784	0	-857	14437	0	14437	1022	403	16719	16719	49.99
Maximum		5288	1368	294	5828	5178	1051	4221	3	-857	15233	0	15233	1283	507	18034	18034	50.00
Minimum		3628	321	0	5143	4743	724	3751	0	-1247	14437	0	14437	932	403	16719	16719	49.85
Average		4813	616	179	5608	5003	930	4007	0	-1081	14741	0	14741	1124	446	17392	17392	49.92

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
22/08/2016	4 Hrs	3473	76	148	3697	4489	1110	4138	0	-744	12974	0	12974	624	403	14745	14745	49.96
23/08/2016	3 Hrs	3454	63	149	3666	4339	1078	4244	0	-422	13192	0	13192	893	508	15015	15015	49.91
24/08/2016	4 Hrs	4156	87	148	4391	4405	1020	3728	0	-693	13140	0	13140	659	403	14895	14895	49.94
25/08/2016	4 Hrs	4687	77	148	4912	4583	628	3848	0	-739	13519	0	13519	631	403	15292	15292	50.00
26/08/2016	4 Hrs	4676	81	300	5057	4475	818	3481	0	-681	13436	0	13436	632	403	15152	15152	49.98
27/08/2016	2 Hrs	4988	71	141	5200	4357	918	3468	0	-720	13428	0	13428	709	403	15260	15260	49.95
28/08/2016	5 Hrs	4638	76	264	4978	4506	497	3549	0	-619	13119	0	13119	617	403	14758	14758	50.00
Maximum		4988	87	300	5200	4583	1110	4244	0	-422	13519	0	13519	893	508	15292	15292	50.00
Minimum		3454	63	141	3666	4339	497	3468	0	-744	12974	0	12974	617	403	14745	14745	49.91
Average		4296	76	185	4557	4451	867	3779	0	-660	13258	0	13258	681	418	15017	15017	49.96

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
22/08/2016	86.060	21.026	3.507	110.593	0.579	123.111	117.878	26.536	100.932	0.766	26.139	11.804	-22.654	346.107	60.597	406.704
23/08/2016	96.431	19.118	3.543	119.092	0.543	119.147	114.261	27.815	100.511	0.739	25.488	11.633	-22.806	351.361	59.927	411.288
24/08/2016	116.059	7.660	3.541	127.260	0.559	121.945	120.000	23.797	95.687	0.914	25.146	10.811	-24.124	352.353	60.081	412.434
25/08/2016	121.768	5.608	5.002	132.378	0.509	120.658	116.009	19.019	92.390	1.069	23.658	10.198	-23.028	349.364	56.885	406.249
26/08/2016	122.658	5.360	5.673	133.691	0.521	118.637	115.540	21.083	93.356	0.830	23.625	9.665	-25.467	349.015	58.757	407.772
27/08/2016	125.221	5.692	5.911	136.824	0.482	119.055	115.083	19.075	92.610	0.789	21.385	9.664	-23.306	350.531	54.355	404.886
28/08/2016	117.529	6.131	6.241	129.901	0.436	119.200	114.061	15.551	91.498	0.772	19.786	9.662	-19.414	342.496	48.862	391.358
Maximum	125.221	21.026	6.241	136.824	0.579	123.111	120.000	125.221	100.932	1.069	26.139	11.804	-19.414	352.353	60.597	412.434
Minimum	86.060	5.360	3.507	110.593	0.436	118.637	114.061	86.060	91.498	0.739	19.786	9.662	-25.467	342.496	48.862	391.358
Average	112.247	10.085	4.774	127.106	0.518	120.250	116.119	112.247	95.283	0.840	23.604	10.491	-22.971	348.747	57.066	405.813

Details of Koyna Water Consumption (in TMC)

Date	For the Day	For the Month	Balance
22/08/2016	0.412	3.123	59.336
23/08/2016	0.363	3.486	58.973
24/08/2016	0.094	3.580	58.879
25/08/2016	0.067	3.647	58.812
26/08/2016	0.064	3.711	58.748
27/08/2016	0.050	3.761	58.698
28/08/2016	0.057	3.818	58.641

State Load Despatch Center, Airoli (MSETCL)
Central Sector Share/Drawal from 22/Aug/2016 to 28/Aug/2016

Date	DAY	Central Sector Share		Total Interstate Bilateral Purchase		Total Share		Total Drawal		Overdrawal(+) / UnderDrawal(-)	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
22/08/2016	MONDAY	103.864	4898	14.014	584	117.878	4912	123.111	5130	5.233	218
23/08/2016	TUESDAY	101.837	4748	12.424	518	114.261	4761	119.147	4964	4.886	204
24/08/2016	WEDNESDA	89.858	4970	30.142	1256	120.000	5000	121.945	5081	1.945	81
25/08/2016	THURSDAY	85.770	4803	30.239	1260	116.009	4834	120.658	5027	4.649	194
26/08/2016	FRIDAY	102.853	4801	12.687	529	115.540	4814	118.637	4943	3.097	129
27/08/2016	SATURDAY	101.883	4782	13.200	550	115.083	4795	119.055	4961	3.972	166
28/08/2016	SUNDAY	104.037	4743	10.024	418	114.061	4753	119.200	4967	5.139	214
Total		690.100		122.732		812.832		841.753		28.921	

GENERATING UNITS OUTAGES FOR THE WEEK FROM 22/08/2016 TO 28/08/2016							
Generator	Generating Unit	Capacity	Tripped Date	Tripped Time	Synch. Date	Synch Time	Reason
PLANNED OUTAGES							
IPP	Tata Trombay 6	500MW	15/Jul/2015	17.08		Continued.	Economic shutdown(Converted to AOH for 30 Days from 00.00Hrs 06-03-2016)
MSPGCL	Koyna Unit 10	80MW	29/Dec/2015	08:00		Continued.	Annual Overhaul
MSPGCL	Khaparkheda Unit 1	210MW	25/Jun/2016	23.45	23/Aug/2016	04.34	Zero Schedule by MSEDCL from 00.00Hrs Dt.19-7-16 and A.O.H from 25/06/2016 to 18/07/2016
FORCED OUTAGES							
RGPPL	Dabhol Dabhol 1B	230MW	28/May/2013	22:02		Continued.	Gas Shortage.
RGPPL	Dabhol Dabhol 1X	230MW	27/Jun/2013	21.46		Continued.	Gas Shortage
RGPPL	Dabhol Dabhol 1A	230MW	27/Jun/2013	21.47		Continued.	Gas Shortage
IPP	Dhariwal	300MW	28/May/2014	02.27		Continued.	No schedule
MSPGCL	Koradi Unit 6	210MW	20/Mar/2015	01.02		Continued.	Economic shutdown
MSPGCL	Parli Unit 6	250MW	25/Jun/2015	15.03		Continued.	Water Shortage
MSPGCL	Parli Unit 4	210MW	05/Jul/2015	18.45		Continued.	Water Shortage
MSPGCL	Parli Unit 5	210MW	06/Jul/2015	14.55		Continued.	Water Shortage.
MSPGCL	Parli Unit 7	250MW	08/Jul/2015	12.08		Continued.	Water Shortage
IPP	WPCL U-1	135MW	16/Feb/2016	17.09		Continued.	Change Over , No Schedule
IPP	WPCL U-2	135MW	29/Feb/2016	21.46		Continued.	Change over against Unit III
IPP	RPL(AMT) U-5	270MW	24/May/2016	00.05		Continued.	Zero Shedule By MSEDCL.
MSPGCL	Uran Unit 7	108MW	24/May/2016	17.42		Continued.	Generation Bearing Vibration High.
MSPGCL	Koradi Unit 9	660MW	04/Jun/2016	14.45		Continued.	No concent to operate
MSPGCL	Bhusawal Unit 2	210MW	14/Jun/2016	19.35		Continued.	Boiler Tube Leakage(Converted to Zero Shedule By MSEDCL. from 00.00Hrs dt.19-6-16)
IPP	RPL(AMT) U-2	270MW	18/Jun/2016	06.54		Continued.	Zero Shedule By MSEDCL.
IPP	RPL(AMT) U-3	270MW	29/Jun/2016	03.01		Continued.	Zero Shedule By MSEDCL.
IPP	RPL(AMT) U-4	270MW	30/Jun/2016	10.11		Continued.	Zero Shedule By MSEDCL.
MSPGCL	Bhusawal Unit 5	500MW	01/Jul/2016	23.59		Continued.	Zero Shedule By MSEDCL.
IPP	RPL(AMT) U-1	270MW	01/Jul/2016	18.40		Continued.	Zero Shedule By MSEDCL.
MSPGCL	Koradi Unit 5	200MW	01/Jul/2016	02.23	24/Aug/2016	21.02	Zero Shedule By MSEDCL.
MSPGCL	Koradi Unit 7	210MW	01/Jul/2016	04.43	23/Aug/2016	07.46	Zero Shedule By MSEDCL.
MSPGCL	Khaparkheda Unit 2	210MW	05/Jul/2016	23.46	23/Aug/2016	04.43	Zero Shedule By MSEDCL.
MSPGCL	Khaparkheda Unit 3	210MW	05/Jul/2016	23.52	25/Aug/2016	04.48	Zero Shedule By MSEDCL.
MSPGCL	Bhusawal Unit 3	210MW	08/Jul/2016	23.57		Continued.	ID Fan Problem (Converted to Zero schedule by MSEDCL from 11-07-2016)
MSPGCL	Khaparkheda Unit 4	210MW	08/Jul/2016	03.07	23/Aug/2016	07.31	Zero Shedule By MSEDCL.
IPP	Adani U-4	660MW	13/Jul/2016	02.29			Zero Shedule By MSEDCL.
MSPGCL	Nasik Unit 5	210MW	03/Aug/2016	17.30	25/Aug/2016	12.37	Zero shedule
MSPGCL	Chandrapur Unit 9	500MW	11/Aug/2016	22.11		Continued.	Oil Shortage.
MSPGCL	Bhusawal Unit 4	500MW	14/Aug/2016	21.28	24/Aug/2016	04.45	Zero schedule given by MSEDCL
MSPGCL	Uran Unit B0	120MW	14/Aug/2016	07.56		Continued.	Maintenance work
MSPGCL	Uran Unit 8	108MW	14/Aug/2016	07.56		Continued.	Maintenance work
RGPPL	Dabhol 3A	230MW	16/Aug/2016	17.24		Continued.	Change Over
MSPGCL	Koyna Unit 8	80MW	19/Aug/2016	11.00		Continued.	Due At High Vibration On LGB & UGB.
MSPGCL	Uran Unit 5	108MW	19/Aug/2016	22.03	25/Aug/2016	11.57	Boiler trip.
MSPGCL	Chandrapur Unit 4	210MW	21/Aug/2016	22.02	26/Aug/2016	10.10	ID Fan Problem
MSPGCL	Paras Unit 4	250MW	23/Aug/2016	07.26	23/Aug/2016	10.14	Furnace Pressure High
MSPGCL	Khaparkheda Unit 4	210MW	25/Aug/2016	13.50	26/Aug/2016	13.58	Boiler Tube Leakage
MSPGCL	Nasik Unit 4	210MW	25/Aug/2016	18.40	28/Aug/2016	21.00	Zero Schedule given by MSEDCL.
MSPGCL	Uran Unit A0	120MW	26/Aug/2016	18.33	27/Aug/2016	00.56	Bearing Temp.High
MSPGCL	Khaparkheda Unit 1	210MW	26/Aug/2016	19.49	26/Aug/2016	23.00	Stator water pump pressure zero
MSPGCL	Uran Unit 5	108MW	26/Aug/2016	18.33	26/Aug/2016	20.30	Bearing Temp.High
MSPGCL	Uran Unit 6	108MW	26/Aug/2016	18.33	26/Aug/2016	21.53	Bearing Temp.High
MSPGCL	Chandrapur Unit 7	500MW	27/Aug/2016	17.40	27/Aug/2016	22.46	UAT Tripped
IPP	WPCL U-4	135MW	28/Aug/2016	09.30	28/Aug/2016	22.38	ID Fan Problem
MSPGCL	Chandrapur Unit 6	500MW	28/Aug/2016	00.29		Continued.	Boiler Tube Leakage
MSPGCL	Nasik Unit 3	210MW	28/Aug/2016	21.45		Continued.	Zero Shedule By MSEDCL.
MSPGCL	Koyna Unit 5	80MW	28/Aug/2016	22.35	29/Aug/2016	01.05	Triped on low oil level.

LINE OUTAGES FOR THE WEEK FROM 22/08/2016 TO 28/08/2016

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
500 KV	Chandrapur - Padghe Hvdc Pole 2	22/Aug/2016	19.53	29/Aug/2016	21.47	Buchholz Trip 330 MVA Converter Pole-2 Y-Phase T/F At Chandrapur End.
500 KV	Chandrapur - Padghe Hvdc Pole 1	24/Aug/2016	23.00	25/Aug/2016	00.40	Inspection of Y Phase Convertor T/F
400 KV	Ektuni-Bableshtar ckt II	01/Aug/2016	09.53		Continued.	To control Padghe-BBLSR L/L
400 KV	Padghe - Kharghar	07/Aug/2016	17.07	24/Aug/2016	20.58	Shifted on TBC at kharghar end
400 KV	karad -kolhapur-II	19/Aug/2016	09.20	24/Aug/2016	06.48	For Isolator Assembly Replacement Work.
400 KV	Jaigad-Karad Ckt-I	19/Aug/2016	17.11	22/Aug/2016	09.42	Over Voltage
400 KV	Bhusawal-Aurangabad	20/Aug/2016	19.00	23/Aug/2016	06.58	Over Voltage
400 KV	Kolhapur Solapur (PG) II	21/Aug/2016	17.13	22/Aug/2016	07.12	Over Voltage
400 KV	Karad - Jaigad - II	22/Aug/2016	09.55	24/Aug/2016	06.54	Annual Maintenance Work RFC-14-48.
400 KV	Ektuni-Bableshtar ckt I	22/Aug/2016	15.06	22/Aug/2016	15.46	Jumper Disconnection Work R-Phase Bus-1 Jumper By Hot Line.
400 KV	Kolhapur Solapur (PG) II	22/Aug/2016	18.06	23/Aug/2016	07.05	Over Voltage
400 KV	Khadka-Aurangabad (Waluj)	23/Aug/2016	17.43	24/Aug/2016	06.59	Over Voltage
400 KV	Kolhapur Solapur (PG) II	24/Aug/2016	03.03	24/Aug/2016	07.32	Over Voltage
400 KV	Dhule Sar'Sarovar I	24/Aug/2016	03.30	24/Aug/2016	18.15	Distance Protection
400 KV	Dhule Sar'Sarovar II	24/Aug/2016	05.31	24/Aug/2016	14.02	Distance Protection
400 KV	Akola Aurangabad(PG) I	24/Aug/2016	10.35	24/Aug/2016	17.08	Testing Work
400 KV	Chandrapur II - Chandrapur ckt 2	24/Aug/2016	11.27	28/Aug/2016	17.52	Routine Maintenance Work
400 KV	Bus B @ Kharghar	24/Aug/2016	14.05	24/Aug/2016	20.40	Isolator Maint.work
400 KV	Padghe - Kalwa-II	24/Aug/2016	14.05	24/Aug/2016	14.43	DT Received at Padghe while taking line on TBC at Kalwa
400 KV	karad -kolhapur-I	24/Aug/2016	17.59	25/Aug/2016	09.30	Over Voltage
400 KV	Karad - Jaigad - II	24/Aug/2016	18.03	25/Aug/2016	09.52	Over Voltage
400 KV	Bhusawal-Aurangabad	24/Aug/2016	18.04	25/Aug/2016	09.27	Over Voltage
400 KV	Padghe - Nagothane - II	25/Aug/2016	06.05	25/Aug/2016	20.13	LA Burst at Padghe end
400 KV	Padghe Tarapur II	25/Aug/2016	13.11	25/Aug/2016	21.53	Testing Work
400 KV	karad -kolhapur-II	25/Aug/2016	16.31	26/Aug/2016	09.23	Over Voltage
400 KV	Karad-Jaigad - I	25/Aug/2016	16.33	26/Aug/2016	10.41	Over Voltage
400 KV	Bhusawal-Aurangabad	25/Aug/2016	17.16	26/Aug/2016	07.49	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	25/Aug/2016	18.14	26/Aug/2016	06.28	Over Voltage
400 KV	Akola Aurangabad(PG) I	25/Aug/2016	18.40	25/Aug/2016	19.20	Tripped @ Akola,D.T.Received.
400 KV	Akola Aurangabad(PG) II	26/Aug/2016	10.42	26/Aug/2016	15.00	Quarterly Maintenance Work
400 KV	Kolhapur(M)-Kolhapur(GIS) cktII	26/Aug/2016	11.17	26/Aug/2016	18.24	Replacement of male and female assembly of isolator.
400 KV	karad -kolhapur-I	26/Aug/2016	16.39	27/Aug/2016	10.17	Over Voltage
400 KV	Karad - Jaigad - II	26/Aug/2016	16.41	27/Aug/2016	10.27	Over Voltage
400 KV	Khadka-Aurangabad (Waluj)	26/Aug/2016	17.14	29/Aug/2016	08.01	Over Voltage
400 KV	Kolhapur(M)-Kolhapur(GIS) cktII	27/Aug/2016	10.42	27/Aug/2016	19.26	Replacement of male-female contact assembly of 89 D center brake 400kv isolator
400 KV	karad -kolhapur-II	27/Aug/2016	16.35	29/Aug/2016	07.01	Over Voltage
400 KV	Padghe - Nagothane - I	27/Aug/2016	17.07	27/Aug/2016	22.37	Heavy sparking in isolator at padghe
400 KV	Kolhapur Solapur (PG) II	27/Aug/2016	17.22	28/Aug/2016	07.01	Over Voltage
400 KV	Karad-Jaigad - I	27/Aug/2016	21.54	29/Aug/2016	09.51	Over Voltage
400 KV	Dabhol Nagothane I	27/Aug/2016	22.22	27/Aug/2016	23.27	D.T Received at Dabhol.
400 KV	Lonikand I - Koyna stage-IV	28/Aug/2016	02.07	28/Aug/2016	11.49	Over Voltage
400 KV	Dabhol Nagothane I	28/Aug/2016	04.49	28/Aug/2016	08.13	D.T Received at Dabhol
400 KV	Padghe - Nagothane - I	28/Aug/2016	04.49	28/Aug/2016	08.43	D.T Received at padghe
400 KV	Dabhol Newkoyana li	28/Aug/2016	10.34	30/Aug/2016	07.47	Routine Maintenance Work
400 KV	Dhule Sar'Sarovar II	28/Aug/2016	13.14	29/Aug/2016	21.38	Routine Maintenance Work
400 KV	Kolhapur Solapur (PG) II	28/Aug/2016	16.32	29/Aug/2016	07.09	Over Voltage
400 KV	karad -kolhapur-I	29/Aug/2016	16.14		Continued.	Over Voltage
400 KV	Karad - Jaigad - II	29/Aug/2016	16.34		Continued.	Over Voltage
400 KV	Khadka-Aurangabad (Waluj)	30/Aug/2016	18.03		Continued.	Over Voltage
400 KV	Deepnagar Taptitanda	31/Aug/2016	02.05		Continued.	Distance Protection
220 KV	Chandrapur GCR - Warora - I	05/Apr/2015	09.13		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and de-energising the line bet.86 to 107.
220 KV	Chandrapur GCR - Wani	05/Apr/2015	09.15		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and de-energising the line bet.86 to 107.
220 KV	GIS Bhandup - Borivali	11/Jan/2016	07.42		Continued.	Tower Erection Work.
220 KV	Kalwa-Salsette-IV	28/Jun/2016	18.17		Continued.	Distance Protection
220 KV	Bableshtar- Alephata	24/Jul/2016	07.57	26/Aug/2016	17.15	Load Diversion.
220 KV	Pophali - Kdph	19/Aug/2016	00.20	24/Aug/2016	19.25	Due to Snapping of conductor
220 KV	Eklahara(Gcr)(Nasik)- Bableshtar 2	22/Aug/2016	00.43	22/Aug/2016	10.50	Due To R Phase Wave Trap Jumper Opened At Nasik End.
220 KV	Akola-Paras Ckt No-II	22/Aug/2016	11.20	22/Aug/2016	16.05	Distance Relay And Back Up Relay Testing Work.
220 KV	Khaparkheda-Ambazari-II	22/Aug/2016	12.10	22/Aug/2016	14.44	Bus Bar Wiring Work.
220 KV	Mudshingi - Chikodi	22/Aug/2016	14.21	22/Aug/2016	19.35	Outage At Chikode End.
220 KV	Khaparkheda-Kaulewada-II	22/Aug/2016	14.56	22/Aug/2016	16.14	Bus Bar Wiring Work.
220 KV	Padghe - Nalasopara	22/Aug/2016	16.14	22/Aug/2016	16.40	Line Tripped On Back Up Protetion.
220 KV	Waluj-Padegaon I	22/Aug/2016	16.22	22/Aug/2016	18.18	Distance Protection
220 KV	Karad(400kv)-Mudshingi Ckt 2-Tak	23/Aug/2016	05.18	23/Aug/2016	06.03	Distance Protection
220 KV	Shivajinagar - Satana	23/Aug/2016	22.58	24/Aug/2016	19.17	Distance Protection
220 KV	Chandrapur GCR - Sicom I	24/Aug/2016	11.07	24/Aug/2016	20.48	Testing Work
220 KV	Butibori - Khaperkheda	24/Aug/2016	11.38	24/Aug/2016	13.42	New Bus Bar LED Panel Wiring
220 KV	Koradi-Khaperkheda	24/Aug/2016	14.20	24/Aug/2016	15.56	New Bus Bar LED Panel Wiring
220 KV	Bhugaon-Pusad	25/Aug/2016	07.21	25/Aug/2016	18.36	LILo Work @ Existing Loc no.42 of Bhugaon Pusad Line for PGCIL Deoli S/S & Charging of Line as 220KV PGCIL Deoli-Bhugaon Line & PGCIL Deoli-Pusad Line.
220 KV	Chandrapur GCR - Sicom II	25/Aug/2016	11.00	25/Aug/2016	14.45	Relay Instalation & Testing Work.
220 KV	Khaparkheda-Kalmeshwar	25/Aug/2016	11.21	25/Aug/2016	14.08	Distance Protection

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
220 KV	Parli 2-(Girwali) -Murud	25/Aug/2016	12.42	25/Aug/2016	17.03	Attending Hot Spot
220 KV	Talandge Chikodi	25/Aug/2016	14.44	25/Aug/2016	16.12	Distance Protection
220 KV	Chitegaon-Shendra Ckt-Ii	25/Aug/2016	23.54	26/Aug/2016	00.41	Bus Bar Protection Operated
220 KV	Gadchandur - Virur-Ii	26/Aug/2016	02.19	26/Aug/2016	02.42	Distance Protection
220 KV	Vasai Boiser(PG)	26/Aug/2016	07.00	26/Aug/2016	09.22	Breaker off at vasai end.
220 KV	Padghe - Nalasopara	26/Aug/2016	07.00	26/Aug/2016	09.07	Replacement of CT jumper.
220 KV	Gadchandur - Grace	26/Aug/2016	10.21	26/Aug/2016	15.43	Replacement of faulty string.
220 KV	IPCL - SPCL	26/Aug/2016	13.05	26/Aug/2016	16.15	Annual Maintenance Work
220 KV	Bhugaon- Wardha	26/Aug/2016	13.32	26/Aug/2016	19.00	Routine Maintenance Work
220 KV	Bableshtar- Alephata	26/Aug/2016	20.54		Continued.	Hand tripped.
220 KV	Chitegaon-Shendra Ckt-I	26/Aug/2016	23.54	26/Aug/2016	00.38	Bus Bar Protection Operated
220 KV	Raymond - Washala	27/Aug/2016	05.25	27/Aug/2016	11.26	Distance Protection
220 KV	Kandalgaon - Pirangut	27/Aug/2016	09.08	27/Aug/2016	17.25	Replacement of polymer CP insulators.
220 KV	Dahanu Versova	28/Aug/2016	03.54	28/Aug/2016	19.58	Distance Protection
220 KV	Borivali - Tarapur	28/Aug/2016	09.55	28/Aug/2016	20.13	Outage taken for attending hot spot.
220 KV	Chalisgaon - Deepnagar	28/Aug/2016	14.37	28/Aug/2016	20.27	Distance Protection
132 KV	Kanhan-Pench	23/Aug/2016	11.13	23/Aug/2016	18.58	Replacement Of R And B Phase CT Due To High Tan Delta.
132 KV	Parbhani-Bageshwari	24/Aug/2016	04.25	24/Aug/2016	04.41	Distance Protection
132 KV	Buldana-Motala	24/Aug/2016	18.55	17/Aug/2016	19.35	Distance Protection
132 KV	Deepnagar- Muktainagar	26/Aug/2016	04.47	26/Aug/2016	05.39	Distance Protection
132 KV	Khadka-Deepnagar Ckt-2	26/Aug/2016	04.47	26/Aug/2016	09.38	Burst and caught fire.
132 KV	Khadka-Deepnagar Ckt-2	26/Aug/2016	07.08	26/Aug/2016	07.10	Tripped During Operation.
132 KV	Ghatodi-Digras-I	28/Aug/2016	03.41	28/Aug/2016	04.10	Distance Protection
132 KV	Ghatodi-Digras-I	28/Aug/2016	05.01	28/Aug/2016	05.17	Distance Protection