

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 21/Aug/2017 to 27/Aug/2017

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
21/08/2017	10 Hrs	4933	360	262	5555	5130	1217	2658	92	-1395	13257	0	13257	935	373	15960	15960	50.03
22/08/2017	10 Hrs	5133	555	418	6106	5737	710	2826	154	-1426	14107	0	14107	957	374	16864	16864	49.99
23/08/2017	11 Hrs	5784	496	410	6690	5278	514	3125	284	-1492	14399	0	14399	1113	504	17508	17508	49.99
24/08/2017	9 Hrs	5840	268	345	6453	5273	1289	3310	107	-1269	15163	0	15163	860	428	17720	17720	50.02
25/08/2017	9 Hrs	5792	248	264	6304	4935	879	3246	190	-1128	14426	0	14426	623	373	16550	16550	50.00
26/08/2017	12 Hrs	4433	368	259	5060	5231	1204	3509	247	-1146	14104	0	14104	1128	458	16836	16836	50.03
27/08/2017	9 Hrs	4316	303	252	4871	6248	1118	3295	108	-1013	14627	0	14627	650	373	16663	16663	49.99
Maximum		5840	555	418	6690	6248	1289	3509	284	-1013	15163	0	15163	1128	504	17720	17720	50.03
Minimum		4316	248	252	4871	4935	514	2658	92	-1492	13257	0	13257	623	373	15960	15960	49.99
Average		5176	371	316	5863	5404	990	3138	169	-1267	14298	0	14298	895	412	16872	16872	50.01

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
21/08/2017	13 Hrs	4930	156	306	5392	4955	1201	2368	118	-1482	12552	0	12552	1000	373	15407	15407	49.99
22/08/2017	13 Hrs	5057	173	410	5640	5062	946	2708	216	-1626	12946	0	12946	965	373	15910	15910	49.99
23/08/2017	16 Hrs	5496	225	409	6130	5281	1046	3187	225	-1529	14340	0	14340	1013	487	17369	17369	49.97
24/08/2017	13 Hrs	5837	287	254	6378	5311	768	3276	159	-1598	14294	0	14294	1107	374	17373	17373	50.03
25/08/2017	13 Hrs	5072	253	242	5567	4288	1361	2839	305	-1364	12997	0	12997	621	374	15356	15356	50.00
26/08/2017	13 Hrs	4389	306	248	4943	5083	1277	3379	309	-1382	13609	0	13609	947	372	16310	16310	49.99
27/08/2017	13 Hrs	4339	583	260	5182	5166	885	3398	200	-916	13915	0	13915	921	469	16221	16221	49.98
Maximum		5837	583	410	6378	5311	1361	3398	309	-916	14340	0	14340	1107	487	17373	17373	50.03
Minimum		4339	156	242	4943	4288	768	2368	118	-1626	12552	0	12552	621	372	15356	15356	49.97
Average		5017	283	304	5605	5021	1069	3022	219	-1414	13522	0	13522	939	403	16278	16278	49.99

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
21/08/2017	20 Hrs	5748	730	428	6906	4162	783	2925	0	-1197	13579	0	13579	1075	404	16255	16255	49.86
22/08/2017	20 Hrs	5914	820	402	7136	4267	952	3117	0	-1058	14414	0	14414	1245	500	17217	17217	49.96
23/08/2017	20 Hrs	5392	1632	412	7436	4808	808	3226	0	-1091	15187	0	15187	1282	500	18060	18060	49.90
24/08/2017	20 Hrs	5931	420	258	6609	4718	1106	3509	0	-1159	14784	0	14784	1217	470	17630	17630	49.96
25/08/2017	20 Hrs	4709	592	252	5553	4211	1350	2971	0	-945	13140	0	13140	1058	374	15517	15517	49.98
26/08/2017	20 Hrs	4437	1161	250	5848	4360	1420	3461	0	-932	14157	0	14157	1170	490	16749	16749	49.91
27/08/2017	20 Hrs	4567	537	251	5355	4918	1166	3558	0	-741	14256	0	14256	1147	493	16637	16637	50.03
Maximum		5931	1632	428	7436	4918	1420	3558	0	-741	15187	0	15187	1282	500	18060	18060	50.03
Minimum		4437	420	250	5355	4162	783	2925	0	-1197	13140	0	13140	1058	374	15517	15517	49.86
Average		5243	842	322	6406	4492	1084	3253	0	-1018	14217	0	14217	1171	462	16867	16867	49.94

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
21/08/2017	4 Hrs	5029	121	206	5356	2239	1260	2650	0	-524	10981	0	10981	629	375	12509	12509	50.00
22/08/2017	4 Hrs	4651	146	423	5220	3594	667	2463	0	-521	11423	0	11423	698	375	13017	13017	50.01
23/08/2017	4 Hrs	5005	60	419	5484	3713	772	2783	0	-739	12013	0	12013	638	374	13764	13764	50.00
24/08/2017	4 Hrs	4984	195	358	5537	3929	925	3189	0	-824	12756	0	12756	620	376	14576	14576	49.99
25/08/2017	24 Hrs	4707	297	262	5266	3853	767	3085	0	-1026	11945	0	11945	786	374	14131	14131	49.98
26/08/2017	4 Hrs	4158	138	261	4557	4037	677	2956	0	-775	11452	0	11452	598	375	13200	13200	49.95
27/08/2017	4 Hrs	4371	124	255	4750	3942	957	3252	0	-797	12105	0	12105	604	374	13880	13880	50.01
Maximum		5029	297	423	5537	4037	1260	3252	0	-521	12756	0	12756	786	376	14576	14576	50.01
Minimum		4158	60	206	4557	2239	667	2463	0	-1026	10981	0	10981	598	374	12509	12509	49.95
Average		4701	154	312	5167	3615	861	2911	0	-744	11811	0	11811	653	375	13582	13582	49.99

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
21/08/2017	123.710	7.704	7.538	138.952	0.129	92.948	92.962	26.820	63.388	1.122	21.391	9.361	-24.924	298.306	55.676	353.982
22/08/2017	125.567	8.446	9.981	143.994	0.000	104.977	104.943	20.297	68.163	1.588	22.401	9.644	-26.345	312.674	58.390	371.064
23/08/2017	130.609	12.345	9.860	152.814	0.000	109.406	108.248	16.963	74.663	2.402	23.654	10.786	-26.691	329.557	61.131	390.688
24/08/2017	133.540	5.839	7.139	146.518	0.025	113.464	113.231	26.050	78.189	1.509	21.860	9.557	-30.053	335.676	61.470	397.146
25/08/2017	124.893	6.150	6.205	137.248	0.000	90.687	93.444	29.549	74.739	2.097	17.011	8.988	-25.930	308.390	51.928	360.318
26/08/2017	104.053	10.989	6.010	121.052	0.027	110.530	109.046	27.459	78.238	2.022	21.030	10.392	-23.402	315.899	54.824	370.723
27/08/2017	105.691	6.635	6.022	118.348	0.000	119.075	115.654	25.223	80.358	1.573	19.451	9.769	-21.526	323.050	50.745	373.795
Maximum	133.540	12.345	9.981	152.814	0.129	119.075	115.654	133.540	80.358	2.402	23.654	10.786	-21.526	335.676	61.470	397.146
Minimum	104.053	5.839	6.010	118.348	0.000	90.687	92.962	104.053	63.388	1.122	17.011	8.988	-30.053	298.306	50.745	353.982
Average	121.152	8.301	7.536	136.989	0.026	105.869	105.361	121.152	73.963	1.759	20.971	9.785	-25.553	317.650	56.309	373.959

Details of Koyna Water Consumption (in TMC)

Date	For the Day	For the Month	Balance
21/08/2017	0.095	2.619	59.634
22/08/2017	0.118	2.737	59.516
23/08/2017	0.216	2.953	59.300
24/08/2017	0.042	2.995	59.258
25/08/2017	0.042	3.037	59.216
26/08/2017	0.158	3.195	59.058
27/08/2017	0.072	3.267	58.986

State Load Despatch Center,Airoli (MSETCL)
Central Sector Share/Drawal from 21/Aug/2017 to 27/Aug/2017

Date	DAY	Central Sector Share		Total Interstate Bilateral Purchase		Total Share		Total Drawal		Overdrawal(+) / UnderDrawal(-)	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
21/08/2017	MONDAY	79.731	3860	13.231	551	92.962	3873	92.948	3873	-0.014	-1
22/08/2017	TUESDAY	92.860	4361	12.083	503	104.943	4373	104.977	4374	0.034	1
23/08/2017	WEDNESDA	95.461	4498	12.787	533	108.248	4510	109.406	4559	1.158	48
24/08/2017	THURSDAY	96.331	4701	16.900	704	113.231	4718	113.464	4728	0.233	10
25/08/2017	FRIDAY	83.600	3884	9.844	410	93.444	3894	90.687	3779	-2.757	-115
26/08/2017	SATURDAY	93.481	4528	15.565	649	109.046	4544	110.530	4605	1.484	62
27/08/2017	SUNDAY	100.023	4803	15.631	651	115.654	4819	119.075	4961	3.421	143
Total		641.487		96.041		737.528		741.086		3.558	

GENERATING UNITS OUTAGES FOR THE WEEK FROM 21/08/2017 TO 27/08/2017							
Generator	Generating Unit	Capacity	Tripped Date	Tripped Time	Synch. Date	Synch Time	Reason
PLANNED OUTAGES							
IPP	Tata Trombay 6	500MW	15/Jul/2015	17.08		Continued.	Economic shutdown(Converted to AOH for 30 Days from 00.00Hrs 06-03-2016)
CS	TARAPUR 4	540MW	23/Apr/2017	19:55		Continued.	Annual Maintenance
CS	Tarapur 1	160MW	04/Jun/2017	19.09		Continued.	3 months outage for refuelling.
CS	TARAPUR-3	540MW	11/Jul/2017	16.30		Continued.	Reactor Inspection Work
MSPGCL	Khaparkheda Unit 4	210MW	13/Jul/2017	03.36		Continued.	Drum level low. on Dated 14.07.2017 converted to zero schedule. Converted into COH from 00:00Hrs of 02.08.2017
MSPGCL	Chandrapur Unit 4	210MW	22/Aug/2017	23.56		Continued.	Annual Overhaul
FORCED OUTAGES							
RGPL	Dabhol Dabhol 1B	230MW	28/May/2013	22:02		Continued.	Gas Shortage.
RGPL	Dabhol Dabhol 1X	230MW	27/Jun/2013	21.46		Continued.	Gas Shortage
RGPL	Dabhol Dabhol 1A	230MW	27/Jun/2013	21.47		Continued.	Gas Shortage
MSPGCL	Koradi Unit 6	210MW	20/Mar/2015	01.02		Continued.	EE R&M LE Work
IPP	SWPGL U-1	135MW	16/Feb/2016	17.09		Continued.	Change Over , No Schedule
IPP	SWPGL U-2	135MW	29/Feb/2016	21.46		Continued.	Change over against Unit III
MSPGCL	Parli Unit 4	210MW	01/Apr/2016	00.00		Continued.	Economic shutdown
MSPGCL	Parli Unit 5	210MW	01/Apr/2016	00.00		Continued.	Economic shutdown
MSPGCL	Bhusawal Unit 2	210MW	14/Jun/2016	19.35		Continued.	Boiler Tube Leakage(Converted to Zero Shedule By MSEDCL. from 00.00Hrs dt.19-6-16)
MSPGCL	Uran Unit 8	108MW	14/Aug/2016	07.56		Continued.	Maintenance work
RGPL	Dabhol 2A	230MW	24/Aug/2016	13.31		Continued.	Change Over.
MSPGCL	Koradi Unit 5	200MW	05/Sep/2016	00.21		Continued.	ID Fan problem, Converted to Zero Schedule By MSEDCL from 00.00hrs/22-9-16. Shutdown taken on 18.10.2016 at 00:00Hrs for Turbine inspection and maintenance work
IPP	PGPL U1	262MW	07/Feb/2017	17.30		Continued.	No Schedule
IPP	PGPL U2	126MW	07/Feb/2017	17.30		Continued.	No Schedule
IPP	JSW (J) U4	300MW	05/Aug/2017	20.30		Continued.	Turbine shaft Vibration high.
IPP	Adani U-1	660MW	07/Aug/2017	00.29		Continued.	AIR PREHEATER PROBLEM.
MSPGCL	Nasik Unit 5	210MW	09/Aug/2017	00.00		Continued.	ID Fan Problem converted to zero schedule from 19:00Hrs of 11.08.2017
MSPGCL	Nasik Unit 3	210MW	10/Aug/2017	00.00		Continued.	Withdrawn for maintenance work.zero schedule from 15.08.2017.
IPP	Adani U-2	660MW	11/Aug/2017	16.49		Continued.	Furnace Pressure High
IPP	SWPGL U-4	135MW	11/Aug/2017	23.23	23/Aug/2017	01.41	Y ph ct of bhugao ckt burst.
MSPGCL	Chandrapur Unit 9	500MW	18/Aug/2017	15.26		Continued.	Turbine sharp Vibration problem.
MSPGCL	Uran Unit A0	120MW	19/Aug/2017	03.40	21/Aug/2017	06.20	Low Voltage.
MSPGCL	Chandrapur Unit 3	210MW	19/Aug/2017	23.15	22/Aug/2017	05.51	Turbine high pressure control wall Problem.
IPP	RPL(AMT) U-2	270MW	20/Aug/2017	16.02		Continued.	Zero Schedule Given By MSEDCL.
IPP	RPL(AMT) U-3	270MW	20/Aug/2017	18.11	27/Aug/2017	23.42	Zero Schedule Given By MSEDCL.
MSPGCL	Uran Unit 6	108MW	20/Aug/2017	07.18	21/Aug/2017	10.50	Dumper Discrepancy
IPP	RPL(AMT) U-1	270MW	21/Aug/2017	05.22	24/Aug/2017	13.02	Zero Schedule Given By MSEDCL.
MSPGCL	Khaparkheda Unit 5	500MW	21/Aug/2017	16.04		Continued.	Due to poor coal Receipt.
IPP	RPL(AMT) U-5	270MW	21/Aug/2017	03.05	24/Aug/2017	06.29	Zero Schedule Given By MSEDCL.
MSPGCL	Koyna Unit 1	75MW	21/Aug/2017	08.00	21/Aug/2017	19.10	Preventive Maintenance Work
MSPGCL	Bhusawal Unit 3	210MW	21/Aug/2017	23.44	24/Aug/2017	06.57	Zero Schedule.
MSPGCL	Parli Unit 7	250MW	23/Aug/2017	22.16	24/Aug/2017	00.59	Generator Protection operated
MSPGCL	Khaparkheda Unit 1	210MW	24/Aug/2017	10.29	24/Aug/2017	13.45	Drum level very High
MSPGCL	Uran Unit 6	108MW	24/Aug/2017	09.33		Continued.	Gas shortage
MSPGCL	Koradi Unit 7	210MW	25/Aug/2017	19.29		Continued.	ID Fan Problem
MSPGCL	Parli Unit 7	250MW	25/Aug/2017	19.03	25/Aug/2017	22.13	tripped on governing system problem.
IPP	SWPGL U-3	135MW	26/Aug/2017	17.40		Continued.	Boiler Tube Leakage
MSPGCL	Chandrapur Unit 7	500MW	26/Aug/2017	00.23		Continued.	Stem line leakage
MSPGCL	Bhusawal Unit 3	210MW	27/Aug/2017	07.43		Continued.	Low furnace pressure

LINE OUTAGES AND RIPPING FOR THE WEEK FROM 21/08/2017 TO 27/08/2017

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
400 KV	Ektuni-Bableshtar ckt I	10/Aug/2017	06.43	26/Aug/2017	20.19	Emergency outage on padghe bblsr ckt.
400 KV	Bhusawal-Aurangabad	19/Aug/2017	16.45	23/Aug/2017	11.10	Over Voltage
400 KV	Chandrapur-II - Nanded ckt II	20/Aug/2017	04.11	24/Aug/2017	06.07	Over Voltage
400 KV	Parly(MS)- Nanded ckt II	20/Aug/2017	04.11	24/Aug/2017	05.49	Over Voltage
400 KV	Karad -kolhapur-I	20/Aug/2017	09.19	21/Aug/2017	14.47	Attending Hot Spot
400 KV	Karad - Jaigad - II	20/Aug/2017	15.07		Continued.	Over Voltage
400 KV	Dhule Sar'Sarovar I	20/Aug/2017	23.04	23/Aug/2017	06.22	Distance Protection
400 KV	Lonikand I - Koyna stage-IV	21/Aug/2017	01.24	21/Aug/2017	08.47	Over Voltage
400 KV	Nagothane - Dabhol-II	21/Aug/2017	14.40	21/Aug/2017	17.20	Attending Hot Spot
400 KV	Karad -kolhapur-II	21/Aug/2017	15.15	22/Aug/2017	08.52	Quarterly Maintainance Work
400 KV	Lonikand I - Koyna stage-IV	22/Aug/2017	01.08	22/Aug/2017	06.35	Over Voltage
400 KV	Kalwa - Kharghar	22/Aug/2017	06.29	22/Aug/2017	10.22	Attending Hot Spot
400 KV	Karad -kolhapur-I	22/Aug/2017	20.14		Continued.	Over Voltage
400 KV	Chandrapur II - Chandrapur ckt I	23/Aug/2017	11.20	23/Aug/2017	19.44	Routine Maintenance Work
400 KV	Tapitanda Waluj	23/Aug/2017	11.29	23/Aug/2017	17.57	Routine Maintenance Work
400 KV	Girwali-Solapur (Lamboti)	23/Aug/2017	12.34	23/Aug/2017	14.49	Line Maintenance work
400 KV	Dhule Sar'Sarovar II	23/Aug/2017	17.34		Continued.	Over Voltage
400 KV	Bhusawal-Aurangabad	23/Aug/2017	20.09		Continued.	Over Voltage
400 KV	Chandrapur II - Chandrapur SW Ckt I	24/Aug/2017	09.09	24/Aug/2017	18.30	Routine Maintenance Work
400 KV	Akola Wardha li	25/Aug/2017	10.02	25/Aug/2017	11.25	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	26/Aug/2017	00.10	26/Aug/2017	11.08	Over Voltage
400 KV	Ektuni-Bableshtar ckt II	26/Aug/2017	20.35		Continued.	To control load on PDG-BBLR.
400 KV	Koradi-Bhusawal	27/Aug/2017	12.56	27/Aug/2017	13.16	To take line Reactor in service at khadka
220 KV	Chandrapur GCR - Warora - I	05/Apr/2015	09.13		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumper at Loc no 86 & 107 and de-energising the line bet.86 to 107.
220 KV	Chandrapur GCR - Wani	05/Apr/2015	09.15		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumper at Loc no 86 & 107 and de-energising the line bet.86 to 107.
220 KV	Talandage - Chikodi	01/Jun/2017	00.01		Continued.	NO SCHEDULE.
220 KV	Mudshingi - Chikodi	01/Jun/2017	00.06		Continued.	NO SCHEDULE.
220 KV	Tilari Amona	21/Aug/2017	03.55	21/Aug/2017	05.19	Distance Protection
220 KV	Mahalakshmi Amona	21/Aug/2017	03.55	21/Aug/2017	05.27	Distance Protection
220 KV	Mumewadi -Halkarni I	21/Aug/2017	07.40	21/Aug/2017	19.39	Bus Isolator Replacement work.
220 KV	Hamidwada-Mumewadi	21/Aug/2017	07.46	21/Aug/2017	17.45	Bus Isolator Replacement work.
220 KV	Mumewadi -Halkarni II	21/Aug/2017	07.46	21/Aug/2017	19.39	Bus Isolator Replacement work.
220 KV	Mumewadi-Belwadi	21/Aug/2017	07.50	21/Aug/2017	17.52	Bus Isolator Replacement work.
220 KV	Loteparshuram- Dasturi Line	21/Aug/2017	08.19	21/Aug/2017	18.05	Bus Isolator Replacement work.
220 KV	Dasturi-Kandalgaon Line	21/Aug/2017	08.40	21/Aug/2017	12.30	Bus Isolator Replacement work.
220 KV	Main Bus @ Dasturi	21/Aug/2017	08.47	21/Aug/2017	12.30	Bus Isolator Replacement work.
220 KV	Mahalakshmi Amona	21/Aug/2017	12.28	21/Aug/2017	13.55	TRip from Amona end.
220 KV	Tilari - Amona2	21/Aug/2017	12.28	21/Aug/2017	14.00	Trip from Amona end.
220 KV	Halkarni-Mahalaxmiline	21/Aug/2017	12.52	21/Aug/2017	19.56	Bus bar Relay Replacement work.
220 KV	220kv Halkarni- Tillary	21/Aug/2017	12.52	21/Aug/2017	15.00	Bus bar relay Replacement work.
220 KV	Mahalakshmi Amona	22/Aug/2017	02.31	22/Aug/2017	06.47	Over Voltage
220 KV	Miraj - Tilwani	22/Aug/2017	09.35	22/Aug/2017	19.13	Line Maintenance work
220 KV	Osmanabad - Solapur (Bale)	22/Aug/2017	14.38	22/Aug/2017	16.55	Emergency outage on Bus PT
220 KV	Padegaon-Sawangi	22/Aug/2017	14.50	22/Aug/2017	17.54	To attend Flashover String
220 KV	Vankuswadi- Ajinkyatara	22/Aug/2017	23.27	23/Aug/2017	10.35	Distance Protection
220 KV	Vankuswade - Kdph	23/Aug/2017	00.05	23/Aug/2017	13.50	Distance Protection
220 KV	Boisar Versova Line	23/Aug/2017	09.18	23/Aug/2017	19.40	Isolator Maint.work
220 KV	Koradi-Khaperkheda	23/Aug/2017	10.09	23/Aug/2017	15.47	Tan Delta Measurment of CTs
220 KV	Patoda-Manjarsumba	23/Aug/2017	10.20	23/Aug/2017	17.10	Quarterly Maintainance Work
220 KV	Apta - Hoc	23/Aug/2017	11.55	23/Aug/2017	18.09	Relay Coordination work
220 KV	Lamboti - Pandharpur li	23/Aug/2017	12.05	23/Aug/2017	14.07	Quarterly Maintainance Work
220 KV	Solapur(PG)- Jeur	23/Aug/2017	15.33	23/Aug/2017	18.33	Jumper replacement work
220 KV	Kharghar Trombay	24/Aug/2017	07.40	24/Aug/2017	17.23	Distance Protection
220 KV	Khadka-Chalisgaon-1	24/Aug/2017	09.02	24/Aug/2017	11.58	Line Signature Test
220 KV	Boisar Versova Line	24/Aug/2017	09.12	24/Aug/2017	16.14	Isolator Maint.work
220 KV	Peth- Mudshingi -I	24/Aug/2017	09.39	24/Aug/2017	12.46	To attend Hot Spot
220 KV	Oni Kharepatan Line	24/Aug/2017	10.25	24/Aug/2017	11.41	To attend Hot Spot
220 KV	Jejuri (400 Kv)-Phurusungi	24/Aug/2017	12.25	24/Aug/2017	18.17	To attend Hot Spot
220 KV	Pedhambe - Oni	24/Aug/2017	13.13	24/Aug/2017	13.37	Distance Protection
220 KV	Butibori - VIPL Ckt I	24/Aug/2017	14.45	24/Aug/2017	15.30	Bus Bar Protection Operated
220 KV	Butibori 3-Butibori 1	24/Aug/2017	14.45	24/Aug/2017	16.39	Bus Bar Protection Operated
220 KV	Butibori - Purti	25/Aug/2017	12.44	25/Aug/2017	12.54	shifting from bus1 to bus2 for load management.
220 KV	Karad(400kv) - Wathar	25/Aug/2017	19.16	25/Aug/2017	19.54	Distance Protection
220 KV	Harangul-Parly	25/Aug/2017	21.58	25/Aug/2017	22.24	Distance Protection
220 KV	Mahalakshmi Amona	26/Aug/2017	09.41	26/Aug/2017	09.57	Distance Protection
220 KV	Tilari Amona	26/Aug/2017	09.41	26/Aug/2017	10.01	Distance Protection
220 KV	Nanded-Parbhani	26/Aug/2017	10.15	26/Aug/2017	17.26	Hand tripped in view of outage on 2200 kv partly-parly extn ckt.
220 KV	Parly-Parly Extn-I	26/Aug/2017	10.39	26/Aug/2017	17.16	CB air compressor bearing and shaft changing.
220 KV	Uran - Jnpt	26/Aug/2017	11.49	26/Aug/2017	15.45	Routine Maintenance Work
220 KV	Kandalgaon - Bhira	26/Aug/2017	12.55	27/Aug/2017	20.00	Distance Protection