

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 21/Aug/2023 to 27/Aug/2023

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Sheddin g(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW													
21-08-2023	12 Hrs	5252	461	183	5896	9290	1362	5198	1566	-1866	20989	0	20989	1083	485	24880	24880	50.01
22-08-2023	11 Hrs	5488	816	185	6489	9711	641	5599	1595	-1960	21589	0	21589	1123	234	25392	25392	50.03
23-08-2023	11 Hrs	5241	632	179	6052	10534	1112	4536	1515	-2206	21082	0	21082	825	234	24808	24808	50.03
24-08-2023	12 Hrs	5175	304	181	5660	11033	1549	4363	1627	-2212	21561	0	21561	831	393	25456	25456	49.93
25-08-2023	11 Hrs	5988	683	182	6853	10015	1336	4642	1641	-2354	21675	0	21675	660	356	25503	25503	49.98
26-08-2023	11 Hrs	5907	315	183	6405	9895	1776	4765	1615	-2031	21995	0	21995	631	410	25497	25497	49.96
27-08-2023	12 Hrs	5740	192	183	6115	9417	1707	4595	1764	-1869	21310	0	21310	455	299	24352	24352	49.97
Maximum		5988	816	185	6853	11033	1776	5599	1764	-1866	21995	0	21995	1123	485	25503	25503	50.03
Minimum		5175	192	179	5660	9290	641	4363	1515	-2354	20989	0	20989	455	234	24352	24352	49.93
Average		5542	486	182	6210	9985	1355	4814	1618	-2071	21457	0	21457	801	344	25127	25127	49.99

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Sheddin g(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW													
21-08-2023	13 Hrs	5298	306	181	5785	9141	1294	5268	1600	-1872	20751	0	20751	1058	440	24586	24586	50.04
22-08-2023	13 Hrs	5535	1004	183	6722	9301	720	5583	1542	-2038	21367	0	21367	1007	244	25119	25119	50.01
23-08-2023	16 Hrs	5515	463	168	6146	9512	1325	5356	1173	-2213	20836	0	20836	737	246	24495	24495	50.02
24-08-2023	13 Hrs	5278	333	180	5791	9948	1673	4746	1542	-2037	21210	0	21210	874	468	25042	25042	50.02
25-08-2023	13 Hrs	6017	409	184	6610	9414	1486	4921	1754	-2344	21386	0	21386	686	355	25226	25226	50.03
26-08-2023	13 Hrs	5705	283	131	6119	9820	1983	4360	1606	-2250	21210	0	21210	531	333	24752	24752	49.99
27-08-2023	13 Hrs	5644	214	180	6038	8980	1843	4320	1830	-1866	20744	0	20744	460	307	23778	23778	49.99
Maximum		6017	1004	184	6722	9948	1983	5583	1830	-1866	21386	0	21386	1058	468	25226	25226	50.04
Minimum		5278	214	131	5785	8980	720	4320	1173	-2344	20744	0	20744	460	244	23778	23778	49.99
Average		5570	430	172	6173	9445	1475	4936	1578	-2089	21072	0	21072	765	342	24714	24714	50.01

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Sheddin g(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW													
21-08-2023	20 Hrs	5344	1466	182	6992	7446	1168	5458	0	-1247	19352	413	19765	1278	496	22838	23251	49.85
22-08-2023	20 Hrs	5476	1424	25	6925	7400	1894	5193	0	-1625	19331	1581	20912	1111	250	22773	24354	49.98
23-08-2023	20 Hrs	5508	1713	169	7390	8374	1911	5103	0	-1646	20664	658	21322	1141	247	24166	24824	50.06
24-08-2023	20 Hrs	5783	1324	186	7293	8512	1467	5383	0	-1390	20805	0	20805	1200	474	24329	24329	50.03
25-08-2023	20 Hrs	6091	1742	185	8018	7521	1277	5403	0	-1410	20342	199	20541	1187	502	23908	24107	49.94
26-08-2023	20 Hrs	5981	1393	160	7534	7464	1732	5397	0	-1338	20320	0	20320	1094	483	23704	23704	49.96
27-08-2023	20 Hrs	6037	1610	188	7835	6966	1088	5363	0	-1115	19668	370	20038	1030	410	22692	23062	50.04
Maximum		6091	1742	188	8018	8512	1911	5458	0	-1115	20805	1581	21322	1278	502	24329	24824	50.06
Minimum		5344	1324	25	6925	6966	1088	5103	0	-1646	19331	0	19765	1030	247	22692	23062	49.85
Average		5746	1525	156	7427	7669	1505	5329	0	-1396	20069	460	20529	1149	409	23487	23947	49.98

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Sheddin g(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
21-08-2023	4 Hrs	5358	362	187	5907	6256	971	5229	0	-660	17364	0	17364	1012	427	19802	19802	50.00
22-08-2023	1 Hrs	5292	773	182	6247	6366	864	5615	0	-926	17770	0	17770	1172	385	20649	20649	49.88
23-08-2023	4 Hrs	5297	270	107	5674	7263	1275	5180	0	-1040	18012	0	18012	786	169	20347	20347	49.99
24-08-2023	2 Hrs	5309	171	170	5650	7598	1661	5357	0	-1365	18518	0	18518	704	167	21137	21137	50.02
25-08-2023	2 Hrs	5970	252	186	6408	7520	1013	5334	0	-1136	18783	0	18783	794	323	21392	21392	49.97
26-08-2023	4 Hrs	5993	200	184	6377	7379	1117	5334	0	-1147	18747	0	18747	574	344	21125	21125	49.98
27-08-2023	24 Hrs	6243	269	188	6700	6704	1131	5231	0	-1098	18248	0	18248	968	356	21090	21090	50.03
Maximum		6243	773	188	6700	7598	1661	5615	0	-660	18783	0	18783	1172	427	21392	21392	50.03
Minimum		5292	171	107	5650	6256	864	5180	0	-1365	17364	0	17364	574	167	19802	19802	49.88
Average		5637	328	172	6137	7012	1147	5326	0	-1053	18206	0	18206	859	310	20792	20792	49.98

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
21-08-2023	128.342	18.143	4.427	150.912	0.726	187.053	189.945	27.775	127.244	11.758	26.796	10.990	-29.824	464.488	67.606	542.524
22-08-2023	131.268	26.080	3.350	160.698	0.379	188.751	188.882	25.865	131.688	12.033	26.148	5.990	-34.351	474.217	66.489	551.173
23-08-2023	128.243	17.626	3.872	149.741	0.401	209.256	210.805	32.674	123.732	12.556	20.805	5.421	-39.979	477.709	66.205	554.185
24-08-2023	131.132	11.554	4.011	146.697	0.434	215.269	219.280	37.192	122.033	12.712	20.040	8.320	-39.085	484.441	67.445	562.263
25-08-2023	144.747	16.424	4.418	165.589	0.531	197.934	202.964	29.687	124.175	13.612	20.360	9.430	-38.106	482.676	67.896	560.787
26-08-2023	141.885	12.330	3.972	158.187	0.731	195.138	199.820	37.560	122.453	13.561	18.511	9.441	-35.939	481.067	63.891	554.851
27-08-2023	141.335	11.180	4.375	156.890	0.445	191.301	195.916	34.132	115.816	14.649	16.896	8.611	-31.824	471.057	57.331	538.295
Maximum	144.747	26.080	4.427	165.589	0.731	215.269	219.280	144.747	131.688	14.649	26.796	10.990	-29.824	484.441	67.896	562.263
Minimum	128.243	11.180	3.350	146.697	0.379	187.053	188.882	128.243	115.816	11.758	16.896	5.421	-39.979	464.488	57.331	538.295
Average	135.279	16.191	4.061	155.531	0.521	197.815	201.087	135.279	123.877	12.983	21.365	8.315	-35.587	476.522	65.266	552.011

Details of Koyna Water Consumption (in TMC)

Date	For the Day	For the Month	Balance
21-08-2023	0.284	4.637	56.145
22-08-2023	0.467	5.105	55.678
23-08-2023	0.287	5.392	55.390
24-08-2023	0.154	5.546	55.237
25-08-2023	0.250	5.796	54.986
26-08-2023	0.146	5.943	54.840
27-08-2023	0.126	6.068	54.714

State Load Despatch Center,Airoli (MSETCL) Central Sector Share/Drawal from 21/Aug/2023 to 27/Aug/2023

Date	DAY	Central Sector Share		Total Interstate		Total Share		Total Drawal		Overdrawal(+) /	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
21-08-2023	MONDAY	105.275	7830	84.670	3528	189.945	7914	187.053	7794	-2.892	-120
22-08-2023	TUESDAY	99.005	7780	89.877	3745	188.882	7870	188.751	7865	-0.131	-5
23-08-2023	WEDNESDAY	100.925	8674	109.880	4578	210.805	8784	209.256	8719	-1.549	-65
24-08-2023	THURSDAY	99.035	9016	120.245	5010	219.280	9137	215.269	8970	-4.011	-167
25-08-2023	FRIDAY	96.729	8351	106.235	4426	202.964	8457	197.934	8247	-5.030	-210
26-08-2023	SATURDAY	93.792	8220	106.028	4418	199.820	8326	195.138	8131	-4.682	-195
27-08-2023	SUNDAY	93.199	8060	102.717	4280	195.916	8163	191.301	7971	-4.615	-192
Total		687.960		719.652		1407.612		1384.702		-22.910	

Generator Unit Outages/Trippings from 21.08.2023 to 27.08.2023						
Name of Unit	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type
PGPL U2	07-02-2017	17.3		Continued.	No Schedule.(NO PPA)	FORCED
PGPL U1	07-02-2017	17.3		Continued.	No Schedule (NO PPA)	FORCED
VIPL U-1	29-12-2018	0.3		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	FORCED
VIPL U-2	17-01-2019	0.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	FORCED
Tarapur 1	08-01-2020	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	FORCED
Tarapur 2	13-07-2020	4:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.	FORCED
Koradi Unit 7	27-04-2021	20.03		Continued.	Retired (04/08/2021 At 00.00)	FORCED
Ghatghar Unit-1	20-04-2022	0:35		Continued.	Stator Earth Fault	FORCED
Uran Unit A0	07-09-2022	16:30		Continued.	TURBINE TRIPPED ON HIGH VIBRATIONS	FORCED
Uran Unit 5	12-11-2022	13:23		Continued.	Major overhaul.	PLANNED
Chandrapur Unit 5	22-05-2023	19:00		Continued.	Stator Earth Fault(converted to Capital overhaul from 00.00Hrs DT.27-07-2023)	PLANNED
Koyna STG-IV Unit-1	05-06-2023	16:30		Continued.	Annual Overhaul	PLANNED
Uran Unit B0	24-06-2023	19:01	26-08-2023	21:55	On RR end bearing high vibrations	FORCED
Koyna Unit 11	10-07-2023	9:40		Continued.	COH	PLANNED
Koradi Unit-10	11-07-2023	0:45		Continued.	Capital Overhaul.	PLANNED
Koyna Unit 8	11-07-2023	8:05		Continued.	COH	PLANNED
Chandrapur Unit 4	27-07-2023	3:00		Continued.	OVERHAUL	PLANNED
JSW (J) U1	02-08-2023	6:42		Continued.	Condenser cooling water problem heavy leakage	FORCED
Adani U-4	12-08-2023	23:44		Continued.	Annual Overhaul	PLANNED
Koyna Unit 7	13-08-2023	9:00		Continued.	Spherical Valve maintenance	FORCED
Nasik Unit 3	13-08-2023	16:00		Continued.	Boiler Tube Leakage (Tolling from 15:00 hrs on Dt 14.08.2023.)	FORCED
Koradi Unit 8	17-08-2023	16:20	24-08-2023	16:33	Boiler Tube Leakage	FORCED
Uran Unit 8	17-08-2023	23:17	21-08-2023	15:36	Gas shortage	FORCED
RPL(AMT) U-1	18-08-2023	22:45	21-08-2023	17:19	Bottom Ash Evacuation Problem.	FORCED
Uran Unit 7	21-08-2023	15:18	23-08-2023	3:11	GT Unit changeover done from GT 7 to GT 8.	FORCED

AEML Unit 1	22-08-2023	1:29	24-08-2023	2:33	Boiler Tube Leakage	FORCED
Uran Unit 6	22-08-2023	16:43	22-08-2023	19:56	Due to emergency at ONGC plant, gas production made zero	FORCED
Uran Unit 8	22-08-2023	17:18	22-08-2023	22:21	Due to emergency at ONGC plant, gas production made zero	FORCED
Trombay 7B	22-08-2023	17:26	22-08-2023	23:50	Gas shortage	FORCED
Trombay 7A	22-08-2023	17:31	22-08-2023	21:31	Gas shortage	FORCED
RPL(AMT) U-4	22-08-2023	18:46		Continued.	Generator Stator Earth Fault	FORCED
Uran Unit 8	22-08-2023	23:23	24-08-2023	2:45	Generator protection	FORCED
IEPL Unit 1	23-08-2023	17:48	23-08-2023	20:19	Boiler furnace pressure very low.	FORCED
Uran Unit 7	24-08-2023	3:20	26-08-2023	23:00	change over(Unit 8 Synchronized)	FORCED
AEML Unit 1	24-08-2023	8:30	24-08-2023	10:21	On Boiler Drum Level Protection.	FORCED
Koyna STG-IV Unit-4	24-08-2023	18:25	24-08-2023	20:25	Governor Safety Bolt Ruptured	FORCED
Uran Unit 8	24-08-2023	20:10	24-08-2023	23:57	Generator protection	FORCED
Khaparkheda Unit 1	26-08-2023	1:40	27-08-2023	20:22	Suspected BTL	FORCED
Trombay 7B	26-08-2023	2:06	27-08-2023	19:39	Hydrolic Issue in diverter damper.	FORCED
Trombay 7A	26-08-2023	3:15	27-08-2023	15:30	Hydrolic issue in diverter damper	FORCED
Uran Unit B0	26-08-2023	22:00		Continued.	GOVERNOR ISSUE	FORCED
Uran Unit 7	26-08-2023	23:13		Continued.	Load Hunting problem	FORCED
Khaparkheda Unit 3	27-08-2023	6:46	27-08-2023	10:14	DCS card failure	FORCED

Transmission Line Outages/Trippings from 21.08.2023 to 27.08.2023							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
KORADI III - AKOLA II Ckt - 2	21-08-2023	11:45	21-08-2023	18:02	DIFF OPTD B PH	T	765 KV
CHANDRAPUR - PADGHE HVDC POLE 2	22-08-2023	0:02	22-08-2023	7:41	Emergency outage availed for replacement of damaged arm of R Phase isolator.	HT	500 KV
AURANGABAD(MS) - PUNE (GIS) CKT - 1	05-08-2023	10:07	23-08-2023	11:01	TO CONTROL LINE LOADING OF PUNE GIS	HT	400 KV
TBC @ NAGOTHANE	18-08-2023	11:02	24-08-2023	15:45	CB replacement work	PO	400 KV
400/220/33 KV 500 MVA ICT - 1 @	21-08-2023	10:09	21-08-2023	20:53	Q/M of bay	PO	400 KV
400/220kv 500MVA ICT-2 @ TAPTITANDA	21-08-2023	12:38	22-08-2023	16:46	Circuit Breaker mechanism overhauling work to be carried out by M/s CGL service engineer, no outage required only ICT - 2 IV 220 kV bay 210, to be shifted on 220 kV TBC bay 207.	PO	400 KV
400220kv 167MVA SPARE ICT @ DEEPNAGAR	21-08-2023	9:14	21-08-2023	18:31	Point to point testing of all protection signals, I/O Signals, Analog signals etc for visibility at LD centre	PO	400 KV
400KV MAIN BAY 404 - GT 1 @ NANDGAONPETH	21-08-2023	11:50	21-08-2023	17:19	SF-6 GAS FILLING AND PRE-SYNCH CHECKS OF CIRCUIT BREAKERS.	PO	400 KV
80 MVAR BUS REACTOR @ PADGHE	21-08-2023	13:18	26-08-2023	19:51	1. CB Pole Overhauling Work. 2. Replacement of Rusted Aluminum Cabinet of CB Mechanism. 3.Reactor can be taken on TBC if required.	PO	400 KV
KHADKA-AURANGABAD (WALUJ)	21-08-2023	20:26	22-08-2023	9:39	H/T on overvoltage	HT	400 KV
LONIKAND I - CHAKAN	21-08-2023	13:19	21-08-2023	15:21	Tripped on Distance protection	T	400 KV
MAIN BAY 415 OF BUS REACTOR 2@ TIRORA	21-08-2023	9:31	21-08-2023	12:57	CT OIL SAMPLE COLLECTION FOR DGA	PO	400 KV
TALANDGE - KOLHAPUR (PG) CKT - 1	21-08-2023	20:15	22-08-2023	1:22	Emergency outage by powergrid	HT	400 KV
400/220/33 KV 315MVA ICT - 1 @ AKOLA	22-08-2023	11:36	22-08-2023	19:08	For Diagnostic testing, winding resistance & routine maintenance	PO	400 KV

Transmission Line Outages/Trippings from 21.08.2023 to 27.08.2023							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
400KV 125MVAR BUS REACTOR MAIN BAY(420) @ 400KV DEEPNAGAR	22-08-2023	11:36	22-08-2023	19:26	For testing of CB by Siemens Engineer & fine tuning of CSD relay of reactor,2 to 3 times ON/OFF operations required IN 30 min time interval Of 400KV REACTOR MAIN BKR	PO	400 KV
DEEPNAGAR - THAPTI TANDA	22-08-2023	4:02	22-08-2023	17:59	Tripped on distance protection.	T	400 KV
KHADKA-AURANGABAD (WALUJ)	22-08-2023	19:45	23-08-2023	8:36	H/T for voltage management.	HT	400 KV
TIE BAY 414 of BUS REACTOR 1 & BUS REACTOR 2 @ TIRORA	22-08-2023	9:59	22-08-2023	13:06	CT oil sample collection for DGA	PO	400 KV
AURANGABAD(MS) - PUNE (GIS) CKT - 2	23-08-2023	10:32	23-08-2023	18:06	AMP work at PG end	HT	400 KV
KHADKA-AURANGABAD (WALUJ)	23-08-2023	18:24	24-08-2023	7:40	H/T for voltage management	HT	400 KV
MAIN BAY (410) OF 765/400KV 1500 MVA ICT-1 @ EKTUNI	23-08-2023	12:37	23-08-2023	18:19	Diagnostic Testing	PO	400 KV
AKOLA - WARDHA(PG) CKT - 2	24-08-2023	19:46	25-08-2023	22:52	Distance Protection	T	400 KV
PADGHE - TARAPUR CKT - 2	24-08-2023	15:32	24-08-2023	19:55	To attend hotspot on B Ph CT Line Side Temp 176 Deg. One of Two Conductor damage.	EO	400 KV
400/11.5kV STATION TRANSFORMER - 4 @ TIRORA	24-08-2023	11:08	25-08-2023	19:07	Annual Maintenance & Testing Transformer. Annual maintenance of main bay and tie bay equipments.	PO	400 KV
400/220/33 KV 500 MVA ICT - 3 @ WALUJ	24-08-2023	11:33	24-08-2023	20:54	1) CTR fire fighting system work for SCADA compatibility. 2) Routine Maintenance work and Diagnostic Testing work.	PO	400 KV
400/220/33 KV 500MVA ICT - 1 @ DEEPNAGAR	24-08-2023	9:04	24-08-2023	18:33	Point to point testing of all protection signals, I/O Signals, Analog signals etc for visibility at LD centre	PO	400 KV
AURANGABAD(MS) - PUNE (GIS) CKT - 1	24-08-2023	6:20			H/T to control loading	HT	400 KV

Transmission Line Outages/Trippings from 21.08.2023 to 27.08.2023							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
KHADKA-AURANGABAD (WALUJ)	24-08-2023	20:08	25-08-2023	7:45	HT due to Overvoltage	HT	400 KV
MAIN BUS - 1 @ JEJURI	24-08-2023	13:07	24-08-2023	21:47	For RRS work, Maintenance & Testing work	PO	400 KV
TIE BAY (412) OF BABHALESHWAR CKT - 1 @ EKTUNI	24-08-2023	11:23	24-08-2023	15:58	Diagnostic testing	PO	400 KV
NAGOTHANE - DABHOL CKT - 2	25-08-2023	0:12	25-08-2023	2:27	Emergency outage for attending Hotspot at Nagothane.	HT	400 KV
400/220/33 KV 500MVA ICT - 1 @ LONIKAND 2	25-08-2023	7:46	25-08-2023	15:53	For RRS jumpering work	PO	400 KV
400/220/33 KV 500MVA ICT - 2 @ LONIKAND 2	25-08-2023	16:12	25-08-2023	21:06	For RRS jumpering work	PO	400 KV
400/220kv 500MVA ICT-1 @ TAPTITANDA	25-08-2023	14:11	25-08-2023	18:54	220KV LV 89C isolator alignment work to be carried out and CT diagnostic testing work.	PO	400 KV
KHADKA-AURANGABAD (WALUJ)	25-08-2023	21:57	26-08-2023	7:57	H/T For Voltage management.	HT	400 KV
TIE BAY (423) OF STATION TF - 1 @ KORADI 2	25-08-2023	10:39	25-08-2023	16:33	Diagnostic testing of current Transformer& Routine nut bolt tightening	PO	400 KV
BABHALESHWAR - PADGHE CKT - 2	26-08-2023	4:18	26-08-2023	10:08	Tripped on Distance protection.	T	400 KV
BUS COUPLER @ CHAKAN	26-08-2023	14:30	26-08-2023	17:31	Outage required for attending hotspot at 89A Rph PG isolator ips tube palm of 400 kV bus coupler.	EO	400 KV
CHAKAN - TALEGAON(PG)	26-08-2023	22:49	27-08-2023	1:34	Due to Decapping of pilot string R Ph observed at cut point location no. 5	EO	400 KV
KHADKA-AURANGABAD (WALUJ)	26-08-2023	21:00	27-08-2023	10:12	H/T for O/V	HT	400 KV
CHANDRAPUR 2- KUMBHARGAON (NANDED) CKT - 1	27-08-2023	7:05	27-08-2023	9:00	Repairing of Y ph Pole mechanism of bay 406 Main CB.	EO	400 KV

Transmission Line Outages/Trippings from 21.08.2023 to 27.08.2023							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
KHADKA-AURANGABAD (WALUJ)	27-08-2023	19:41	28-08-2023	7:14	H/T FOR O/V	HT	400 KV
PUNE(GIS) - TALEGAON(PG) CKT - 4	27-08-2023	11:50	27-08-2023	20:15	Replacement of faulty insulators.	PO	400 KV
220/33-33KV 100MVA TF NO. - 1 @ ICHALKARANJI - II	21-08-2023	9:05	21-08-2023	17:18	" 1) Attending CT Oil Leakage/ Quaterly bay maintenance work 2) OLTC operation verification & Testing. 3) TAMS Aux Protection taken in Sys. 4) Hot spot attending work. 5) Replacement of 33KV Bay CT."	PO	220 KV
BOMBAY DYEING - SAHARA	21-08-2023	11:44	21-08-2023	18:47	OPGW installation work between loc no 82-91. The existing earth wire is missing in this section.	PO	220 KV
MALEGAON-SATANA	21-08-2023	4:49	21-08-2023	11:53	Tripped on distance protection	T	220 KV
MUDSHINGI - CHIKODI	21-08-2023	13:10	21-08-2023	18:33	Maintenance work	PO	220 KV
MUDSHINGI - CHIKODI	21-08-2023	13:10	21-08-2023	18:33	1) For replacement of B ph (Top phase) STN disc insulator string at tower loc. no. multi circuit 11, which is detected abnormal in PID testing. 2) On same day & time outage is proposed on 220kV Talandhe- Mudshingi ckt-1 to replace Y ph STN string as per PID testing report at loc no. M/C-11 (Y ph) . To carry out this work of 220kV Talandhe- Mudshingi ckt-1, outage on 220kV Mudshingi- chikodi is also required as safety purpose .	PO	220 KV
PEDHAMBE ONI LINE	21-08-2023	10:38	21-08-2023	12:30	Tripped on Distance protection.	T	220 KV
SAWANGI-BHOKARDAN CKT	21-08-2023	11:26	21-08-2023	16:08	FIXING OF REPAIR SLEEVE BETWEEN LOC.NO.164-165 ON BPH CONDUCTOR	PO	220 KV

Transmission Line Outages/Trippings from 21.08.2023 to 27.08.2023							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
TALANDGE - MUDSHINGI CKT - 1	21-08-2023	11:54	21-08-2023	19:44	Replacement of LMU at both ends by telecom unit	PO	220 KV
TALANDGE - MUDSHINGI CKT - 1	21-08-2023	11:54	21-08-2023	19:44	To attend jump work at loc no. M/C- 12, Y ph, MC-22, B ph., 305, B ph & STN string replacement at loc no. M/C-11 - Y ph.	PO	220 KV
TALANDGE - SAWANTWADI	21-08-2023	11:33	21-08-2023	19:44	Replacement of LMU by telecom unit	PO	220 KV
URAN - APTA 3	21-08-2023	10:19	21-08-2023	15:42	Replacement of damage Jumper at loc no 23,25.	PO	220 KV
132KV PADEGAON(220KV)-WALUJ CKT 2	21-08-2023	11:49	21-08-2023	17:28	DIAGNOSTIC TESTING & ROUTINE MAINTENANCE WORK	PO	220 KV
220 KV NEW KHAPERKHEDA (400 KV)-220KV OLD KHAPERKHEDA CKT 1	21-08-2023	10:15	21-08-2023	17:32	MAINT WORKS AT OLD KHEPERKHEDA	PO	220 KV
220 KV PHULAMBRI - BHOKARDHAN	21-08-2023	16:30	21-08-2023	20:01	FIXING OF BIRD GUARDS AND TREE CUTTING WORK.	PO	220 KV
220 KV WARORA - CHANDRAPUR (400 KV) CKT	21-08-2023	11:13	21-08-2023	16:50	FOR DIAGNOSTIC TESTING OF BAY EQUIPMENTS	PO	220 KV
220/132 100MVA ICT-1 @ AMRAPUR	21-08-2023	16:05	21-08-2023	18:20	Outage for taking SFRA Diagnostic Testing work, Winding resistance test by mobile Testing unit, Nashik	PO	220 KV
220/132 100MVA ICT-2 @ AMRAPUR	21-08-2023	10:55	21-08-2023	15:56	Outage for taking SFRA Diagnostic Testing work, Winding resistance test by mobile Testing unit, Nashik	PO	220 KV
220KV BADNERA -220KV AVAADA(DHAMANGAON) SOLAR CKT	21-08-2023	11:20	21-08-2023	17:07	RELAY TESTING AT 220KV AVAADA SOLAR S/STN	PO	220 KV
BHIGWAN-BARAMATI AGRO	21-08-2023	14:20	21-08-2023	18:40	for Y PH CT Hot-spot attending work	PO	220 KV
JEJURI (400 KV)-JEJURI- I	22-08-2023	15:10	22-08-2023	19:48	Attending hot spot of R ph line isolator clamp of Jejuri Ckt-I line at 220 kv Jejuri end.	PO	220 KV

Transmission Line Outages/Trippings from 21.08.2023 to 27.08.2023							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
MALHARPETH - KARAD	22-08-2023	10:03	22-08-2023	17:13	Annual Relay Testing work & LMU Replacement Work	PO	220 KV
MIRAJ - ICHALKARANJI	22-08-2023	9:02	22-08-2023	17:49	For replacement of 9 No insulator strings found critical in PID	PO	220 KV
PETH- MUDSHINGI 1 LINE	22-08-2023	10:33	22-08-2023	17:25	To fix new LMU unit in presence of company representative. CB testing work	PO	220 KV
220 KV NEW KHAPERKHEDA (400 KV)-220KV OLD KHAPERKHEDA CKT 2	22-08-2023	10:14	22-08-2023	16:42	Maintenance work	PO	220 KV
220/132 KV 200MVA ICT 1 @ JALNA	22-08-2023	12:22	22-08-2023	18:35	Replacement of WTI and Taking SFRA of ICT	PO	220 KV
220/132KV 100MVA ICT 3 @ PANDHARPUR	22-08-2023	9:13	22-08-2023	14:36	Outage is required for Attending OLTC problem, AS OLTC stuck at Tap no-7. No further operation is possible. Call Given to agency and reaching tomorrow for attending problem.	EO	220 KV
220/132KV 200 MVA ICT 1	22-08-2023	10:16	22-08-2023	16:55	Replacement of CT	PO	220 KV
220/33KV 50MVA PTR 1 @ MIRAJ	22-08-2023	10:25	22-08-2023	15:40	Neutral Bushing Oil leakage attending work	PO	220 KV
220KV GIS DCHI - COLOURCHEM	22-08-2023	13:02	22-08-2023	15:54	For 220KV DCHI line CB Y phase bottom plate hotspot attending work in emergency by shifting the line on TBC.	EO	220 KV
220/132/11KV 200 MVA ICT 2 @ MALINAGAR	23-08-2023	10:25	23-08-2023	17:22	Outage is required for Attending OLTC problem, AS OLTC stuck at Tap no-9. No further operation is possible.Call Given to agency and reaching tomorrow for attending problem.	EO	220 KV
220/33 KV 50 MVA PTR NO 3 @ ALEPHATA	23-08-2023	12:35	23-08-2023	14:24	diagnostic testing work (CT Tan Delta) .	PO	220 KV
BIDRI - SAWANTWADI	23-08-2023	15:16	23-08-2023	17:55	Diagnostic Testing of CB	PO	220 KV

Transmission Line Outages/Trippings from 21.08.2023 to 27.08.2023							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
ONGC PANVEL - TSS PANVEL	23-08-2023	11:28	23-08-2023	15:52	For 220 kV TSS Line Y phase Line Side Isolator Jumper Replacement Work.	PO	220 KV
PEDHAMBE ONI LINE	23-08-2023	18:31	25-08-2023	11:45	Tripped on Distance Protection.	T	220 KV
TALANDGE - BIDRI	23-08-2023	9:32	23-08-2023	14:44	Diagnostic Testing of CB	PO	220 KV
WATHAR - MUDSHINGI 3 LINE	23-08-2023	10:36	23-08-2023	20:40	Replacement of LMU unit in presence of company representative & Quarterly maint. Work & diagnostic testing work	PO	220 KV
WATHAR - MUDSHINGI 3 LINE	23-08-2023	10:36	23-08-2023	20:40	For stringing of earth wire at tower loc no. 178 to 183 on dt. 23.08.2023.	PO	220 KV
220/132 KV 200 MVA ICT 3 @ AHMEDNAGAR	23-08-2023	13:04	23-08-2023	17:22	Testing work of ICT.	EO	220 KV
220/132 KV 200MVA ICT 3@ BALE(SOLAPUR)	23-08-2023	10:06	23-08-2023	14:51	Outage is required for Quarterly Maintenance	PO	220 KV
220/33 KV 50MVA PTR NO 1 @ ALEPHATA	23-08-2023	9:53	23-08-2023	11:14	diagnostic testing work (CT Tan Delta) .	PO	220 KV
220/33 KV, 50MVA, PTR NO 2 @ ALEPHATA	23-08-2023	11:24	23-08-2023	12:30	diagnostic testing work (CT Tan Delta) .	PO	220 KV
KARAD -MUDSHINGI CKT- 4	23-08-2023	10:18	23-08-2023	20:42	For stringing of earth wire at tower loc no. 178 to 183 on dt. 23.08.2023.	PO	220 KV
LAMBOTI - TULJAPUR CKT - 2	23-08-2023	10:50	23-08-2023	12:55	For Bay Maintenance work	PO	220 KV
PANDHARPUR - BHALVANI	23-08-2023	10:09	23-08-2023	20:59	Outage is required for Quarterly Maintenance	PO	220 KV
PANDHARPUR - BHALVANI	23-08-2023	10:09	23-08-2023	20:59	Outage is required for Quarterly Maintenance	PO	220 KV
TROMBAY DHARAVI - 6	23-08-2023	10:00	23-08-2023	19:49	For 220KV TD-6 breaker LBBU testing,220KV TD-6 Protection trial 220KV TD-6 Carrier Trials,220KV TD-6 A/B/C Phase CVT Testing, 220KV TD-6 A/B/C Phase LA counter replacement at Trombay generating station.	PO	220 KV
VAIRAG - AVAADA SOLAPR (PANGAON)	23-08-2023	18:00	23-08-2023	19:05	Outage is required for Quarterly Maintenance	PO	220 KV

Transmission Line Outages/Trippings from 21.08.2023 to 27.08.2023							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
BOMBAY DYEING - SAHARA	24-08-2023	13:48	24-08-2023	20:28	For OPGW installation work between Loc. T. No .91 & T. No .97. The existing earth wire is missing in this section.	PO	220 KV
BUTIBORI-INOX	24-08-2023	8:47	24-08-2023	20:27	Diagnostic testing work & Annual maintenance work	PO	220 KV
HINJAWADI I- CHINCHWAD	24-08-2023	8:25	24-08-2023	19:27	On. 24.08.23 Thursday a) Conductor paying out & Final sag (Location 160 to 161) & Top Ckt b) Installation of Missing parts & final checking of Monopole (160 & 161) On. 25.08.23 Friday a) Conductor paying out & Final Sag (Location 161 a to 162) & Top Ckt b) Installation of Missing parts & final checking of Monopole (161A&162) On. 26.08.23 Saturday Conductor paying out & Final sag(Location 161 to 161 A) & Circuit I & Top circuit On. 27.08.23 Sunday Conductor paying out & Final sag (Location 161 to 161 A) & circuit & II & Top Circuit On. 28.08.23 Monday Conductor paying out & Final sag (Location 161 to 161 A) & Circuit I & Bottom Circuit On. 29.08.23 Tuesday Conductor paying out & Final sag (Location 161 to 161 A) &	PO	220 KV
MAHAPE - TFIPL	24-08-2023	13:35	24-08-2023	17:18	for attending hot spot on 220kV TFIPL- Mahape Line Bay CB Y Ph Top pad at 220kV TFIPL Substation.	EO	220 KV
SAWANGI-BHOKARDAN CKT	24-08-2023	10:53	24-08-2023	20:27	Replacement of 220kv Y-ph CT. Exsting CT having higher tandelta I.E. 2.17%	PO	220 KV

Transmission Line Outages/Trippings from 21.08.2023 to 27.08.2023							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
100 MVA 220/132 KV ICT - II @ YAVATMAL	24-08-2023	10:05	24-08-2023	18:25	Replacement of B9 switch and snap switch of OLTC by external agency and diagnostic testing work by TCC Akola.	PO	220 KV
220 KV PADEGAON -WALUJ CKT I	24-08-2023	12:32	24-08-2023	13:13	Heavy sparking while shifting ckt on own breaker	HT	220 KV
220/110 KV 100 MVA PTR 1 @ BIDRI	24-08-2023	9:31	24-08-2023	11:37	Diagnostic testing work.	PO	220 KV
220/132 KV 100 MVA ICT I	24-08-2023	9:26	24-08-2023	20:24	Corroded portion of ICT body painting work, Routine maintenance work.	PO	220 KV
220/132 KV 200 MVA ICT 1 @ EKLHARE(GCR)	24-08-2023	10:28	24-08-2023	15:16	For CTR Maintenance Works & Trials	PO	220 KV
220/132KV 100MVA ICT 1 @ KATHAPUR	24-08-2023	11:02	25-08-2023	1:00	For Replacement of LV Rph Bushing and routine bay maintenance.	PO	220 KV
220/33 KV 50MVA PTR - 1 @ KALWAN	24-08-2023	12:22	24-08-2023	18:50	Annual relay testing work by MSETCL testing team.	PO	220 KV
KARAD - VITA CKT- 1	24-08-2023	23:04	25-08-2023	11:24	Tripped on Distance protection.	T	220 KV
KHADKI- CENTURY ENKA	24-08-2023	10:15	24-08-2023	13:55	Wave Trap Jump Replacement Work	PO	220 KV
MAIN BUS - 1 @ AAREY	24-08-2023	7:48	24-08-2023	8:32	CHARGING OF 220KV AAREY-AEML BORIVALI BAY NO 18 UNDER AIS TO GIS PROJECT WORK	PO	220 KV
TROMBAY - DHARAVI 9	24-08-2023	10:28	24-08-2023	18:15	FOR R/M AND TESTING AT TROMBAY	PO	220 KV
EKLAHARE (GCR) - AIROLI KNOW PARK	25-08-2023	13:09	25-08-2023	17:45	For Damage conductor repairing work at Loc no. 201B-202A and Flashover string replacement work at Loc. No. 217 and pilot string replacement work at Loc no. 213	PO	220 KV
KUMBHARGAON-BHOKAR CKT 2	25-08-2023	12:47	25-08-2023	17:18	To replace burn b-ph bus to bus isolator jumper of 220kv kumbhargao ckt-2 bay.	HT	220 KV
132 KV MAIN BUS SECT. 2	25-08-2023	14:30	25-08-2023	17:21	Hot spot attending work at 220kv main bus section-2. (y phase jumper of 220kv murud bay).	T	220 KV
220 KV BUSBAR PROT.	25-08-2023	10:42	25-08-2023	17:38	Routine testing work	HT	220 KV

Transmission Line Outages/Trippings from 21.08.2023 to 27.08.2023							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
220 KV CHALISGAON - DHULE CKT	25-08-2023	11:40	25-08-2023	17:15	Line maintenance.	HT	220 KV
220/100 KV 200 MVA ICT 1 @ PADGHE	25-08-2023	9:55	25-08-2023	20:26	For replacement of R ,Y & B phase CT due to minor leakages & aging .	PO	220 KV
220/132 KV 100 MVA ICT II	25-08-2023	8:31	25-08-2023	20:15	For corroded portion of ict body painting works. & routine maintainance work.	HT	220 KV
220/132 KV 150 MVA ICT 1 @ SATANA	25-08-2023	11:04	25-08-2023	16:35	For CTR (NIFPS) annual maintenance work.	PO	220 KV
220/132 KV 200 MVA ICT 2	25-08-2023	11:00	25-08-2023	18:05	Backup and diff.realy testing work	HT	220 KV
220/33 KV 25MVA PTR I	25-08-2023	10:36	25-08-2023	19:07	Diagnostic testing work.	HT	220 KV
220/33 KV 50 MVA PTR 1	25-08-2023	10:25	25-08-2023	14:29	Diagnostic testing work.	HT	220 KV
220/33 KV 50 MVA PTR 2	25-08-2023	14:42	25-08-2023	17:04	Diagnostic testing work.	HT	220 KV
AMRAPUR - TAPTITANDA CKT - 1	25-08-2023	15:39	25-08-2023	17:50	Outage at aprapur end.	HT	220 KV
AMRAPUR - TAPTITANDA CKT - 2	25-08-2023	15:30	25-08-2023	17:50	Quarterly maintenance work and Diagnostic testing work	PO	220 KV
BABLESHWAR -BHENDA	25-08-2023	21:22	26-08-2023	8:44	Distance Protection	T	220 KV
BUS - B @ KALWA	25-08-2023	22:01	26-08-2023	0:11	To Ascertain the through fault operation of 220KV bus bar protection on 16.08.2023 due to three phase to ground fault on 220KV Tifil line while charging & rectification if any.	PO	220 KV
BUS COUPLER @ AMRAPUR	25-08-2023	15:40	25-08-2023	17:10	Outage is taken quarterly maintenance work and diagnostic testing work	PO	220 KV
HYBRID SWITCHGEAR (245kV) @ THEUR	25-08-2023	12:40	25-08-2023	20:28	Resolving issue with water logging in the drive mechanism of 245kV Hybrid Switchgear.	PO	220 KV
KARAD - VITA CKT- 2	25-08-2023	6:07	25-08-2023	7:00	Tripped on Distance protection.	T	220 KV
KORADI-AMBAZARI-I	25-08-2023	9:35	25-08-2023	14:26	CT tan delta testing & isolator routine maintenace work.	HT	220 KV
220 / 105 / 33kV 250 MVA ICT 7 @ DHARAVI	26-08-2023	10:38	26-08-2023	18:53	PROJECT WORK-Commissioning of CSD	PO	220 KV

Transmission Line Outages/Trippings from 21.08.2023 to 27.08.2023							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
PADEGAON-SAWANGI	26-08-2023	10:27	26-08-2023	17:45	Routine Maintenance work	PO	220 KV
220/132 KV 100 MVA ICT 1 @ BHENDA	26-08-2023	10:26	26-08-2023	13:44	During this Outage Red hot observed of LV Y Phase CT stud Temp 139 Deg.Cel. will be attained	PO	220 KV
220/132 KV 200 MVA ICT 2 @ SATANA	26-08-2023	11:27	26-08-2023	14:43	CTR (NIFPS) annual maintenance work	PO	220 KV
220/132 KV 200 MVA ICT 1	26-08-2023	11:17	26-08-2023	13:30	Tripped on internal Fault	T	220 KV
220/132 KV 200 MVA ICT 2	26-08-2023	10:27	26-08-2023	13:20	Relay testing work	PO	220 KV
EKLAHARA(GCR)(NASIK)-BABLESHWAR 2	26-08-2023	11:42	26-08-2023	17:39	For increasing the line clearance between tower locations no 230-231 (B ph to line clearance is 5.9 meter) by cutting the conductor near dead end so that the height can be raised to 7.1 meter safe clearance as per IE rule (B ph to ground)	PO	220 KV
TROMBAY - ANTOP HILL CKT - 1	26-08-2023	9:35	26-08-2023	20:00	LA replacement and relay testing	PO	220 KV
WAGHIVALI - DHARAVI 8	26-08-2023	10:42	26-08-2023	14:32	Insulator replacement	PO	220 KV
ACCIL - APTA	27-08-2023	18:51	28-08-2023	8:15	TRIPPED ON DISTANCE PROTECTION	T	220 KV
APTA - KALWA	27-08-2023	16:19	28-08-2023	3:37	TRIPPED ON DISTANCE PROTECTION	T	220 KV
CHALISGAON -BABHALESHWAR	27-08-2023	15:58	27-08-2023	17:37	Emergency outage availed for decapped insulator string replacement work at loc.no.292.	HT	220 KV
CHALISGAON -BABHALESHWAR	27-08-2023	15:58	27-08-2023	17:37	WORK AT BABHLESHWAR END	PO	220 KV

Transmission Line Outages/Trippings from 21.08.2023 to 27.08.2023							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
HINJAWADI I- CHINCHWAD	27-08-2023	11:44	27-08-2023	15:05	On. 24.08.23 Thursday a) Conductor paying out & Final sag (Location 160 to 161) & Top Ckt b) Installation of Missing parts & final checking of Monopole (160 & 161) On. 25.08.23 Friday a) Conductor paying out & Final Sag (Location 161 a to 162) & Top Ckt b) Installation of Missing parts & final checking of Monopole (161A&162) On. 26.08.23 Saturday Conductor paying out & Final sag(Location 161 to 161 A) & Circuit I & Top circuit On. 27.08.23 Sunday Conductor paying out & Final sag (Location 161 to 161 A) & circuit & II & Top Circuit On. 28.08.23 Monday Conductor paying out & Final sag (Location 161 to 161 A) & Circuit I & Bottom Circuit On. 29.08.23 Tuesday Conductor paying out & Final sag (Location 161 to 161 A) &	PO	220 KV
KHAPARKHEDA- BUTIBORI	27-08-2023	19:47	27-08-2023	20:58	D/P,BPH,3.28KA,38.5KM	T	220 KV
RANJANGAON-LONIKAND	27-08-2023	8:25	27-08-2023	11:42	For replace bolted jumps of Wavetrap, Diagonstic testing and general bay maintenance work.	PO	220 KV
220 KV CHALISGAON - KHADKA CKT-3	27-08-2023	9:26	27-08-2023	15:37	FOR STRING REPLACEMENT AT LOC 374R PH 382R PH CP 380Y PH DSN TYPE CP	PO	220 KV
CHAKAN -BRIDGESTONE	27-08-2023	12:03	27-08-2023	18:17	1.Balance work of LILO arrangement for 220kV TetraPack SS under EHV Project Div-2 Pune & 2. stringing work of R ph Conductor of 132kV from MC tower 3 to 4 under EHV O&M Div-2 (Paravti) Pune	PO	220 KV

Transmission Line Outages/Trippings from 21.08.2023 to 27.08.2023							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
CHAKAN PH II - VOLKSWAGEN	27-08-2023	12:03	27-08-2023	18:17	1.Balance work of LILO arrangement for 220kV TetraPack SS under EHV Project Div-2 Pune & 2. stringing work of R ph Conductor of 132kV from MC tower 3 to 4 under EHV O&M Div-2 (Paravti) Pune	PO	220 KV
EKLAHARA(GCR)(NASIK)-BABLESHWAR 1	27-08-2023	9:41	27-08-2023	15:22	For increasing the line clearance between tower locations no 230-231 (B ph to line clearance is 5.9 meter) by cutting the conductor near dead end so that the height can be raised to 7.1 meter safe clearance as per IE rule (B ph to ground)	PO	220 KV
MAIN BUS - 1 @ AAREY	27-08-2023	8:31	27-08-2023	12:42	Opening of Bus Sectionalizer Isolator BS-1 connecting 220kV AIS Main Bus-1 with 220kV GIS Main Bus-1 thereby disconnecting Old AIS Main Bus-1. Work to be executed under MERC approved AIS TO GIS Conversion Project.	PO	220 KV
MAIN BUS - 2 @ AAREY	27-08-2023	14:10	27-08-2023	16:49	Opening of Bus Sectionalizer Isolator BS-2 connecting 220kV AIS Main Bus-2 with 220kV GIS Main Bus-2 thereby disconnecting old AIS Main Bus-2.Work to be executed under MERC approved AIS to GIS Conversion Project	PO	220 KV
RANJANGAON - U TECH SUGAR CKT	27-08-2023	13:15	27-08-2023	17:32	For replace bolted jumps of Wavetrap, Diagnostic testing and general bay maintenance work.	PO	220 KV

Transmission Line Outages/Trippings from 21.08.2023 to 27.08.2023							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
TPC BORIVALI - AAREY	27-08-2023	7:15	27-08-2023	20:43	1. Disconnection of 220kV Aarey-TPC Borivali Line at Tower Loc VAB 80 (LHS) & diverting the line on 220kV Aarey-AEML Borivali line at Tower Loc VAB 80(RHS) forming 220kV Aarey-TPC Borivali Line.2. excavation & Cable identification at Aarey end.-Facilitating outage of 220kV Aarey - TPC Borivali Line @ AEML Aarey EHV Station for executing the work of Shifting of line from AIS Bay 10 to GIS Bay no 16.-Work to be executed under MERC approved 220kV AIS TO GIS Conversion Project work	PO	220 KV
TROMBAY SALSETTE LINE-2	27-08-2023	23:35	28-08-2023	4:56	Project work- for Stringing of OPGW in span 92-93 of Trombay Dharavi Salsette line corridor Pulling back OPGW to tower no. 59 (from 58) at Vikhroli RSS	PO	220 KV
BUS-3 @ KHOPOLI	27-08-2023	6:23	27-08-2023	9:15	UNIT-9 110kV Main Bus Side GOD alignment defect rectification work	PO	110 KV