

**State Load Despatch Center,Airoli (MSETCL)**  
**Power System Position from 25/Sep/2017 to 01/Oct/2017**

**Supply Position During Morning Peak (MW)**

| Date           | Time   | MSGENCO     |             |            |             | Central Sector Receipt | Wind       | CPP         | SOLAR      | TPCL Exch.   | MSEDCL Catered Demand | Load Shedding( LS) | MSEDCL Demand (Incl. LS) | TPCL Gen.   | R-INFRA Gen. | State Demand Met | State Demand (Incl. LS) | Freq.        |
|----------------|--------|-------------|-------------|------------|-------------|------------------------|------------|-------------|------------|--------------|-----------------------|--------------------|--------------------------|-------------|--------------|------------------|-------------------------|--------------|
|                |        | THM         | HYDRO       | GAS        | Total       |                        |            |             |            |              |                       |                    |                          |             |              |                  |                         |              |
|                |        | MW          | MW          | MW         | MW          | MW                     | MW         | MW          | MW         | MW           | MW                    | MW                 | MW                       | MW          | MW           | MW               | MW                      | Hzs          |
| 25/09/2017     | 12 Hrs | 4413        | 213         | 252        | 4878        | 6110                   | 105        | 4804        | 382        | -1602        | 14677                 | 0                  | 14677                    | 1262        | 248          | 17789            | 17789                   | 49.92        |
| 26/09/2017     | 12 Hrs | 4270        | 888         | 264        | 5422        | 5775                   | 43         | 4784        | 355        | -1569        | 14810                 | 586                | 15396                    | 1329        | 250          | 17958            | 18544                   | 49.94        |
| 27/09/2017     | 12 Hrs | 4453        | 867         | 254        | 5574        | 5954                   | 64         | 5079        | 328        | -1637        | 15362                 | 656                | 16018                    | 1328        | 250          | 18577            | 19233                   | 49.95        |
| 28/09/2017     | 12 Hrs | 4354        | 1036        | 254        | 5644        | 5781                   | 108        | 5205        | 310        | -1783        | 15265                 | 780                | 16045                    | 1261        | 248          | 18557            | 19337                   | 49.98        |
| 29/09/2017     | 12 Hrs | 4317        | 591         | 275        | 5183        | 6520                   | 97         | 5212        | 283        | -1692        | 15603                 | 708                | 16311                    | 1310        | 251          | 18856            | 19564                   | 50.01        |
| 30/09/2017     | 12 Hrs | 4371        | 681         | 401        | 5453        | 5205                   | 110        | 4080        | 322        | -1514        | 13656                 | 0                  | 13656                    | 752         | 234          | 16156            | 16156                   | 49.96        |
| 01/10/2017     | 12 Hrs | 4326        | 130         | 388        | 4844        | 7040                   | 261        | 4153        | 303        | -1419        | 15182                 | 0                  | 15182                    | 762         | 238          | 17601            | 17601                   | 49.99        |
| <b>Maximum</b> |        | <b>4453</b> | <b>1036</b> | <b>401</b> | <b>5644</b> | <b>7040</b>            | <b>261</b> | <b>5212</b> | <b>382</b> | <b>-1419</b> | <b>15603</b>          | <b>780</b>         | <b>16311</b>             | <b>1329</b> | <b>251</b>   | <b>18856</b>     | <b>19564</b>            | <b>50.01</b> |
| <b>Minimum</b> |        | <b>4270</b> | <b>130</b>  | <b>252</b> | <b>4844</b> | <b>5205</b>            | <b>43</b>  | <b>4080</b> | <b>283</b> | <b>-1783</b> | <b>13656</b>          | <b>0</b>           | <b>13656</b>             | <b>752</b>  | <b>234</b>   | <b>16156</b>     | <b>16156</b>            | <b>49.92</b> |
| <b>Average</b> |        | <b>4358</b> | <b>629</b>  | <b>298</b> | <b>5285</b> | <b>6055</b>            | <b>113</b> | <b>4760</b> | <b>326</b> | <b>-1602</b> | <b>14936</b>          | <b>390</b>         | <b>15326</b>             | <b>1143</b> | <b>246</b>   | <b>17928</b>     | <b>18318</b>            | <b>49.96</b> |

**Supply Position During Day Peak (MW)**

| Date           | Time   | MSGENCO     |            |            |             | Central Sector Receipt | Wind       | CPP         | SOLAR      | TPCL Exch.   | MSEDCL Catered Demand | Load Shedding( LS) | MSEDCL Demand (Incl. LS) | TPCL Gen.   | R-INFRA Gen. | State Demand Met | State Demand (Incl. LS) | Freq.        |
|----------------|--------|-------------|------------|------------|-------------|------------------------|------------|-------------|------------|--------------|-----------------------|--------------------|--------------------------|-------------|--------------|------------------|-------------------------|--------------|
|                |        | THM         | HYDRO      | GAS        | Total       |                        |            |             |            |              |                       |                    |                          |             |              |                  |                         |              |
|                |        | MW          | MW         | MW         | MW          | MW                     | MW         | MW          | MW         | MW           | MW                    | MW                 | MW                       | MW          | MW           | MW               | MW                      | Hzs          |
| 25/09/2017     | 16 Hrs | 4278        | 597        | 254        | 5129        | 5858                   | 241        | 4776        | 222        | -1508        | 14718                 | 0                  | 14718                    | 1265        | 250          | 17741            | 17741                   | 49.96        |
| 26/09/2017     | 16 Hrs | 4315        | 941        | 263        | 5519        | 5732                   | 442        | 4808        | 211        | -1473        | 15239                 | 345                | 15584                    | 1355        | 251          | 18318            | 18663                   | 49.91        |
| 27/09/2017     | 14 Hrs | 4206        | 878        | 252        | 5336        | 5999                   | 83         | 5106        | 289        | -1639        | 15174                 | 777                | 15951                    | 1190        | 250          | 18253            | 19030                   | 49.99        |
| 28/09/2017     | 16 Hrs | 4395        | 908        | 252        | 5555        | 5920                   | 258        | 5187        | 181        | -1674        | 15428                 | 407                | 15835                    | 1325        | 250          | 18677            | 19084                   | 49.91        |
| 29/09/2017     | 13 Hrs | 4321        | 180        | 310        | 4811        | 6102                   | 103        | 5199        | 300        | -1659        | 14856                 | 899                | 15755                    | 1293        | 250          | 18058            | 18957                   | 50.00        |
| 30/09/2017     | 14 Hrs | 4134        | 538        | 384        | 5056        | 5473                   | 120        | 4163        | 318        | -1352        | 13777                 | 0                  | 13777                    | 867         | 249          | 16245            | 16245                   | 49.98        |
| 01/10/2017     | 15 Hrs | 4417        | 79         | 396        | 4892        | 7473                   | 85         | 4137        | 216        | -1358        | 15444                 | 0                  | 15444                    | 855         | 251          | 17908            | 17908                   | 50.02        |
| <b>Maximum</b> |        | <b>4417</b> | <b>941</b> | <b>396</b> | <b>5555</b> | <b>7473</b>            | <b>442</b> | <b>5199</b> | <b>318</b> | <b>-1352</b> | <b>15444</b>          | <b>899</b>         | <b>15951</b>             | <b>1355</b> | <b>251</b>   | <b>18677</b>     | <b>19084</b>            | <b>50.02</b> |
| <b>Minimum</b> |        | <b>4134</b> | <b>79</b>  | <b>252</b> | <b>4811</b> | <b>5473</b>            | <b>83</b>  | <b>4137</b> | <b>181</b> | <b>-1674</b> | <b>13777</b>          | <b>0</b>           | <b>13777</b>             | <b>855</b>  | <b>249</b>   | <b>16245</b>     | <b>16245</b>            | <b>49.91</b> |
| <b>Average</b> |        | <b>4295</b> | <b>589</b> | <b>302</b> | <b>5185</b> | <b>6080</b>            | <b>190</b> | <b>4768</b> | <b>248</b> | <b>-1523</b> | <b>14948</b>          | <b>347</b>         | <b>15295</b>             | <b>1164</b> | <b>250</b>   | <b>17886</b>     | <b>18233</b>            | <b>49.97</b> |

## Supply Position During Evening Peak (MW)

| Date           | Time   | MSGENCO     |             |            |             | Central Sector Receipt | Wind       | CPP         | SOLAR    | TPCL Exch.   | MSEDCL Cateder Demand | Load Shedding( LS) | MSEDCL Demand (Incl. LS) | TPCL Gen.   | R-INFRA Gen. | State Demand Met | State Demand (Incl. LS) | Freq.        |
|----------------|--------|-------------|-------------|------------|-------------|------------------------|------------|-------------|----------|--------------|-----------------------|--------------------|--------------------------|-------------|--------------|------------------|-------------------------|--------------|
|                |        | THM         | HYDRO       | GAS        | Total       |                        |            |             |          |              |                       |                    |                          |             |              |                  |                         |              |
|                |        | MW          | MW          | MW         | MW          | MW                     | MW         | MW          | MW       | MW           | MW                    | MW                 | MW                       | MW          | MW           | MW               | MW                      | Hzs          |
| 25/09/2017     | 20 Hrs | 4825        | 1381        | 261        | 6467        | 5369                   | 329        | 4873        | 0        | -1363        | 15675                 | 0                  | 15675                    | 1287        | 250          | 18575            | 18575                   | 50.00        |
| 26/09/2017     | 20 Hrs | 4780        | 1467        | 271        | 6518        | 5393                   | 169        | 4893        | 0        | -1373        | 15600                 | 435                | 16035                    | 1352        | 250          | 18575            | 19010                   | 49.93        |
| 27/09/2017     | 19 Hrs | 4638        | 937         | 257        | 5832        | 5478                   | 238        | 5221        | 0        | -1521        | 15248                 | 281                | 15529                    | 1304        | 250          | 18323            | 18604                   | 49.96        |
| 28/09/2017     | 19 Hrs | 4858        | 468         | 259        | 5585        | 5325                   | 431        | 5221        | 0        | -1525        | 15037                 | 330                | 15367                    | 1335        | 251          | 18148            | 18478                   | 49.98        |
| 29/09/2017     | 20 Hrs | 4659        | 294         | 421        | 5374        | 5533                   | 310        | 5102        | 0        | -1447        | 14873                 | 0                  | 14873                    | 1260        | 250          | 17830            | 17830                   | 50.01        |
| 30/09/2017     | 20 Hrs | 4493        | 113         | 412        | 5018        | 4807                   | 372        | 4115        | 0        | -1318        | 12994                 | 0                  | 12994                    | 1051        | 234          | 15597            | 15597                   | 50.03        |
| 01/10/2017     | 20 Hrs | 4716        | 1132        | 405        | 6253        | 5338                   | 290        | 4292        | 0        | -1193        | 14980                 | 0                  | 14980                    | 1073        | 251          | 17497            | 17497                   | 50.03        |
| <b>Maximum</b> |        | <b>4858</b> | <b>1467</b> | <b>421</b> | <b>6518</b> | <b>5533</b>            | <b>431</b> | <b>5221</b> | <b>0</b> | <b>-1193</b> | <b>15675</b>          | <b>435</b>         | <b>16035</b>             | <b>1352</b> | <b>251</b>   | <b>18575</b>     | <b>19010</b>            | <b>50.03</b> |
| <b>Minimum</b> |        | <b>4493</b> | <b>113</b>  | <b>257</b> | <b>5018</b> | <b>4807</b>            | <b>169</b> | <b>4115</b> | <b>0</b> | <b>-1525</b> | <b>12994</b>          | <b>0</b>           | <b>12994</b>             | <b>1051</b> | <b>234</b>   | <b>15597</b>     | <b>15597</b>            | <b>49.93</b> |
| <b>Average</b> |        | <b>4710</b> | <b>827</b>  | <b>327</b> | <b>5864</b> | <b>5321</b>            | <b>306</b> | <b>4817</b> | <b>0</b> | <b>-1391</b> | <b>14915</b>          | <b>149</b>         | <b>15065</b>             | <b>1237</b> | <b>248</b>   | <b>17792</b>     | <b>17941</b>            | <b>49.99</b> |

## Supply Position During Night Off Peak (MW)

| Date           | Time   | MSGENCO     |            |            |             | Central Sector Receipt | Wind       | CPP         | SOLAR    | TPCL Exch.   | MSEDCL Cateder Demand | Load Shedding( LS) | MSEDCL Demand (Incl. LS) | TPCL Gen.  | R-INFRA Gen. | State Demand Met | State Demand (Incl. LS) | Freq.        |
|----------------|--------|-------------|------------|------------|-------------|------------------------|------------|-------------|----------|--------------|-----------------------|--------------------|--------------------------|------------|--------------|------------------|-------------------------|--------------|
|                |        | THM         | HYDRO      | GAS        | Total       |                        |            |             |          |              |                       |                    |                          |            |              |                  |                         |              |
|                |        | MW          | MW         | MW         | MW          | MW                     | MW         | MW          | MW       | MW           | MW                    | MW                 | MW                       | MW         | MW           | MW               | MW                      | Hzs          |
| 25/09/2017     | 4 Hrs  | 4499        | 109        | 278        | 4886        | 3468                   | 412        | 4721        | 0        | -952         | 12535                 | 0                  | 12535                    | 601        | 194          | 14282            | 14282                   | 50.02        |
| 26/09/2017     | 3 Hrs  | 4427        | 47         | 267        | 4741        | 4264                   | 383        | 4674        | 0        | -1032        | 13030                 | 0                  | 13030                    | 647        | 194          | 14903            | 14903                   | 49.96        |
| 27/09/2017     | 4 Hrs  | 4378        | 92         | 265        | 4735        | 4293                   | 318        | 5061        | 0        | -1039        | 13368                 | 0                  | 13368                    | 639        | 195          | 15241            | 15241                   | 50.02        |
| 28/09/2017     | 4 Hrs  | 4429        | 91         | 262        | 4782        | 4443                   | 251        | 5131        | 0        | -964         | 13643                 | 0                  | 13643                    | 790        | 222          | 15619            | 15619                   | 50.00        |
| 29/09/2017     | 4 Hrs  | 4323        | 145        | 280        | 4748        | 4277                   | 342        | 5127        | 0        | -925         | 13570                 | 0                  | 13570                    | 840        | 251          | 15586            | 15586                   | 50.00        |
| 30/09/2017     | 24 Hrs | 4396        | 93         | 394        | 4883        | 4628                   | 207        | 3813        | 0        | -1512        | 12019                 | 0                  | 12019                    | 655        | 192          | 14378            | 14378                   | 49.99        |
| 01/10/2017     | 4 Hrs  | 4303        | 80         | 429        | 4812        | 4492                   | 287        | 3606        | 0        | -1156        | 12042                 | 0                  | 12042                    | 629        | 191          | 14018            | 14018                   | 50.05        |
| <b>Maximum</b> |        | <b>4499</b> | <b>145</b> | <b>429</b> | <b>4886</b> | <b>4628</b>            | <b>412</b> | <b>5131</b> | <b>0</b> | <b>-925</b>  | <b>13643</b>          | <b>0</b>           | <b>13643</b>             | <b>840</b> | <b>251</b>   | <b>15619</b>     | <b>15619</b>            | <b>50.05</b> |
| <b>Minimum</b> |        | <b>4303</b> | <b>47</b>  | <b>262</b> | <b>4735</b> | <b>3468</b>            | <b>207</b> | <b>3606</b> | <b>0</b> | <b>-1512</b> | <b>12019</b>          | <b>0</b>           | <b>12019</b>             | <b>601</b> | <b>191</b>   | <b>14018</b>     | <b>14018</b>            | <b>49.96</b> |
| <b>Average</b> |        | <b>4394</b> | <b>94</b>  | <b>311</b> | <b>4798</b> | <b>4266</b>            | <b>314</b> | <b>4591</b> | <b>0</b> | <b>-1083</b> | <b>12887</b>          | <b>0</b>           | <b>12887</b>             | <b>686</b> | <b>206</b>   | <b>14861</b>     | <b>14861</b>            | <b>50.01</b> |

## Details of Supply Position (MUs)

| Date           | MSGENCO        |               |              |                | Pench (MS)   | Central Sector Receipt | Central Sector Share | WIND           | CPP            | SOLAR        | TPCL Gen.     | R-INFRA Gen. | TPCL Exch.     | Energy Requirement |               |                |
|----------------|----------------|---------------|--------------|----------------|--------------|------------------------|----------------------|----------------|----------------|--------------|---------------|--------------|----------------|--------------------|---------------|----------------|
|                | THM            | HYDRO         | GAS          | Total          |              |                        |                      |                |                |              |               |              |                | MSEDCL             | MUMBAI        | STATE          |
|                | Mus            | Mus           | Mus          | Mus            | Mus          | Mus                    | Mus                  | Mus            | Mus            | Mus          | Mus           | Mus          | Mus            | Mus                | Mus           | Mus            |
| 25/09/2017     | 106.361        | 9.625         | 6.392        | 122.378        | 0.000        | 122.321                | 122.115              | 6.536          | 114.700        | 2.637        | 24.985        | 5.739        | -30.233        | 338.339            | 60.957        | 399.296        |
| 26/09/2017     | 106.041        | 11.520        | 6.366        | 123.927        | 0.046        | 124.712                | 123.264              | 5.515          | 115.544        | 2.496        | 26.596        | 5.770        | -29.736        | 342.458            | 62.102        | 404.560        |
| 27/09/2017     | 105.129        | 13.195        | 6.323        | 124.647        | 0.058        | 126.334                | 123.004              | 6.237          | 123.156        | 2.337        | 25.819        | 5.783        | -32.814        | 349.897            | 64.416        | 414.313        |
| 28/09/2017     | 106.403        | 9.507         | 6.337        | 122.247        | 0.033        | 126.565                | 125.087              | 7.100          | 124.546        | 2.193        | 26.717        | 5.910        | -33.317        | 349.334            | 65.944        | 415.278        |
| 29/09/2017     | 103.152        | 5.516         | 8.064        | 116.732        | 0.000        | 129.884                | 127.051              | 7.193          | 121.518        | 1.984        | 25.467        | 5.956        | -33.097        | 344.214            | 64.521        | 408.735        |
| 30/09/2017     | 100.888        | 9.082         | 9.807        | 119.777        | 0.000        | 119.554                | 118.636              | 6.205          | 98.170         | 2.293        | 19.623        | 5.511        | -30.247        | 315.752            | 55.380        | 371.132        |
| 01/10/2017     | 105.848        | 5.095         | 9.864        | 120.807        | 0.000        | 139.829                | 136.317              | 6.394          | 95.513         | 2.118        | 18.661        | 5.349        | -30.931        | 333.730            | 54.941        | 388.671        |
| <b>Maximum</b> | <b>106.403</b> | <b>13.195</b> | <b>9.864</b> | <b>124.647</b> | <b>0.058</b> | <b>139.829</b>         | <b>136.317</b>       | <b>106.403</b> | <b>124.546</b> | <b>2.637</b> | <b>26.717</b> | <b>5.956</b> | <b>-29.736</b> | <b>349.897</b>     | <b>65.944</b> | <b>415.278</b> |
| <b>Minimum</b> | <b>100.888</b> | <b>5.095</b>  | <b>6.323</b> | <b>116.732</b> | <b>0.000</b> | <b>119.554</b>         | <b>118.636</b>       | <b>100.888</b> | <b>95.513</b>  | <b>1.984</b> | <b>18.661</b> | <b>5.349</b> | <b>-33.317</b> | <b>315.752</b>     | <b>54.941</b> | <b>371.132</b> |
| <b>Average</b> | <b>104.832</b> | <b>9.077</b>  | <b>7.593</b> | <b>121.502</b> | <b>0.020</b> | <b>127.028</b>         | <b>125.068</b>       | <b>104.832</b> | <b>113.307</b> | <b>2.294</b> | <b>23.981</b> | <b>5.717</b> | <b>-31.482</b> | <b>339.103</b>     | <b>61.180</b> | <b>400.284</b> |

## Details of Koyna Water Consumption (in TMC)

---

| Date       | For the Day | For the Month | Balance |
|------------|-------------|---------------|---------|
| 25/09/2017 | 0.163       | 6.710         | 51.836  |
| 26/09/2017 | 0.227       | 6.937         | 51.609  |
| 27/09/2017 | 0.241       | 7.178         | 51.368  |
| 28/09/2017 | 0.156       | 7.334         | 51.212  |
| 29/09/2017 | 0.093       | 7.427         | 51.119  |
| 30/09/2017 | 0.142       | 7.569         | 50.977  |
| 01/10/2017 | 0.095       | 0.095         | 50.882  |

**State Load Despatch Center, Airoli (MSETCL)**  
**Central Sector Share/Drawal from 25/Sep/2017 to 01/Oct/2017**

| Date         | DAY      | Central Sector Share |         | Total Interstate Bilateral Purchase |         | Total Share    |         | Total Drawal   |         | Overdrawal(+) / UnderDrawal(-) |         |
|--------------|----------|----------------------|---------|-------------------------------------|---------|----------------|---------|----------------|---------|--------------------------------|---------|
|              |          | MUs                  | Avg. MW | MUs                                 | Avg. MW | MUs            | Avg. MW | MUs            | Avg. MW | MUs                            | Avg. MW |
|              |          | 1                    |         | 2                                   |         | 1+2=3          |         | 4              |         | 3-4=5                          |         |
| 25/09/2017   | MONDAY   | 95.605               | 5062    | 26.510                              | 1105    | 122.115        | 5088    | 122.321        | 5097    | 0.206                          | 9       |
| 26/09/2017   | TUESDAY  | 98.973               | 5112    | 24.291                              | 1012    | 123.264        | 5136    | 124.712        | 5196    | 1.448                          | 60      |
| 27/09/2017   | WEDNESDA | 101.070              | 5103    | 21.934                              | 914     | 123.004        | 5125    | 126.334        | 5264    | 3.330                          | 139     |
| 28/09/2017   | THURSDAY | 100.779              | 5188    | 24.308                              | 1013    | 125.087        | 5212    | 126.565        | 5274    | 1.478                          | 62      |
| 29/09/2017   | FRIDAY   | 100.980              | 5268    | 26.071                              | 1086    | 127.051        | 5294    | 129.884        | 5412    | 2.833                          | 118     |
| 30/09/2017   | SATURDAY | 100.863              | 4925    | 17.773                              | 741     | 118.636        | 4943    | 119.554        | 4981    | 0.918                          | 38      |
| 01/10/2017   | SUNDAY   | 103.475              | 5647    | 32.842                              | 1368    | 136.317        | 5680    | 139.829        | 5826    | 3.512                          | 146     |
| <b>Total</b> |          | <b>701.745</b>       |         | <b>173.729</b>                      |         | <b>875.474</b> |         | <b>889.198</b> |         | <b>13.724</b>                  |         |

| GENERATING UNITS OUTAGES FOR THE WEEK FROM 18/09/2017 TO 24/09/2017 |                    |          |              |              |             |            |                                                                                                                                                                  |
|---------------------------------------------------------------------|--------------------|----------|--------------|--------------|-------------|------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Generator                                                           | Generating Unit    | Capacity | Tripped Date | Tripped Time | Synch. Date | Synch Time | Reason                                                                                                                                                           |
| PLANNED OUTAGES                                                     |                    |          |              |              |             |            |                                                                                                                                                                  |
| IPP                                                                 | Tata Trombay 6     | 500MW    | 15/Jul/2015  | 17.08        |             | Continued. | Economic shutdown(Converted to AOH for 30 Days from 00.00Hrs 06-03-2016)                                                                                         |
| CS                                                                  | TARAPUR 4          | 540MW    | 23/Apr/2017  | 19:55        |             | Continued. | Annual Maintenance                                                                                                                                               |
| CS                                                                  | Tarapur 1          | 160MW    | 04/Jun/2017  | 19.09        |             | Continued. | 3 months outage for refuelling.                                                                                                                                  |
| CS                                                                  | TARAPUR-3          | 540MW    | 11/Jul/2017  | 16.30        | 29/Sep/2017 | 02.13      | Reactor Inspection Work                                                                                                                                          |
| MSPGCL                                                              | Khaparkheda Unit 4 | 210MW    | 13/Jul/2017  | 03.36        | 06/Oct/2017 | 16.52      | Drum level low.<br>on Dated 14.07.2017 converted to zero schedule. Converted into COH from 00:00Hrs of 02.08.2017                                                |
| MSPGCL                                                              | Nasik Unit 3       | 210MW    | 10/Aug/2017  | 00.00        | 02/Oct/2017 | 17.50      | Withdrawn for maintenance work Converted to COH from 15.08.2017.                                                                                                 |
| MSPGCL                                                              | Chandrapur Unit 4  | 210MW    | 22/Aug/2017  | 23.56        | 30/Sep/2017 | 01.28      | Annual Overhaul                                                                                                                                                  |
| MSPGCL                                                              | Koradi Unit 9      | 660MW    | 07/Sep/2017  | 00.38        |             | Continued. | Coal shortage form 12.09.2017 converted to AOH dt.1.10.2017.                                                                                                     |
| FORCED OUTAGES                                                      |                    |          |              |              |             |            |                                                                                                                                                                  |
| RGPL                                                                | Dabhol Dabhol 1B   | 230MW    | 28/May/2013  | 22:02        |             | Continued. | Gas Shortage.                                                                                                                                                    |
| RGPL                                                                | Dabhol Dabhol 1X   | 230MW    | 27/Jun/2013  | 21.46        |             | Continued. | Gas Shortage                                                                                                                                                     |
| RGPL                                                                | Dabhol Dabhol 1A   | 230MW    | 27/Jun/2013  | 21.47        |             | Continued. | Gas Shortage                                                                                                                                                     |
| MSPGCL                                                              | Koradi Unit 6      | 210MW    | 20/Mar/2015  | 01.02        |             | Continued. | EE R&M LE Work                                                                                                                                                   |
| IPP                                                                 | SWPGL U-1          | 135MW    | 16/Feb/2016  | 17.09        |             | Continued. | Change Over , No Schedule                                                                                                                                        |
| IPP                                                                 | SWPGL U-2          | 135MW    | 29/Feb/2016  | 21.46        |             | Continued. | Change over against Unit III                                                                                                                                     |
| MSPGCL                                                              | Parl Unit 4        | 210MW    | 01/Apr/2016  | 00.00        |             | Continued. | Economic shutdown                                                                                                                                                |
| MSPGCL                                                              | Parl Unit 5        | 210MW    | 01/Apr/2016  | 00.00        |             | Continued. | Economic shutdown                                                                                                                                                |
| MSPGCL                                                              | Bhusawal Unit 2    | 210MW    | 14/Jun/2016  | 19.35        |             | Continued. | Boiler Tube Leakage(Converted to Zero Shedule By MSEDCL. from 00.00Hrs dt.19-6-16)                                                                               |
| MSPGCL                                                              | Uran Unit 8        | 108MW    | 14/Aug/2016  | 07.56        |             | Continued. | Maintenance work                                                                                                                                                 |
| RGPL                                                                | Dabhol 2A          | 230MW    | 24/Aug/2016  | 13.31        |             | Continued. | Change Over.                                                                                                                                                     |
| MSPGCL                                                              | Koradi Unit 5      | 200MW    | 05/Sep/2016  | 00.21        |             | Continued. | ID Fan problem, Converted to Zero Schedule By MSEDCL from 00.00hrs/22-9-16. Shutdown taken on 18.10.2016 at 00:00Hrs for Turbine inspection and maintenance work |
| IPP                                                                 | PGPL U1            | 262MW    | 07/Feb/2017  | 17.30        |             | Continued. | No Schedule                                                                                                                                                      |
| IPP                                                                 | PGPL U2            | 126MW    | 07/Feb/2017  | 17.30        |             | Continued. | No Schedule                                                                                                                                                      |
| IPP                                                                 | Dhariwal           | 300MW    | 01/Jun/2017  | 00.01        | 01/Oct/2017 | 01.54      | NO SCHEDULE.                                                                                                                                                     |
| IPP                                                                 | VIPL U-1           | 300MW    | 13/Jun/2017  | 08.30        | 07/Oct/2017 | 23.59      | GT WORK                                                                                                                                                          |
| MSPGCL                                                              | Parl Unit 8        | 250MW    | 17/Jun/2017  | 00.08        | 28/Sep/2017 | 02.30      | Zero Schedule by MSEDCL, scheduled issued on 08.08.2017 but synchronization delayed.                                                                             |
| MSPGCL                                                              | Ghatghar Unit-2    | 125MW    | 28/Jul/2017  | 00.00        |             | Continued. | due to common pressure shaft with unit 1.                                                                                                                        |
| MSPGCL                                                              | Ghatghar Unit-1    | 125MW    | 28/Jul/2017  | 00.00        | 05/Oct/2017 | 11.25      | RBDV leakage attending work.                                                                                                                                     |
| IPP                                                                 | SWPGL U-3          | 135MW    | 26/Aug/2017  | 17.40        |             | Continued. | Boiler Tube Leakage                                                                                                                                              |
| MSPGCL                                                              | Bhusawal Unit 3    | 210MW    | 27/Aug/2017  | 07.43        |             | Continued. | Coal Shortage From 29.08.2017.                                                                                                                                   |
| IPP                                                                 | Adani U-4          | 660MW    | 06/Sep/2017  | 21.47        | 06/Oct/2017 | 23.02      | Changeover from U-4 to U1                                                                                                                                        |
| MSPGCL                                                              | Khaparkheda Unit 1 | 210MW    | 08/Sep/2017  | 12.23        |             | Continued. | Coal Shortage                                                                                                                                                    |
| MSPGCL                                                              | Chandrapur Unit 6  | 500MW    | 09/Sep/2017  | 04.40        | 02/Oct/2017 | 16.45      | Coal Shortage form 12.09.2017.                                                                                                                                   |
| MSPGCL                                                              | Koradi Unit 7      | 210MW    | 12/Sep/2017  | 00.12        |             | Continued. | Coal Shortage                                                                                                                                                    |
| MSPGCL                                                              | Chandrapur Unit 3  | 210MW    | 12/Sep/2017  | 00.00        |             | Continued. | Coal Shortage                                                                                                                                                    |
| MSPGCL                                                              | Khaparkheda Unit 3 | 210MW    | 12/Sep/2017  | 00.00        |             | Continued. | Coal Shortage                                                                                                                                                    |
| IPP                                                                 | RPL(AMT) U-3       | 270MW    | 17/Sep/2017  | 00.02        |             | Continued. | Coal Shortage                                                                                                                                                    |
| IPP                                                                 | RPL(AMT) U-5       | 270MW    | 17/Sep/2017  | 02.01        |             | Continued. | Coal Shortage                                                                                                                                                    |
| IPP                                                                 | RPL(AMT) U-1       | 270MW    | 18/Sep/2017  | 00.01        | 26/Sep/2017 | 19.56      | Coal Shortage                                                                                                                                                    |
| MSPGCL                                                              | Uran Unit 5        | 108MW    | 19/Sep/2017  | 22.52        | 29/Sep/2017 | 11.25      | Boiler protection Operated                                                                                                                                       |
| IPP                                                                 | REL Unit 2         | 250MW    | 22/Sep/2017  | 00.11        | 10/Oct/2017 | 02.24      | Coal Shortage                                                                                                                                                    |
| MSPGCL                                                              | Khaparkheda Unit 2 | 210MW    | 25/Sep/2017  | 06.50        |             | Continued. | Coal Shortage                                                                                                                                                    |
| MSPGCL                                                              | Koradi Unit 10     | 660MW    | 25/Sep/2017  | 11.59        | 25/Sep/2017 | 14.58      | Air Heater A Drive Fail.                                                                                                                                         |
| MSPGCL                                                              | Chandrapur Unit 5  | 500MW    | 27/Sep/2017  | 12.22        | 28/Sep/2017 | 01.29      | Generator Protection operated                                                                                                                                    |
| MSPGCL                                                              | Parl Unit 7        | 250MW    | 28/Sep/2017  | 21.12        | 03/Oct/2017 | 11.27      | Coal Shortage                                                                                                                                                    |
| MSPGCL                                                              | Koradi Unit 10     | 660MW    | 29/Sep/2017  | 21.56        | 29/Sep/2017 | 23.34      | Electrical overspeed protection operated.                                                                                                                        |
| MSPGCL                                                              | Koradi Unit-8      | 660MW    | 29/Sep/2017  | 22.32        | 30/Sep/2017 | 20.40      | Turbine tripped.                                                                                                                                                 |
| MSPGCL                                                              | Chandrapur Unit 4  | 210MW    | 30/Sep/2017  | 18.33        | 01/Oct/2017 | 00.49      | malfunction of dcs board.                                                                                                                                        |
| MSPGCL                                                              | Koradi Unit 10     | 660MW    | 30/Sep/2017  | 13.32        | 30/Sep/2017 | 15.12      | water superheater drain tank level malfunction.                                                                                                                  |
| MSPGCL                                                              | Chandrapur Unit 4  | 210MW    | 30/Sep/2017  | 03.56        | 30/Sep/2017 | 05.52      | Vaccum protection operated.                                                                                                                                      |
| MSPGCL                                                              | Chandrapur Unit 4  | 210MW    | 01/Oct/2017  | 09.51        | 02/Oct/2017 | 01.30      | DCS malfunction.                                                                                                                                                 |

**LINE OUTAGES AND RIPPING FOR THE WEEK FROM 18/09/2017 TO 24/09/2017**

| Voltage | Name of Line                   | Tripping Date | Tripping Time | Synch Date  | Synch Time | Reason                                                                                                               |
|---------|--------------------------------|---------------|---------------|-------------|------------|----------------------------------------------------------------------------------------------------------------------|
| 400 KV  | Karad Solapur (PG)             | 03/May/2017   | 11:49         |             | Continued. | Line converted as 220 kV Solapur (PG)- Jeur from LOC 403                                                             |
| 400 KV  | Chandrapur-II - Nanded ckt II  | 17/Sep/2017   | 23.00         | 25/Sep/2017 | 15.43      | Over Voltage                                                                                                         |
| 400 KV  | Bhusawal-Aurangabad            | 18/Sep/2017   | 19.25         | 25/Sep/2017 | 09.38      | Over Voltage                                                                                                         |
| 400 KV  | karad -kolhapur-I              | 19/Sep/2017   | 20.43         | 28/Sep/2017 | 11.49      | Over Voltage                                                                                                         |
| 400 KV  | Karad - Jaigad - II            | 19/Sep/2017   | 22.58         | 26/Sep/2017 | 16.27      | Over Voltage                                                                                                         |
| 400 KV  | Dhule Sar'Sarovar II           | 23/Sep/2017   | 20.41         | 27/Sep/2017 | 10.38      | Over Voltage                                                                                                         |
| 400 KV  | Dhule Khandwa II               | 24/Sep/2017   | 12.41         | 25/Sep/2017 | 06.47      | replacement of conventional insulator with polymer insulator. (RFC.24.09.2017-19.13)                                 |
| 400 KV  | Koradi 2-IEPL                  | 25/Sep/2017   | 11.15         | 25/Sep/2017 | 18.03      | Line Crossing Work.                                                                                                  |
| 400 KV  | koaradi II - Wardha(PG)        | 25/Sep/2017   | 11.48         | 25/Sep/2017 | 18.20      | Line Crossing Work.                                                                                                  |
| 400 KV  | Nagothane - Dabhol I           | 25/Sep/2017   | 12.55         | 25/Sep/2017 | 13.21      | Tripped Only Dabhol End.                                                                                             |
| 400 KV  | Khadka- Deepnagar Ckt 1        | 25/Sep/2017   | 13.46         | 25/Sep/2017 | 16.17      | Attending Hot Spot                                                                                                   |
| 400 KV  | Bhusawal-Aurangabad            | 25/Sep/2017   | 21.40         | 26/Sep/2017 | 10.32      | Over Voltage                                                                                                         |
| 400 KV  | Lonikand I - Koyna stage-IV    | 26/Sep/2017   | 01.01         | 26/Sep/2017 | 06.46      | Over Voltage                                                                                                         |
| 400 KV  | Khadka-Aurangabad (Waluj)      | 26/Sep/2017   | 10.00         | 27/Sep/2017 | 06.26      | Over Voltage                                                                                                         |
| 400 KV  | Nagothane - Dabhol I           | 26/Sep/2017   | 14.51         | 26/Sep/2017 | 18.36      | Tree trimming work.                                                                                                  |
| 400 KV  | Karad-Jaigad - I               | 26/Sep/2017   | 16.19         | 27/Sep/2017 | 10.34      | Distance Protection                                                                                                  |
| 400 KV  | Bhusawal-Aurangabad            | 26/Sep/2017   | 22.06         | 27/Sep/2017 | 06.26      | Over Voltage                                                                                                         |
| 400 KV  | Cahndrapur II - Dhariwal II    | 27/Sep/2017   | 11.10         | 27/Sep/2017 | 17.15      | And Allied Bay Maintenance Work,Diagnostic Testing Work                                                              |
| 400 KV  | N.Koyna-Karad -Ckt I           | 27/Sep/2017   | 15.28         | 27/Sep/2017 | 19.38      | Attending Hot Spot                                                                                                   |
| 400 KV  | Deepnagar - Aurangabad         | 27/Sep/2017   | 15.39         | 28/Sep/2017 | 07.05      | Distance Protection                                                                                                  |
| 400 KV  | Dhule Sar'Sarovar I            | 27/Sep/2017   | 17.59         | 28/Sep/2017 | 07.24      | Over Voltage                                                                                                         |
| 400 KV  | Karad - Jaigad - II            | 27/Sep/2017   | 20.43         | 09/Oct/2017 | 10.51      | Over Voltage                                                                                                         |
| 400 KV  | Nagothane - Dabhol-II          | 28/Sep/2017   | 14.01         | 28/Sep/2017 | 17.27      | To attend Hot Spot                                                                                                   |
| 400 KV  | Dhule Sar'Sarovar I            | 28/Sep/2017   | 17.00         | 29/Sep/2017 | 12.30      | Over Voltage                                                                                                         |
| 400 KV  | Bhusawal-Aurangabad            | 28/Sep/2017   | 19.55         | 29/Sep/2017 | 11.11      | Over Voltage                                                                                                         |
| 400 KV  | karad -kolhapur-II             | 28/Sep/2017   | 21.37         | 03/Oct/2017 | 09.31      | Over Voltage                                                                                                         |
| 400 KV  | Padghe - Kaiwa-II              | 28/Sep/2017   | 23.25         | 29/Sep/2017 | 06.03      | Tower Erection Work                                                                                                  |
| 400 KV  | Dhule- Bableshwar - I          | 29/Sep/2017   | 01.16         | 29/Sep/2017 | 02.00      | Emergency Hand Tripped For Isolation Of Bus 02                                                                       |
| 400 KV  | Babhaleshwar - Padghe-I        | 29/Sep/2017   | 01.16         | 29/Sep/2017 | 01.55      | Emergency Hand Tripped For Isolation Of Bus 02                                                                       |
| 400 KV  | Babhaleshwar - Bhusawal II     | 29/Sep/2017   | 01.17         | 29/Sep/2017 | 01.50      | Emergency Hand Tripped For Isolation Of Bus 02                                                                       |
| 400 KV  | Babhleshwar - RIPL(Nashik)     | 29/Sep/2017   | 01.18         | 29/Sep/2017 | 01.57      | Emergency Hand Tripped For Isolation Of Bus 02                                                                       |
| 400 KV  | Girwali- Lonikand 2            | 29/Sep/2017   | 10.19         | 29/Sep/2017 | 18.34      | Routine Maintenance Work                                                                                             |
| 400 KV  | Chandrapur II - Dhariwal -I    | 29/Sep/2017   | 11.52         | 29/Sep/2017 | 14.32      | Routine Maintenance Work                                                                                             |
| 400 KV  | Dhule Sar'Sarovar II           | 29/Sep/2017   | 12.38         | 01/Oct/2017 | 14.50      | R phase Insulator Disc Sparking                                                                                      |
| 400 KV  | Bhusawal-Aurangabad            | 29/Sep/2017   | 18.07         | 03/Oct/2017 | 11.48      | Over Voltage                                                                                                         |
| 400 KV  | Kolhapur Solapur (PG) II       | 30/Sep/2017   | 08.45         | 01/Oct/2017 | 14.49      | Over Voltage                                                                                                         |
| 400 KV  | Babhaleshwar - Padghe-I        | 30/Sep/2017   | 18.01         | 04/Oct/2017 | 12.46      | Distance Protection                                                                                                  |
| 400 KV  | Lonikand I - Koyna stage-IV    | 30/Sep/2017   | 21.01         | 01/Oct/2017 | 09.11      | Over Voltage                                                                                                         |
| 400 KV  | Padgha Tarapur I               | 01/Oct/2017   | 01.11         | 01/Oct/2017 | 10.02      | Over Voltage                                                                                                         |
| 400 KV  | Padghe - Kaiwa-II              | 01/Oct/2017   | 11.57         | 01/Oct/2017 | 18.08      | Tower crossing work.                                                                                                 |
| 400 KV  | Dhule Sar'Sarovar I            | 01/Oct/2017   | 18.08         | 02/Oct/2017 | 06.40      | Over Voltage                                                                                                         |
| 400 KV  | Jaigad-New Koyna Ckt-I         | 01/Oct/2017   | 19.20         | 01/Oct/2017 | 19.42      | Distance Protection                                                                                                  |
| 400 KV  | karad -kolhapur-II             | 05/Oct/2017   | 23.23         |             | Continued. | Over Voltage                                                                                                         |
| 400 KV  | Ektuni-Bableshwar ckt II       | 06/Oct/2017   | 15.03         |             | Continued. | To attend Hot Spot                                                                                                   |
| 400 KV  | Chandrapur-II - Nanded ckt II  | 09/Oct/2017   | 11.32         |             | Continued. | Routine Maintenance Work                                                                                             |
| 400 KV  | Bhusawal-Aurangabad            | 09/Oct/2017   | 21.25         |             | Continued. | Over Voltage                                                                                                         |
| 400 KV  | Karad-Jaigad - I               | 10/Oct/2017   | 22.09         |             | Continued. | Over Voltage                                                                                                         |
| 220 KV  | Chandrapur GCR - Warora - I    | 05/Apr/2015   | 09.13         |             | Continued. | Bunching of conductor Loc no 86 Disconnecting of jumper at Loc no 86 & 107 and de-energising the line bet.86 to 107. |
| 220 KV  | Chandrapur GCR - Wani          | 05/Apr/2015   | 09.15         |             | Continued. | Bunching of conductor Loc no 86 Disconnecting of jumper at Loc no 86 & 107 and de-energising the line bet.86 to 107. |
| 220 KV  | Talandage - Chikodi            | 01/Jun/2017   | 00.01         |             | Continued. | NO SCHEDULE.                                                                                                         |
| 220 KV  | Mudshingi - Chikodi            | 01/Jun/2017   | 00.06         |             | Continued. | NO SCHEDULE.                                                                                                         |
| 220 KV  | Pusad - Hingoli                | 11/Sep/2017   | 20.06         |             | Continued. | Distance Relay Faulty at pusad end                                                                                   |
| 220 KV  | Pedambe-Nerle                  | 23/Sep/2017   | 00.50         |             | Continued. | B Phase CT Burst at Pedambe End                                                                                      |
| 220 KV  | Mahad - Pedambe                | 23/Sep/2017   | 10.05         | 25/Sep/2017 | 17.33      | Insulator Replacement Work                                                                                           |
| 220 KV  | Talandge-Mudshingi Ckt-I       | 23/Sep/2017   | 10.30         | 25/Sep/2017 | 15.16      | Quarterly Maintenance Work                                                                                           |
| 220 KV  | Apta - Bombay Dyeing           | 23/Sep/2017   | 11.16         | 25/Sep/2017 | 17.58      | Relay Testing Work.                                                                                                  |
| 220 KV  | Mahalakshmi Amona              | 25/Sep/2017   | 02.32         | 25/Sep/2017 | 07.30      | Tripped At Amona End.                                                                                                |
| 220 KV  | Tillari Amona                  | 25/Sep/2017   | 03.30         | 25/Sep/2017 | 07.22      | Tripped At Amona End.                                                                                                |
| 220 KV  | Ambazari-Amravati              | 25/Sep/2017   | 08.14         | 25/Sep/2017 | 11.07      | R-Phase Flashover Disc Replacement.                                                                                  |
| 220 KV  | Dhamangaon New - Badnera       | 25/Sep/2017   | 10.00         | 25/Sep/2017 | 16.18      | Routine Maintenance Work                                                                                             |
| 220 KV  | Tambati - Adlabs               | 25/Sep/2017   | 20.20         | 26/Sep/2017 | 01.50      | Replacement Of Breaker Tripped oil.                                                                                  |
| 220 KV  | Kathapur-Ranjangaon            | 26/Sep/2017   | 09.20         | 26/Sep/2017 | 19.39      | Line bunching work.                                                                                                  |
| 220 KV  | Wardha-Dhamangaon              | 26/Sep/2017   | 09.50         | 26/Sep/2017 | 17.20      | Measurement of tan delta of CT.                                                                                      |
| 220 KV  | 220kv Lonand- Phaltan line     | 26/Sep/2017   | 10.00         | 26/Sep/2017 | 12.28      | Quarterly Maintenance Work                                                                                           |
| 220 KV  | Pedambe-Pophali                | 26/Sep/2017   | 10.10         | 26/Sep/2017 | 19.18      | Line Maintenance work                                                                                                |
| 220 KV  | Parli 3 (Old Gcr)-Osmanabad    | 26/Sep/2017   | 10.15         | 26/Sep/2017 | 12.57      | R and M work.                                                                                                        |
| 220 KV  | Parli 3 (Oldgr)-Harangul Ckt 2 | 26/Sep/2017   | 10.151        | 26/Sep/2017 | 12.5717.36 | Measurements of CB timing and CRM Measurements of tan delta of Ct.                                                   |
| 220 KV  | Nagothane - ACCIL              | 26/Sep/2017   | 10.39         | 26/Sep/2017 | 18.50      | Line Maintenance work                                                                                                |
| 220 KV  | Nashik-Airoli Knowledge Park   | 26/Sep/2017   | 10.58         | 26/Sep/2017 | 20.28      | Diagnostic testing work.                                                                                             |
| 220 KV  | Gadchandur - Virur-I           | 26/Sep/2017   | 11.11         | 26/Sep/2017 | 17.00      | Line Maintenance work                                                                                                |
| 220 KV  | Jejuri ( 400 Kv)-Jejuri- I     | 26/Sep/2017   | 12.08         | 26/Sep/2017 | 14.24      | Testing Work                                                                                                         |
| 220 KV  | Vita - Miraj                   | 26/Sep/2017   | 12.25         | 26/Sep/2017 | 16.05      | Quarterly Maintenance Work                                                                                           |
| 220 KV  | Hingoli- Girawali              | 26/Sep/2017   | 13.51         | 26/Sep/2017 | 18.19      | Measurements of tan delta of CT.                                                                                     |
| 220 KV  | Jejuri ( 400 Kv)-Jejuri- li    | 26/Sep/2017   | 15.02         | 26/Sep/2017 | 17.10      | Testing Work                                                                                                         |
| 220 KV  | Khaparkheda-Ambazari-I         | 26/Sep/2017   | 18.36         | 27/Sep/2017 | 06.15      | To Control Khapertkheda-Khaperkheda Ck1                                                                              |
| 220 KV  | Sonkar - Trombay               | 27/Sep/2017   | 05.38         | 27/Sep/2017 | 06.38      | Distance Protection                                                                                                  |
| 220 KV  | Ghodbunder - Versova           | 27/Sep/2017   | 09.21         | 27/Sep/2017 | 20.19      | Annual Maintenance Work                                                                                              |
| 220 KV  | Pophali - Pedambe II           | 27/Sep/2017   | 09.55         | 27/Sep/2017 | 17.05      | Line Maintenance work                                                                                                |
| 220 KV  | Khaparkheda-Ambazari-II        | 27/Sep/2017   | 10.02         | 27/Sep/2017 | 16.01      | Tan Delta Measurment of CTs                                                                                          |
| 220 KV  | Warora - Wardha                | 27/Sep/2017   | 10.25         | 27/Sep/2017 | 16.08      | Measurement Of Tan Delta Of CT Routine Maintenance Work                                                              |
| 220 KV  | Bhandara-Bhandara Rly Tss 2    | 27/Sep/2017   | 10.57         | 27/Sep/2017 | 17.08      | Routine Maintenance Work, Diagnostic Testing Work                                                                    |
| 220 KV  | ACCIL - Apta                   | 27/Sep/2017   | 11.02         | 27/Sep/2017 | 11.47      | Distance Protection                                                                                                  |
| 220 KV  | Miraj - Mhaishal               | 27/Sep/2017   | 14.40         | 27/Sep/2017 | 18.13      | Testing Work                                                                                                         |
| 220 KV  | Bombay Dyeing - Sahara         | 27/Sep/2017   | 15.06         | 27/Sep/2017 | 22.22      | Over Voltage                                                                                                         |
| 220 KV  | Tillari Amona                  | 27/Sep/2017   | 15.21         | 27/Sep/2017 | 15.45      | Tripped Only At Amona End                                                                                            |
| 220 KV  | Mahalakshmi Amona              | 27/Sep/2017   | 15.21         | 27/Sep/2017 | 15.41      | tripped Only at Ammona end                                                                                           |
| 220 KV  | Kharepatan - Pawas Line        | 27/Sep/2017   | 15.32         | 27/Sep/2017 | 16.08      | Distance Protection                                                                                                  |
| 220 KV  | Ghatghar - Bapgaon             | 27/Sep/2017   | 15.52         | 27/Sep/2017 | 16.17      | Distance Protection                                                                                                  |
| 220 KV  | Trombay Salsette 1 Backbay     | 28/Sep/2017   | 05.22         | 28/Sep/2017 | 09.09      | Tree Cutting Work                                                                                                    |
| 220 KV  | Sonkar - Trombay               | 28/Sep/2017   | 07.07         | 28/Sep/2017 | 09.21      | Ct To Isolator Jumper Replacement Work                                                                               |
| 220 KV  | Dondaicha(220)-Amalner(220)    | 28/Sep/2017   | 08.26         | 28/Sep/2017 | 12.23      | Tan Delta Measurment of CTs                                                                                          |
| 220 KV  | Lonand-Bothe                   | 28/Sep/2017   | 09.35         | 28/Sep/2017 | 12.23      | Quarterly Maintenance Work                                                                                           |
| 220 KV  | Badnera-Akola II               | 28/Sep/2017   | 09.51         | 28/Sep/2017 | 20.32      | Routine Maintenance Work<br>Measurement Of Tan Delta CT<br>Measurement Of CB Timing And CRM                          |
| 220 KV  | Miraj - Mhaishal               | 28/Sep/2017   | 09.53         | 28/Sep/2017 | 14.07      | Electromech IINE Backup Relay By Numerical                                                                           |
| 220 KV  | Mahad-Kandalgaon               | 28/Sep/2017   | 10.10         | 28/Sep/2017 | 17.15      | Nut Bolt Tightning Work                                                                                              |
| 220 KV  | Sahara-Urse                    | 28/Sep/2017   | 10.22         | 28/Sep/2017 | 13.14      | Timing Test Of CB Isolator Maintenance                                                                               |
| 220 KV  | Nagar-Babhaleshwar Ckt II      | 28/Sep/2017   | 10.22         | 28/Sep/2017 | 18.36      | Bay Maintenance Relay                                                                                                |

| Voltage | Name of Line                    | Tripping Date | Tripping Time | Synch Date  | Synch Time | Reason                                   |
|---------|---------------------------------|---------------|---------------|-------------|------------|------------------------------------------|
| 220 KV  | Pophali - Pedambe II            | 28/Sep/2017   | 12.40         | 28/Sep/2017 | 18.30      | Replacement Of Conductor                 |
| 220 KV  | Mudshingi Chikodi               | 28/Sep/2017   | 12.42         | 28/Sep/2017 | 16.48      | To attend Hot Spot                       |
| 220 KV  | Pophali - New Koyna             | 28/Sep/2017   | 12.45         | 28/Sep/2017 | 18.45      | Replacement Of Conductor                 |
| 220 KV  | Dhule - Dondaicha Ckt           | 28/Sep/2017   | 12.45         | 28/Sep/2017 | 17.31      | Tan Delta Measurement of CTs             |
| 220 KV  | Pedambe-Pophali                 | 28/Sep/2017   | 13.00         | 28/Sep/2017 | 22.05      | Hand Trip Due To B ph Conductor Snapping |
| 220 KV  | Gadchandur - Grace              | 28/Sep/2017   | 13.00         | 28/Sep/2017 | 13.35      | Distance Protection                      |
| 220 KV  | Virur - Gadchiroli              | 28/Sep/2017   | 14.00         | 28/Sep/2017 | 15.20      | Distance Protection                      |
| 220 KV  | Pophali - Nerale                | 28/Sep/2017   | 14.25         | 28/Sep/2017 | 19.00      | Replacement Of Conductor                 |
| 220 KV  | Bombay Dyeing - Sahara          | 28/Sep/2017   | 14.50         | 28/Sep/2017 | 17.40      | Routine Maintenance Work                 |
| 220 KV  | Ghatghar - Bapgaon              | 28/Sep/2017   | 17.22         | 28/Sep/2017 | 23.55      | Distance Protection                      |
| 220 KV  | Mahalakshmi Amona               | 29/Sep/2017   | 01.58         | 29/Sep/2017 | 08.17      | Over Voltage                             |
| 220 KV  | Tillari Amona                   | 29/Sep/2017   | 02.33         | 29/Sep/2017 | 08.19      | Over Voltage                             |
| 220 KV  | Goregaon Versova Line 2         | 29/Sep/2017   | 08.10         | 29/Sep/2017 | 14.25      | y and b ph relay replacement.            |
| 220 KV  | Gcr Chandrapur - Grace Ltd      | 29/Sep/2017   | 09.03         | 29/Sep/2017 | 18.27      | Attending Hot Spot                       |
| 220 KV  | Jamde-Dondaicha 1               | 29/Sep/2017   | 09.47         | 29/Sep/2017 | 12.39      | carrying out signature test.             |
| 220 KV  | Sonkhar - Trombay               | 29/Sep/2017   | 13.18         | 29/Sep/2017 | 15.58      | reconnection of line isolator.           |
| 220 KV  | Amalner - Bambhori              | 29/Sep/2017   | 13.20         | 30/Sep/2017 | 15.06      | Distance Protection                      |
| 220 KV  | Eklahare (Gcr) - Ghatghar       | 29/Sep/2017   | 14.31         | 29/Sep/2017 | 15.02      | Distance Protection                      |
| 220 KV  | Osmanabad - Barshi              | 29/Sep/2017   | 15.24         | 29/Sep/2017 | 17.24      | Measurement of breaker timings.          |
| 220 KV  | Jamde-Dondaicha 2               | 29/Sep/2017   | 15.27         | 29/Sep/2017 | 16.37      | carrying out signature test.             |
| 220 KV  | Nashik-Padgha                   | 29/Sep/2017   | 16.00         | 30/Sep/2017 | 12.29      | Distance Protection                      |
| 220 KV  | Mahad-Kandalgaon                | 29/Sep/2017   | 16.40         | 29/Sep/2017 | 17.20      | Distance Protection                      |
| 220 KV  | Vilebagad-Kandalgaon( Inox tap) | 29/Sep/2017   | 16.44         | 29/Sep/2017 | 17.30      | Distance Protection                      |
| 220 KV  | Trombay - Mulund                | 29/Sep/2017   | 16.49         | 30/Sep/2017 | 14.52      | for checking bph current zero.           |
| 220 KV  | Uran - Kharghar 2               | 29/Sep/2017   | 19.14         | 29/Sep/2017 | 19.34      | Distance Protection                      |
| 220 KV  | Uran - Apta IV                  | 29/Sep/2017   | 19.14         | 29/Sep/2017 | 19.35      | Distance Protection                      |
| 220 KV  | Sonkhar - Trombay               | 30/Sep/2017   | 10.54         | 30/Sep/2017 | 18.49      | Distance Protection                      |
| 220 KV  | Pirangut - Hinjawadi 2          | 30/Sep/2017   | 15.23         | 30/Sep/2017 | 17.50      | Line Maintenance work                    |
| 220 KV  | Chandrapur GCR - Sicom I        | 01/Oct/2017   | 13.08         | 01/Oct/2017 | 14.15      | LBB operated                             |
| 220 KV  | Chandrapur GCR - Sicom II       | 01/Oct/2017   | 13.08         | 01/Oct/2017 | 19.17      | LBB operated                             |
| 220 KV  | SICOM - SAIL                    | 01/Oct/2017   | 13.08         | 01/Oct/2017 | 15.07      | LBB operated                             |
| 220 KV  | Nanded-Ghatodi                  | 09/Oct/2017   | 17.25         |             | Continued. | Distance Protection                      |
| 220 KV  | Parli 3 (Old Gcr)-Osmanabad     | 10/Oct/2017   | 02.50         | 10/Oct/2017 |            | Bus Bar Protection Operated              |
| 220 KV  | Chalisgaon -Babhaleshwar        | 10/Oct/2017   | 13.21         |             | Continued. | Distance Protection                      |
| 132 KV  | Jalna220- Jalna Midc            | 25/Sep/2017   | 09.50         | 25/Sep/2017 | 10.25      | R,B-Phase CT Replacement.                |
| 132 KV  | Nilanga - Omerga                | 25/Sep/2017   | 12.07         | 25/Sep/2017 | 14.38      | Tan Delta Measurement of CTs             |
| 132 KV  | Harangul-Latur(Koyana) Ckt-II   | 26/Sep/2017   | 13.10         | 26/Sep/2017 | 16.45      | Measurements of breaker timing.          |
| 132 KV  | Muktainagar-Bodwad              | 29/Sep/2017   | 05.55         | 29/Sep/2017 | 07.19      | Distance Protection                      |
| 132 KV  | Parli 2(Girwali) - Latur Midc   | 29/Sep/2017   | 17.20         | 29/Sep/2017 | 19.18      | Distance Protection                      |
| 132 KV  | Parbhani-Bageshwari             | 29/Sep/2017   | 21.12         | 29/Sep/2017 | 21.24      | Distance Protection                      |
| 132 KV  | Paras-Warwat Bakal              | 30/Sep/2017   | 05.58         | 30/Sep/2017 | 06.08      | Distance Protection                      |
| 132 KV  | Malegaon-Washim                 | 01/Oct/2017   | 00.00         | 02/Oct/2017 | 13.53      | Distance Protection                      |
| 132 KV  | Gangakhed- Sonpeth Ckt-II       | 09/Oct/2017   | 21.30         |             | Continued. | Distance Protection                      |