

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 24/Oct/2016 to 30/Oct/2016

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
24/10/2016	10 Hrs	6089	911	445	7445	5956	69	4796	106	-1030	17342	0	17342	1361	501	20234	20234	50.01
25/10/2016	11 Hrs	6369	528	428	7325	5860	57	5176	171	-1283	17306	0	17306	1319	492	20400	20400	49.96
26/10/2016	10 Hrs	6235	535	452	7222	5577	236	5160	123	-873	17446	0	17446	1360	502	20181	20181	49.94
27/10/2016	10 Hrs	6438	500	453	7391	5513	479	5165	127	-947	17728	0	17728	1336	503	20514	20514	49.98
28/10/2016	10 Hrs	5870	731	442	7043	5422	317	5165	143	-920	17170	0	17170	1355	477	19922	19922	49.92
29/10/2016	10 Hrs	5656	517	449	6622	4921	180	5143	115	-703	16278	0	16278	1257	509	18747	18747	49.95
30/10/2016	9 Hrs	5579	231	460	6270	5018	355	4455	71	-690	15479	0	15479	817	387	17373	17373	49.99
Maximum		6438	911	460	7445	5956	479	5176	171	-690	17728	0	17728	1361	509	20514	20514	50.01
Minimum		5579	231	428	6270	4921	57	4455	71	-1283	15479	0	15479	817	387	17373	17373	49.92
Average		6034	565	447	7045	5467	242	5009	122	-921	16964	0	16964	1258	482	19625	19625	49.96

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
24/10/2016	17 Hrs	6501	209	276	6986	5730	130	5132	55	-1209	16824	0	16824	1365	500	19898	19898	49.98
25/10/2016	17 Hrs	6403	316	421	7140	5520	92	5221	50	-1096	16927	0	16927	1373	502	19898	19898	49.87
26/10/2016	18 Hrs	6569	634	442	7645	5444	153	5147	9	-1023	17375	0	17375	1366	507	20271	20271	49.98
27/10/2016	18 Hrs	5854	508	440	6802	5463	291	5096	9	-1006	16656	0	16656	1373	505	19540	19540	49.96
28/10/2016	18 Hrs	5788	648	428	6864	5260	99	5228	12	-927	16536	0	16536	1385	509	19357	19357	49.88
29/10/2016	18 Hrs	5781	615	421	6817	4803	90	5105	13	-685	16143	0	16143	1214	508	18550	18550	50.01
30/10/2016	14 Hrs	5174	460	416	6050	4878	65	4302	183	-925	14553	0	14553	700	386	16564	16564	49.97
Maximum		6569	648	442	7645	5730	291	5228	183	-685	17375	0	17375	1385	509	20271	20271	50.01
Minimum		5174	209	276	6050	4803	65	4302	9	-1209	14553	0	14553	700	386	16564	16564	49.87
Average		6010	484	406	6901	5300	131	5033	47	-982	16430	0	16430	1254	488	19154	19154	49.95

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
24/10/2016	20 Hrs	6469	905	290	7664	5878	170	4944	0	-1079	17577	0	17577	1339	505	20500	20500	50.00
25/10/2016	19 Hrs	6471	991	453	7915	5004	158	5215	0	-1058	17234	0	17234	1355	507	20154	20154	49.98
26/10/2016	19 Hrs	6575	1008	452	8035	5598	199	5223	0	-1062	17993	0	17993	1388	508	20951	20951	49.95
27/10/2016	19 Hrs	5921	1486	441	7848	5685	343	5190	0	-1053	18013	0	18013	1369	504	20939	20939	49.98
28/10/2016	19 Hrs	5798	1552	439	7789	5362	92	5169	0	-988	17424	0	17424	1385	509	20306	20306	49.96
29/10/2016	19 Hrs	5753	1179	433	7365	5216	136	5111	0	-839	16989	0	16989	1212	508	19548	19548	50.00
30/10/2016	19 Hrs	5536	820	425	6781	5283	110	4351	2	-1099	15428	0	15428	831	386	17744	17744	50.04
Maximum		6575	1552	453	8035	5878	343	5223	2	-839	18013	0	18013	1388	509	20951	20951	50.04
Minimum		5536	820	290	6781	5004	92	4351	0	-1099	15428	0	15428	831	386	17744	17744	49.95
Average		6075	1134	419	7628	5432	173	5029	0	-1025	17237	0	17237	1268	490	20020	20020	49.99

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
24/10/2016	4 Hrs	5111	421	454	5986	4421	87	3906	0	-774	13626	0	13626	698	385	15483	15483	50.01
25/10/2016	3 Hrs	5517	126	449	6092	3523	90	4277	0	-812	13170	0	13170	699	386	15067	15067	49.98
26/10/2016	3 Hrs	5317	77	453	5847	3707	182	4346	0	-714	13368	0	13368	700	386	15168	15168	49.96
27/10/2016	4 Hrs	5591	88	464	6143	3380	299	4316	0	-648	13490	0	13490	698	386	15222	15222	49.94
28/10/2016	3 Hrs	4866	62	331	5259	3929	291	4506	0	-763	13222	0	13222	698	386	15069	15069	49.98
29/10/2016	4 Hrs	4966	182	457	5605	3364	156	4322	0	-677	12770	0	12770	699	386	14532	14532	49.97
30/10/2016	24 Hrs	4680	106	461	5247	3230	443	3997	0	-1069	11848	0	11848	701	386	14004	14004	50.00
Maximum		5591	421	464	6143	4421	443	4506	0	-648	13626	0	13626	701	386	15483	15483	50.01
Minimum		4680	62	331	5247	3230	87	3906	0	-1069	11848	0	11848	698	385	14004	14004	49.94
Average		5150	152	438	5740	3651	221	4239	0	-780	13071	0	13071	699	386	14935	14935	49.98

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
24/10/2016	142.952	10.114	9.110	162.176	0.824	127.602	129.468	2.514	113.585	1.065	25.911	10.984	-25.260	381.682	62.155	443.837
25/10/2016	145.790	7.725	10.731	164.246	1.042	118.425	122.108	2.410	118.026	1.276	26.012	10.461	-24.369	380.014	60.842	440.856
26/10/2016	145.734	6.908	10.745	163.387	0.894	120.536	121.201	4.647	117.244	1.293	25.818	10.331	-23.016	384.091	59.165	443.256
27/10/2016	137.086	8.271	10.696	156.053	0.924	119.691	121.821	9.321	115.051	1.316	25.686	10.674	-23.383	378.049	59.743	437.792
28/10/2016	131.025	11.921	9.396	152.342	0.973	119.325	117.294	5.692	117.537	1.323	25.682	10.049	-23.560	372.659	59.291	431.950
29/10/2016	130.808	9.169	10.703	150.680	0.884	111.714	109.933	2.723	115.895	1.272	24.120	10.625	-19.698	362.586	54.443	417.029
30/10/2016	121.300	7.538	10.688	139.526	0.934	107.672	106.737	5.586	101.334	1.204	17.791	9.267	-21.093	334.230	48.151	382.381
Maximum	145.790	11.921	10.745	164.246	1.042	127.602	129.468	145.790	118.026	1.323	26.012	10.984	-19.698	384.091	62.155	443.837
Minimum	121.300	6.908	9.110	139.526	0.824	107.672	106.737	121.300	101.334	1.065	17.791	9.267	-25.260	334.230	48.151	382.381
Average	136.385	8.807	10.296	155.487	0.925	117.852	118.366	136.385	114.096	1.250	24.431	10.342	-22.911	370.473	57.684	428.157

Details of Koyna Water Consumption (in TMC)

Date	For the Day	For the Month	Balance
24/10/2016	0.159	3.934	50.727
25/10/2016	0.110	4.044	50.617
26/10/2016	0.113	4.157	50.504
27/10/2016	0.133	4.290	50.371
28/10/2016	0.223	4.513	50.148
29/10/2016	0.138	4.651	50.010
30/10/2016	0.099	4.750	49.911

State Load Despatch Center, Airoli (MSETCL)
Central Sector Share/Drawal from 24/Oct/2016 to 30/Oct/2016

Date	DAY	Central Sector Share		Total Interstate Bilateral Purchase		Total Share		Total Drawal		Overdrawal(+) / UnderDrawal(-)	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
24/10/2016	MONDAY	103.879	5369	25.589	1066	129.468	5394	127.602	5317	-1.866	-78
25/10/2016	TUESDAY	99.836	5066	22.272	928	122.108	5088	118.425	4934	-3.683	-153
26/10/2016	WEDNESDA	100.297	5029	20.904	871	121.201	5050	120.536	5022	-0.665	-28
27/10/2016	THURSDAY	104.297	5058	17.524	730	121.821	5076	119.691	4987	-2.130	-89
28/10/2016	FRIDAY	99.365	4869	17.929	747	117.294	4887	119.325	4972	2.031	85
29/10/2016	SATURDAY	93.196	4564	16.737	697	109.933	4581	111.714	4655	1.781	74
30/10/2016	SUNDAY	91.986	4433	14.751	615	106.737	4447	107.672	4486	0.935	39
Total		692.855		135.707		828.562		824.965		-3.597	

GENERATING UNITS OUTAGES FOR THE WEEK FROM 24/10/2016 TO 30/10/2016							
Generator	Generating Unit	Capacity	Tripped Date	Tripped Time	Synch. Date	Synch Time	Reason
PLANNED OUTAGES							
IPP	Tata Trombay 6	500MW	15/Jul/2015	17.08		Continued.	Economic shutdown(Converted to AOH for 30 Days from 00.00Hrs 06-03-2016)
MSPGCL	Paras Unit 3	250MW	25/Oct/2016	08.54		Continued.	Stator Fault, continued under AOH.26/10/2016 00.00hrs
FORCED OUTAGES							
RGPP	Dabhol Dabhol 1B	230MW	28/May/2013	22:02		Continued.	Gas Shortage.
RGPP	Dabhol Dabhol 1X	230MW	27/Jun/2013	21.46		Continued.	Gas Shortage
RGPP	Dabhol Dabhol 1A	230MW	27/Jun/2013	21.47		Continued.	Gas Shortage
IPP	Dhariwal	300MW	28/May/2014	02.27		Continued.	No schedule
MSPGCL	Koradi Unit 6	210MW	20/Mar/2015	01.02		Continued.	Economic shutdown
MSPGCL	Parli Unit 4	210MW	05/Jul/2015	18.45		Continued.	Water Shortage
MSPGCL	Parli Unit 5	210MW	06/Jul/2015	14.55		Continued.	Water Shortage.
IPP	WPCL U-1	135MW	16/Feb/2016	17.09		Continued.	Change Over , No Schedule
IPP	WPCL U-2	135MW	29/Feb/2016	21.46		Continued.	Change over against Unit III
IPP	RPL(AMT) U-5	270MW	24/May/2016	00.05	07/Nov/2016	08.19	Zero Shedule By MSEDCL.
MSPGCL	Bhusawal Unit 2	210MW	14/Jun/2016	19.35		Continued.	Boiler Tube Leakage(Converted to Zero Shedule By MSEDCL. from 00.00Hrs dt.19-6-16)
IPP	RPL(AMT) U-3	270MW	29/Jun/2016	03.01		Continued.	Zero Shedule By MSEDCL.
MSPGCL	Uran Unit 8	108MW	14/Aug/2016	07.56		Continued.	Maintenance work
MSPGCL	Uran Unit B0	120MW	14/Aug/2016	07.56		Continued.	Maintenance work
RGPP	Dabhol 2A	230MW	24/Aug/2016	13.31		Continued.	Change Over.
MSPGCL	Koradi Unit 5	200MW	05/Sep/2016	00.21		Continued.	ID Fan problem, Converted to Zero Schedule By MSEDCL from 00.00hrs/22-9-16. Shutdown taken on 18.10.2016 at 00:00Hrs for Turbine inspection and maintenance work
IPP	RPL(AMT) U-2	270MW	12/Sep/2016	00.03	07/Nov/2016	06.21	Zero Schedule by MSEDCL
IPP	PGPL U2	126MW	14/Sep/2016	00.16	09/Nov/2016	14.39	Due To No Shedule.
IPP	RPL(AMT) U-1	270MW	14/Sep/2016	23.55	24/Oct/2016	04.27	Zero Schedule by MSEDCL
IPP	PGPL U1	262MW	14/Sep/2016	00.20	09/Nov/2016	14.27	Due To No Shedule.
IPP	RPL(AMT) U-4	270MW	15/Sep/2016	18.09	24/Oct/2016	12.51	Zero Schedule by MSEDCL
MSPGCL	Bhusawal Unit 3	210MW	16/Sep/2016	00.02		Continued.	Zero Schedule by MSEDCL
MSPGCL	Koyna Unit 11	80MW	24/Sep/2016	03.20		Continued.	Stator Earth Fault
MSPGCL	Nasik Unit 5	210MW	07/Oct/2016	16.30	03/Nov/2016	09.30	Zero Schedule By MSEDCL
MSPGCL	Chandrapur Unit 9	500MW	19/Oct/2016	21.12	24/Oct/2016	18.55	Boiler Tube Leakage
	TARAPUR 4		21/Oct/2016	19.00	27/Oct/2016	03.29	Reactor problem
MSPGCL	Parli Unit 6	250MW	22/Oct/2016	03.32	25/Oct/2016	10.38	Ms temp Low.
MSPGCL	Chandrapur Unit-8	500MW	23/Oct/2016	22.18	24/Oct/2016	06.04	ID Fan Problem
MSPGCL	Chandrapur Unit 9	500MW	24/Oct/2016	21.37		Continued.	Bearing vibration high
IPP	RPL(AMT) U-4	270MW	24/Oct/2016	18.42	24/Oct/2016	20.51	CEP.
MSPGCL	Chandrapur Unit-8	500MW	24/Oct/2016	06.42	24/Oct/2016	11.47	Due to both PA fan tripped.
MSPGCL	Uran Unit 6	108MW	24/Oct/2016	11.26	24/Oct/2016	17.29	CT oil leakage.
MSPGCL	Bhusawal Unit 5	500MW	25/Oct/2016	19.48	25/Oct/2016	23.29	Electrical Prot Optd.
MSPGCL	Parli Unit 7	250MW	26/Oct/2016	00.53	26/Oct/2016	13.07	Furnace Pressure High
MSPGCL	Parli Unit 6	250MW	27/Oct/2016	07.30	29/Oct/2016	16.48	Coal mill problem
MSPGCL	Koradi Unit 9	660MW	27/Oct/2016	14.50	29/Oct/2016	00.32	Water Wall intermediate tube temp.high
MSPGCL	Uran Unit 5	108MW	28/Oct/2016	02.03	28/Oct/2016	04.34	Damper Discrepancy
IPP	RPL(AMT) U-1	270MW	29/Oct/2016	22.00	04/Nov/2016	09.11	Zero Schedule By MSEDCL
MSPGCL	Parli Unit 7	250MW	29/Oct/2016	07.13	01/Nov/2016	05.30	Boiler Tube Leakage
MSPGCL	Koradi Unit 7	210MW	29/Oct/2016	20.13	02/Nov/2016	22.58	Boiler Tube Leakage
IPP	RPL(AMT) U-4	270MW	29/Oct/2016	23.00	04/Nov/2016	15.16	Zero Schedule By MSEDCL
MSPGCL	Koradi Unit 9	660MW	29/Oct/2016	23.37	07/Nov/2016	23.09	Generator Seal Oil Leakage
MSPGCL	Parli Unit 8	250MW	29/Oct/2016	18.15	29/Oct/2016	21.21	Turbine Problem
MSPGCL	Parli Unit 8	250MW	29/Oct/2016	03.53	29/Oct/2016	07.12	HPT Exhaust Temp.High
MSPGCL	Parli Unit 8	250MW	30/Oct/2016	02.33	30/Oct/2016	04.40	Boiler Tripped
MSPGCL	Parli Unit 8	250MW	30/Oct/2016	16.07	30/Oct/2016	18.37	M.S.Temp.Low
MSPGCL	Parli Unit 8	250MW	30/Oct/2016	13.36	30/Oct/2016	15.39	Flame Failure
IPP	WPCL U-3	135MW	30/Oct/2016	06.55	02/Nov/2016	22.11	ID Fan Problem

LINE OUTAGES FOR THE WEEK FROM 24/10/2016 TO 30/10/2016

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
400 KV	Padghe - Kharghar	23/Oct/2016	21.01	24/Oct/2016	05.18	8 Bus Outage @ Kharghar.
400 KV	Dhule Sar'Sarovar II	24/Oct/2016	00.40	24/Oct/2016	05.50	Over Voltage
400 KV	Main Bus-I @ Koradi III	24/Oct/2016	08.21	24/Oct/2016	16.09	Annual Maintenance Work
400 KV	Dhule Sar'Sarovar I	24/Oct/2016	22.35	25/Oct/2016	06.42	Over Voltage
400 KV	Akola Aurangabad(PG) I	25/Oct/2016	09.00	25/Oct/2016	21.55	Testing And Maintenance Work.
400 KV	Koradi-India Bulls	25/Oct/2016	10.13	25/Oct/2016	10.42	Attend Reactor Maintenance Woek.
400 KV	Koradi-India Bulls	25/Oct/2016	12.30	25/Oct/2016	13.03	Attend Reactor Maintenance Work.
400 KV	Dhule Sar'Sarovar II	25/Oct/2016	22.31	26/Oct/2016	06.57	Over Voltage
400 KV	Padghe - Kalwa-II	25/Oct/2016	23.58	26/Oct/2016	03.12	Attending Hot Spot
400 KV	Akola Aurangabad(PG) I	26/Oct/2016	11.40	26/Oct/2016	17.04	Attending Oil Leakage
400 KV	Dhule Sar'Sarovar I	27/Oct/2016	01.11	27/Oct/2016	06.55	Over Voltage
400 KV	Pune(GIS)-A'bad(Waluj) Ckt 1	27/Oct/2016	09.20	27/Oct/2016	09.25	Taking out of Reactor
400 KV	Pune(GIS)-A'bad(Waluj) Ckt 1	27/Oct/2016	13.49	27/Oct/2016	13.54	Taking in service of Reactor
400 KV	karad -kolhapur-II	27/Oct/2016	22.34	28/Oct/2016	08.29	Over Voltage
400 KV	Dhule Sar'Sarovar II	28/Oct/2016	01.13	28/Oct/2016	06.50	Over Voltage
400 KV	Dabhol Nagothane I	28/Oct/2016	12.48	01/Nov/2016	14.39	Distance Protection(RFC 07.40Hrs)
400 KV	Dhule Sar'Sarovar I	28/Oct/2016	20.31	29/Oct/2016	08.24	Over Voltage
400 KV	karad -kolhapur-I	28/Oct/2016	23.52	29/Oct/2016	09.31	Over Voltage
400 KV	Karad - Jaigad - II	28/Oct/2016	23.57	03/Nov/2016	12.53	Over Voltage
400 KV	Akola-Nandgaonpeth (RPL)	29/Oct/2016	10.11	29/Oct/2016	14.23	Quarterly Maintenance Work
400 KV	Bhusawal-Aurangabad	29/Oct/2016	14.04	29/Oct/2016	16.05	To attend Hot Spot
400 KV	Dhule Sar'Sarovar II	29/Oct/2016	21.04	30/Oct/2016	07.43	Over Voltage
400 KV	karad -kolhapur-I	30/Oct/2016	02.09	04/Nov/2016	10.39	Over Voltage
400 KV	Dhule Sar'Sarovar I	30/Oct/2016	15.10	30/Oct/2016	17.52	Over Voltage
400 KV	Dhule Sar'Sarovar I	30/Oct/2016	21.01	02/Nov/2016	09.25	Over Voltage
400 KV	Kolhapur Solapur(PG) I	30/Oct/2016	23.04	31/Oct/2016	06.04	Over Voltage
400 KV	Koradi Bhilai	10/Nov/2016	10.25		Continued.	RMW & CT Repalcement Work.
400 KV	Dhule Sar'Sarovar I	10/Nov/2016	20.05		Continued.	Over Voltage
220 KV	Chandrapur GCR - Warora - I	05/Apr/2015	09.13		Continued.	ductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and de-energising the lin
220 KV	Chandrapur GCR - Wani	05/Apr/2015	09.15		Continued.	ductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and de-energising the lin
220 KV	Bableshwar - Ranjangaon	06/Jun/2016	07.22		Continued.	Hand Tripped for Ranjangaon End.
220 KV	Mudshingi - Chikodi	01/Sep/2016	00.00		Continued.	No schedule from Karnataka(H/T from Chikodi end)
220 KV	Talandage - Chikodi	01/Sep/2016	00.00		Continued.	om Karnataka(H/T from Talandage end) (QM work done from 13:05Hrs to 17:23Hrs
220 KV	Pophali - Nerale	23/Oct/2016	12.25	24/Oct/2016	22.05	Distance Protection
220 KV	Bableshwar -Bhenda	24/Oct/2016	06.57		Continued.	Alephata line loading.
220 KV	Sonkhar - Trombay	24/Oct/2016	14.07	24/Oct/2016	17.52	Replacement work
220 KV	Salsette Borivli 2	25/Oct/2016	00.23	25/Oct/2016	04.18	Line Maintenance work
220 KV	Bhaveghar - Kolsket	25/Oct/2016	08.24	25/Oct/2016	19.30	Outage Availd For Contruction Work And Lilo Arreanment.
220 KV	Halkarni-Hemrusline	25/Oct/2016	09.10	25/Oct/2016	14.28	R&M Work.
220 KV	Vita - Miraj	25/Oct/2016	10.30	25/Oct/2016	12.48	Quarterly Maintenance Work
220 KV	Mahalakshmi Amona	25/Oct/2016	14.02	25/Oct/2016	14.52	Distance Protection
220 KV	Kalwa Salsette III	26/Oct/2016	00.28	26/Oct/2016	04.14	New 220kv Bus Fault Intregation.
220 KV	Dhamangaon New - Badnera	26/Oct/2016	10.30	26/Oct/2016	17.30	Tan Delta Measurment of CTs
220 KV	Beed-Patoda Ckt 1	26/Oct/2016	10.48	26/Oct/2016	13.33	To attend Hot Spot
220 KV	Flagship-Chinchwad	26/Oct/2016	11.21	26/Oct/2016	16.59	Routine Maintenance Work
220 KV	Osmanabad - Barshi	26/Oct/2016	11.33	26/Oct/2016	17.45	Relay Retrofitting Work by Testing
220 KV	Paras-Chikhali Ckt No-I	26/Oct/2016	11.38	26/Oct/2016	15.30	Alignment work of Line Isolator
220 KV	Gadchandur - Virur-I	26/Oct/2016	12.03	26/Oct/2016	14.30	Disc Insulator Replacement Work
220 KV	Parli New Tps - Beed Ckt 2	26/Oct/2016	14.23	26/Oct/2016	17.00	Quarterly Maintenance Work
220 KV	Khaparkheda-Kanhan	26/Oct/2016	14.26	26/Oct/2016	20.30	Tan Delta Measurment of CTs
220 KV	Butibori - Khaperkheda	26/Oct/2016	16.05	26/Oct/2016	17.05	Isolator Maint.work
220 KV	Kalwa-Salsette-IV	26/Oct/2016	23.56	27/Oct/2016	03.34	Installation of New Relay
220 KV	Kalwa - Borivali	27/Oct/2016	08.32		Continued.	availd on28.10.2016 at 08:09 hrs for construction activity of Mumbai strenghtning
220 KV	Mulund - GIS Bhandup	27/Oct/2016	08.53		Continued.	availd on 28.10.2016 at 09:30hrs for construction activity of mumbai strenghtning
220 KV	Khaparkheda-Kanhan	27/Oct/2016	09.03	27/Oct/2016	12.04	Isolator problem
220 KV	Chakan-Mahindra Vehicle	27/Oct/2016	09.09	27/Oct/2016	17.05	Routine Maintenance Work
220 KV	Mudshingi-Belewadi	27/Oct/2016	10.15	27/Oct/2016	12.50	Routine Maintenance Work
220 KV	Pusad - Hingoli	27/Oct/2016	10.56	27/Oct/2016	14.24	To attend Hot Spot
220 KV	Abhijeet-Wardha-I	27/Oct/2016	11.02	27/Oct/2016	20.57	Replacement of CT
220 KV	512 Khadki- Century Enka	27/Oct/2016	11.04	27/Oct/2016	15.05	Tree Cutting work
220 KV	Kandalgaon - Pirangut	27/Oct/2016	13.50	27/Oct/2016	17.46	Insulator Replacement Work
220 KV	Nagar-Bose I	28/Oct/2016	07.28	28/Oct/2016	16.58	Under Breakdown
220 KV	Borivali - Tarapur	28/Oct/2016	23.36	29/Oct/2016	01.10	Attending Hot Spot
220 KV	Chandrapur GCR - Sicom I	29/Oct/2016	08.17	29/Oct/2016	13.10	Routine Maintenance Work
220 KV	Pophli Pedhmbe Line- 1	29/Oct/2016	09.10	29/Oct/2016	11.55	Oil Top Up in CT
220 KV	Koradi II - Kawlewada	29/Oct/2016	09.14	29/Oct/2016	11.58	To attend Hot Spot
220 KV	Tata Borivli MSETCL Borivli 5	29/Oct/2016	09.49	29/Oct/2016	12.25	To attend Hot Spot
220 KV	Butibori - Khaperkheda	29/Oct/2016	10.27	29/Oct/2016	12.31	Repl.of Isolator Blade
220 KV	Nanded-Parbhani	29/Oct/2016	17.02	29/Oct/2016	19.37	Heavy Sparking
220 KV	Kandalgaon - Koyna	30/Oct/2016	08.53	30/Oct/2016	16.10	Distance Protection
220 KV	Ghatghar - Jindal	30/Oct/2016	16.59	31/Oct/2016	20.14	Distance Protection
220 KV	Nanded-Ghatodi	06/Nov/2016	02.40		Continued.	TO CONTROL WARDHA YEOTMAL L/L
220 KV	Kalwa - Mulund 1	06/Nov/2016	10.56		Continued.	Conductor Replacement.
220 KV	Osmanabad - Solapur (Bale)	10/Nov/2016	08.20		Continued.	Zone-1, R-Y-B,Current-5Kamp ,Distance-Normalise From Parali End,Load Affeted 159%
220 KV	Ghodbunder - Versova	10/Nov/2016	13.34		Continued.	Relay Testing Work.
220 KV	Chakan-Chinchwad	10/Nov/2016	22.18		Continued.	String Work Of Multiciricut Tower.

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
220 KV	Telco- Chinchwad	10/Nov/2016	22.28		Continued.	String Work Of Multicircuit Tower.
400 KV	Ektuni-Bableshtar ckt I	09/Oct/2016	12.29		Continued.	Over Voltage
132 KV	Parbhani-Gangakhed	24/Oct/2016	04.32	24/Oct/2016	04.55	Distance Protection
132 KV	Bableshtar - Sangamner	24/Oct/2016	09.38	24/Oct/2016	10.40	Distance Protection
132 KV	Parbhani - Parbhani I	26/Oct/2016	13.55	26/Oct/2016	14.01	Bus Bar Protection Operated
132 KV	Main Bus I @ Parbhani	26/Oct/2016	13.55	26/Oct/2016	13.58	Bus Bar Protection Operated
132 KV	Parbhani-Bageshwari	26/Oct/2016	13.55	26/Oct/2016	14.04	Bus Bar Protection Operated
132 KV	Pbn-II - Pathri	26/Oct/2016	13.55	26/Oct/2016	14.03	Bus Bar Protection Operated
132 KV	Parbhani-Purna	26/Oct/2016	13.55	26/Oct/2016	14.02	Bus Bar Protection Operated
132 KV	Partur - Jalna (Old)	28/Oct/2016	00.33	28/Oct/2016	13.20	Distance Protection
132 KV	132KV Niwali - Vikassagar	28/Oct/2016	20.24	29/Oct/2016	17.34	Line Diff.Prot.operated
132 KV	Dondaicha-Nandurbar	29/Oct/2016	11.45	29/Oct/2016	12.03	Master Trip Relay operated