

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 23/Oct/2017 to 29/Oct/2017

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
23/10/2017	12 Hrs	5092	65	267	5424	6377	364	4314	442	-1553	15368	0	15368	1114	499	18534	18534	49.94
24/10/2017	12 Hrs	5578	184	267	6029	6352	86	4470	460	-1493	15904	0	15904	1066	491	18954	18954	49.95
25/10/2017	12 Hrs	5638	112	269	6019	6192	109	4740	489	-1365	16184	0	16184	1184	498	19231	19231	49.90
26/10/2017	12 Hrs	6042	327	403	6772	5297	240	5060	467	-1347	16489	0	16489	1243	489	19568	19568	49.95
27/10/2017	12 Hrs	5508	815	390	6713	5629	42	5074	455	-1357	16556	0	16556	1309	499	19721	19721	49.92
28/10/2017	12 Hrs	5624	629	408	6661	5592	65	5222	478	-1235	16783	0	16783	1145	500	19663	19663	49.92
29/10/2017	12 Hrs	5424	600	408	6432	5897	264	4603	471	-952	16716	0	16716	847	494	19009	19009	49.95
Maximum		6042	815	408	6772	6377	364	5222	489	-952	16783	0	16783	1309	500	19721	19721	49.95
Minimum		5092	65	267	5424	5297	42	4314	442	-1553	15368	0	15368	847	489	18534	18534	49.90
Average		5558	390	345	6293	5905	167	4784	466	-1329	16286	0	16286	1130	496	19240	19240	49.93

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
23/10/2017	16 Hrs	5241	149	266	5656	6088	197	4512	270	-1342	15381	0	15381	1285	501	18509	18509	49.94
24/10/2017	13 Hrs	5778	115	265	6158	6013	92	4544	452	-1428	15831	0	15831	1110	495	18864	18864	49.98
25/10/2017	16 Hrs	5756	386	267	6409	6185	50	4464	293	-1226	16175	0	16175	1300	499	19200	19200	49.85
26/10/2017	13 Hrs	5998	233	401	6632	5498	188	5006	495	-1320	16499	0	16499	1213	498	19530	19530	49.96
27/10/2017	15 Hrs	5608	227	410	6245	5750	56	5100	299	-1276	16173	0	16173	1306	500	19255	19255	49.87
28/10/2017	13 Hrs	5634	461	405	6500	5750	58	5240	449	-1229	16768	0	16768	1143	499	19639	19639	49.95
29/10/2017	13 Hrs	5436	350	407	6193	5870	256	4577	437	-982	16351	0	16351	818	500	18651	18651	49.95
Maximum		5998	461	410	6632	6185	256	5240	495	-982	16768	0	16768	1306	501	19639	19639	49.98
Minimum		5241	115	265	5656	5498	50	4464	270	-1428	15381	0	15381	818	495	18509	18509	49.85
Average		5636	274	346	6256	5879	128	4778	385	-1258	16168	0	16168	1168	499	19093	19093	49.93

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
23/10/2017	20 Hrs	5412	166	274	5852	5724	191	4520	0	-1222	15065	0	15065	1152	501	17940	17940	50.01
24/10/2017	19 Hrs	5180	407	271	5858	5659	100	4890	0	-1229	15278	0	15278	1218	499	18224	18224	49.98
25/10/2017	19 Hrs	5740	211	322	6273	5377	96	4723	0	-1215	15254	0	15254	1289	499	18257	18257	49.95
26/10/2017	19 Hrs	5777	259	415	6451	4655	198	5148	0	-1144	15308	0	15308	1289	500	18241	18241	49.92
27/10/2017	19 Hrs	5673	277	416	6366	5060	103	4950	0	-1204	15275	0	15275	1312	499	18290	18290	49.93
28/10/2017	19 Hrs	5738	211	416	6365	4962	65	5460	0	-1208	15644	0	15644	1047	500	18399	18399	49.95
29/10/2017	19 Hrs	5710	188	415	6313	5322	135	4545	0	-1126	15189	0	15189	806	466	17587	17587	50.02
Maximum		5777	407	416	6451	5724	198	5460	0	-1126	15644	0	15644	1312	501	18399	18399	50.02
Minimum		5180	166	271	5852	4655	65	4520	0	-1229	15065	0	15065	806	466	17587	17587	49.92
Average		5604	246	361	6211	5251	127	4891	0	-1193	15288	0	15288	1159	495	18134	18134	49.97

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
23/10/2017	3 Hrs	4255	66	275	4596	4762	418	3580	0	-1061	12295	0	12295	583	375	14314	14314	49.97
24/10/2017	4 Hrs	4450	74	281	4805	4778	423	3741	0	-1009	12738	0	12738	616	375	14738	14738	49.93
25/10/2017	2 Hrs	4438	63	292	4793	4690	302	4014	0	-1013	12786	0	12786	618	377	14794	14794	49.95
26/10/2017	2 Hrs	4996	66	374	5436	4193	415	3991	0	-1109	12926	0	12926	607	376	15018	15018	49.95
27/10/2017	2 Hrs	5012	63	440	5515	4529	161	4108	0	-1080	13234	0	13234	669	375	15358	15358	49.85
28/10/2017	1 Hrs	5452	223	440	6115	4705	102	3492	0	-1324	13089	0	13089	625	376	15414	15414	49.94
29/10/2017	24 Hrs	5333	56	439	5828	4675	247	3482	0	-1289	12943	0	12943	667	376	15275	15275	50.00
Maximum		5452	223	440	6115	4778	423	4108	0	-1009	13234	0	13234	669	377	15414	15414	50.00
Minimum		4255	56	275	4596	4193	102	3482	0	-1324	12295	0	12295	583	375	14314	14314	49.85
Average		4848	87	363	5298	4619	295	3773	0	-1126	12859	0	12859	626	376	14987	14987	49.94

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
23/10/2017	117.579	3.148	6.558	127.285	0.443	133.407	133.656	7.338	98.320	3.124	21.613	10.244	-30.939	338.535	62.796	401.331
24/10/2017	122.542	3.390	6.616	132.548	0.406	132.258	131.424	5.649	104.158	3.269	20.420	9.916	-31.100	346.782	61.436	408.218
25/10/2017	127.516	3.424	7.140	138.080	0.523	127.120	126.304	4.565	106.411	3.565	22.537	10.287	-28.343	351.398	61.167	412.565
26/10/2017	133.279	3.785	9.953	147.017	0.554	116.312	117.528	6.359	111.198	3.349	23.052	10.054	-28.210	356.025	61.316	417.341
27/10/2017	132.978	4.574	10.176	147.728	0.556	119.205	118.306	2.109	112.748	3.012	24.108	10.523	-27.871	356.931	62.501	419.432
28/10/2017	133.825	5.240	10.150	149.215	0.476	121.817	125.214	2.043	112.032	3.176	21.066	10.789	-26.849	361.433	58.702	420.135
29/10/2017	129.558	3.854	10.217	143.629	0.558	129.292	129.523	5.040	99.970	3.200	17.907	10.254	-24.080	357.051	52.241	409.292
Maximum	133.825	5.240	10.217	149.215	0.558	133.407	133.656	133.825	112.748	3.565	24.108	10.789	-24.080	361.433	62.796	420.135
Minimum	117.579	3.148	6.558	127.285	0.406	116.312	117.528	117.579	98.320	3.012	17.907	9.916	-31.100	338.535	52.241	401.331
Average	128.182	3.916	8.687	140.786	0.502	125.630	125.994	128.182	106.405	3.242	21.529	10.295	-28.199	352.594	60.023	412.616

Details of Koyna Water Consumption (in TMC)

Date	For the Day	For the Month	Balance
23/10/2017	0.048	2.865	48.112
24/10/2017	0.058	2.923	48.054
25/10/2017	0.053	2.976	48.001
26/10/2017	0.048	3.024	47.953
27/10/2017	0.067	3.091	47.886
28/10/2017	0.073	3.164	47.813
29/10/2017	0.066	3.230	47.747

State Load Despatch Center, Airoli (MSETCL)
Central Sector Share/Drawal from 23/Oct/2017 to 29/Oct/2017

Date	DAY	Central Sector Share		Total Interstate Bilateral Purchase		Total Share		Total Drawal		Overdrawal(+) / UnderDrawal(-)	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
23/10/2017	MONDAY	102.484	5538	31.172	1299	133.656	5569	133.407	5559	-0.249	-10
24/10/2017	TUESDAY	101.134	5446	30.290	1262	131.424	5476	132.258	5511	0.834	35
25/10/2017	WEDNESDA	100.470	5237	25.834	1076	126.304	5263	127.120	5297	0.816	34
26/10/2017	THURSDAY	97.343	4877	20.185	841	117.528	4897	116.312	4846	-1.216	-51
27/10/2017	FRIDAY	98.388	4909	19.918	830	118.306	4929	119.205	4967	0.899	37
28/10/2017	SATURDAY	102.242	5194	22.972	957	125.214	5217	121.817	5076	-3.397	-142
29/10/2017	SUNDAY	102.609	5370	26.914	1121	129.523	5397	129.292	5387	-0.231	-10
Total		704.669		177.286		881.955		879.411		-2.544	

GENERATING UNITS OUTAGES FOR THE WEEK FROM 23/10/2017 TO 29/10/2017							
Generator	Generating Unit	Capacity	Tripped Date	Tripped Time	Synch. Date	Synch Time	Reason
PLANNED OUTAGES							
IPP	Tata Trombay 6	500MW	15/Jul/2015	17.08		Continued.	Economic shutdown(Converted to AOH for 30 Days from 00.00Hrs 06-03-2016)
CS	TARAPUR 4	540MW	23/Apr/2017	19.55	10/Nov/2017	05.13	Annual Maintenance
CS	Tarapur 1	160MW	04/Jun/2017	19.09		Continued.	3 months outage for refuelling.
MSPGCL	Koradi Unit 9	660MW	07/Sep/2017	00.38	31/Oct/2017	23.07	Coal shortage form 12.09.2017 converted to AOH dt.1.10.2017.
FORCED OUTAGES							
RGPP	Dabhol Dabhol 1B	230MW	28/May/2013	22.02		Continued.	Gas Shortage.
RGPP	Dabhol Dabhol 1X	230MW	27/Jun/2013	21.46		Continued.	Gas Shortage
RGPP	Dabhol Dabhol 1A	230MW	27/Jun/2013	21.47		Continued.	Gas Shortage
MSPGCL	Koradi Unit 6	210MW	20/Mar/2015	01.02		Continued.	EE R&M LE Work
IPP	SWPGL U-1	135MW	16/Feb/2016	17.09		Continued.	Change Over , No Schedule
IPP	SWPGL U-2	135MW	29/Feb/2016	21.46		Continued.	Change over against Unit III
MSPGCL	Parli Unit 4	210MW	01/Apr/2016	00.00		Continued.	Economic shutdown
MSPGCL	Parli Unit 5	210MW	01/Apr/2016	00.00		Continued.	Economic shutdown
MSPGCL	Bhusawal Unit 2	210MW	14/Jun/2016	19.35		Continued.	Boiler Tube Leakage(Converted to Zero Shedule By MSEDCL. from 00.00Hrs dt.19-6-16)
MSPGCL	Uran Unit 8	108MW	14/Aug/2016	07.56		Continued.	Maintenance work
RGPP	Dabhol 2A	230MW	24/Aug/2016	13.31		Continued.	Change Over.
MSPGCL	Koradi Unit 5	200MW	05/Sep/2016	00.21		Continued.	ID Fan problem, Converted to Zero Schedule By MSEDCL from 00.00hrs/22-9-16. Shutdown taken on 18.10.2016 at 00.00Hrs for Turbine inspection and maintenance work
IPP	PGPL U1	262MW	07/Feb/2017	17.30		Continued.	No Schedule
IPP	PGPL U2	126MW	07/Feb/2017	17.30		Continued.	No Schedule
MSPGCL	Ghatghar Unit-2	125MW	28/Jul/2017	00.00		Continued.	due to common pressure shaft with unit 1.
IPP	SWPGL U-3	135MW	26/Aug/2017	17.40		Continued.	Boiler Tube Leakage
MSPGCL	Bhusawal Unit 3	210MW	27/Aug/2017	07.43	28/Oct/2017	06.59	Coal Shortage From 29.08.2017.
MSPGCL	Khaparkheda Unit 1	210MW	08/Sep/2017	12.23	23/Oct/2017	10.45	Coal Shortage
MSPGCL	Chandrapur Unit 3	210MW	12/Sep/2017	00.00	23/Oct/2017	23.40	Coal Shortage
MSPGCL	Khaparkheda Unit 3	210MW	12/Sep/2017	00.00		Continued.	Coal Shortage
MSPGCL	Koradi Unit 7	210MW	12/Sep/2017	00.12	25/Oct/2017	19.12	Coal Shortage
IPP	RPL(AMT) U-5	270MW	17/Sep/2017	02.01		Continued.	Coal Shortage
IPP	RPL(AMT) U-3	270MW	17/Sep/2017	00.02		Continued.	Coal Shortage
MSPGCL	Uran Unit B0	120MW	05/Oct/2017	00.11	25/Oct/2017	22.01	Gas Turbine Work
MSPGCL	Uran Unit 7	108MW	05/Oct/2017	00.06	25/Oct/2017	15.08	Gas Turbine Work
IPP	RPL(AMT) U-1	270MW	06/Oct/2017	00.45	24/Oct/2017	11.00	Problem in submerged Scraper chain. (Coal shortage)
MSPGCL	Parli Unit 7	250MW	12/Oct/2017	00.00		Continued.	ZERO SCHEDULE.
MSPGCL	Nasik Unit 5	210MW	14/Oct/2017	21.05	30/Oct/2017	17.20	zero schedule by msedcl.
MSPGCL	Parli Unit 6	250MW	14/Oct/2017	17.04		Continued.	zero schedule by msedcl.
IPP	RPL(AMT) U-4	270MW	16/Oct/2017	14.47	28/Oct/2017	06.57	Flame Failure Converted into zero schedule (21.30 hrs. Dt 16-10-2017)
IPP	Adani U-2	660MW	18/Oct/2017	05.58	04/Nov/2017	02.21	aph support bearing abnormal sound and oil leakage.
MSPGCL	Parli Unit 8	250MW	18/Oct/2017	22.18	23/Oct/2017	06.03	Zero Schedule By MSEDCL
IPP	RPL(AMT) U-2	270MW	18/Oct/2017	02.57	23/Oct/2017	03.34	zero schedule.
MSPGCL	Chandrapur Unit 5	500MW	20/Oct/2017	18.40	24/Oct/2017	08.32	Boiler Tube Leakage
MSPGCL	Chandrapur Unit 6	500MW	21/Oct/2017	19.25	25/Oct/2017	09.37	Boiler Tube Leakage
MSPGCL	Khaparkheda Unit 4	210MW	24/Oct/2017	02.52	25/Oct/2017	08.16	Boiler Tube Leakage
MSPGCL	Chandrapur Unit-8	660MW	24/Oct/2017	18.17	28/Oct/2017	16.21	Boiler Tube Leakage
MSPGCL	Chandrapur Unit 3	210MW	25/Oct/2017	00.45		Continued.	Boiler tube leakage. Continued due to shortage of water from dt.01/11/17 0:00 hrs
MSPGCL	Koradi Unit-8	660MW	26/Oct/2017	22.37	29/Oct/2017	13.20	ESP 'A'pass Gate Problem
MSPGCL	Koyna Unit 5	80MW	27/Oct/2017	09.10	27/Oct/2017	20.50	Bus Section-II Outage
MSPGCL	Koyna Unit 6	75MW	27/Oct/2017	09.00	27/Oct/2017	20.45	Bus Section-II Outage
MSPGCL	Koyna Unit 8	80MW	27/Oct/2017	08.30	27/Oct/2017	23.55	Bus Section-II Outage
IPP	Dhariwal	300MW	27/Oct/2017	17.31		Continued.	Drum level Not Maintained
MSPGCL	Koyna Unit 7	80MW	27/Oct/2017	08.40	27/Oct/2017	21.45	Bus Section-II Outage
IPP	Adani U-5	660MW	28/Oct/2017	20.47	01/Nov/2017	15.31	ash handling problem.
IPP	RPL(AMT) U-4	270MW	28/Oct/2017	07.15	28/Oct/2017	08.53	Generator Protection operated
IPP	Adani U-3	660MW	28/Oct/2017	00.18	28/Oct/2017	05.40	Boiler MFT
MSPGCL	Chandrapur Unit 4	210MW	29/Oct/2017	04.45		Continued.	Auxiliary supply failure. Continued due to water shortage from dt. 01/11/17 0:00 hrs.

LINE OUTAGES AND RIPPING FOR THE WEEK FROM 23/10/2017 TO 29/10/2017

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
400 KV	Karad -Solapur (PG)	03/May/2017	11:49		Continued.	Line converted as 220 kV Solapur (PG)- Jeur from LOC 403
400 KV	Karad -Solapur (PG)	03/May/2017	11:49		Continued.	Line converted as 220 kV Solapur (PG)- Jeur from LOC 403
400 KV	Ektuni-Bableshtar ckt II	06/Oct/2017	15.03	26/Oct/2017	14.57	To attend Hot Spot
400 KV	Karad-Jaigad - I	16/Oct/2017	18.39	25/Oct/2017	11.07	Over Voltage
400 KV	karad -kolhapur-I	17/Oct/2017	17.28	27/Oct/2017	10.42	Over Voltage
400 KV	Dhule Sar'Sarovar II	18/Oct/2017	17.27	23/Oct/2017	06.56	Over Voltage
400 KV	Bhusawal-Aurangabad	18/Oct/2017	19.09	23/Oct/2017	06.32	Over Voltage
400 KV	Chandrapur-II - Nanded ckt I	20/Oct/2017	23.57	23/Oct/2017	11.00	Distance Protection (RFC from 21/10/17@ 16:18 hrs.)
400 KV	Kolhapur Solapur (PG) II	22/Oct/2017	20.31	24/Oct/2017	15.33	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	22/Oct/2017	21.36	23/Oct/2017	09.46	Over Voltage
400 KV	Dhule Sar'Sarovar I	23/Oct/2017	18.00	25/Oct/2017	10.20	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	23/Oct/2017	23.05	24/Oct/2017	07.21	Over Voltage
400 KV	Bhusawal-Aurangabad	24/Oct/2017	20.56	25/Oct/2017	09.34	Over Voltage
400 KV	Khadka- Deepnagar Ckt 1	25/Oct/2017	07.57	25/Oct/2017	12.46	Maintenance Work In Progress.
400 KV	Wardha (Pg) Warora I	25/Oct/2017	10.01	26/Oct/2017	21.24	Power Line Crossing.
400 KV	Warora -IEPL	25/Oct/2017	12.09	26/Oct/2017	22.13	Power Line Crossing.
400 KV	Akola Wardha II	25/Oct/2017	13.35	25/Oct/2017	21.00	Stringing Work.
400 KV	Parli(MS)-Parli (PG) II	25/Oct/2017	14.26	25/Oct/2017	16.55	Attending Hot Spot
400 KV	Dhule Sar'Sarovar II	25/Oct/2017	17.41	26/Oct/2017	11.08	Over Voltage
400 KV	Jaigad-Karad Ckt-I	25/Oct/2017	21.46	27/Oct/2017	11.11	Over Voltage
400 KV	Akola Wardha II	26/Oct/2017	10.23	26/Oct/2017	20.42	Stringing work
400 KV	Bus Coupler @ Koradi	26/Oct/2017	10.48	26/Oct/2017	19.50	Repl.of Isolator Hanger
400 KV	Ektuni-Bableshtar ckt I	26/Oct/2017	15.16	08/Nov/2017	12.29	SCADA work (RFC 19.53Hrs Dt.27/10/2017)
400 KV	Dhule Sar'Sarovar I	26/Oct/2017	18.15	28/Oct/2017	11.35	Over Voltage
400 KV	Bhusawal-Aurangabad	26/Oct/2017	23.00	27/Oct/2017	06.56	Over Voltage
400 KV	karad -kolhapur-II	27/Oct/2017	11.36	28/Oct/2017	09.48	To attend Hot Spot(RFC 13.53Hrs)
400 KV	Ginwali- Lonikand 2	27/Oct/2017	11.55	27/Oct/2017	16.24	Hardware tightening and fixing work at loc no 93-95.
400 KV	Karad-Jaigad - I	27/Oct/2017	18.12	28/Oct/2017	07.57	Over Voltage
400 KV	Bhusawal-Aurangabad	27/Oct/2017	22.04	28/Oct/2017	11.25	Over Voltage
400 KV	Koradi Satpur	27/Oct/2017	23.41	28/Oct/2017	00.42	Tripped at Satpur end only(Pole Discrepancy)
400 KV	Koradi Satpur	28/Oct/2017	01.04	28/Oct/2017	03.42	Tripped at Sarni end only
400 KV	Koradi Satpur	28/Oct/2017	01.24	28/Oct/2017	03.42	Tripped at Satpur end only(Pole Discrepancy)
400 KV	400/220/33 Kv 315 Mva Ict- 2 @Kharghar	28/Oct/2017	08.13	28/Oct/2017	19.39	Routine Maintenance Work
400 KV	Jaigad-Karad Ckt-I	28/Oct/2017	08.39	28/Oct/2017	16.56	Routine Maintenance Work
400 KV	Kolhapur(M)-Kolhapur(GIS) cktII	28/Oct/2017	10.50	28/Oct/2017	14.04	Attending Hot Spot
400 KV	Koradi Bhilai	28/Oct/2017	12.47	28/Oct/2017	18.18	outage by wrldc.
400 KV	Dhule Sar'Sarovar II	28/Oct/2017	17.41	30/Oct/2017	09.26	Over Voltage
400 KV	Jaigad-Karad Ckt-I	28/Oct/2017	23.41	30/Oct/2017	09.59	Over Voltage
400 KV	Ektuni-Bableshtar ckt II	08/Nov/2017	12.41		Continued.	Over Voltage
400 KV	karad -kolhapur-I	12/Nov/2017	17.48		Continued.	Over Voltage
400 KV	Jaigad-Karad Ckt-II	12/Nov/2017	17.49		Continued.	Over Voltage
400 KV	Dhule - Ssnrl I	13/Nov/2017	06.45		Continued.	Over Voltage at ssnl end.
220 KV	220/100 Kv 200 MVA ICT III @Borivali	21/Sep/2014	09.16		Continued.	Failed on internal Fault(Now repaired and ready for commissioning)
220 KV	Chandrapur GCR - Warora - I	05/Apr/2015	09.13		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumper at Loc no 86 & 107 and de-energising the line bet.86 to 107.
220 KV	Chandrapur GCR - Wani	05/Apr/2015	09.15		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumper at Loc no 86 & 107 and de-energising the line bet.86 to 107.
220 KV	Talandage - Chikodi	01/Jun/2017	00.01		Continued.	NO SCHEDULE.
220 KV	Mudshingi - Chikodi	01/Jun/2017	00.06		Continued.	NO SCHEDULE
220 KV	Kharghar-Borivali ckt II	07/Jun/2017	12.23		Continued.	Distance Protection Ry phase fault, 36KA practice in progress fault clear nea
220 KV	Pedambe-Nerle	23/Sep/2017	00.50		Continued.	B Phase CT Burst at Pedambe End
220 KV	Tillari Amona	19/Oct/2017	00.19	23/Oct/2017	18.46	Over Voltage
220 KV	Mahalakshmi Amona	19/Oct/2017	00.19	23/Oct/2017	18.46	Over Voltage
220 KV	Shivajinagar-Gangapur	22/Oct/2017	11.17	23/Oct/2017	11.24	Conductor alarm appears.
220 KV	Kharghar Trombay	23/Oct/2017	07.10	23/Oct/2017	07.26	tripped only from end.
220 KV	Tata Borivli MSETCL Borivli 4	23/Oct/2017	07.10	23/Oct/2017	07.26	trip due to cb problem.
220 KV	Nashik-Padgha	23/Oct/2017	07.12	23/Oct/2017	19.15	765 line crossing work.
220 KV	Padghe - Jindal	23/Oct/2017	07.25	23/Oct/2017	19.20	766 line crossing work.
220 KV	Talandge-Hamidwada	23/Oct/2017	10.05	23/Oct/2017	16.42	ct Oil Leakage Attending work.
220 KV	Karad(400kv) -Mudshingi Ckt 2-Tak	23/Oct/2017	10.15	23/Oct/2017	16.25	Routine Maintenance Work
220 KV	Malharpeth - Karad(400kv)	23/Oct/2017	10.36	23/Oct/2017	15.09	Attending Hot Spot
220 KV	Padegaon-Sawangi	23/Oct/2017	15.30	23/Oct/2017	18.13	To attend red hot on CB.
220 KV	Tata Borivli MSETCL Borivli 5	23/Oct/2017	15.40	25/Oct/2017	18.09	Attending Hot Spot
220 KV	Koradi II - Kawlewada	24/Oct/2017	08.08	24/Oct/2017	12.30	to manage ict loading at kawlewada.
220 KV	Malharpeth - Karad(400kv)	24/Oct/2017	09.10	24/Oct/2017	14.17	replacement of c ts due to high tan delta values.
220 KV	Purti-Bhugaon	24/Oct/2017	11.05	24/Oct/2017	18.10	Replacement of insulator string at loc.no 252.
220 KV	Pophali - Kdph	24/Oct/2017	11.15	25/Oct/2017	16.40	Distance Protection
220 KV	Uran - Hoc 1	24/Oct/2017	11.26	24/Oct/2017	16.56	Attending Hot Spot
220 KV	Hinganghat - Bhugaon	24/Oct/2017	12.15	24/Oct/2017	13.29	Distance Protection
220 KV	Taloja II - OCIL-I	24/Oct/2017	13.23	24/Oct/2017	14.14	tripped with kalwa taloja line.
220 KV	Kalwa - Taloja	24/Oct/2017	13.23	24/Oct/2017	18.12	Distance Protection
220 KV	Pedhambe - Oni	24/Oct/2017	13.52	24/Oct/2017	22.30	Distance Protection
220 KV	Mahad-Kandalgaon	24/Oct/2017	14.10	24/Oct/2017	17.15	Distance Protection
220 KV	Mahad - Pedambe	24/Oct/2017	14.10	24/Oct/2017	20.55	Distance Protection
220 KV	Solapur(PG)- Jeur	24/Oct/2017	14.40	24/Oct/2017	15.09	Distance Protection
220 KV	Mahalakshmi Amona	24/Oct/2017	21.22	25/Oct/2017	09.07	Over Voltage
220 KV	Tillari Amona	24/Oct/2017	21.22	25/Oct/2017	09.07	Over Voltage
220 KV	Mahalakshmi Amona	24/Oct/2017	23.17	24/Oct/2017	09.18	Over Voltage
220 KV	Tillari Amona	24/Oct/2017	23.17	24/Oct/2017	09.10	Over Voltage
220 KV	Tembhurni - Jeur	25/Oct/2017	10.04	25/Oct/2017	13.00	Annual Maintenance Work
220 KV	Peth- Mudshingi -I	25/Oct/2017	10.10	25/Oct/2017	13.43	Annual Maintenance Work

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
220 KV	Lamboti - Pandharpur li	25/Oct/2017	12.24	25/Oct/2017	15.20	Replacement of Wavetrap Jumper
220 KV	Pedhambe - Oni	25/Oct/2017	14.05	25/Oct/2017	21.05	Insulator string Replacement.
220 KV	Kalwa - Taloja	25/Oct/2017	15.42	25/Oct/2017	16.08	Along With Taloja Ocil-1.
220 KV	Taloja II - OCIL-I	25/Oct/2017	15.42	25/Oct/2017	18.56	Distance Protection
220 KV	Tillari Amona	25/Oct/2017	17.08	25/Oct/2017	18.14	Distance Protection
220 KV	Mahalakshmi Amona	25/Oct/2017	17.10	25/Oct/2017	18.05	Backup EF.
220 KV	Tillari Amona	26/Oct/2017	00.06	26/Oct/2017	09.00	Over Voltage
220 KV	Mahalakshmi Amona	26/Oct/2017	00.06	26/Oct/2017	09.40	Over Voltage
220 KV	Nanded-Ghatodi	26/Oct/2017	07.57	26/Oct/2017	19.06	Stringing work by PGCIL
220 KV	Nanded-Parbhani	26/Oct/2017	08.08	26/Oct/2017	18.45	Stringing work by PGCIL
220 KV	Purti-Bhugaon	26/Oct/2017	10.07	26/Oct/2017	17.58	Repl.of Insulator String
220 KV	Parli 3 (Oldgr)-Harangul Ckt I	26/Oct/2017	10.37	26/Oct/2017	14.20	To attend Hot Spot
220 KV	Parly-Parly Extn.-II	26/Oct/2017	10.43	26/Oct/2017	12.40	To attend Hot Spot
220 KV	Borivali - Tarapur	26/Oct/2017	11.01	02/Nov/2017	18.02	Zone-II Main Bus outage
220 KV	TALEGAON - TALEGAON ambi (PG)-I	26/Oct/2017	13.40	26/Oct/2017	18.48	Damaged Conductor replacement work
220 KV	Parli 3 (Oldgr)-Harangul Ckt 2	26/Oct/2017	15.00	26/Oct/2017	19.45	To attend Hot Spot
220 KV	Pedhambe - Oni	26/Oct/2017	15.55	26/Oct/2017	17.40	Tree cutting work
220 KV	Nerul - Sonkhar	27/Oct/2017	06.07	27/Oct/2017	09.49	Replacement of CT Conductor
220 KV	Adlabs - Pedambe	27/Oct/2017	08.00	27/Oct/2017	17.37	Line Maintenance work
220 KV	Pophali - Pedambe II	27/Oct/2017	08.15	27/Oct/2017	19.15	Bus Section-II Outage
220 KV	Pophali - New Koyna	27/Oct/2017	08.50	27/Oct/2017	20.40	Bus Section-II Outage
220 KV	Chalisgaon-Sayne	27/Oct/2017	09.00	27/Oct/2017	15.06	Tan Delta Measurment of CTs
220 KV	Bableshtar- Bableshtar-II	27/Oct/2017	09.43	27/Oct/2017	17.21	Bus Section Sparking
220 KV	Pophali - Nerale	27/Oct/2017	10.20	27/Oct/2017	20.45	Bus Section-II Outage
220 KV	Waluj - Padegaon li	27/Oct/2017	10.39	27/Oct/2017	15.52	Half yearly maintenance work
220 KV	Chandrapur GCR - Sicom II	27/Oct/2017	11.17	27/Oct/2017	18.53	Tan Delta Measurment of CTs
220 KV	Dhule - Malegaon	27/Oct/2017	11.55	27/Oct/2017	14.14	Distance Protection
220 KV	Dhule-Chalisgaon	27/Oct/2017	12.06	27/Oct/2017	12.46	Tripped From Chalisgaon end only
220 KV	Bableshtar- Bableshtar-I	27/Oct/2017	12.50	27/Oct/2017	13.52	Bus Section Sparking
220 KV	220KV Chalisgaon-Kopergaon	27/Oct/2017	13.43	27/Oct/2017	14.17	Distance Protection
220 KV	Chalisgaon-Sayne	27/Oct/2017	19.33	27/Oct/2017	19.48	To attend Hot Spot
220 KV	Chalisgaon-Sayne	27/Oct/2017	20.28	27/Oct/2017	22.09	To attend Hot Spot
220 KV	Pophali - Kdph	28/Oct/2017	10.20	28/Oct/2017	17.15	Line Maintenance work
220 KV	Khadka-Bhadli-2	28/Oct/2017	10.39	28/Oct/2017	13.51	Testing Work
220 KV	Waluj - Degaon Rangari	28/Oct/2017	12.27	28/Oct/2017	16.05	Testing Work
220 KV	Sonkhar - Trombay	28/Oct/2017	12.45	28/Oct/2017	19.26	Testing Work
220 KV	Khadka-Bhadli-1	28/Oct/2017	13.57	28/Oct/2017	15.56	Testing Work
220 KV	Tillari Amona	28/Oct/2017	14.16	28/Oct/2017	14.42	Over Voltage
220 KV	Mahalakshmi Amona	28/Oct/2017	14.16	28/Oct/2017	14.42	Over Voltage
220 KV	Kalwa - Mulund 1	29/Oct/2017	08.09	29/Oct/2017	13.32	construction work of kharghar - borivali ckt 02.
220 KV	Tillari Amona	29/Oct/2017	23.25	30/Oct/2017	10.04	Over Voltage
220 KV	Mahalakshmi Amona	29/Oct/2017	23.30	30/Oct/2017	10.00	Over Voltage
220 KV	Parly-Parly Extn-I	29/Oct/2017	23.32	29/Oct/2017	11.02	humming sound in y ph ct.
132 KV	Dhule- Sakri	24/Oct/2017	05.10	24/Oct/2017	06.04	132 kv bus section I PT burst and Bus Bar Operated.
132 KV	Chalisgaon- Kannad	24/Oct/2017	15.38	24/Oct/2017	16.15	Distance Protection
132 KV	Kanhan-Bhandara	26/Oct/2017	05.26	26/Oct/2017	05.44	Distance Protection
132 KV	Pbn-li - Jintoor	26/Oct/2017	11.39	26/Oct/2017	12.08	Bus Bar Protection Operated
132 KV	Parbhani-Purna	26/Oct/2017	11.39	26/Oct/2017	12.00	Bus Bar Protection Operated
132 KV	Parbhani - Parbhani I	26/Oct/2017	11.39	26/Oct/2017	12.08	Bus Bar Protection Operated
132 KV	Pbn-li - Pathri	26/Oct/2017	11.39	26/Oct/2017	12.05	Bus Bar Protection Operated
132 KV	Risod-Yeldari	26/Oct/2017	14.26	29/Oct/2017	18.50	Distance Protection
132 KV	Shahada-Taloda	29/Oct/2017	03.29	29/Oct/2017	03.50	Distance Protection
132 KV	Deepnagar- Nimbhora	29/Oct/2017	13.13	29/Oct/2017	13.33	Distance Protection
132 KV	Seloo - Mahatmasugar	29/Oct/2017	17.33	29/Oct/2017	17.49	Distance Protection
132 KV	Nanded - Umri II	11/Nov/2017	17.42		Continued.	B Phase CT Burst, Bus Bar Prot.operated