

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 24/Oct/2022 to 30/Oct/2022

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Sheddin g(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
24-10-2022	9 Hrs	4276	246	93	4615	5309	151	4816	1013	-1319	14226	0	14226	539	297	16740	16740	50.03
25-10-2022	9 Hrs	3580	202	95	3877	5812	185	4549	1052	-1336	13757	0	13757	567	307	16349	16349	50.00
26-10-2022	9 Hrs	3989	208	95	4292	6034	161	4960	943	-1352	14632	0	14632	503	321	17214	17214	50.01
27-10-2022	11 Hrs	3787	168	93	4048	6744	622	4649	1675	-1733	15557	0	15557	691	485	18914	18914	49.99
28-10-2022	11 Hrs	4128	456	91	4675	6858	355	4933	1719	-1716	16385	0	16385	762	461	19763	19763	49.96
29-10-2022	11 Hrs	4953	189	89	5231	7039	923	4324	1730	-1665	17172	0	17172	637	477	20361	20361	49.97
30-10-2022	11 Hrs	5009	160	89	5258	6996	597	4766	1699	-1499	17411	0	17411	501	290	20107	20107	50.01
Maximum		5009	456	95	5258	7039	923	4960	1730	-1319	17411	0	17411	762	485	20361	20361	50.03
Minimum		3580	160	89	3877	5309	151	4324	943	-1733	13757	0	13757	501	290	16349	16349	49.96
Average		4246	233	92	4571	6399	428	4714	1404	-1517	15592	0	15592	600	377	18493	18493	50.00

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Sheddin g(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
24-10-2022	18 Hrs	3831	186	87	4104	5719	246	4401	95	-1390	12824	0	12824	577	297	15439	15439	50.05
25-10-2022	18 Hrs	3567	263	89	3919	6039	148	4644	72	-1562	12868	0	12868	573	288	15683	15683	49.96
26-10-2022	18 Hrs	4495	160	88	4743	5178	167	5056	110	-1434	13416	0	13416	575	334	16163	16163	50.03
27-10-2022	18 Hrs	4669	746	90	5505	5543	222	5756	79	-1656	15021	0	15021	706	432	18243	18243	49.91
28-10-2022	18 Hrs	5061	669	89	5819	5738	216	5942	83	-1583	15784	0	15784	826	376	19000	19000	49.88
29-10-2022	18 Hrs	6170	229	88	6487	5603	282	5962	74	-1389	16587	0	16587	825	435	19668	19668	49.97
30-10-2022	15 Hrs	5019	184	89	5292	7327	252	4129	1472	-1462	16626	0	16626	484	293	19249	19249	50.01
Maximum		6170	746	90	6487	7327	282	5962	1472	-1389	16626	0	16626	826	435	19668	19668	50.05
Minimum		3567	160	87	3919	5178	148	4129	72	-1656	12824	0	12824	484	288	15439	15439	49.88
Average		4687	348	89	5124	5878	219	5127	284	-1497	14732	0	14732	652	351	17635	17635	49.97

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Sheddin g(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
24-10-2022	19 Hrs	4462	362	87	4911	5825	274	5001	1	-1502	14162	0	14162	652	309	16973	16973	50.07
25-10-2022	20 Hrs	4308	1321	91	5720	5999	265	5239	0	-1438	15390	0	15390	789	363	18375	18375	50.07
26-10-2022	19 Hrs	4628	539	88	5255	5397	220	5609	3	-1314	14748	0	14748	724	438	17646	17646	50.05
27-10-2022	20 Hrs	4790	1218	92	6100	5958	369	5867	0	-1298	16555	0	16555	973	465	19732	19732	50.02
28-10-2022	19 Hrs	5083	1333	92	6508	5910	338	5954	1	-1370	16916	0	16916	1030	430	20171	20171	49.98
29-10-2022	19 Hrs	6250	304	90	6644	5882	414	6198	1	-1169	17543	0	17543	1089	466	20694	20694	50.02
30-10-2022	19 Hrs	6374	240	90	6704	6099	352	5894	0	-1252	17368	0	17368	701	423	20173	20173	50.01
Maximum		6374	1333	92	6704	6099	414	6198	3	-1169	17543	0	17543	1089	466	20694	20694	50.07
Minimum		4308	240	87	4911	5397	220	5001	0	-1502	14162	0	14162	652	309	16973	16973	49.98
Average		5128	760	90	5977	5867	319	5680	1	-1335	16097	0	16097	851	413	19109	19109	50.03

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Sheddin g(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
24-10-2022	24 Hrs	3607	157	92	3856	5265	137	4193	0	-1466	11672	0	11672	543	307	14301	14301	50.01
25-10-2022	4 Hrs	3605	161	94	3860	4660	158	3771	0	-1065	11135	0	11135	509	323	13281	13281	49.99
26-10-2022	2 Hrs	3605	158	97	3860	4864	231	4111	0	-1274	11478	0	11478	496	306	13868	13868	49.91
27-10-2022	3 Hrs	3649	164	96	3909	4518	519	4474	0	-1153	11962	0	11962	492	298	14210	14210	49.99
28-10-2022	3 Hrs	4180	176	97	4453	5224	287	4876	0	-1137	13392	0	13392	528	282	15650	15650	49.90
29-10-2022	1 Hrs	4442	158	96	4696	5190	1025	4308	0	-1319	13550	0	13550	553	304	16076	16076	49.91
30-10-2022	1 Hrs	4896	161	96	5153	4889	1256	4212	0	-1343	13830	0	13830	527	289	16326	16326	50.02
Maximum		4896	176	97	5153	5265	1256	4876	0	-1065	13830	0	13830	553	323	16326	16326	50.02
Minimum		3605	157	92	3856	4518	137	3771	0	-1466	11135	0	11135	492	282	13281	13281	49.90
Average		3998	162	95	4255	4944	516	4278	0	-1251	12431	0	12431	521	301	14816	14816	49.96

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
24-10-2022	97.171	5.228	2.183	104.582	0.599	126.524	125.101	5.460	107.090	13.488	13.820	7.189	-32.428	316.712	53.437	378.153
25-10-2022	88.175	7.103	2.222	97.500	0.602	132.212	131.099	4.022	103.244	13.526	13.551	7.293	-34.889	307.090	55.733	371.348
26-10-2022	93.328	5.650	2.243	101.221	0.474	128.873	129.735	6.326	111.956	13.203	13.197	7.421	-33.191	319.255	53.809	382.197
27-10-2022	99.165	9.130	2.238	110.533	0.597	138.896	137.705	9.484	116.222	13.020	15.675	8.517	-34.986	343.647	59.178	412.347
28-10-2022	108.028	8.079	2.244	118.351	0.595	144.914	145.327	9.654	123.102	13.125	16.069	8.176	-35.220	364.649	59.465	433.391
29-10-2022	122.140	4.419	2.223	128.782	0.583	145.664	146.113	18.369	115.201	13.138	15.283	8.138	-33.918	377.981	57.339	444.550
30-10-2022	128.511	4.257	2.210	134.978	0.646	143.463	145.033	13.738	115.866	12.893	13.206	7.307	-31.178	380.736	51.691	441.451
Maximum	128.511	9.130	2.244	134.978	0.646	145.664	146.113	128.511	123.102	13.526	16.069	8.517	-31.178	380.736	59.465	444.550
Minimum	88.175	4.257	2.183	97.500	0.474	126.524	125.101	88.175	103.244	12.893	13.197	7.189	-35.220	307.090	51.691	371.348
Average	105.217	6.267	2.223	113.707	0.585	137.221	137.159	105.217	113.240	13.199	14.400	7.720	-33.687	344.296	55.807	409.062

Details of Koyna Water Consumption (in TMC)			
Date	For the Day	For the Month	Balance
24-10-2022	0.040	2.391	48.749
25-10-2022	0.087	2.478	48.662
26-10-2022	0.059	2.537	48.603
27-10-2022	0.134	2.671	48.469
28-10-2022	0.110	2.781	48.359
29-10-2022	0.035	2.816	48.324
30-10-2022	0.034	2.850	48.290

State Load Despatch Center,Airoli (MSETCL)
Central Sector Share/Drawal from 24/Oct/2022 to 30/Oct/2022

Date	DAY	Central Sector Share		Total Interstate		Total Share		Total Drawal		Overdrawal(+) /	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
24-10-2022	MONDAY	51.951	5139	73.150	3048	125.101	5213	126.524	5272	1.423	59
25-10-2022	TUESDAY	55.519	5387	75.580	3149	131.099	5462	132.212	5509	1.113	46
26-10-2022	WEDNESDAY	53.695	5330	76.040	3168	129.735	5406	128.873	5370	-0.862	-36
27-10-2022	THURSDAY	57.804	5658	79.901	3329	137.705	5738	138.896	5787	1.191	50
28-10-2022	FRIDAY	63.556	5974	81.771	3407	145.327	6055	144.914	6038	-0.413	-17
29-10-2022	SATURDAY	61.369	6003	84.744	3531	146.113	6088	145.664	6069	-0.449	-19
30-10-2022	SUNDAY	65.732	5964	79.301	3304	145.033	6043	143.463	5978	-1.570	-65
Total		409.626		550.487		960.113		960.545		0.432	

Generator Unit Outages/Trippings from 24.10.2022 to 30.10.2022

Name of Unit	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type
Koyna Unit 9	15-06-2022	08:00		Continued.	Capital Overhaul	PLANNED
Bhusawal Unit 3	15-10-2022	15:10		Continued.	ZERO SCHEDULE	PLANNED
Parli Unit 8	23-10-2022	13:20	28-10-2022	21:33	Zero schedule	PLANNED
Parli Unit 6	23-10-2022	00:00	28-10-2022	20:54	Zero Schedule. Now Synchronised	PLANNED
Parli Unit 7	23-10-2022	00:30	28-10-2022	17:15	Zero schedule.Now Synchronised	PLANNED
Chandrapur Unit 3	24-10-2022	09:27	28-10-2022	14:03	Zero schedule by MSEDCL	PLANNED
Chandrapur Unit 4	24-10-2022	09:13	28-10-2022	17:07	Zero schedule by MSEDCL. Now Synchronised	PLANNED
Chandrapur Unit 5	24-10-2022	09:16	27-10-2022	14:12	Zero schedule by MSEDCL	PLANNED
Chandrapur Unit 6	24-10-2022	09:30	27-10-2022	15:23	Zero schedule by MSEDCL	PLANNED
PGPL U1	07-02-2017	17.3		Continued.	No Schedule (NO PPA)	FORCED
PGPL U2	07-02-2017	17.3		Continued.	No Schedule.(NO PPA)	FORCED
VIPL U-1	29-12-2018	0.3		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	FORCED
VIPL U-2	17-01-2019	0.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	FORCED
Tarapur 1	08-01-2020	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	FORCED
Uran Unit 7	25-05-2020	12.51		Continued.	Turbine Blade Failure	FORCED
Tarapur 2	13-07-2020	04:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.	FORCED
Koradi Unit 7	27-04-2021	20.03		Continued.	Retired (04/08/2021 At 00.00)	FORCED
Ghatghar Unit-1	20-04-2022	00:35		Continued.	Stator Earth Fault	FORCED
Uran Unit A0	07-09-2022	16:30		Continued.	TURBINE TRIPPED ON HIGH VIBRATIONS	FORCED
Uran Unit 5	27-09-2022	17:11	29-10-2022	11:40	Gas shortage	FORCED
RPL(AMT) U-5	06-10-2022	21:33		Continued.	Furnace Pressure High	FORCED
Nasik Unit 3	08-10-2022	20:05		Continued.	PA FAN 3B motor replacement work Unit # 3 Nashik is under tolling from 08:00 hrs of 10/10/2022 & is available (as PA FAN 3B work is completed)	FORCED
Uran Unit 8	09-10-2022	12:30		Continued.	BOILER PROBLEM	FORCED
Uran Unit B0	09-10-2022	11:53		Continued.	TURBINE PROTECTION OPERATED	FORCED
JSW (J) U1	11-10-2022	02:40		Continued.	No Schedule	FORCED
Koradi Unit 9	18-10-2022	17:15	30-10-2022	10:53	Boiler Tube Leakage	FORCED
SWPGPL U-3	21-10-2022	01:33		Continued.	Coal Shortage	FORCED
Paras Unit 4	22-10-2022	16:51		Continued.	Turbine Vibration	FORCED
SWPGPL U-1	23-10-2022	20:29		Continued.	PA Fan Vibration Problem	FORCED
Khaparkheda Unit 4	25-10-2022	13:17	25-10-2022	17:53	Governing problem	FORCED

Name of Unit	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type
Chandrapur Unit 8	27-10-2022	13:14	28-10-2022	11:01	Electrical Protection Operated.	FORCED
Paras Unit 3	27-10-2022	21:40	28-10-2022	00:47	Furnace Pressure High	FORCED
Parli Unit 8	28-10-2022	23:14	29-10-2022	02:00	Furnace Pressure High	FORCED
Chandrapur Unit 6	28-10-2022	11:12	29-10-2022	07:08	SCANNER FAN DISCHARGE TO FURNACE DP(DIFFERENTIAL PRESSURE) LOW.	FORCED
Uran Unit 6	29-10-2022	11:59		Continued.	Gas shortage	FORCED

Transmission Line Outages/Trippings from 24.10.2022 to 30.10.2022							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
CHANDRAPUR - PADGHE HVDC POLE 1	24-10-2022	16:28	24-10-2022	20:19	For attending oil leakage of Pole-1 R-ph Converter transformer at 3b turret	EO	500 KV
JAIGAD - KARAD CKT - 1	21-10-2022	23:47	27-10-2022	10:46	H/T to control Over Voltage.	HT	400 KV
KHADKA-AURANGABAD (WALUJ)	22-10-2022	23:41	27-10-2022	10:17	To control overvoltage	HT	400 KV
PADGHE - NAGOTHANE CKT - 1	24-10-2022	21:50	26-10-2022	06:36	Overvoltage	HT	400 KV
400/220 KV 3X105 MVA ICT - 1 @ NAGOTHANE	24-10-2022	16:35	24-10-2022	17:57	To attained Damaged Neutral CT	EO	400 KV
DHULE - SSNNL CKT - 1	24-10-2022	22:04	25-10-2022	05:47	Overvoltage	HT	400 KV
LONIKAND I - KOYNA STAGE-IV	24-10-2022	23:48	25-10-2022	08:17	HT for Overvoltage control	HT	400 KV
TIE BAY (405) OF PGCIL & ICT - 2 @ LAMBOTI	24-10-2022	12:29	24-10-2022	14:00	AIR LEAKAGE FROM EMERGENCY SWITCH ASSEMBLY OF CB 405	EO	400 KV
LONIKAND I - KOYNA STAGE-IV	25-10-2022	23:25	27-10-2022	09:32	HT for Overvoltage Control	HT	400 KV
NEW KOYNA - DABHOL CKT - 1	25-10-2022	19:38	26-10-2022	09:10	Tripped due to Overvoltage	T	400 KV
NAGOTHANE - DABHOL CKT - 2	26-10-2022	06:00	26-10-2022	14:12	Tripped on DP	T	400 KV
PADGHE - NAGOTHANE CKT - 2	27-10-2022	01:41	27-10-2022	08:40	For Over Voltage control	HT	400 KV
400/220/33 KV 500 MVA ICT - 1 @ JEJURI	27-10-2022	09:49	27-10-2022	19:03	For replacement of OTI & WTI and Oil filtration work.	PO	400 KV
JAIGAD - KARAD CKT - 2	27-10-2022	22:03	28-10-2022	10:15	To control Over Voltage	HT	400 KV
KHADKA-AURANGABAD (WALUJ)	27-10-2022	20:35	28-10-2022	10:03	H/T FOR O/V	HT	400 KV
MAIN BAY (401) OF ICT - 1 @ KORADI 3	27-10-2022	08:46	27-10-2022	18:17	Annual maintenance of Bay Equipments.	PO	400 KV
PADGHE - NAGOTHANE CKT - 1	28-10-2022	00:26	28-10-2022	08:40	To control Over Voltage	HT	400 KV
60 MVA 400/6.6 KV STN TF - 1	28-10-2022	09:20	30-10-2022	15:24	For carrying out transformer and it's bay equipments routine maintenance and electrical testing	PO	400 KV
JAIGAD - KARAD CKT - 1	28-10-2022	22:05	29-10-2022	07:02	H/T FOR O/V	HT	400 KV
KHADKA-AURANGABAD (WALUJ)	28-10-2022	20:56	29-10-2022	06:49	H/T DUE TO O/V	HT	400 KV
Main Bay 412 of Chadrapur II ckt 2 @ C'pur Sw.	28-10-2022	11:10	28-10-2022	15:21	Diagnostic testing & allied bay maintenance work	PO	400 KV
PADGHE - PADGHE HVDC CKT- 1	28-10-2022	12:52	28-10-2022	19:15	Emergency shifting of 400kV HVDC - I on TBC at 400kV Padghe for the work of :- 1) Replacement of Resistance of motor control ckt as N2 pressure to be built up manually 3 to 4 times per day of Bph CB of HVDC-1 2) Attending Hot spot on B ph A bus PG isoaltor . Temp 80deg .	EO	400 KV
PARLI - KUMBHARGAON (NANDED) CKT - 1	28-10-2022	05:57	28-10-2022	12:20	Tripped on Dist Protection	T	400 KV
TIE BAY (402) OF ICT - 1 & LINE - 4 @ KORADI 3	28-10-2022	09:21	28-10-2022	15:55	'Annual maintenance of Bay Equipments.	PO	400 KV
CHANDRAPUR 2 - WARORA CKT-1	29-10-2022	09:16	29-10-2022	18:18	For diagnostic testing and allied maintenance work .	PO	400 KV
PADGHE - NAGOTHANE CKT - 2	29-10-2022	00:36	29-10-2022	07:06	H/T DUE TO O/V	HT	400 KV
400/220/20 KV 500MVA ICT - 1 @ KALWA	29-10-2022	06:04	29-10-2022	14:34	All diagnostic testing work, Bay maintenance work	PO	400 KV
400/220/33 KV 315 MVA ICT - 2 @ PADGHE	29-10-2022	14:47	30-10-2022	10:18	1) Oil leakage attending work from Yph IV bushing 2) OLTC Overhauling work 3) Bay maint work 4) MTAMC work 5) Diagnostic testing work	PO	400 KV
DHULE - SSNNL CKT - 1	29-10-2022	18:24	30-10-2022	08:06	TO CONTROL LINE LOADING ON 400KV SSNNL-ASOJ LINE	HT	400 KV
KHADKA-AURANGABAD (WALUJ)	29-10-2022	21:30	30-10-2022	07:28	For voltage mgmt	HT	400 KV

Transmission Line Outages/Trippings from 24.10.2022 to 30.10.2022							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
BABHALESHWAR - PADGHE CKT - 2	30-10-2022	12:14	30-10-2022	19:58	A)Work to be carried on Line :- To attend and fix repair sleeves at broken Conductor strands at Suspension Towers. Loc. No. :- 922 (Y-Phase = 4 nos.), 923(Y-Phase = 1 no.), 924(Y-Phase = 4 nos.), 927 (R-Phase =2 nos.); 928 (R-Phase=1no.) & (Y-Ph -1 no); 933 (Y-Phase = 3 nos.) and tightening of loose conductor Vibration Dampers at 40 nos. of Suspension Tower Locations to avoid breaking of conductor strands under 500kV HVDC TL O&M Sub Division, Padghe. B)Work to be carried out at 400kV Padghe substation :- Attending Hotspot on - 1)Y-PH wave trap : 97 deg 2)29 D Isolator Y-PH 81 deg 3)R-PH CT 67 deg	EO	400 KV
400/220 KV 3X200 MVA ICT - 2 @ KALWA	30-10-2022	10:33	30-10-2022	19:19	All diagnostic testing work, Bay maintenance work, Y ph Oil top up in OLTC & B bus,Y ph isolator alignment work.	PO	400 KV
JAIGAD - KARAD CKT - 2	30-10-2022	20:07			To control overvoltage	HT	400 KV
KHADKA-AURANGABAD (WALUJ)	30-10-2022	20:26	31-10-2022	07:41	To control overvoltage	HT	400 KV
BORIVALI - TARAPUR	18-10-2022	09:21	24-10-2022	20:36	Conductor replacement work under Scheme from Loc No.19-28 (Yph & Bph).	PO	220 KV
BIDRI - SAWANTWADI	23-10-2022	22:12	24-10-2022	09:53	To control overvoltage	HT	220 KV
GOREGAON - AAREY CKT - 2	23-10-2022	00:23	25-10-2022	17:18	Hot spot observed on Y phase CB 252 Connector Pad	EO	220 KV
BIDRI - SAWANTWADI	24-10-2022	15:10	25-10-2022	08:50	H/T For voltage control	HT	220 KV
DASTURI-KANDALGAON LINE	24-10-2022	14:45	24-10-2022	19:30	Tripped on Dist. Protection	T	220 KV
220/33kV 50MVA TF-3 @ 5 STAR MIDC	24-10-2022	09:45	24-10-2022	14:05	For diagnostic testing of TF 3 and HV CB, CTs, relay testing, quarterly maintenance.	PO	220 KV
AAREY - MSETCL BORIVALI CKT - 2	24-10-2022	22:53			R-ph Differential Protection	T	220 KV
TROMBAY MSETCL TIE - 2	24-10-2022	11:13	24-10-2022	15:28	Oil leakage	EO	220 KV
BHUGAON - WARDHA (PG)	25-10-2022	18:24	25-10-2022	19:52	H/T due to low frequency	HT	220 KV
BIDRI - SAWANTWADI	25-10-2022	19:45	26-10-2022	09:19	For control Over voltage	HT	220 KV
HALKARNI - TILARI LINE	25-10-2022	10:02	25-10-2022	13:55	For attending hot spot at Loc. No. 287 B Ph	PO	220 KV
BABLESHWAR -AHAMADNAGAR-I-JEUR TAP	25-10-2022	14:04	25-10-2022	16:21	Replacement of R ph string at loc No. 98 (As line was AR on dt 24.10.2022, found during vertical patrolling)	EO	220 KV
BIDRI - SAWANTWADI	26-10-2022	21:12	27-10-2022	08:25	HAND TRIPPED FOR OVER VOLTAGES.	HT	220 KV
BIDRI - SAWANTWADI	27-10-2022	22:03	28-10-2022	08:54	To control Over Voltage	HT	220 KV
JEJURI-LONAND	27-10-2022	10:04	27-10-2022	18:28	RELAY & DIAGNOSTIC TESTING WORK.MAINTENACE WORK.	PO	220 KV
NAGOTHANE - SPCL	27-10-2022	10:00	27-10-2022	16:30	DIAGNOSTIC TESTING AND MAINTENANCE WORK	PO	220 KV
TALANDAGE - CHIKODI	27-10-2022	13:25	27-10-2022	15:12	TRIPPED ON DISTANCE PROTECTION	T	220 KV
TALANDGE - SAWANTWADI	27-10-2022	09:07	27-10-2022	14:37	for conversion of SSN to DSN at LOfication 68& 72	PO	220 KV
220/100 KV 100MVA NO 4 @ CHINCHWAD	27-10-2022	22:57	28-10-2022	12:22	HV CB Lockout problem attending work	EO	220 KV
220/22KV 50 MVA PTR - 3 @ AKP	27-10-2022	10:14	27-10-2022	11:50	Tripped due to Rph LV side LA burst	T	220 KV
BUS SECTION - 1 (7M1) @ CHINCHWAD	27-10-2022	23:05	28-10-2022	05:17	Earth wire replacement on 220KV Bus and 220KV Bus isolator maintenance work		220 KV
BUS SECTION - 2 (7M2) @ CHINCHWAD	27-10-2022	23:05	28-10-2022	05:17	Earth wire replacement on 220KV Bus and 220KV Bus isolator maintenance work		220 KV
BUS SECTION - 2 @ PIGASUS	27-10-2022	11:32	27-10-2022	19:28	For replacement of R phase CT of 220kV Bus sectionliser and Bus sectionliser 89 B isolator maintenance work	EO	220 KV

Transmission Line Outages/Trippings from 24.10.2022 to 30.10.2022							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
BUS SECTION - 3 (7M3) @ CHINCHWAD	27-10-2022	23:05	28-10-2022	05:17	Earth wire replacement on 220KV Bus and 220KV Bus isolator maintenance work		220 KV
INFOSYS - PEGASUS	27-10-2022	01:32	27-10-2022	19:28	Due to R-ph. CT Burst of Bus sectionalizer	T	220 KV
NERLE - PEDAMBE	27-10-2022	10:05	27-10-2022	16:27	Outage for replacement of damaged conductor at loc no. 40B ĳ R,Y,B Pedhambe side 01 & R,Y, B phase Nerale side 02	PO	220 KV
BIDRI - SAWANTWADI	28-10-2022	23:46	29-10-2022	09:07	H/T DUE TO O/V	HT	220 KV
NAGOTHANE - ACCIL	28-10-2022	09:34	28-10-2022	17:21	DIAGNOSTIC TESTING AND MAINTENANCE WORK.	PO	220 KV
TALEGAON (AMBI)-GENERAL MOTORS	28-10-2022	10:14	28-10-2022	18:29	Half yearly maintenance, Diagnostic Testing	PO	220 KV
TEMBHURNI - JEUR	28-10-2022	11:25	28-10-2022	15:38	Outage is required for Jumper replacement work of R & Y - phase Wave trap (WT)	PO	220 KV
220/110 kV 200 MVA ICT 1 @ MUDSHINGI	28-10-2022	15:42	28-10-2022	17:54	To check the Fire detector circuit it is requested to please approve an emergency outage on 200MVA,220/110kV ICT 1 at 220kV Mudshingi substation.	EO	220 KV
220/132-110KV 100MVA PTR 2 @ WATHAR	28-10-2022	10:10	28-10-2022	17:39	Diagonstic testing work & Quarterly maint. Works	PO	220 KV
220/33kV 100 MVA TF 1 @ GHODBUNDER	28-10-2022	09:27	28-10-2022	13:52	1. Oil top up in OLTC & Main conservator tank of 100MVA TR-1. 2. Checking of NGT Oil Low alarm.	PO	220 KV
NERLE- POPHALI	28-10-2022	08:52	28-10-2022	18:45	Outage for replacement of damaged conductor at loc no. 46B R phase Pophali side , Y phase Pophali side	PO	220 KV
BOISAR II - BOISAR (PG) CKT - 2	29-10-2022	14:55	29-10-2022	21:50	Bay Maintenance works.	PO	220 KV
KANDALGAON - SONA ALLOYS	29-10-2022	10:43	29-10-2022	18:25	Damaged conductor to be attended by applying midspan joint at Loc.No.47 & 48 and other line maintenance work.	PO	220 KV
NAGOTHANE - IPCL	29-10-2022	09:02	29-10-2022	18:20	DIAGNOSTIC TESTING AND MAINTENANCE WORK	PO	220 KV
RAYMOND - WASHALA	29-10-2022	09:09	29-10-2022	19:32	To attend red hot on R ph- Wave Trap, Bus isolator and Quarterly Maint. Work.	PO	220 KV
TALANDGE - BIDRI	29-10-2022	10:06	29-10-2022	12:55	Conversion of SSN to DSN at location No. 68	PO	220 KV
CHAKAN (400KV) - VOLKSWAGEN	29-10-2022	18:59	29-10-2022	20:04	suspected tripping due to DC leakage in BCU	T	220 KV
CHAKAN - CHINCHWAD 2	29-10-2022	19:02	29-10-2022	20:02	suspected tripping due to DC leakage in BCU	T	220 KV
MAIN BUS @ PAWAS	29-10-2022	10:02	29-10-2022	18:53	For shifting of 220kV PT on new equipment structure & PT Isolator maintenance & routine maintenance of bus isolator work at 220kV Pawas S/s	PO	220 KV
NIWALI - PAWAS LINE	29-10-2022	10:02	29-10-2022	18:53	Diagnostic testing of CT,CB and routine bay maintenance work at 220kV Niwali S/s.		220 KV
BIDRI - SAWANTWADI	30-10-2022	23:43	31-10-2022	08:55	HAND TRIPPED TO CONTORL O/V	HT	220 KV
BIDRI - SAWANTWADI	30-10-2022	00:53	30-10-2022	08:42	HAND TRIPPED TO CONTROL O/V	HT	220 KV
EKLAHARE (GCR) - AIROLI KNOW PARK	30-10-2022	16:44	30-10-2022	22:08	To control overloading	HT	220 KV
220 / 110 / 22kV 250 MVA ICT 2 @ SALSETTE	30-10-2022	13:36	30-10-2022	15:33	OIL TOP UP	PO	220 KV
BUS COUPLER @ DHARAVI	30-10-2022	08:42	30-10-2022	16:32	Hydraulic cylinder replacement	PO	220 KV
KALWA KALYAN	27-10-2022	07:56	27-10-2022	15:38	CONDUCTOR REPAIRS IN SPAN 139-140	PO	110 KV
ZONE 1 (BUS SECTION 1+2+3) @ BHIVPURI	30-10-2022	06:15	30-10-2022	16:20	Main Bus GOD R/M , LA & PT Testing	PO	110 KV