

MAHARASHTRA STATE ELECTRICITY TRANSMISSION COMPANY LTD.
Maharashtra State Load Despatch Centre, Kalwa

To,
DSS CONTROL ROOM,
Head Office Mumbai.

No. 2160/01.12.14

Sub: Report of the Power System position for the period 24-Nov-14 To 30-Nov-14

Date	Monday 24-Nov-14	Tuesday 25-Nov-14	Wednesday 26-Nov-14	Thursday 27-Nov-14	Friday 28-Nov-14	Saturday 29-Nov-14	Sunday 30-Nov-14
On Line Capacity (MW)							
MSPGCL THM	5220	4760	4925	5365	5385	5545	5540
MSPGCL HY	1283	1283	1303	1343	1342	1342	1325
MSPGCL GAS	460	450	460	320	320	320	485
MSPGCL TOTAL	6963	6493	6688	7028	7047	7207	7350
Cent. Sect.(incl. RGPPL)	5117	4954	4928	4767	5119	5243	4950
MSPGCL + CS	12080	11447	11616	11795	12166	12450	12300
TPCL	1377	1377	1377	1377	1377	1377	1377
REL	500	500	500	500	500	500	500
TPCL + REL	1877	1877	1877	1877	1877	1877	1877
CPP	4593	4593	4593	4392	4413	3673	3678
STATE OLC	18550	17917	18086	18064	18456	18000	17855
Morning Peak Demand (MW)	12 Hrs	13 Hrs	13 Hrs	12 Hrs	12 Hrs	12 Hrs	13 Hrs
MSPGCL THM	5077	5270	5261	5668	5735	5580	5836
MSPGCL HY	344	345	399	892	601	815	776
MSPGCL GAS	426	424	290	290	295	290	433
MSPGCL TOTAL	5847	6039	5950	6850	6631	6685	7045
Cent. Sect.(incl. RGPPL)	5494	4971	5376	4958	5535	5255	4833
Wind	234	198	283	138	162	214	263
CPP	4985	4968	4940	4642	4075	4106	4084
TPCL Asst	-1122	-1154	-1083	-1090	-1071	-865	-668
MSEDCL Catered	15619	15219	15686	15716	15543	15559	15732
Load Shedding (LS)	59	916	115	63	64	929	139
MSEDCL Demand(Incl LS)	15678	16135	15801	15779	15607	16488	15871
TPCL + REL Dem.	2946	2914	2900	2904	2878	2661	2064
State Demand (Incl LS)	18624	19049	18701	18683	18485	19149	17935
Sys. Freq. (Hz)	49.93	49.88	49.96	49.98	49.8	49.96	49.97
Evening Peak Demand (MW)	15 Hrs	15 Hrs	14 Hrs	15 Hrs	15 Hrs	14 Hrs	14 Hrs
MSPGCL THM	5248	5282	5309	5850	6055	5934	5824
MSPGCL HY	418	368	189	274	198	234	383
MSPGCL GAS	420	429	290	285	298	287	432
MSPGCL TOTAL	6086	6079	5788	6409	6551	6455	6639
Cent. Sect.(incl. RGPPL)	5476	5422	5279	5085	5356	5310	4680
Wind	88	173	194	85	76	189	274
CPP	4961	4978	4942	4768	4081	4078	4111
TPCL Asst	-1100	-1101	-1040	-1074	-1080	-774	-608
MSEDCL Catered	15633	15706	15348	15453	15120	15435	15248
Load Shedding (LS)	56	212	62	61	63	983	88
MSEDCL Demand(Incl LS)	15689	15918	15410	15514	15183	16418	15336
TPCL + REL Dem.	2883	2866	2785	2805	2782	2538	1986
State Demand (Incl LS)	18572	18784	18195	18319	17965	18956	17322
Sys. Freq. (Hz)	49.96	49.98	50.06	49.97	49.97	50.02	50.14

Chief Engineer
MSLDC, Kalwa

SLDC,KALWA
MSPGCL WEEKLY FORCED & PLANNED UNIT OUTAGES

WEEK	24-Nov-14	TO	30-Nov-14
------	-----------	----	-----------

A) (UNITWISE PLANNED/FORCED OUTAGE POSITION @ 05:30 HRS. OF THE DAY OF (MSPGCL THERMAL UNITS ONLY)

Sr.No	Date	24-Nov-2014		25-Nov-2014		26-Nov-2014		27-Nov-2014		28-Nov-2014		29-Nov-2014		30-Nov-2014	
	Day	MONDAY		TUESDAY		WEDNESDAY		THURSDAY		FRIDAY		SATURDAY		SUNDAY	
	Outage Type	PLANNED	FORCED	PLANNED	FORCED	PLANNED	FORCED	PLANNED	FORCED	PLANNED	FORCED	PLANNED	FORCED	PLANNED	FORCED
1	NASIK	*	*	*	*	*	*	*	*	*	*	*	*	*	*
2	KORADI	*	5	*	5	*	5	*	5	*	5	*	5	*	5
3	KHAPERKHEDA	*	*	*	*	*	*	*	*	*	*	*	*	*	*
4	PARALI	3	4	3	4	3	4	3	4	3	4	3	4	3	4
5	CHANDRAPUR	*	1,3	*	1,2,3	*	1,3	*	1,3	*	1,3	*	1,3	*	1,3
6	BHUSAVAL	*	2	*	2,4	*	2,4	*	2	*	2	*	2	*	2
7	PARAS	*	*	*	*	*	*	*	*	*	*	*	*	*	*

REMARKS:-
1)THIS INFORMATION TO BE VERIFIED FROM CGM.(GEN.WORKS) MSPGCL,H.O. MUMBAI REPORT BEFORE SUBMITTING TO THE CABINET COMMITTEE
2) URAN GTPS UNITS ARE KEPT SHUT OR ON STAND BY MODE DUE TO GAS SHORTAGE.
3) Koradi U-1 to 4, Paras U-2, Parli U-1,2, Bhusawal U-1 and Nasik 1,2 are withdrawn being a vintage units.

B) WEEKLY CENTRAL SECTOR SHARE/DRAWL(IN MUs)

DATE	DAY	CENT.SECT. SHARE		TOTAL INTER STATE BILATERAL PURCHASE		TOTAL SHARE		TOTAL DRAWL		OVERDRAWL(+) UNDREDRAWL(-)	
		MUs	AVG. MW	MUs	AVG. MW	MUs	AVG. MW	MUs	AVG. MW	MUs	AVG. MW
		1		2		1+2=3		4		3-4=5	
24-Nov-2014	MONDAY	91.332	3806	11.477	478	102.809	4284	104.057	4336	1.248	52
25-Nov-2014	TUESDAY	90.632	3776	12.323	513	102.955	4290	103.597	4317	0.642	27
26-Nov-2014	WEDNESDAY	90.774	3782	13.182	549	103.956	4332	107.091	4462	3.135	131
27-Nov-2014	THURSDAY	90.463	3769	10.449	435	100.912	4205	101.537	4231	0.625	26
28-Nov-2014	FRIDAY	90.647	3777	13.228	551	103.875	4328	102.697	4279	-1.178	-49
29-Nov-2014	SATURDAY	87.876	3662	13.633	568	101.509	4230	99.699	4154	-1.810	-75
30-Nov-2014	SUNDAY	85.112	3546	13.568	565	98.680	4112	97.554	4065	-1.126	-47
	TOTAL	626.836		87.860		714.696		716.232		1.536	

Details of Koyna Water Consumption (In TMC)

DATE	For the Day	For the Month	Balance
24-Nov-14	0.074	1.845	37.182
25-Nov-14	0.120	1.965	37.062
26-Nov-14	0.077	2.042	36.985
27-Nov-14	0.082	2.124	36.903
28-Nov-14	0.037	2.161	36.866
29-Nov-14	0.123	2.284	36.743
30-Nov-14	0.064	2.348	36.679

Supply Position During Evening Peak (MW)

Date	Time	MSEDCL Generation				Central Sector Receipt	WIND	CPP	TPCL Exch	MSEDCL Cateder Demand	Load Shedding (LS).	MSEDCL Demand (Incl LS)	TPCL Gen.	REL Gen.	State demand met	State Demand (Incl LS)	Freq.
		Thermal	Hydro	Gas	Total												
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
24-Nov-14	15	5248	418	420	6086	5476	88	4961	-1100	15633	56	15689	1262	521	18516	18572	49.96
25-Nov-14	15	5282	368	429	6079	5422	173	4978	-1101	15706	212	15918	1244	521	18572	18784	49.98
26-Nov-14	14	5309	189	290	5788	5279	194	4942	-1040	15348	62	15410	1223	522	18133	18195	50.06
27-Nov-14	15	5850	274	285	6409	5085	85	4768	-1074	15453	61	15514	1212	519	18258	18319	49.97
28-Nov-14	15	6055	198	298	6551	5356	76	4081	-1080	15120	63	15183	1182	520	17902	17965	49.97
29-Nov-14	14	5934	234	287	6455	5310	189	4078	-774	15435	983	16418	1244	520	17973	18956	50.02
30-Nov-14	14	5824	383	432	6639	4680	274	4111	-608	15248	88	15336	859	519	17234	17322	50.14
Maximum		6055	418	432	6639	5476	274	4978	-608	15706	983	16418	1262	522	18572	18956	50.14
Minimum		5248	189	285	5788	4680	76	4078	-1101	15120	56	15183	859	519	17234	17322	49.96
Average		5643	295	349	6287	5230	154	4560	-968	15420	218	15638	1175	520	18084	18302	50.01

Supply Position During Morning Peak (MW)

Date	Time	MSEDCL Generation				Central Sector Receipt	WIND	CPP	TPCL Exch	MSEDCL Cateder Demand	Load Shedding (LS).	MSEDCL Demand (Incl LS)	TPCL Gen.	REL Gen.	State demand met	State Demand (Incl LS)	Freq.
		Thermal	Hydro	Gas	Total												
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
24-Nov-14	12	5077	344	426	5847	5494	234	4985	-1122	15619	59	15678	1302	522	18565	18624	49.93
25-Nov-14	13	5270	345	424	6039	4971	198	4968	-1154	15219	916	16135	1239	521	18133	19049	49.88
26-Nov-14	13	5261	399	290	5950	5376	283	4940	-1083	15686	115	15801	1297	520	18586	18701	49.96
27-Nov-14	12	5668	892	290	6850	4958	138	4642	-1090	15716	63	15779	1294	520	18620	18683	49.98
28-Nov-14	12	5735	601	295	6631	5535	162	4075	-1071	15543	64	15607	1284	523	18421	18485	49.80
29-Nov-14	12	5580	815	290	6685	5255	214	4106	-865	15559	929	16488	1275	521	18220	19149	49.96
30-Nov-14	13	5836	776	433	7045	4833	263	4084	-668	15732	139	15871	878	518	17796	17935	49.97
Maximum		5836	892	433	7045	5535	283	4985	-668	15732	929	16488	1302	523	18620	19149	49.98
Minimum		5077	344	290	5847	4833	138	4075	-1154	15219	59	15607	878	518	17796	17935	49.80
Average		5490	596	350	6435	5203	213	4543	-1008	15582	326	15908	1224	521	18334	18661	49.93

Details of Supply Position (MUs)

Date	MSEDCL Generation					Central Sector Receipt	Central Sector Share	WIND	CPP	TPCL Gen	R-Infra Gen	TPCL Exch	Energy Requirement		
	Thermal	Hydro	Gas	Pench(MS)	Total								MSEDCL	MUMBAI	State
24-Nov-14	117.258	5.443	10.646	0.217	133.564	104.057	102.809	4.659	111.381	23.008	11.742	-23.319	331.433	58.069	389.502
25-Nov-14	113.976	8.116	10.617	0.422	133.131	103.597	102.955	6.592	114.394	23.886	12.097	-22.610	336.233	58.591	394.824
26-Nov-14	117.113	6.336	7.388	0.549	131.386	107.091	103.956	5.859	112.089	23.348	12.310	-22.505	334.968	58.162	393.130
27-Nov-14	127.355	6.911	7.392	0.698	142.356	101.537	100.912	3.878	106.910	23.064	11.903	-21.993	333.774	56.961	390.735
28-Nov-14	130.956	5.154	7.400	0.396	143.906	102.697	103.875	4.143	97.805	23.203	11.990	-21.261	328.436	56.454	384.890
29-Nov-14	132.022	9.566	7.904	0.296	149.788	99.699	101.509	3.266	95.586	23.314	12.087	-17.806	331.623	53.204	384.827
30-Nov-14	128.405	6.297	10.385	0.508	145.595	97.554	98.680	7.637	92.791	18.160	11.512	-16.113	328.408	45.784	374.192
Maximum	132.022	9.566	10.646	0.698	149.788	107.091	103.956	7.637	114.394	23.886	12.310	-16.113	336.233	58.591	394.824
Minimum	113.976	5.154	7.388	0.217	131.386	97.554	98.680	3.266	92.791	18.160	11.512	-23.319	328.408	45.784	374.192
Average	123.869	6.832	8.819	0.441	139.961	102.319	102.099	5.148	104.422	22.569	11.949	-20.801	332.125	55.318	387.443

MAHARASHTRA STATE ELECTRICITY TRANSMISSION COMPANY LTD.

Maharashtra State Load Despatch Centre, Kalwa

Information for Weekly Cabinet Meeting

For the Week

24-Nov-14

to

30-Nov-14

Demand Supply Summary

	Morning Peak (MW)	Evening Peak (MW)
Average Peak Demand	15908	15638
Average Peak Supply	15582	15420
Average Load Relief (LS)	326	218

Average Supply Summary

	Morning Peak (MW)	Evening Peak (MW)	Mus
Thermal	5490	5643	123.87
Gas	350	349	8.82
Hydro	596	295	6.83
CS Drawal (Total)	5203	5230	102.32
TPCL	-1008	-968	-20.80

Koyna Water position

	Water in TMC Feet
Average Water Used Per Day	0.082
Balance Left	36.679
Balance Left Last Year Same Week	36.735

MSPGCL Unit Outage Position

Date	MSPGCL (in MW)		
	Planned	Forced	Total
24-Nov-14	210	1040	1250
25-Nov-14	210	1750	1960
26-Nov-14	210	1540	1750
27-Nov-14	210	1040	1250
28-Nov-14	210	1040	1250
29-Nov-14	210	1040	1250
30-Nov-14	210	1040	1250

Distressed Load Shedding

Maxm. No. of Hours in a day	0
Number of Days	0

GENERATING UNIT OUTAGES FOR THE WEEK

FROM 24-Nov-14 TO 30-Nov-14

UNIT UNDER PLANNED OUTAGE

name	unit_no	derat_cap	date_trip	time_trip	date_sync	time_sync	reasondes
Parli	Unit 3	210	13-Feb-13	23.50		Continued.	Water Shortage
Koyna	Unit 11	80	23-Sep-14	02.30		Continued.	Stator Earth Fault
Cent_Sect	Tarapur 1	160	12-Oct-14	22.39		Continued.	Refuelling work.(60Days)

UNIT UNDER FORCED OUTAGE

name	unit_no	derat_cap	date_trip	time_trip	date_sync	time_sync	reason
Dabhol	1B	230	28-May-13	22.02		Continued.	Gas shortage.
Dabhol	2A	230	6-Jun-13	09.10		Continued.	Gas Shortage
Dabhol	3A	230	6-Jun-13	08.28		Continued.	Gas Shortage
Dabhol	1A	230	27-Jun-13	21.47		Continued.	Gas Shortage
Dabhol	1X	290	27-Jun-13	21.46		Continued.	Gas Shortage
Dabhol	2X	290	15-Jul-13	15.09		Continued.	Gas Shortage
Dabhol	2B	230	8-Aug-13	15.03		Continued.	Gas Shortage
Dabhol	3X	290	29-Dec-13	05.47		Continued.	Gas Shortage
Dabhol	3B	230	29-Dec-13	06.14		Continued.	Gas Shortage
CPP	WPCL U-2	135	18-Feb-14	00.02		Continued.	Ash Conveying problem
CPP	Dhariwal	300	28-May-14	02.27		Continued.	PA Fan Vibration Problem. (U-1).
Koradi	Unit 5	200	17-Jun-14	11.53		Continued.	economic shutdown
Chandrapur	Unit 1	210	28-Aug-14	07.15		Continued.	economic shutdown
Bhusawal	Unit 2	210	13-Sep-14	12.43		Continued.	Economic shutdown
Parli	Unit 4	210	13-Oct-14	10.49		Continued.	Coal Shortage.
CPP	WPCL U-1	135	30-Oct-14	00.43		Continued.	ESP Bag Filter Damaged
CPP	IPL U-2	270	30-Oct-14	16.16		Continued.	Gen.Diff.Protection operated
CPP	WPCL U-4	135	1-Nov-14	00.19		Continued.	Withdrawn
Chandrapur	Unit 3	210	12-Nov-14	20.58		Continued.	Coal Shortage.
Uran	Unit 7	108	17-Nov-14	17.16	29-Nov-14	21.36	Gas Shortage
Tata	Trombay 6	500	21-Nov-14	21.11		Continued.	Economic Shut Down
Bhusawal	Unit 4	500	24-Nov-14	11.50	26-Nov-14	15.26	E.T/L.
Chandrapur	Unit 2	210	24-Nov-14	17.53	26-Nov-14	05.34	ID Fan Problem.
CPP	Adani U-5	660	26-Nov-14	20.12		Continued.	MS drain line leakage.
Uran	Unit 8	108	26-Nov-14	00.02		Continued.	Gas Shortage
Uran	Unit B0	120	26-Nov-14	00.25		Continued.	Gas Shortage
Parli	Unit 7	250	27-Nov-14	14.28	27-Nov-14	17.53	Vaccum Problem

LINE OUTAGES FOR THE WEEK

		FROM		TO			
		24-Nov-14		30-Nov-14			
Voltage	Name	date_trip	time_trip	date_sync	time_sync	Reason	
400KV	New Koyna - Dabhol - I	5-Nov-14	09.05	27-Nov-14	10.15	Insulator washing, (RFC from 20.00Hrs)	
400KV	Chandrapur II - Dhariwal - I	18-Nov-14	15.49	24-Nov-14	06.25	To check C.T. & P.T.	
400KV	Bhusawal- Aurangabad	22-Nov-14	20.08	24-Nov-14	09.23	Over Voltage.	
400KV	400/220 KV 600 MVA ICT - IV @ Padgha	22-Nov-14	22.38	24-Nov-14	06.58	Oil Filtration Work.	
400KV	Karad - Kolhapur - II	23-Nov-14	16.03	24-Nov-14	09.27	Over Voltage.	
400KV	Lonikand- Koyna Stage IV	23-Nov-14	21.55	24-Nov-14	07.03	Over Voltage.	
400KV	Dhule-Sar'Sarovar - I	23-Nov-14	20.03	24-Nov-14	08.58	Over Voltage.	
400KV	Kolhapur-Mapusa-II	23-Nov-14	16.39	24-Nov-14	08.24	Over Voltage.	
400KV	Kolhapur-Solapur(PGCIL)-I	23-Nov-14	22.10	24-Nov-14	07.10	Over Voltage.	
400KV	Talegaon PG - Aurangabad - II	24-Nov-14	05.27	24-Nov-14	08.46	To Attend Hot Spot.	
400KV	Padgha - Babaleshwar - II	24-Nov-14	10.02	24-Nov-14	12.50	PID of insulators of line.	
400KV	400/220 KV,500 MVA ICT-I at Lamboti.	24-Nov-14	08.43	24-Nov-14	13.04	Diff.Prot.	
400KV	C'pur I-C'pur II	24-Nov-14	12.14	24-Nov-14	18.20	Diagnostic testing bird fault.	
400KV	Karad - Kolhapur - I	24-Nov-14	16.42	25-Nov-14	09.47	Over Voltage.	
400KV	Bhusawal- Aurangabad	24-Nov-14	17.12	25-Nov-14	10.50	Over Voltage.	
400KV	Karad-Jaigad I	24-Nov-14	21.06	25-Nov-14	10.57	Over Voltage.	
400KV	Lonikand- Koyna Stage IV	24-Nov-14	22.00	25-Nov-14	06.25	Over Voltage.	
400KV	Kolhapur - Mapusa - I	24-Nov-14	17.04	25-Nov-14	09.10	Over Voltage.	
400KV	Dhule-Sar'Sarovar - II	24-Nov-14	18.01	25-Nov-14	09.18	Over Voltage.	
400KV	Kolhapur-Solapur (PG) II	25-Nov-14	01.31	25-Nov-14	08.54	Over Voltage.	
400KV	Padgha - Nagothane- II	25-Nov-14	09.13	25-Nov-14	18.49	Routine Maintenance & Testing Work.	
400KV	Lonikand- Koyna Stage IV	25-Nov-14	21.42	26-Nov-14	06.23	Over Voltage.	
400KV	Karad - Kolhapur - II	25-Nov-14	16.07	26-Nov-14	09.13	Over Voltage.	
400KV	Karad-Jaigad I	25-Nov-14	17.05	26-Nov-14	09.19	Over Voltage.	
400KV	Bhusawal- Aurangabad	25-Nov-14	19.11	27-Nov-14	11.15	Over Voltage.	
400KV	Talegaon (PG - Parli (PG) - II	25-Nov-14	11.47	25-Nov-14	16.45	WRPC Approved Outage.	
400KV	Dhule-Sar'Sarovar - I	25-Nov-14	17.24	26-Nov-14	08.04	Over Voltage.	
400KV	Kolhapur-Solapur(PGCIL)-I	25-Nov-14	21.55	26-Nov-14	06.50	Over Voltage.	
400KV	Kolhapur - Mapusa - II	25-Nov-14	18.03	26-Nov-14	09.10	Over Voltage.	
400KV	Dhabhol - Nagothane - I	26-Nov-14	03.23	26-Nov-14	06.36	Over Voltage.	
400KV	Dabhol-Nagothane-II	26-Nov-14	03.23		Continued.	Over Voltage.	
400KV	Karad - Kolhapur - II	26-Nov-14	16.09	27-Nov-14	09.03	Over Voltage.	
400KV	Bus - II @ Koradi	26-Nov-14	10.52		Continued.	High level stringing over Bus 2 for Dia-3.	
400KV	Lamboti - Solapur (PGCIL)	26-Nov-14	11.47	26-Nov-14	15.50	For fixing of vibration damper WRPC approved.	
400KV	Kolhapur - Mapusa - II	26-Nov-14	17.08	27-Nov-14	07.47	Over Voltage.	
400KV	Karad-Jaigad I	26-Nov-14	17.03	27-Nov-14	09.23	Over Voltage.	
400KV	Dhule-Sar'Sarovar - I	26-Nov-14	19.36	27-Nov-14	06.02	Over Voltage.	
400KV	Lonikand- Koyna Stage IV	27-Nov-14	01.34	27-Nov-14	06.39	Over Voltage.	
400KV	Kolhapur-Solapur(PGCIL)-I	27-Nov-14	00.10	27-Nov-14	07.37	Over Voltage.	
400KV	Talegaon PG - Aurangabad - II	27-Nov-14	04.54	27-Nov-14	11.00	To attend hot spot.	
400KV	Bhusawal- Aurangabad	27-Nov-14	20.08	29-Nov-14	06.44	Over Voltage	
400KV	Dhule-Sar'Sarovar - I	27-Nov-14	20.17	28-Nov-14	06.48	Over Voltage	
400KV	Karad - Kolhapur - II	27-Nov-14	17.13	28-Nov-14	08.52	Over Voltage	
400KV	Karad-Jaigad I	27-Nov-14	20.20	28-Nov-14	08.46	Over Voltage	
400KV	Lonikand- Koyna Stage IV	27-Nov-14	20.34	28-Nov-14	06.33	Over Voltage	
400KV	Kolhapur - Mapusa - II	27-Nov-14	17.15	28-Nov-14	07.48	Over Voltage	
400KV	Akola - Wardha (PG) - II	27-Nov-14	11.53	27-Nov-14	20.06	Line Crossing work	
400KV	Akola - Wardha - I	27-Nov-14	11.28	27-Nov-14	19.56	Line Crossing work	
400KV	400/220KV 315 MVA ICT- II @ Talangade	27-Nov-14	14.26	27-Nov-14	20.02	Hot Spot	
400KV	400/220 KV 315 MVA ICT-II @ Lonikand	27-Nov-14	08.30	27-Nov-14	18.33	Oil Filtration and Maint.work	
400KV	Deepnagar-Tapitātanda	28-Nov-14	10.31	28-Nov-14	18.16	Hot Spot	
400KV	Kalwa-Kharghar	28-Nov-14	08.21	28-Nov-14	18.36	Insulator Replacement	
400KV	400/220KV 315 MVA ICT- II @ Padgha	28-Nov-14	12.27	28-Nov-14	18.24	Hot Spot	
400KV	Kolhapur - Mapusa - I	28-Nov-14	11.32	28-Nov-14	12.52	Distance Protection	
400KV	400/220KV,315MVA ICT-I at Karad	28-Nov-14	10.30	28-Nov-14	21.10	PRV B Phase operated	
400KV	Karad - Solapur (PGCIL)	28-Nov-14	07.12	29-Nov-14	12.01	Distance protection	
400KV	Dhule-Khandwa-II	28-Nov-14	14.38	28-Nov-14	21.40	Emergency outage	
400KV	Karad-Kolhapur-II	28-Nov-14	21.22	29-Nov-14	07.20	Over Voltage	
400KV	Lonikand- Koyna Stage IV	28-Nov-14	21.50	29-Nov-14	06.32	Over Voltage	
400KV	Karad-Jaigad I	28-Nov-14	20.12	29-Nov-14	14.25	Over Voltage	
400KV	Kolhapur-Mapusa-II	28-Nov-14	16.39	29-Nov-14	08.28	Over Voltage	
400KV	400/220KV 315MVA ICT-II at Bhoisor PG	28-Nov-14	10.00	28-Nov-14	18.27	DGA of Bushing	
400KV	Main Bus A with BC at Kharghar	28-Nov-14	08.26	28-Nov-14	18.22	Rotary Insulator Repl.and Testing work	
400KV	Dhule-Sar'Sarovar - II	28-Nov-14	23.50	29-Nov-14	09.52	Over Voltage	
400KV	Lonikand - I - Lonikand - II Interconnector - I	29-Nov-14	09.16	29-Nov-14	15.29	Q.M.WORK	
400KV	Karad - Kolhapur - I	29-Nov-14	16.06	30-Nov-14	08.48	over voltage	
400KV	Karad-Jaigad II	29-Nov-14	17.11	30-Nov-14	08.49	over voltage	
400KV	Khadka - Aurangabad	29-Nov-14	17.34	30-Nov-14	11.46	over voltage	
400KV	Lonikand- Koyna Stage IV	29-Nov-14	20.58	30-Nov-14	06.40	over voltage	
400KV	Kolhapur - Mapusa - I	29-Nov-14	16.58	30-Nov-14	08.49	over voltage	
400KV	Talegaon PG- Aurangabad - I	29-Nov-14	16.33		Continued.	over voltage	
400KV	Dhule-Sar'Sarovar - II	29-Nov-14	20.12	29-Nov-14	09.52	over voltage	
400KV	Kolhapur-Solapur(PGCIL)-I	30-Nov-14	22.06	1-Dec-14	07.02	Over Voltage.	
400KV	Karad - Kolhapur - II	30-Nov-14	16.23		Continued.	Over Voltage.	
400KV	Karad-Jaigad I	30-Nov-14	16.35		Continued.	Over Voltage.	
400KV	Bhusawal- Aurangabad	30-Nov-14	17.11		Continued.	Over Voltage.	

400KV	Lonikand- Koyna Stage IV	30-Nov-14	17.09	1-Dec-14	06.45	Over Voltage.
400KV	Kolhapur - Mapusa - II	30-Nov-14	16.41		Continued.	Over Voltage.
400KV	Dhule-Sar'Sarovar - I	30-Nov-14	20.35		Continued.	Over Voltage.
400KV	400/220KV,500MVA ICT-III At Kalwa.	30-Nov-14	05.52	30-Nov-14	16.40	For Applying Silicon Coating on IPS Tube.
400KV	Kalwa-Padgha II	30-Nov-14	08.07	30-Nov-14	20.39	Q.M.Work.
220KV	Apta - Taloja	22-Nov-14	12.55	25-Nov-14	17.28	Taken on TBC.
220KV	Talegaon (Ambli) - General Motor	24-Nov-14	01.52	24-Nov-14	02.51	Y Ph. CT Burst.
220KV	Talegaon Ambli - Talegaon(PG)	24-Nov-14	01.52	24-Nov-14	03.11	Y Ph. CT Burst,Tripped from Ambli end only.
220KV	Urse-Talegaon AMBI I	24-Nov-14	01.52	24-Nov-14	03.12	Y Ph. CT Burst.
220KV	Bus Coupler @ Talegaon (Ambli)	24-Nov-14	01.52	24-Nov-14	02.50	Y Ph. CT Burst.
220KV	Kharepatan-Pawas	24-Nov-14	05.21	24-Nov-14	05.46	Distance Protection.
220KV	220/22 KV 50 MVA ICT- I @ Talegaon(Ambli)	24-Nov-14	01.52	24-Nov-14	19.25	Y Ph C T Burst.
220KV	Nivali-Pawas	24-Nov-14	10.20	24-Nov-14	17.42	Tree cutting work.
220KV	Tillawni-Talagade-I	24-Nov-14	09.00	24-Nov-14	20.06	Repl of R & Y Ph CT.
220KV	Apta-Uran-IV	24-Nov-14	11.48	24-Nov-14	16.48	PT Syn.Trail at Uran.
220KV	Badnera - Deoli (PGCIL)	24-Nov-14	10.55	24-Nov-14	17.43	Testing and tan delta measurement.
220KV	Ambazari - Abhijeet	24-Nov-14	09.46	24-Nov-14	12.05	Attending hot spot.
220KV	TBC @ Butibori	24-Nov-14	12.30	24-Nov-14	14.00	Measurement of tan delta of CT.
220KV	Chikhali - Jalna - II	24-Nov-14	09.45	24-Nov-14	18.30	Balance Rectification Work.
220KV	Khaparkheda-Kawlewada-I	24-Nov-14	16.53	24-Nov-14	18.28	To attend hot spot.
220KV	Khaparkheda-Kawlewada-II	24-Nov-14	09.17	24-Nov-14	16.40	To attend hot spot.
220KV	Temghar-Colourchem	25-Nov-14	06.25	25-Nov-14	10.02	Hot Spot.
220KV	Uran-Kharghar-II	25-Nov-14	07.09	25-Nov-14	20.18	Conductor Replacement work.
220KV	Dahanu - Ghodbandar - I	25-Nov-14	08.03	25-Nov-14	09.16	Attending Hot Spot.
220KV	Kharepatan-Pawas	25-Nov-14	09.51	25-Nov-14	18.35	Insulator Replacement.
220KV	Borivali-Ghodbandar	25-Nov-14	10.43		Continued.	Erection & Stringing Work.
220KV	Ghodbandar - Bhoisor (MSETCL)	25-Nov-14	11.36		Continued.	Erection & Stringing Work.
220KV	Mahad-Pasco	25-Nov-14	10.14	25-Nov-14	10.52	Attending Breaker Air Compressor.
220KV	Hinjewadi-I-Chinchwad	25-Nov-14	08.38	25-Nov-14	08.52	Y Phase Bus PT Burst At Hinjewadi 1.
220KV	Hinjewadi-I - Hinjawadi-II	25-Nov-14	08.38	25-Nov-14	09.02	Y Phase Bus PT Burst At Hinjewadi 1.
220KV	Nasik-Navsari-I	25-Nov-14	09.23	25-Nov-14	12.35	R M & Tree Cutting Work.
220KV	220/132 KV 100 MVA T/F - III @ Lonand	25-Nov-14	10.00	25-Nov-14	17.09	Q.M.Work.
220KV	220/110KV 100 MVA ICT-II @ Miraj.	25-Nov-14	10.00	25-Nov-14	15.30	CT Tan Delta Measurment.
220KV	Parly - Harangul - I	25-Nov-14	09.44	25-Nov-14	13.10	attending Broken Conductor.
220KV	Chikhali - Jalna - II	25-Nov-14	09.30	25-Nov-14	18.25	Balance Rectification work.
220KV	Kanhan - Umred - I	25-Nov-14	11.36	25-Nov-14	18.27	Maintenance of Line Insulator.
220KV	Lamboti-Bale-I	26-Nov-14	09.43	26-Nov-14	19.03	Repl.of all PH CT.
220KV	Usmanabad-Barshi	26-Nov-14	08.28	26-Nov-14	21.10	Restranging work.
220KV	Kandalgaon - ONGC	26-Nov-14	10.15	26-Nov-14	17.40	Damaged conductor and tree cutting.
220KV	220/100KV 200MVA ICT-III at Kalwa	26-Nov-14	15.35	26-Nov-14	16.31	Oil Leakage.
220KV	Ahmadnagar-Bose II	26-Nov-14	14.32	26-Nov-14	21.30	Dist.Prot.
220KV	Nasik-Navsari-I	26-Nov-14	10.09	26-Nov-14	18.02	WRPC Approved.
220KV	Koradi-Butibori	26-Nov-14	07.20	27-Nov-14	11.05	Stringing work,Koradi II-Wardha PG DC line.
220KV	Abhijeet-Wardha-I	26-Nov-14	06.32	26-Nov-14	18.35	Stringing work,Koradi II-Wardha PG DC line.
220KV	Beed-Patoda II	26-Nov-14	10.03	26-Nov-14	13.43	Q.M.Work
220KV	Chikhali - Jalna - II	26-Nov-14	09.15	26-Nov-14	17.55	Balance rectification work.
220KV	Suryalaxmi - Kanhan	26-Nov-14	10.28	26-Nov-14	19.58	Attending hot spot.
220KV	Khaparkheda-Butibori 3	26-Nov-14	05.38	27-Nov-14	22.00	Stringing work,Koradi II-Wardha PG DC line.
220KV	Butibori - Khaperkheda	26-Nov-14	05.35	27-Nov-14	19.35	Stringing work,Koradi II-Wardha PG DC line.
220KV	220/132KV,200MVA ICT-III At Nanded.	26-Nov-14	13.12	26-Nov-14	17.08	Repl of FCC
220KV	Usmanabad-Parli	26-Nov-14	08.46	26-Nov-14	18.40	Repairing OD conductor strands of R & Y Ph.
220KV	Half Bus Sec II at Sicom	26-Nov-14	11.00	26-Nov-14	16.30	Jumpering work.
220KV	Karad Mudsingi-II	27-Nov-14	12.45	27-Nov-14	13.29	Distance Protection
220KV	Apta-HOC	27-Nov-14	10.26	27-Nov-14	15.58	CT Tan Delta and Testing work
220KV	Baramati-Kurkumb	27-Nov-14	10.25	27-Nov-14	18.51	C&R Panel replacement work
220KV	Pusad - Ghatodi	27-Nov-14	12.08	27-Nov-14	14.46	Hot Spot
220KV	Chikhali - Jalna - II	27-Nov-14	10.30	27-Nov-14	19.20	Balance Rectification work
220KV	Kanhan - Bhandara - I	27-Nov-14	10.30	27-Nov-14	16.26	Overhauling of Line and Aux.Bus Isolator
220KV	Nasik - Navsari - II	27-Nov-14	09.55	27-Nov-14	18.04	Work at Navsari end
220KV	Tarapur-Boisor-II	27-Nov-14	22.13	27-Nov-14	22.14	Bhoisor-Ghodbandar line temporary covert to Tarapur-Bhoisor-II.
220KV	Apta-Taloja	28-Nov-14	10.18	28-Nov-14	14.06	Bus Jumper replacement
220KV	Vasai - Bhoisor (PGCIL)	28-Nov-14	09.12	28-Nov-14	19.52	Insulator replacement work
220KV	220/132 KV 200 MVA ICT - II @ Theur	28-Nov-14	15.44		Continued.	Y Phase Bushing Heavy Oil Leakage
220KV	Vasai-Boiser(PG)	29-Nov-14	07.02	29-Nov-14	08.47	hot spot
220KV	Hinjewadi-II - Infosys	29-Nov-14	09.52	30-Nov-14	18.45	Relay interchange & Retrofitting work
220KV	Airoli-Knowledge park-Nasik	29-Nov-14	09.53	29-Nov-14	12.52	hot spot
220KV	vsnl - lonikand 2	29-Nov-14	10.01	29-Nov-14	18.07	hot spot
220KV	Kumbharni - Solapur PG 2	29-Nov-14	00.40	29-Nov-14	10.07	Distance protection
220KV	Usmanabad - Bale	29-Nov-14	13.12	29-Nov-14	13.17	Tripped on no indication
220KV	Kalwa-Colourchem	29-Nov-14	15.35	29-Nov-14	16.28	kite fault
220KV	Borivali - Tata - V	30-Nov-14	09.35	30-Nov-14	11.13	Tree Cutting.
220KV	Infosys - Pigasus	30-Nov-14	18.48	30-Nov-14	18.49	First Time Charged After LILO OF Infosys-Hinjewadi-II.
220KV	Pigasus - Hingewadi - II	30-Nov-14	18.44	30-Nov-14	18.45	First Time Charged After LILO OF Infosys-Hinjewadi-II.
220KV	Chikhali - Jalna - II	30-Nov-14	09.15	30-Nov-14	18.55	Balance Rectification Work.
132KV	BBLSR - Rahuri	29-Nov-14	10.05	29-Nov-14	12.55	Replacement work
132KV	Amravati - Morshi	30-Nov-14	21.40	30-Nov-14	21.57	Distance Protection Operated Z-I Y Ph.
132KV	Paras-Patur	30-Nov-14	19.40	30-Nov-14	19.56	Distance Protection Operated Z-I R Ph.
100KV	Borivali-TATA-I	29-Nov-14	11.10	29-Nov-14	14.08	Tan delta & R M work
100KV	Borivali-Tata-II	29-Nov-14	14.37	29-Nov-14	18.17	Tan delta & R M work