

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 23/Nov/2015 to 29/Nov/2015

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
23/11/2015	11 Hrs	5279	497	425	6201	4758	313	5005	158	-1337	15098	15	15113	1248	403	18086	18101	49.98
24/11/2015	12 Hrs	5160	683	425	6268	5004	111	5206	101	-1334	15356	10	15366	1239	516	18445	18455	49.92
25/11/2015	11 Hrs	5244	940	287	6471	4793	202	5420	146	-1255	15777	17	15794	1144	513	18689	18706	49.94
26/11/2015	11 Hrs	5103	1042	424	6569	4805	62	5399	141	-1309	15667	19	15686	1300	514	18790	18809	49.98
27/11/2015	12 Hrs	5107	638	420	6165	4795	49	5317	174	-1305	15195	17	15212	1308	402	18210	18227	49.87
28/11/2015	12 Hrs	5161	412	433	6006	5067	34	5450	148	-991	15714	15	15729	1130	517	18352	18367	49.93
29/11/2015	11 Hrs	5179	412	431	6022	4851	453	4789	142	-763	15494	15	15509	905	394	17556	17571	49.93
Maximum		5279	1042	433	6569	5067	453	5450	174	-763	15777	19	15794	1308	517	18790	18809	49.98
Minimum		5103	412	287	6006	4758	34	4789	101	-1337	15098	10	15113	905	394	17556	17571	49.87
Average		5176	661	406	6243	4868	175	5227	144	-1185	15472	15	15487	1182	466	18304	18319	49.94

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
23/11/2015	13 Hrs	5340	422	418	6180	4884	221	4912	141	-1387	14951	15	14966	1254	403	17995	18010	49.96
24/11/2015	16 Hrs	5071	751	438	6260	4668	57	5088	61	-1383	14751	12	14763	1158	517	17809	17821	49.95
25/11/2015	13 Hrs	5257	579	285	6121	4727	159	5406	182	-1332	15263	17	15280	1113	516	18224	18241	49.98
26/11/2015		5193	641	417	6251	4553	70	5414	186	-1295	15179	19	15198	1316	516	18306	18325	49.96
27/11/2015		5091	388	418	5897	4661	53	5253	160	-1313	14711	17	14728	1298	402	17724	17741	49.95
28/11/2015		5220	251	426	5897	5155	43	5290	139	-1055	15469	15	15484	1114	464	18102	18117	49.99
29/11/2015		5127	388	415	5930	4959	416	4745	158	-808	15400	15	15415	904	394	17506	17521	49.98
Maximum		5340	751	438	6260	5155	416	5414	186	-808	15469	19	15484	1316	517	18306	18325	49.99
Minimum		5071	251	285	5897	4553	43	4745	61	-1387	14711	12	14728	904	394	17506	17521	49.95
Average		5186	489	402	6077	4801	146	5158	147	-1225	15103	16	15119	1165	459	17952	17968	49.97

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
23/11/2015	19 Hrs	5060	254	435	5749	4893	101	5027	0	-1325	14445	11	14456	1248	401	17419	17430	49.99
24/11/2015	19 Hrs	5096	483	435	6014	4701	75	5118	0	-1322	14586	12	14598	1207	516	17631	17643	50.00
25/11/2015	19 Hrs	5186	507	305	5998	4661	119	5427	0	-1408	14797	12	14809	1035	515	17755	17767	49.98
26/11/2015	19 Hrs	5029	475	434	5938	4678	137	5331	0	-1436	14648	12	14660	1200	401	17685	17697	49.97
27/11/2015	19 Hrs	4852	346	430	5628	4794	306	4758	0	-1432	14054	12	14066	1048	400	16934	16946	49.99
28/11/2015	19 Hrs	4997	870	440	6307	4919	153	4510	0	-1263	14626	10	14636	885	402	17176	17186	49.99
29/11/2015	20 Hrs	5021	227	293	5541	4713	381	4388	0	-1072	13951	11	13962	793	400	16216	16227	50.01
Maximum		5186	870	440	6307	4919	381	5427	0	-1072	14797	12	14809	1248	516	17755	17767	50.01
Minimum		4852	227	293	5541	4661	75	4388	0	-1436	13951	10	13962	793	400	16216	16227	49.97
Average		5034	452	396	5882	4766	182	4937	0	-1323	14444	11	14455	1059	434	17260	17271	49.99

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
23/11/2015	3 Hrs	4964	128	460	5552	2743	131	4179	0	-742	11863	11	11874	645	401	13651	13662	50.00
24/11/2015	5 Hrs	4785	92	447	5324	3776	85	4033	0	-746	12472	10	12482	647	404	14269	14279	50.00
25/11/2015	4 Hrs	4756	102	436	5294	3910	416	4192	0	-814	12998	13	13011	633	404	14849	14862	49.96
26/11/2015	4 Hrs	4796	102	447	5345	3700	301	4278	0	-825	12799	15	12814	668	402	14694	14709	50.01
27/11/2015	3 Hrs	4724	132	447	5303	3920	127	4688	0	-941	13097	13	13110	665	402	15105	15118	49.98
28/11/2015	4 Hrs	4961	132	453	5546	3220	128	4313	0	-640	12567	11	12578	696	401	14304	14315	49.97
29/11/2015	4 Hrs	4948	155	310	5413	2752	591	4348	0	-513	12591	11	12602	699	403	14206	14217	49.98
Maximum		4964	155	460	5552	3920	591	4688	0	-513	13097	15	13110	699	404	15105	15118	50.01
Minimum		4724	92	310	5294	2743	85	4033	0	-941	11863	10	11874	633	401	13651	13662	49.96
Average		4848	120	429	5397	3432	254	4290	0	-746	12627	12	12639	665	402	14440	14452	49.99

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
23/11/2015	120.973	6.070	10.422	137.465	0.436	99.720	99.930	3.820	113.022	0.897	23.029	9.869	-27.076	327.848	59.974	387.822
24/11/2015	119.589	7.957	10.501	138.047	0.578	105.446	104.215	2.352	116.016	0.702	22.921	11.304	-27.394	335.169	61.619	396.788
25/11/2015	121.726	8.639	8.576	138.941	0.304	105.009	104.456	5.095	121.025	1.062	21.696	11.320	-27.281	343.851	60.297	404.148
26/11/2015	119.807	8.561	10.432	138.800	0.124	105.681	105.094	3.327	121.066	1.076	23.407	10.789	-28.496	341.454	62.692	404.146
27/11/2015	118.430	7.350	10.498	136.278	0.084	104.202	109.539	3.118	118.296	1.067	22.411	9.917	-28.118	334.843	60.446	395.289
28/11/2015	120.519	7.278	10.602	138.399	0.083	105.891	107.552	3.358	114.030	0.868	19.898	10.011	-23.737	338.809	53.646	392.455
29/11/2015	121.741	7.670	8.610	138.021	0.137	95.657	95.891	11.124	107.294	1.019	18.901	9.559	-18.475	334.640	46.935	381.575
Maximum	121.741	8.639	10.602	138.941	0.578	105.891	109.539	121.741	121.066	1.076	23.407	11.320	-18.475	343.851	62.692	404.148
Minimum	118.430	6.070	8.576	136.278	0.083	95.657	95.891	118.430	107.294	0.702	18.901	9.559	-28.496	327.848	46.935	381.575
Average	120.398	7.646	9.949	137.993	0.249	103.087	103.811	120.398	115.821	0.956	21.752	10.396	-25.797	336.659	57.944	394.603

Details of Koyna Water Consumption (in TMC)

Date	For the Day	For the Month	Balance
23/11/2015	0.047	2.657	41.645
24/11/2015	0.096	2.753	41.549
25/11/2015	0.098	2.851	41.451
26/11/2015	0.097	2.948	41.354
27/11/2015	0.078	3.026	41.276
28/11/2015	0.066	3.092	41.210
29/11/2015	0.052	3.144	41.158

State Load Despatch Center, Airoli (MSETCL)
Central Sector Share/Drawal from 23/Nov/2015 to 29/Nov/2015

Date	DAY	Central Sector Share		Total Interstate Bilateral Purchase		Total Share		Total Drawal		Overdrawal(+) / UnderDrawal(-)	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
23/11/2015	MONDAY	81.326	4145	18.604	775	99.930	4164	99.720	4155	-0.210	-9
24/11/2015	TUESDAY	91.278	4329	12.937	539	104.215	4342	105.446	4394	1.231	51
25/11/2015	WEDNESDA	91.324	4339	13.132	547	104.456	4352	105.009	4375	0.553	23
26/11/2015	THURSDAY	87.598	4361	17.496	729	105.094	4379	105.681	4403	0.587	24
27/11/2015	FRIDAY	88.618	4543	20.921	872	109.539	4564	104.202	4342	-5.337	-222
28/11/2015	SATURDAY	87.981	4462	19.571	815	107.552	4481	105.891	4412	-1.661	-69
29/11/2015	SUNDAY	81.163	3981	14.728	614	95.891	3995	95.657	3986	-0.234	-10
Total		609.289		117.388		726.677		721.606		-5.071	

GENERATING UNITS OUTAGES FOR THE WEEK FROM 23/11/2015 TO 29/11/2015							
Generator	Generating Unit	Capacity	Tripped Date	Tripped Time	Synch. Date	Synch Time	Reason
PLANNED OUTAGES							
Cent_Sect	Tarapur 2	160MW	10/Sep/2015	12.55		Continued.	Refuelling work
FORCED OUTAGES							
RGPPL	Dabhol Dabhol 1B	230MW	28/May/2013	22:02		Continued.	Gas Shortage.
RGPPL	Dabhol Dabhol 2A	230MW	06/Jun/2013	09.10		Continued.	Gas Shortage
RGPPL	Dabhol Dabhol 3A	230MW	06/Jun/2013	08.28		Continued.	Gas Shortage
RGPPL	Dabhol Dabhol 1A	230MW	27/Jun/2013	21.47		Continued.	Gas Shortage
RGPPL	Dabhol Dabhol 1X	230MW	27/Jun/2013	21.46		Continued.	Gas Shortage
RGPPL	Dabhol Dabhol 2X	230MW	15/Jul/2013	15.09		Continued.	Gas Shortage
RGPPL	Dabhol Dabhol 2B	230MW	08/Aug/2013	15.03		Continued.	Gas Shortage
RGPPL	Dabhol Dabhol 3X	230MW	29/Dec/2013	05.47	26/Nov/2015	12.32	Gas Shortage
RGPPL	Dabhol Dabhol 3B	230MW	29/Dec/2013	06.14	26/Nov/2015	08:47	Gas Shortage
IPP	Dhariwal	300MW	28/May/2014	02.27		Continued.	No schedule
MSPGCL	Chandrapur Unit 1	210MW	28/Aug/2014	07:15		Continued.	Economic Shutdown.
MSPGCL	Koradi Unit 6	210MW	20/Mar/2015	01.02		Continued.	Economic shutdown
MSPGCL	Uran Unit 7	108MW	17/Apr/2015	00.07		Continued.	Gas turbine problem
MSPGCL	Parli Unit 3	210MW	14/Jun/2015	12.58		Continued.	Water Shortage
IPP	WPCL U-2	135MW	16/Jun/2015	00.00		Continued.	No Schdule
MSPGCL	Parli Unit 6	250MW	25/Jun/2015	15.03		Continued.	Water Shortage
MSPGCL	Parli Unit 4	210MW	05/Jul/2015	18.45		Continued.	Water Shortage
MSPGCL	Parli Unit 5	210MW	06/Jul/2015	14.55		Continued.	Water Shortage.
MSPGCL	Parli Unit 7	250MW	08/Jul/2015	12.08		Continued.	Water Shortage
IPP	Tata Trombay 6	500MW	15/Jul/2015	17.08		Continued.	Economic shutdown
IPP	WPCL U-1	135MW	23/Oct/2015	17.31		Continued.	ESP filter problem
MSPGCL	Koradi Unit-8	660MW	09/Nov/2015	01.07		Continued.	Coal mill problem
MSPGCL	Chandrapur Unit-8	500MW	10/Nov/2015	12.10		Continued.	Drum level low
IPP	RPL(AMT) U-4	270MW	18/Nov/2015	11.48		Continued.	PA Fan problem
MSPGCL	Koradi Unit 5	200MW	19/Nov/2015	14.34	26/Nov/2015	22.26	Rotor Earth Fault.
IPP	JSW (J) U2	300MW	20/Nov/2015	11.16	29/Nov/2015	17.39	No Schedule.
IPP	Adani U-5	660MW	22/Nov/2015	08.55		Continued.	Leakage tube oil system
IPP	WPCL U-4	135MW	23/Nov/2015	00.00	24/Nov/2015	21.29	ID Fan Problem
MSPGCL	Khaparkheda Unit 2	210MW	23/Nov/2015	14.24	26/Nov/2015	12.35	ID Fan Problem
IPP	RPL(AMT) U-5	270MW	23/Nov/2015	12.41	26/Nov/2015	15.36	Turbine Vibration high
MSPGCL	Khaparkheda Unit 4	210MW	24/Nov/2015	10.45	25/Nov/2015	02.36	Turbine Vibration
MSPGCL	Uran Unit B0	120MW	25/Nov/2015	07.19	25/Nov/2015	21.18	Gas shortage
MSPGCL	Uran Unit 8	108MW	25/Nov/2015	07.26	25/Nov/2015	17.42	Gas shortage
MSPGCL	Khaparkheda Unit 4	210MW	26/Nov/2015	22.15	28/Nov/2015	12.07	Turbine Vibration High.
MSPGCL	Koradi Unit 7	210MW	26/Nov/2015	09.45	27/Nov/2015	18.13	Air Heater Problem.
MSPGCL	Koradi Unit 7	210MW	28/Nov/2015	06.46	29/Nov/2015	01.53	Air Pre Heater Problem.
MSPGCL	Koradi Unit 7	210MW	29/Nov/2015	02.40	29/Nov/2015	04.08	vaccum draft problem
MSPGCL	Uran Unit B0	120MW	29/Nov/2015	03.03	29/Nov/2015	08.04	boiler protection operated
MSPGCL	Uran Unit 8	108MW	29/Nov/2015	03.03	29/Nov/2015	06.06	boiler protecton operated
MSPGCL	Uran Unit 5	108MW	29/Nov/2015	14.45		Continued.	Gas shortage

LINE OUTAGES FOR THE WEEK FROM 23/11/2015 TO 29/11/2015

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
400 KV	Akola II - Taptitanda ckt-II	06/Oct/2015	09.44		Continued.	For Controlling Line Loading.
400 KV	Dabhol - Nagothane II	18/Nov/2015	11.33	26/Nov/2015	09.34	Distance Protection(RFC 19.25Hrs)
400 KV	Babhaleshwar-Taptitanda ckt-I	20/Nov/2015	12.01		Continued.	Testing Work,RFC @ 17.40 Hrs.
400 KV	Karad - Jaigad - II	21/Nov/2015	16.09	24/Nov/2015	09.10	Over Voltage
400 KV	Bhusawal-Aurangabad	21/Nov/2015	17.13	23/Nov/2015	08.42	Over Voltage
400 KV	karad -kolhapur-I	22/Nov/2015	16.07	23/Nov/2015	10.18	Over Voltage
400 KV	Dhule Sar'Sarovar I	22/Nov/2015	17.07	23/Nov/2015	07.54	Over Voltage
400 KV	Kolhapur Solapur(PG) I	22/Nov/2015	17.18	23/Nov/2015	06.40	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	23/Nov/2015	00.38	23/Nov/2015	09.26	Over Voltage
400 KV	Akola II - Akola I Ckt-II	23/Nov/2015	11.44	24/Nov/2015	17.01	Relay testing work
400 KV	karad -kolhapur-II	23/Nov/2015	16.06	24/Nov/2015	08.30	Over Voltage
400 KV	Bhusawal-Aurangabad	23/Nov/2015	17.18	24/Nov/2015	08.39	Over Voltage
400 KV	Dhule Sar'Sarovar I	23/Nov/2015	19.28	24/Nov/2015	07.18	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	23/Nov/2015	21.08	24/Nov/2015	09.34	Over Voltage
400 KV	Kolhapur Solapur (PG) II	23/Nov/2015	21.20	24/Nov/2015	06.35	Over Voltage
400 KV	Main Bus-II @ Koradi III	24/Nov/2015	11.48	25/Nov/2015	16.26	Stringing work of New 400KV Line
400 KV	karad -kolhapur-I	24/Nov/2015	16.27	25/Nov/2015	09.06	Over Voltage
400 KV	Karad-Jaigad - I	24/Nov/2015	16.35	25/Nov/2015	10.16	Over Voltage
400 KV	Chandrapur - Parli	24/Nov/2015	18.11	24/Nov/2015	18.27	For taking Line Reactor in service
400 KV	Bhusawal-Aurangabad	24/Nov/2015	19.22	25/Nov/2015	08.00	Over Voltage
400 KV	Dhule Sar'Sarovar I	24/Nov/2015	19.25	25/Nov/2015	07.05	Over Voltage
400 KV	Kolhapur Solapur(PG) I	24/Nov/2015	21.49	25/Nov/2015	06.43	Over Voltage
400 KV	Padghe - Kharghar	25/Nov/2015	05.55	25/Nov/2015	09.42	Spike Earthing
400 KV	karad -kolhapur-II	25/Nov/2015	16.34	26/Nov/2015	08.45	Over Voltage
400 KV	Karad - Jaigad - II	25/Nov/2015	16.38	26/Nov/2015	08.48	Over Voltage
400 KV	Bhusawal-Aurangabad	25/Nov/2015	19.02	26/Nov/2015	06.42	Over Voltage
400 KV	Dhule Sar'Sarovar I	25/Nov/2015	19.26	26/Nov/2015	06.29	Over Voltage
400 KV	Akola II - RPL(Rattanindia) Ckt-II	25/Nov/2015	20.15	26/Nov/2015	16.32	Line Protection Problem
400 KV	Lonikand I - Koyna stage-IV	25/Nov/2015	23.57	26/Nov/2015	08.10	Over Voltage
400 KV	Kalwa - Kharghar	26/Nov/2015	05.55	26/Nov/2015	09.45	Spike Earthing
400 KV	Lonikand I - Koyna stage-IV	26/Nov/2015	09.05	27/Nov/2015	08.10	Replacement of Faulty String @ Loc No 250,PID Testing Work.
400 KV	Koradi Satpur	26/Nov/2015	13.33	26/Nov/2015	14.10	Isolator Work @ Satpur S/S.
400 KV	karad -kolhapur-I	26/Nov/2015	16.07	27/Nov/2015	09.49	Over Voltage
400 KV	Karad-Jaigad - I	26/Nov/2015	17.07	27/Nov/2015	09.56	Over Voltage
400 KV	Bhusawal-Aurangabad	26/Nov/2015	19.50	27/Nov/2015	06.52	Over Voltage
400 KV	Dhule Sar'Sarovar I	26/Nov/2015	20.52	27/Nov/2015	07.01	Over Voltage
400 KV	Kalwa - Kharghar	27/Nov/2015	06.56	27/Nov/2015	10.52	Painting of Cross Arm.
400 KV	Padghe - Nagothane - I	27/Nov/2015	10.06	27/Nov/2015	19.09	Foulty String Replacement Work.
400 KV	Babhaleshwar-Taptitanda ckt-I	27/Nov/2015	13.00	27/Nov/2015	17.00	Opportunity Outage Measurment of Tandelta of CT .
400 KV	Dhule Sar'Sarovar I	27/Nov/2015	13.16	28/Nov/2015	06.25	Over Voltage
400 KV	Girwali - Lonikand 1	27/Nov/2015	15.56	27/Nov/2015	18.05	Diagnostic Testing Work.
400 KV	karad -kolhapur-II	27/Nov/2015	16.35	28/Nov/2015	10.21	Over Voltage
400 KV	Karad - Jaigad - II	27/Nov/2015	17.04	28/Nov/2015	10.54	Over Voltage
400 KV	Bhusawal-Aurangabad	27/Nov/2015	19.37	28/Nov/2015	07.49	Over Voltage
400 KV	Kolhapur Solapur (PG) II	27/Nov/2015	20.15	28/Nov/2015	07.08	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	27/Nov/2015	21.04	28/Nov/2015	09.38	Over Voltage
400 KV	Padghe - Nagothane - II	28/Nov/2015	09.16		Continued.	insulator replacement work RFC @ 20.06
400 KV	Padgha Tarapur I	28/Nov/2015	10.03	28/Nov/2015	18.14	R-phase LA replacement work
400 KV	Dhule Sar'Sarovar I	28/Nov/2015	13.30	29/Nov/2015	08.56	Over Voltage
400 KV	karad -kolhapur-I	28/Nov/2015	16.08	29/Nov/2015	10.00	Over Voltage
400 KV	Karad-Jaigad - I	28/Nov/2015	16.43	29/Nov/2015	10.05	Over Voltage
400 KV	Bhusawal-Aurangabad	28/Nov/2015	18.04	29/Nov/2015	07.29	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	28/Nov/2015	21.07	29/Nov/2015	09.13	Over Voltage
400 KV	Kolhapur Solapur(PG) I	28/Nov/2015	21.46	29/Nov/2015	08.30	Over Voltage
400 KV	Kalwa - Talegaon(PG)	29/Nov/2015	08.35	29/Nov/2015	18.54	Fixing of Spike type LA on Tower
400 KV	karad -kolhapur-II	29/Nov/2015	16.11		Continued.	Over Voltage
400 KV	Karad - Jaigad - II	29/Nov/2015	16.16		Continued.	Over Voltage
400 KV	Bhusawal-Aurangabad	29/Nov/2015	17.13		Continued.	Over Voltage
400 KV	Dhule Sar'Sarovar I	29/Nov/2015	17.20		Continued.	Over Voltage
400 KV	Kolhapur Solapur (PG) II	29/Nov/2015	17.23		Continued.	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	29/Nov/2015	21.35		Continued.	Over Voltage
220 KV	Chandrapur GCR - Warora - I	05/Apr/2015	09.13		Continued.	pc no 86 Disconnecting of jumer at Loc no 86 & 107 and de-energisi
220 KV	Chandrapur GCR - Wani	05/Apr/2015	09.15		Continued.	pc no 86 Disconnecting of jumer at Loc no 86 & 107 and de-energisi
220 KV	Wadkhai - Ipcl 1	06/Nov/2015	11.50		Continued.	Replacement of Conductors (for 15 Days).
220 KV	Kalwa-Salsette-IV	14/Nov/2015	08.20		Continued.	Conductor uprating work (35 days outage)

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
220 KV	Boisar Tarapur	20/Nov/2015	06.05		Continued.	ng Work of M/C 0.4KM Between Boiser Gantry & Loc Noc1/A1(20 Da
220 KV	Boisar(M) - Ghodbunder	20/Nov/2015	06.18		Continued.	ng Work ofM/C 0.4KM Between Boiser Gantry & Loc No.1/A1(20 Da
220 KV	Colourchem - Temghar	22/Nov/2015	19.53	23/Nov/2015	20.16	Distance Protection
220 KV	Lonikand (400 Kv)-Theur li	22/Nov/2015	21.16	23/Nov/2015	11.00	Distance Protection
220 KV	Lonikand (400 Kv)-Theur I	23/Nov/2015	08.15	23/Nov/2015	13.49	Earth wire erection on theur-2 line
220 KV	Hinjawadi I- Chinchwad	23/Nov/2015	09.39	23/Nov/2015	14.43	controlling line loading
220 KV	Apta - Hoc	23/Nov/2015	11.42	23/Nov/2015	13.36	R M Work
220 KV	Taloja II - OCIL-I	23/Nov/2015	11.55	23/Nov/2015	18.15	Testing Work
220 KV	ACCIL - Apta	23/Nov/2015	15.53	23/Nov/2015	17.40	Attending Hot Spot
220 KV	Nagothane - Posco	23/Nov/2015	17.06	23/Nov/2015	18.28	Tripped at posco end only
220 KV	Jejuri-Parvati	23/Nov/2015	19.38	24/Nov/2015	09.28	Distance Protection
220 KV	Padgha - Temghar I	23/Nov/2015	19.53	23/Nov/2015	19.54	A/R succssfully from padgha end
220 KV	Halkarni - Tillari II	24/Nov/2015	07.52	24/Nov/2015	17.40	Cleaning of Polluted Insulator String
220 KV	Hinganghat - Hinganghat Rly TSS 1	24/Nov/2015	11.08	24/Nov/2015	14.20	For ABT metering work
220 KV	Topworth - Kharghar	24/Nov/2015	11.45	24/Nov/2015	16.57	CT Oil Leakage
220 KV	Taloja II - OCIL-II	24/Nov/2015	11.50	24/Nov/2015	18.13	Relay Retrofitting Work by Testing
220 KV	Colourchem - Temghar	24/Nov/2015	11.57	24/Nov/2015	17.47	String replacement work
220 KV	Kalmeshwar-Kalmeshwar Rly TSS 2	24/Nov/2015	12.22	24/Nov/2015	14.02	ABT Metering work
220 KV	Hinganghat - Hinganghat Rly TSS-2	24/Nov/2015	14.32	24/Nov/2015	15.20	ABT Metering work
220 KV	Lonikand (400 Kv)-Theur li	24/Nov/2015	16.31	24/Nov/2015	19.49	Testing Work
220 KV	Kharepatan -Pawas Line	24/Nov/2015	20.53	24/Nov/2015	23.10	Y Phase PT Burst at Kharepatan
220 KV	Oni Kharepatan Line	24/Nov/2015	20.53	25/Nov/2015	18.47	Y Phase PT Burst at Kharepatan
220 KV	Trombay Salsette 1 Backbay	24/Nov/2015	22.56	25/Nov/2015	11.27	Salsette-4 conductor replacement work
220 KV	Arey - TPC Borivali	25/Nov/2015	01.10	25/Nov/2015	05.09	Fixing of Insulation sleeves on Tower
220 KV	Khaparkheda-Kalmeshwar	25/Nov/2015	06.52	25/Nov/2015	17.55	Stringing of 400KV Koradi II-Wardha(PG)DC Line
220 KV	Khaparkheda-Ambazari-II	25/Nov/2015	07.02	25/Nov/2015	17.49	Stringing of 400KV Koradi II-Wardha(PG)DC Line
220 KV	Halkarni - Tillari II	25/Nov/2015	07.30	25/Nov/2015	17.15	Cleaning of Polluted Insulator String
220 KV	Beed-Patoda Ckt 2	25/Nov/2015	11.04	25/Nov/2015	14.02	Quarterly Maintenance Work
220 KV	Pandharpur - Hiwarwada	25/Nov/2015	12.59	25/Nov/2015	14.30	Repl of Insulator string
220 KV	Adlabs - Pedambe	25/Nov/2015	18.57	26/Nov/2015	12.10	Distance Protection
220 KV	Arey - TPC Borivali	26/Nov/2015	00.58	26/Nov/2015	04.32	Fixing of Insulation sleeves on Tower
220 KV	TPC Borivali Aarey Line 1	26/Nov/2015	00.58	26/Nov/2015	04.33	Fixing of Insulation Sleeves on Tower.
220 KV	Halkarni - Tillari II	26/Nov/2015	07.47	26/Nov/2015	16.27	Cleaning of Polluted Insulator String.
220 KV	Khaparkheda-Kaulewada-II	26/Nov/2015	08.42	26/Nov/2015	19.24	ging Work 400KV D/C Mouda-Betul Line(PGCIL Outage,on Daily Ba
220 KV	Khaparkheda-Kaulewada-I	26/Nov/2015	08.42	26/Nov/2015	19.22	ging Work 400KV D/C Mouda-Betul Line(PGCIL Outage,on Daily Ba
220 KV	New Koyna - Pophali-II	26/Nov/2015	09.45	26/Nov/2015	16.00	Diagnostic Testing Work.
220 KV	Apta - Hoc	26/Nov/2015	10.08	26/Nov/2015	14.41	Attending Hot Spot
220 KV	Khadka-Bhadli-2	26/Nov/2015	10.58	26/Nov/2015	16.01	Replacement of CC.
220 KV	Dhamangaon New- Tss -I	26/Nov/2015	12.05	26/Nov/2015	14.53	ABT Metering Work.
220 KV	Badnera Tss-I	26/Nov/2015	12.49	26/Nov/2015	13.05	ABT Metering Work.
220 KV	Badnera Tss-II	26/Nov/2015	14.02	26/Nov/2015	14.28	ABT Metering Work.
220 KV	Jejuri-Phursungi 1	26/Nov/2015	14.54	26/Nov/2015	17.15	Attending Hot Spot
220 KV	Badnera Tss-I	26/Nov/2015	14.59	26/Nov/2015	17.50	ABT Metering Work.
220 KV	Parli 3 (Old Gcr)-Osmanabad	26/Nov/2015	16.33	26/Nov/2015	17.05	Attending Oil Leakage
220 KV	Arey - TPC Borivali	27/Nov/2015	00.50	27/Nov/2015	15.01	Fixing of Insulation Sleeves on Tower.
220 KV	Halkarni - Tillari II	27/Nov/2015	07.35	27/Nov/2015	15.46	Polluted Insulator Cleaning Work.
220 KV	Chandrapur GCR - Wani	27/Nov/2015	08.28	27/Nov/2015	15.24	Measurment of Tandelta of CT.
220 KV	Khaparkheda-Kaulewada-II	27/Nov/2015	09.00	27/Nov/2015	18.07	Strining Work of 400KV Mauda Betul Line.
220 KV	Khaparkheda-Kaulewada-I	27/Nov/2015	09.00	27/Nov/2015	18.05	Strining Work of 400KV Mauda Betul Line.
220 KV	Jambhul - Pal	27/Nov/2015	09.15	27/Nov/2015	17.10	String Replacement Work.
220 KV	Theur-Phursungi	27/Nov/2015	09.30	27/Nov/2015	12.18	Attending Hot Spot on CT.
220 KV	Colourchem - Temghar	27/Nov/2015	10.05	27/Nov/2015	19.36	Relay Testing Work.
220 KV	Padegaon-Sawangi	27/Nov/2015	11.07	27/Nov/2015	12.24	Carrying Out Signature Test.
220 KV	Butibori - Khaperkheda	27/Nov/2015	12.04	27/Nov/2015	15.33	Y Ph CT P2 Line Side Jumper Replacement for Attending Hotspot.
220 KV	220KV Sawangi- Bhokardan	27/Nov/2015	12.35	27/Nov/2015	14.26	Carrying Out Signature Test.
220 KV	Badnera Tss-I	27/Nov/2015	13.30	27/Nov/2015	15.30	Control Panel Replacement Work.
220 KV	Parli 3 (Old Gcr)-Girwali Ckt-3	27/Nov/2015	14.14	27/Nov/2015	16.46	Replacement of B Ph Jumper from Bus Isolator to CB.
220 KV	Trombay Salsette 1 Backbay	28/Nov/2015	08.25	28/Nov/2015	15.50	conductor replacement work
220 KV	Chalisgaon -Babhaleswar	28/Nov/2015	12.20	28/Nov/2015	17.15	Removal of bunching
220 KV	Kalwa 52B Interconnector CB	28/Nov/2015	12.55	28/Nov/2015	12.59	load flow study purpose
220 KV	Trombay Salsette 1 Backbay	29/Nov/2015	07.33	29/Nov/2015	20.36	Kalwa-Salsette-4 Conductor Repl.work
220 KV	Kalwa - Mulund 1	29/Nov/2015	07.50	29/Nov/2015	18.14	Kalwa-Salsette-4 Conductor Repl.work
220 KV	Kalwa - Borivali	29/Nov/2015	08.08	29/Nov/2015	18.31	Kalwa-Salsette-4 Conductor Repl.work
220 KV	Kalwa-TIFIL	29/Nov/2015	14.51	29/Nov/2015	16.55	Distance Protection
132 KV	Parli 2(Girwali) - Latur Midc	24/Nov/2015	18.59	25/Nov/2015	07.25	Distance Protection
132 KV	Kalmeshwar-Hingna-II	25/Nov/2015	10.57	25/Nov/2015	11.08	B/C E/F prot.operated
132 KV	Padegaon-Pishor	26/Nov/2015	18.30	26/Nov/2015	18.47	Distance Protection
132 KV	Bableshtar - Sangamner	28/Nov/2015	13.15	28/Nov/2015	17.25	fixing of bird guard
132 KV	Anjangaon - Akot	29/Nov/2015	21.40	29/Nov/2015	22.54	B Phase PT Burst and caught Fire
132 KV	Paras-Akot	29/Nov/2015	21.40		Continued.	B Phase PT Burst and caught Fire