

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 22/Nov/2021 to 28/Nov/2021

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
22/11/2021	11 Hrs	6104	315	140	6559	8241	37	5501	685	-1597	19426	0	19426	1073	351	22447	22447	50.03
23/11/2021	11 Hrs	6246	393	229	6868	7748	59	5283	967	-1317	19608	0	19608	1238	501	22664	22664	49.99
24/11/2021	11 Hrs	6044	399	138	6581	7521	271	6033	945	-1387	19964	0	19964	1294	502	23147	23147	49.98
25/11/2021	11 Hrs	6350	312	230	6892	7034	174	6039	1015	-1366	19788	0	19788	1259	501	22914	22914	50.05
26/11/2021	12 Hrs	6235	285	238	6758	7400	297	5482	1073	-1446	19564	0	19564	1231	500	22741	22741	50.00
27/11/2021	11 Hrs	6222	288	239	6749	6746	441	6122	1017	-1039	20036	0	20036	1212	501	22788	22788	50.00
28/11/2021	11 Hrs	5716	301	241	6258	6321	987	5913	1125	-828	19776	0	19776	1065	348	22017	22017	49.96
Maximum		6350	399	241	6892	8241	987	6122	1125	-828	20036	0	20036	1294	502	23147	23147	50.05
Minimum		5716	285	138	6258	6321	37	5283	685	-1597	19426	0	19426	1065	348	22017	22017	49.96
Average		6131	328	208	6666	7287	324	5768	975	-1283	19737	0	19737	1196	458	22674	22674	50.00

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
22/11/2021	15 Hrs	5385	657	135	6177	8239	65	4834	606	-1394	18527	0	18527	1072	500	21493	21493	49.97
23/11/2021	16 Hrs	6314	239	198	6751	7659	51	5460	504	-1372	19053	0	19053	1223	500	22148	22148	49.99
24/11/2021	13 Hrs	5853	317	145	6315	7567	259	5602	922	-1462	19203	0	19203	1298	502	22465	22465	49.96
25/11/2021	16 Hrs	5906	422	225	6553	7433	311	5852	586	-1438	19297	0	19297	1235	500	22470	22470	49.92
26/11/2021	13 Hrs	6173	305	225	6703	7482	241	5081	1028	-1410	19125	0	19125	1234	500	22269	22269	49.96
27/11/2021	13 Hrs	6153	284	226	6663	6993	357	5290	1121	-1064	19360	0	19360	1228	500	22152	22152	50.02
28/11/2021	13 Hrs	5556	307	208	6071	6498	754	5362	1249	-1085	18849	0	18849	862	312	21108	21108	50.03
Maximum		6314	657	226	6751	8239	754	5852	1249	-1064	19360	0	19360	1298	502	22470	22470	50.03
Minimum		5385	239	135	6071	6498	51	4834	504	-1462	18527	0	18527	862	312	21108	21108	49.92
Average		5906	362	195	6462	7410	291	5354	859	-1318	19059	0	19059	1165	473	22015	22015	49.98

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
22/11/2021	19 Hrs	6651	1322	140	8113	6064	83	5903	0	-1232	18931	0	18931	1154	500	21817	21817	49.96
23/11/2021	19 Hrs	6545	1035	238	7818	6621	62	6123	0	-1242	19382	0	19382	1238	501	22363	22363	49.88
24/11/2021	19 Hrs	6237	1334	238	7809	6442	175	6150	0	-1255	19320	0	19320	1311	500	22386	22386	49.98
25/11/2021	19 Hrs	6625	408	229	7262	6419	293	6219	0	-1227	18966	0	18966	1229	500	21922	21922	49.98
26/11/2021	19 Hrs	6784	549	240	7573	6203	152	6294	0	-1275	18947	0	18947	1201	501	21924	21924	49.95
27/11/2021	19 Hrs	6808	639	229	7676	5939	265	6306	0	-1116	19070	0	19070	1203	489	21878	21878	49.97
28/11/2021	19 Hrs	6393	306	97	6796	5409	766	6243	4	-1043	18175	0	18175	944	322	20484	20484	50.04
Maximum		6808	1334	240	8113	6621	766	6306	4	-1043	19382	0	19382	1311	501	22386	22386	50.04
Minimum		6237	306	97	6796	5409	62	5903	0	-1275	18175	0	18175	944	322	20484	20484	49.88
Average		6578	799	202	7578	6157	257	6177	1	-1199	18970	0	18970	1183	473	21825	21825	49.97

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
22/11/2021	3 Hrs	5116	261	143	5520	5986	69	4850	0	-1137	15288	0	15288	518	367	17310	17310	50.01
23/11/2021	3 Hrs	5774	235	242	6251	5868	138	4820	0	-1054	16022	0	16022	588	405	18070	18070	49.91
24/11/2021	4 Hrs	5780	250	142	6172	6039	239	5271	0	-1001	16720	0	16720	644	381	18746	18746	50.00
25/11/2021	3 Hrs	5747	254	251	6252	6021	446	5095	0	-1208	16606	0	16606	576	353	18743	18743	49.91
26/11/2021	3 Hrs	5431	201	243	5875	5757	645	5448	0	-1201	16524	0	16524	531	366	18622	18622	50.02
27/11/2021	24 Hrs	5508	220	243	5971	5807	625	5091	0	-1565	15929	0	15929	532	306	18332	18332	49.96
28/11/2021	24 Hrs	4873	210	143	5226	5458	1216	4585	0	-1303	15182	0	15182	576	286	17347	17347	50.01
Maximum		5780	261	251	6252	6039	1216	5448	0	-1001	16720	0	16720	644	405	18746	18746	50.02
Minimum		4873	201	142	5226	5458	69	4585	0	-1565	15182	0	15182	518	286	17310	17310	49.91
Average		5461	233	201	5895	5848	483	5023	0	-1210	16039	0	16039	566	352	18167	18167	49.97

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
22/11/2021	142.551	10.899	3.391	156.841	0.092	160.141	166.148	1.691	126.963	5.441	20.358	9.658	-31.273	419.804	61.289	481.093
23/11/2021	146.847	8.898	5.195	160.940	0.039	161.357	168.372	2.779	131.173	6.605	22.637	11.179	-29.166	433.688	62.982	496.670
24/11/2021	144.308	10.072	4.346	158.726	0.077	159.956	165.535	5.972	138.627	6.704	23.479	11.282	-30.350	439.635	65.110	504.745
25/11/2021	144.157	6.733	5.675	156.565	0.000	157.369	164.408	8.063	139.086	7.233	22.869	10.325	-30.784	437.532	63.978	501.510
26/11/2021	148.225	6.325	5.727	160.277	0.018	152.787	158.050	7.318	138.646	7.210	21.990	10.251	-30.997	435.241	63.238	498.479
27/11/2021	150.937	6.534	5.697	163.168	0.041	145.933	152.250	9.102	135.970	7.476	21.281	10.351	-27.568	434.081	59.200	493.281
28/11/2021	139.275	5.853	3.816	148.944	0.000	139.104	147.334	20.196	131.793	8.456	16.928	7.572	-27.003	421.490	51.503	472.993
Maximum	150.937	10.899	5.727	163.168	0.092	161.357	168.372	150.937	139.086	8.456	23.479	11.282	-27.003	439.635	65.110	504.745
Minimum	139.275	5.853	3.391	148.944	0.000	139.104	147.334	139.275	126.963	5.441	16.928	7.572	-31.273	419.804	51.503	472.993
Average	145.186	7.902	4.835	157.923	0.038	153.807	160.300	145.186	134.608	7.018	21.363	10.088	-29.592	431.639	61.043	492.682

Details of Koyna Water Consumption (in TMC)

Date	For the Day	For the Month	Balance
22/11/2021	0.135	2.711	36.118
23/11/2021	0.089	2.800	36.029
24/11/2021	0.104	2.904	35.926
25/11/2021	0.050	2.954	35.875
26/11/2021	0.042	2.997	35.833
27/11/2021	0.039	3.036	35.793
28/11/2021	0.031	3.067	35.763

State Load Despatch Center, Airoli (MSETCL)
Central Sector Share/Drawal from 22/Nov/2021 to 28/Nov/2021

Date	DAY	Central Sector Share		Total Interstate Bilateral Purchase		Total Share		Total Drawal		Overdrawal(+) / UnderDrawal(-)	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
22/11/2021	MONDAY	111.548	6868	54.600	2275	166.148	6923	160.141	6673	-6.007	-250
23/11/2021	TUESDAY	111.981	6959	56.391	2350	168.372	7016	161.357	6723	-7.015	-292
24/11/2021	WEDNESDA	112.094	6844	53.441	2227	165.535	6897	159.956	6665	-5.579	-232
25/11/2021	THURSDAY	112.508	6798	51.900	2162	164.408	6850	157.369	6557	-7.039	-293
26/11/2021	FRIDAY	109.570	6537	48.480	2020	158.050	6585	152.787	6366	-5.263	-219
27/11/2021	SATURDAY	106.259	6298	45.991	1916	152.250	6344	145.933	6081	-6.317	-263
28/11/2021	SUNDAY	104.521	6096	42.813	1784	147.334	6139	139.104	5796	-8.230	-343
Total		768.481		353.616		1122.097		1076.647		-45.450	

Generator Unit Outages/Trippings from 22.11.2021 to 28.11.2021						
Name of Unit	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type
SWPGPL U-1	16-02-2016	17.09		Continued.	No PPA.	FORCED
PGPL U1	07-02-2017	17.3		Continued.	No Schedule (NO PPA)	FORCED
PGPL U2	07-02-2017	17.3		Continued.	No Schedule.(NO PPA)	FORCED
IEPL Unit 1	28-08-2018	21.26		Continued.	No PPA	FORCED
VIPL U-1	29-12-2018	0.3		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	FORCED
VIPL U-2	17-01-2019	0.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	FORCED
Uran Unit 7	25-05-2020	12.51		Continued.	Turbine Blade Failure	FORCED
Koradi Unit 7	27-04-2021	20.03		Continued.	Retired (04/08/2021 At 00.00)	FORCED
Nasik Unit 3	30-08-2021	22.51		Continued.	Against case 4.which was outage on Loss of Fuel(From 19.44Hrs DT.26-08-2021	FORCED
JSW (J) U1	02-09-2021	8.41		Continued.	Turbine vibrations high.	FORCED
Uran Unit A0	10-09-2021	1.54		Continued.	Turbine bearing Vabration high	FORCED
Chandrapur Unit 6	17-10-2021	18.4	28-11-2021	17.19	Boiler Tripped On Total Air Flow less than 30%.(Converted to AOH 00:00 hrs 18.10.2021)	PLANNED
Uran Unit 5	07-11-2021	23.28		Continued.	Turbine problem.	FORCED
Adani U-4	10-11-2021	23.58		Continued.	Capital Overhauling	PLANNED
RPL(AMT) U-4	16-11-2021	0		Continued.	Coal Shortage	FORCED
Parli Unit 6	17-11-2021	14.37	26-11-2021	1.45	Clinker formation	FORCED
JSW (J) U2	19-11-2021	1.26		Continued.	Zero schedule.	PLANNED
Bhusawal Unit 3	21-11-2021	11.06	26-11-2021	17	Withdrawn due to Drum Pressure Sensing line leakage attending work.	FORCED
Uran Unit 6	21-11-2021	18.45	23-11-2021	0.01	Gas shortage	FORCED
Koyana STG-IV Unit-4	22-11-2021	9.55		Continued.	Annual Overhaul	PLANNED
Trombay 7A	22-11-2021	22.58	23-11-2021	1.01	Gas shortage	FORCED
Trombay 7B	22-11-2021	22.52	23-11-2021	3.53	Gas shortage	FORCED
Chandrapur Unit 3	23-11-2021	12.02		Continued.	ID Fan Problem	FORCED
Uran Unit 6	23-11-2021	21.48	24-11-2021	13.31	Gas shortage	FORCED
Chandrapur Unit 4	24-11-2021	14.32	24-11-2021	18.3	Bus II Fault at Chandrapur GCR	FORCED
Chandrapur Unit 7	24-11-2021	14.32	24-11-2021	21.08	Bus II Fault at Chandrapur GCR	FORCED
Koradi Unit 9	25-11-2021	20	26-11-2021	0.35	Attending Hotspot on line isolator of GT-9 bay.	FORCED
Khaparkheda Unit 3	25-11-2021	12.06	25-11-2021	16.3	Furnace Pressure High	FORCED
Bhusawal Unit 5	27-11-2021	7.47	27-11-2021	11.37	Dur to class 'A' protection operated.	FORCED
Koradi Unit 9	28-11-2021	9.01		Continued.	Boiler Tube Leakage	FORCED
Parli Unit 7	28-11-2021	23.57		Continued.	Zero Schedule.	FORCED
Uran Unit 6	28-11-2021	22	29-11-2021	7.56	Gas shortage	FORCED
Uran Unit 6	28-11-2021	0.15	28-11-2021	7.02	Gas shortage	FORCED
Uran Unit 8	28-11-2021	13.2	44528	18.24	Gas shortage	FORCED
Uran Unit B0	28-11-2021	13.2	28-11-2021	20.15	Gas shortage	FORCED

Transmission Line Outages/Trippings from 22.11.2021 to 28.11.2021							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
Karad Solapur (PG)	03-05-2017	11:49		Continued.	Line Converted As 220 Kv Solapur (PG)- Jeur From LOC 403	PO	400 KV
Mudshingi Chikodi	24-09-2019	17.12		Continued.	No Schedule(Charge from Mudshingi end only)	PO	220 KV
Talandage - Chikodi	01-10-2019	17.1		Continued.	No Schedule(Close at Chikodi end only)	PO	220 KV
Koradi Bhilai	13-11-2021	9.49	25-11-2021	20.51	Work At Bhilai end.	PO	400 KV
Pune(GIS)-A'bad(Waluj) Ckt 1	15-11-2021	10.18	23-11-2021	13.49	To control Mumbai line loading.	HT	400 KV
REL Borivali Aarey Line	18-11-2021	9.2	27-11-2021	14.25	Under MMRD Line Diversion scheme for Metro-3 project 220kv Outdoor termination of 220kv AEML Aarey and overhead connection at MMRC pylon yard.	PO	220 KV
Sawantwadi-Bidri	21-11-2021	22.08	22-11-2021	9.5	Over Voltage	HT	220 KV
220/132 Kv 200 MVA ICT-I @Malegaon	22-11-2021	11.48	22-11-2021	11.48	Only H.V side tripped with out indication.	T	220 KV
220/132-110/11kv 200MVA ICT 1 @Miraj	22-11-2021	9.36	22-11-2021	15.22	Tan delta measurement of HV & LV bushing. winding & CT Etc.	PO	220 KV
400/220/33 Kv 500 MVA ICT-I @Lonikand 2	22-11-2021	21.04	22-11-2021	22.34	Attending Hot Spot	EO	400 KV
400/220kv 315 MVA ICT I @ KOLHAPUR-III (TALANDGE)	22-11-2021	9.03	22-11-2021	15.42	Quarterly Maintenance Work	PO	400 KV
Chandrapur - Padghe Hvdc Pole 2	22-11-2021	16.33	28-11-2021	22.12	Annual Maintenance Work Of HVDC Pole 2 equipment & line.	PO	500 KV
Dhule - Dondaicha Ckt	22-11-2021	10.45	22-11-2021	18.1	Replacement of flashover Disc Insulator string.	PO	220 KV
EKLAHARE (OCR) Nasik - Navsari I	22-11-2021	9.54	22-11-2021	16.06	Annual Maintenance Work	PO	220 KV
EKLAHRE (GCR)Nashik-Airoli Knowledge Park	22-11-2021	11.56	22-11-2021	12.39	H/T only from Nasik end. To control line loading pf BBLR-1 ckt.	HT	220 KV
Eklahara(Gcr)(Nasik)- Bableshtar 2	22-11-2021	11.48	22-11-2021	12.37	Distance Protection	T	220 KV
Jejuri- Koynastage-IV	22-11-2021	22.5	23-11-2021	1.54	Attending Hot Spot	EO	400 KV
Kandalgaon - ONGC Panvel	22-11-2021	10.28	22-11-2021	18.35	For replacement of existing earth wire by new OPGW from loc no.603 to 640.	PO	220 KV
Karad(400kv) -Mudshingi Ckt 2-Tak	22-11-2021	12.4	22-11-2021	13.24	Distance Protection	T	220 KV
Sadawaghapur Karad Ckt 2	22-11-2021	12.2	22-11-2021	14.27	trip circuit faulty indication persist. Need to check trip circuit.	EO	220 KV
Salsette - Saki 7	22-11-2021	16.55	22-11-2021	18.54	Distance Protection	T	220 KV
Wadkhal(GIS)-JSW Cement	22-11-2021	8.25	22-11-2021	10.08	For relay testing work.	PO	220 KV
Walchandnagar-Bhigwan	22-11-2021	11	22-11-2021	14.02	Replacement of flashover string at loc no. 64.	PO	220 KV
220/100 Kv 100 MVA ICT I @Vasai-II	23-11-2021	15.05	23-11-2021	18.02	For ICT-1 HV CB density switch replacement by shifting the ICT on TBC.	EO	220 KV
220/132 Kv 200 Mva Emco Ict 3 @Waghala Nanded	23-11-2021	10.33	23-11-2021	19.4	Testing Work	PO	220 KV
220/132Kv 200MVA ICT-I @ Akola	23-11-2021	10.01	23-11-2021	17.5	DIAGNOSTIC TESTING WORK.	PO	220 KV
220/132kv 100MVA ICT @ KALWAN (BHENDI)	23-11-2021	10.26	23-11-2021	17.16	Fixing of RPRR & testing work of NIFPS system by M/S CTR and diagnostic testing Work.	PO	220 KV
220/33 Kv 50 Mva Emco Ptr 1 @Kharghar	23-11-2021	9.35	23-11-2021	20	Attending Oil Leakage	PO	220 KV
Badnera - Nandgaonpeth	23-11-2021	9.1	23-11-2021	17.19	MEASUREMENT OF C & TAN DELTA, IR OF CC, CRM, TIMING & IR OF CB & OTHER ROUTINE MAINTENANCE WORK.	PO	220 KV
Boisar Tarapur	23-11-2021	8.51	23-11-2021	10.58	Zone 1To zone 3 transfer Tarapur end.	HT	220 KV
Butibori - Purti	23-11-2021	12.2	23-11-2021	14.45	FOR REPLACEMENT OF FAULTY MFM METER.	PO	220 KV
EKLAHARE (OCR) Nasik Navsari II	23-11-2021	9.18	23-11-2021	17.5	Annual Maintenance Work	PO	220 KV
Hinjawadi I- Chinchwad	23-11-2021	10.42	23-11-2021	18.2	Attending the dead end fault/hot spots on R and Y phase at tower location 158 A by changing a piece of conductor and dead end.	PO	220 KV
Kandalgaon - ONGC Panvel	23-11-2021	8.51	23-11-2021	18.37	For replacement of exiting earth wire by new OPGW from loc no. 603 to 640.	PO	220 KV
Kanhan-Umred 1	23-11-2021	11.1	23-11-2021	14.47	FOR TAN-DELTA OF CT ALONG WITH GENERAL MAINTENANCE.	PO	220 KV
Nigade- Peth Line	23-11-2021	10.03	23-11-2021	17.23	Testing Work	PO	220 KV

Transmission Line Outages/Trippings from 22.11.2021 to 28.11.2021							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
Paras-Balapur Iv	23-11-2021	11.05	23-11-2021	14.21	C AND TAN DELTA TEST OF CT AND CC. CB CRM/TIMING AND OTHER MAINTENANCE WORK.	PO	220 KV
Pedambe-Nerle	23-11-2021	9.45	23-11-2021	21.35	Distance Protection	T	220 KV
Pophali - Nerale	23-11-2021	3.05	23-11-2021	14.2	Distance Protection	T	220 KV
Uran - Kharghar I	23-11-2021	13.56	23-11-2021	15.5	Attending Hot Spot	EO	220 KV
220/132 Kv 100 Mva Cgl Ict 1 @Bhugaon	24-11-2021	10.17	24-11-2021	16.5	Testing Work	PO	220 KV
220/132 Kv 200 Mva Emco Ict 2 @Ambazari	24-11-2021	10.05	24-11-2021	18.59	Attending Oil Leakage	PO	220 KV
220/132 Kv 200mva Kanohar Ict 3 @Bale (Solapur 2)	24-11-2021	10.25	24-11-2021	15.25	Quarterly Maintenance Work	PO	220 KV
220/132 kv 100 MVA ICT II @ Butibori	24-11-2021	11.12	24-11-2021	17.58	Tan Delta Measurment of CTs	PO	220 KV
400/220/33 kv 315 MVA ICT-I @Chandrapur GCR	24-11-2021	13.35	24-11-2021	15.21	Bus II Fault at Chandrapur GCR	T	400 KV
765/400kv 1500MVA ICT @ Akola-II	24-11-2021	10.25	24-11-2021	18.16	Replacement of Metering CVT	PO	765 KV
Chandrapur Bhadravati I	24-11-2021	13.35	24-11-2021	15.16	Bus II Fault at Chandrapur GCR	T	400 KV
Chandrapur Bhadravati II	24-11-2021	13.35	24-11-2021	20.45	Bus II Fault at Chandrapur GCR	T	400 KV
Chandrapur - Padghe Hvdc Pole 1	24-11-2021	13.35	24-11-2021	14.4	Bus II Fault at Chandrapur GCR	T	500 KV
Chandrapur - Parli	24-11-2021	13.35	24-11-2021	15.03	Bus II Fault at Chandrapur GCR	T	400 KV
Chandrapur II - Chandrapur ckt 2	24-11-2021	13.35	24-11-2021	14.49	Bus II Fault at Chandrapur GCR	T	400 KV
Dharavi : 220 / 110 / 33 250 MVA ICT 9	24-11-2021	6.4	24-11-2021	7.49	Work in vicinity of ICT	PO	220 KV
Kandalgaon - ONGC Panvel	24-11-2021	9	24-11-2021	18.43	Replacement of Earth wire	PO	220 KV
Khadka-Chalisgaon-2	24-11-2021	13.47	24-11-2021	16.24	Distance Protection	T	220 KV
Main Bus II @ Chandrapur SW	24-11-2021	13.35	24-11-2021	14.32	Bus II Fault at Chandrapur GCR	T	400 KV
Pigasus-Hinjewadi-II	24-11-2021	15.31	24-11-2021	18.4	Line Maintenance work	EO	220 KV
Sadawaghapur Karad Ckt 2	24-11-2021	9.51	24-11-2021	18.19	Testing Work	PO	220 KV
Waluj - Degaon Rangari	24-11-2021	11.03	24-11-2021	13.58	Line Maintenance work	PO	220 KV
Wardha - Wardharlytss1	24-11-2021	10.28	24-11-2021	11.48	IR Measurement work of CB	PO	220 KV
chandrapur-Tadali	24-11-2021	10.06	24-11-2021	16.4	Testing Work	PO	220 KV
220 KV KRUSHNOOR - NANDED (KUMBHARGAON) CKT -2	25-11-2021	11.38	25-11-2021	14.45	Diagnostic testing work.	PO	220 KV
220 KV VIRODA - AMALNER	25-11-2021	16.21	25-11-2021	17.09	Distance Protection	T	220 KV
220/100 Kv 200 Mva ICT III @Kalwa	25-11-2021	9.38	25-11-2021	18.15	Diagnostic & Routine maintenance work.	PO	220 KV
220/132 Kv 200 Mva Bbl Ict 2 @Waghala Nanded	25-11-2021	10.49	25-11-2021	20.29	Diagnostic testing work.	PO	220 KV
220/132KV 100MVA -1@Alephata	25-11-2021	10.17	25-11-2021	18.31	Attending CTR breakdown work.	PO	220 KV
400/220 Kv 315 Mva Ict 1 @Chakan	25-11-2021	12.57	25-11-2021	19.58	R-ph unit Aircell testing by pressure test method and filling oil due to low oil level.	PO	400 KV
Akola Aurangabad(PG) I	25-11-2021	12.23	25-11-2021	17	Diagnostic testing work	PO	400 KV
Badnera - Amravati	25-11-2021	9.1	25-11-2021	17.28	Faulty disc insulator replacement, Routine maintenance work.	PO	220 KV
Chalisgaon - Deepnagar	25-11-2021	9.07	25-11-2021	15.41	Diagnostic testing work.	PO	220 KV
Dhule Sar'Sarovar I	25-11-2021	13.49	25-11-2021	20.29	Distance Protection	T	400 KV
Hingoli- Girawali	25-11-2021	12.23	25-11-2021	18.3	Replacement of Y ph flashover string replacement at loc no.323	PO	220 KV
Karad - Lonikand 1	25-11-2021	10.38	25-11-2021	18.18	Controlling line loading.	HT	400 KV
Karad(400kv) -Mudshingi Ckt 2-Tak	25-11-2021	9.05	25-11-2021	18.42	Replacement disc insulator string by long rod AF insulator string in foggy region at tower location no-86 to 144.	PO	220 KV
Khaparkheda-Ambazari-II	25-11-2021	12.13	25-11-2021	15.28	String replacement at loc no.97.	PO	220 KV
Loteparshuram- Dasturi Line	25-11-2021	13.27	26-11-2021	1.15	Distance Protection	T	220 KV
Main Bus-I @ Jejuri	25-11-2021	10.19	25-11-2021	21.59	Faulty insulator string replacement.	PO	400 KV
Oni Kharepatan Line	25-11-2021	8.49	25-11-2021	17.09	Bearing house coupling replacement work.	PO	220 KV
PANDHARPUR BHALVANI	25-11-2021	17	25-11-2021	18	Oil Leakage in R ph CT	PO	220 KV
Parly-Parly Extn-I	25-11-2021	10.38	25-11-2021	14.44	Tan delta of CTS	PO	220 KV
220/132 Kv 200 Mva Cgl Ict 1 @Boisar-II	26-11-2021	10.12		Continued.	Bay Maintenance work(after outage while charging at 15.03Hrs Y Phase HV/LV Bushing Blast)	PO	220 KV

Transmission Line Outages/Trippings from 22.11.2021 to 28.11.2021							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
220/132kV 100MVA ICT-II @ Alephata	26-11-2021	10.18	26-11-2021	17.44	CTR servicing work	PO	220 KV
220KV/132KV 200MVA ICT III @ Miraj	26-11-2021	9.3	26-11-2021	14.25	Tan Delta Measurment of CTs	PO	220 KV
400/220/33kv 315mva lct3 @Lonikand	26-11-2021	9.15	26-11-2021	19.03	Half yearly maintenance work	PO	400 KV
Aurangabad (waluj)-Taptitanda ckt-2	26-11-2021	12.4	26-11-2021	16.32	Testing Work	PO	220 KV
Badnera Tss-I	26-11-2021	10.45	26-11-2021	18.25	Routine Maintenance Work	PO	220 KV
Chandrapur - Padghe Hvdc Pole 1	26-11-2021	14.3	29-11-2021	23.29	Annual Maintenance Work	PO	500 KV
Deepnagar Taptitanda	26-11-2021	10.5	26-11-2021	17.3	Testing Work	PO	400 KV
Hinganghat - Bhugaon	26-11-2021	10.35	26-11-2021	16.2	Testing Work	PO	220 KV
K'Kheda- Suryalakshmi	26-11-2021	12.46	26-11-2021	14.55	Testing of CT and PT	PO	220 KV
Kalmeshwar-Kalmeshwar Rly Tss 1	26-11-2021	13.59	26-11-2021	18.57	Replacement of Damaged 220KV Main Bus Jumper	PO	220 KV
Kandalgaon - ONGC Panvel	26-11-2021	9.11	26-11-2021	15.5	Earth wire replacement	PO	220 KV
Karad(400kv) -Mudshingi Ckt 2-Tak	26-11-2021	9.23	26-11-2021	17.19	Replacement of Insulator String	PO	220 KV
Khadka-Chaligaon-1	26-11-2021	8.47	26-11-2021	11.16	String replacement	PO	220 KV
Khaparkheda-Butibori 3	26-11-2021	11.06	26-11-2021	16.43	Routine Maintenance Work	PO	220 KV
Kharepatan -Pawas Line	26-11-2021	10.15	26-11-2021	18.11	Testing Work	PO	220 KV
Parli(U-VIII) GCR CKT	26-11-2021	14.58	26-11-2021	17.5	cable connection	PO	220 KV
Salsette : 220 / 110 / 22 250 MVA ICT 2	26-11-2021	9.03	26-11-2021	17.21	NGT replacement	PO	220 KV
Vita-Hiwarwadi	26-11-2021	12	26-11-2021	18.28	Routine Maintenance Work	PO	220 KV
220 KV VIRODA - AMALNER	27-11-2021	9.51	27-11-2021	15.28	Diagnostic testing work.	PO	220 KV
400/220 kV 500MVA ICT-I @ Alkud	27-11-2021	12.52	27-11-2021	15.12	Bucchoz Protection Optd	T	400 KV
Bableshtar Ahamadnagar-II	27-11-2021	8.32	27-11-2021	19.29	Wave trap and CC replacement work.	PO	220 KV
Butibori - Khaperkheda	27-11-2021	11.57	27-11-2021	15.34	Tan delta of CT work.	PO	220 KV
Chakan-Mahindra Vehicle	27-11-2021	9.34	27-11-2021	13.46	For opening jumper of outgoing isolator of consumer bay-2.	PO	220 KV
Dhamangaon New - Badnera	27-11-2021	8.43	27-11-2021	18.3	Routine Maintenance Work	PO	220 KV
Kandalgaon - ONGC Panvel	27-11-2021	13.13	27-11-2021	19.35	for replacement of existing earthwire by new OPGW from Loc no. 603 to 640	PO	220 KV
Karad(400kv) -Mudshingi Ckt 2-Tak	27-11-2021	9.16	27-11-2021	18.34	For replacement disc insulator string by long rod AF insulator string in foggy region at tower Location no-86 to 144.	PO	220 KV
Khadka-Aurangabad (Waluj)	27-11-2021	12.3	27-11-2021	13.25	Distance Protection	T	400 KV
Main Bus- II @ Jejuri	27-11-2021	10.43	27-11-2021	19.15	For faulty insulator string replacement.	PO	400 KV
Raymond - TKES	27-11-2021	9.1	27-11-2021	17.13	Annual maintenance work at consumer end and opportunity 220 KV Bus outage at Raymond end.	PO	220 KV
Waluj - Degaon Rangari	27-11-2021	11.33	27-11-2021	15.14	Attending Hot Spot	PO	220 KV
220/66 Kv 150 Mva Emco lct 2 @Gadchandur	28-11-2021	13.15	28-11-2021	16.5	Differential protection.	T	220 KV
Boisar Tarapur	28-11-2021	2.3	28-11-2021	2.54	To transfer auxiliary bus to main bus.	HT	220 KV
Borivali - Tarapur	28-11-2021	3.24	29-11-2021	1.08	Distance Protection	T	220 KV
Jaigad-Karad Ckt-I	28-11-2021	3.11	28-11-2021	11.1	Over Voltage	HT	400 KV
Kandalgaon - ONGC Panvel	28-11-2021	9.23	28-11-2021	18.41	Replacement of earth wire	PO	220 KV
Khadka-Aurangabad (Waluj)	28-11-2021	21.43		Continued.	Over Voltage	T	400 KV
Mahad-Kandalgaon	28-11-2021	21.05	28-11-2021	21.3	Distance Protection	T	220 KV
Mahalakshmi Amona	28-11-2021	2.41	28-11-2021	7.38	Over Voltage	T	220 KV
PANDHARPUR BHALVANI	28-11-2021	10.5	28-11-2021	18.08	Replacement of R-Ph CT	EO	220 KV
Sawantwadi-Bidri	28-11-2021	23.45	29-11-2021	8.28	Over Voltage	HT	220 KV
Tillari Amona	28-11-2021	2.17	28-11-2021	7.48	Over Voltage	T	220 KV
Arey - TPC Borivali	29-11-2021	9.22		Continued.	Under MMRC Line Diversion scheme for Metro-3 project 220kV Outdoor termination of 220kV AEML Aarey and overhead connection at MMRC pylon yard.	PO	220 KV
Jaigad-Karad Ckt-II	29-11-2021	0.04		Continued.	Over Voltage	HT	400 KV