

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 25/Nov/2024 to 01/Dec/2024

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
25/11/2024	11 Hrs	6165	176	290	6631	9664	570	6140	2633	-2318	22756	0	22756	432	298	26368	26368	50.02
26/11/2024	11 Hrs	6113	220	292	6625	9464	572	6430	2684	-2183	23057	0	23057	471	322	26568	26568	49.98
27/11/2024	11 Hrs	6016	185	292	6493	9226	705	6530	2694	-2197	22916	0	22916	447	309	26404	26404	50.02
28/11/2024	11 Hrs	5454	177	292	5923	9098	1628	6118	2786	-2249	22766	0	22766	397	285	26235	26235	50.00
29/11/2024	11 Hrs	5852	442	292	6586	9298	782	5922	2725	-2169	22583	0	22583	434	301	26048	26048	50.03
30/11/2024	11 Hrs	6034	692	297	7023	8999	406	7221	2383	-1955	23532	0	23532	416	331	26779	26779	50.03
01/12/2024	11 Hrs	6462	348	294	7104	9334	473	6802	2040	-1645	23605	0	23605	315	326	26394	26394	50.06
Maximum		6462	692	297	7104	9664	1628	7221	2786	-1645	23605	0	23605	471	331	26779	26779	50.06
Minimum		5454	176	290	5923	8999	406	5922	2040	-2318	22583	0	22583	315	285	26048	26048	49.98
Average		6014	320	293	6626	9298	734	6452	2564	-2102	23031	0	23031	416	310	26400	26400	50.02

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
25/11/2024	13 Hrs	5726	184	288	6198	9580	419	5308	2943	-2375	21519	0	21519	401	290	25139	25139	50.01
26/11/2024	13 Hrs	5767	188	288	6243	9216	368	5760	2974	-2270	21757	0	21757	431	291	25283	25283	49.93
27/11/2024	13 Hrs	5715	173	286	6174	9134	385	5614	2947	-2244	21489	0	21489	429	291	24974	24974	50.01
28/11/2024	16 Hrs	5915	168	281	6364	8518	802	6314	1703	-2128	21044	0	21044	428	318	24447	24447	50.01
29/11/2024	13 Hrs	5610	601	284	6495	8846	290	5663	3105	-2262	21588	0	21588	381	285	25065	25065	50.02
30/11/2024	13 Hrs	5945	275	289	6509	8687	204	6824	2564	-2002	22257	0	22257	418	337	25543	25543	50.00
01/12/2024	13 Hrs	6147	301	286	6734	9152	265	6621	2118	-1715	22682	0	22682	297	341	25528	25528	49.98
Maximum		6147	601	289	6734	9580	802	6824	3105	-1715	22682	0	22682	431	341	25543	25543	50.02
Minimum		5610	168	281	6174	8518	204	5308	1703	-2375	21044	0	21044	297	285	24447	24447	49.93
Average		5832	270	286	6388	9019	390	6015	2622	-2142	21762	0	21762	398	308	25140	25140	49.99

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
25/11/2024	19 Hrs	7181	493	289	7963	8207	499	7095	1	-1718	21494	0	21494	825	502	25092	25092	49.97
26/11/2024	19 Hrs	7076	1070	289	8435	8190	567	7294	0	-1687	22255	0	22255	812	504	25802	25802	49.95
27/11/2024	19 Hrs	7212	885	289	8386	8037	407	7351	0	-1665	21967	0	21967	812	500	25493	25493	50.03
28/11/2024	19 Hrs	6668	844	288	7800	7619	1252	7308	0	-1655	21786	0	21786	775	480	25234	25234	50.04
29/11/2024	19 Hrs	6765	1164	289	8218	7723	552	7431	2	-1622	21762	0	21762	785	477	25188	25188	50.01
30/11/2024	19 Hrs	6685	683	291	7659	8728	237	7620	2	-1662	22046	0	22046	655	405	25306	25306	50.01
01/12/2024	19 Hrs	6431	240	289	6960	8758	357	6799	2	-1493	20844	0	20844	595	359	23830	23830	49.99
Maximum		7212	1164	291	8435	8758	1252	7620	2	-1493	22255	0	22255	825	504	25802	25802	50.04
Minimum		6431	240	288	6960	7619	237	6799	0	-1718	20844	0	20844	595	359	23830	23830	49.95
Average		6860	768	289	7917	8180	553	7271	1	-1643	21736	0	21736	751	461	25135	25135	50.00

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
25/11/2024	4 Hrs	5149	161	305	5615	7246	732	5306	0	-1197	17325	0	17325	378	296	19573	19573	49.99
26/11/2024	3 Hrs	5106	191	305	5602	6956	1127	5332	0	-1200	17407	0	17407	394	281	19692	19692	49.96
27/11/2024	2 Hrs	5134	173	303	5610	6821	1348	5209	0	-1293	17253	0	17253	371	286	19645	19645	50.02
28/11/2024	3 Hrs	5123	166	306	5595	6697	1419	5298	0	-1146	17460	0	17460	392	291	19692	19692	49.96
29/11/2024	1 Hrs	4963	170	305	5438	6139	1858	5199	0	-1303	16870	0	16870	425	300	19359	19359	49.98
30/11/2024	3 Hrs	5294	158	307	5759	6117	1181	5751	0	-1076	17337	0	17337	368	296	19472	19472	49.97
01/12/2024	24 Hrs	5257	128	300	5685	7076	711	5379	0	-1495	16867	0	16867	360	282	19493	19493	50.01
Maximum		5294	191	307	5759	7246	1858	5751	0	-1076	17460	0	17460	425	300	19692	19692	50.02
Minimum		4963	128	300	5438	6117	711	5199	0	-1495	16867	0	16867	360	281	19359	19359	49.96
Average		5147	164	304	5615	6722	1197	5353	0	-1244	17217	0	17217	384	290	19561	19561	49.98

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
25/11/2024	141.727	5.440	7.098	154.265	0.299	208.528	203.986	15.033	143.717	19.532	11.215	7.603	-43.118	477.650	61.936	551.584
26/11/2024	143.396	6.464	7.106	156.966	0.354	199.427	195.162	18.426	148.700	20.079	11.988	7.962	-40.766	483.242	60.716	555.968
27/11/2024	141.790	6.165	7.103	155.058	1.250	198.400	193.017	20.720	149.370	19.959	11.455	8.012	-40.471	482.986	59.938	554.967
28/11/2024	133.942	5.990	7.117	147.049	0.273	191.869	188.067	33.164	145.930	20.932	11.136	7.499	-40.535	479.520	59.170	550.947
29/11/2024	137.971	8.143	7.115	153.229	0.180	189.262	187.076	24.181	148.978	20.421	11.692	8.064	-38.686	478.245	58.442	548.825
30/11/2024	141.600	6.774	7.148	155.522	0.061	196.274	193.495	14.164	160.687	16.856	10.743	7.690	-36.996	486.851	55.410	554.227
01/12/2024	141.707	5.471	7.119	154.297	0.223	202.113	199.638	12.453	150.003	13.463	9.423	7.192	-34.196	479.429	50.811	541.828
Maximum	143.396	8.143	7.148	156.966	1.250	208.528	203.986	143.396	160.687	20.932	11.988	8.064	-34.196	486.851	61.936	555.968
Minimum	133.942	5.440	7.098	147.049	0.061	189.262	187.076	133.942	143.717	13.463	9.423	7.192	-43.118	477.650	50.811	541.828
Average	140.305	6.350	7.115	153.769	0.377	197.982	194.349	140.305	149.626	18.749	11.093	7.717	-39.253	481.132	58.060	551.192

Details of Koyna Water Consumption (in TMC)

Date	For the Day	For the Month	Balance
25/11/2024	0.042	1.821	46.741
26/11/2024	0.054	1.875	46.687
27/11/2024	0.049	1.925	46.638
28/11/2024	0.051	1.976	46.587
29/11/2024	0.093	2.068	46.494
30/11/2024	0.067	2.136	46.426
01/12/2024	0.072	0.072	46.355

State Load Despatch Center,Airoli (MSETCL)
Central Sector Share/Drawal from 25/Nov/2024 to 01/Dec/2024

Date	DAY	Central Sector Share		Total Interstate Bilateral Purchase		Total Share		Total Drawal		Overdrawal(+) / UnderDrawal(-)	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
25/11/2024	MONDAY	106.851	8402	97.135	4047	203.986	8499	208.528	8689	4.542	189
26/11/2024	TUESDAY	130.471	8067	64.691	2695	195.162	8132	199.427	8309	4.265	178
27/11/2024	WEDNESDA	95.334	7945	97.683	4070	193.017	8042	198.400	8267	5.383	224
28/11/2024	THURSDAY	84.173	7732	103.894	4329	188.067	7836	191.869	7995	3.802	158
29/11/2024	FRIDAY	84.806	7693	102.270	4261	187.076	7795	189.262	7886	2.186	91
30/11/2024	SATURDAY	104.217	7973	89.278	3720	193.495	8062	196.274	8178	2.779	116
01/12/2024	SUNDAY	111.529	8230	88.109	3671	199.638	8318	202.113	8421	2.475	103
Total		717.381		643.060		1360.441		1385.873		25.432	

Generator Unit Outages/Trippings from 25.11.2024 to 01.12.2024

Name of Unit	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type
PGPL U1	07-02-17	17.3		Continued.	No Schedule (NO PPA)	NOPPA
PGPL U2	07-02-17	17.3		Continued.	No Schedule.(NO PPA)	NOPPA
VIPL U-1	29-12-18	0.3		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	NOPPA
VIPL U-2	17-01-19	0.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	NOPPA
Tarapur 1	08-01-20	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	FORCED
Tarapur 2	13-07-20	4:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.	FORCED
Koradi Unit 7	27-04-21	20.03		Continued.	Retired (04/08/2021 At 00.00)	FORCED
Uran Unit A0	07-09-22	16:30		Continued.	TURBINE TRIPPED ON HIGH VIBRATIONS	FORCED
Ghatghar Unit-2	26-05-24	13:17		Continued.	Stator Earth Fault	FORCED
RPL(AMT) U-3	23-07-24	0:47		Continued.	Turbine Vibration High	FORCED
Trombay 5	22-09-24	16:14		Continued.	Emergency withdrwan due to fire in cable vault.	FORCED
SWPGPL U-1	30-10-24	0:00	30-11-24	23:59	Unit Out due to Non-avaialbility of Schedule	ZEROSCH/RSD
Uran Unit 5	12-11-24	19:10	02-12-24	17:10	Due to no schedule from MSEDCCL.	ZEROSCH/RSD
Uran Unit 6	12-11-24	19:20	09-12-24	11:14	Due to no schedule from MSEDCCL.	ZEROSCH/RSD
Khaparkheda Unit 3	21-11-24	0:32		Continued.	Annual Overhaul	PLANNED
JPL Unit 2	21-11-24	1:30		Continued.	Unit Out due to Non-avaialbility of Schedule.	ZEROSCH/RSD
Nasik Unit 3	23-11-24	1:08	26-11-24	18:32	Boiler Tube Leakage	FORCED
Chandrapur Unit 7	23-11-24	9:15	06-12-24	5:46	Boiler Tube Leakage	FORCED
Chandrapur Unit 5	28-11-24	8:05	28-11-24	12:54	Low PA Header Pressure as PA fan B got trip	FORCED
Chandrapur Unit 4	28-11-24	10:19	28-11-24	12:50	DAMPER TANK LEVEL LOW	FORCED
Koradi Unit 6	28-11-24	22:05	29-11-24	1:06	Generator Protection operated	FORCED
Koradi Unit 6	30-11-24	17:47	30-11-24	21:00	Generator protection	FORCED
Paras Unit 3	30-11-24	23:56	03-12-24	11:49	Boiler Tube Leakage	FORCED
SWPGPL U-1	01-12-24	0:00		Continued.	Annual Overhaul	PLANNED
Adani U-5	01-12-24	0:00		Continued.	Annual Overhaul	PLANNED
Khaparkheda Unit 4	01-12-24	23:24	05-12-24	4:25	Boiler Tube Leakage	FORCED

Transmission Line Outages/Trippings from 25.11.2024 to 01.12.2024							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Ty	Voltage
AURANGABAD(MS) - PUNE (GIS) CKT - 1	04-10-24	8:31	25-11-24	9:15	H/T for load management.	HT	400 KV
EKLAHARE (OCR) - NAVASARI CKT - 2	05-11-24	17:03	28-11-24	21:37	Line hand trip for load management on 220kv Nashik Babhaleshawr ckt 1,2.	HT	220 KV
AURANGABAD(MS) - PUNE (GIS) CKT - 2	08-11-24	16:09	25-11-24	9:26	For load management	HT	400 KV
KARAD - DASGAON	14-11-24	15:46	29-11-24	19:15	i)Dismantling of Exst. S/C Tower Loc. No. 160 of 220 KV KaradDasgaon (Pedambe) line. ii) Foundation of In-Line M/C Narrow Base Tower (MCN+3). iii) Erection of Tower & stringing of 220 KV Karad - Dasgaon & 220 Karad Koyna line	PO	220 KV
EKLAHARE (OCR) - NAVASARI CKT - 1	18-11-24	8:50	28-11-24	21:33	Load management.	HT	220 KV
CHANDRAPUR - PADGHE HVDC POLE 2	19-11-24	23:23	28-11-24	5:15	HVDC POLE-2 annual outage work such as O-ring replacement,P-2 B-ph converter transformer repalcement work,AC/DC yard maintenace, valve hall, valve cooling system,smoothing reactor,converter transformer,33kv GIS,Dry type transformer,filter areas,400KV C.B & isolator maintenace work,testing of CT,DVD,DCCT,C.B etc will be carriedout .	PO	500 KV
PADGHE - PADGHE HVDC CKT- 2	20-11-24	0:36	28-11-24	5:06	1. Bay Maintenance work. 2.Diagnostic Testing Work. 3.MTAMC Work.	PO	400 KV
25 MVAR 220KV BUS REACTOR	21-11-24	13:30	30-11-24	15:46	Tripped on MTR 86A and 86B.	T	400 KV
220/132KV 200 MVA ICT NO 1 @ MAGARPATTA	24-11-24	8:09	30-11-24	22:32	To perform internal inspection on ICT by M/s. BHEL due to increasing trend of Acetylene	PO	220 KV
JAIGAD - KARAD CKT - 1	24-11-24	22:11	25-11-24	11:14	H/T For voltage management.	HT	400 KV
KHADKA-AURANGABAD (WALUJ)	24-11-24	20:46	25-11-24	8:54	Overvoltage Control	HT	400 KV
POLE-1 BASE AC FILTER Z1- Z2(200MVAR) @ CHANDRAPUR HVDC	24-11-24	12:43	25-11-24	0:59	Unbalance protection level 2 alarm		500 KV
ACCIL - APTA	25-11-24	20:45	25-11-24	21:36	Due to Y Ph CT burst of 220 kV Bus section	T	220 KV
ALEPHATA-PARGAON(KATHAPUR)	25-11-24	9:16	25-11-24	19:37	load management	HT	220 KV
APTA - BOMBAY DYEING	25-11-24	20:45	25-11-24	21:35	Due to Y Ph CT burst of 220 kV Bus section	T	220 KV
APTA - TAMBATI	25-11-24	20:45	25-11-24	21:32	Due to Y Ph CT burst of 220 kV Bus section	T	220 KV
BHUGAON - WARDHA (PG)	25-11-24	11:30	25-11-24	17:04	For Replacement of Old BHEL Insulators on gantries of element.	PO	220 KV
HINJAWADI I- CHINCHWAD	25-11-24	7:16	25-11-24	20:47	load management	HT	220 KV
KARAD - TALANDGE CKT - 2	25-11-24	11:30	25-11-24	18:34	CB overhauling work & Quarterly maintenance work at Talandge end.		400 KV
KARAD - TALANDGE CKT - 2	25-11-24	11:30	26-11-24	23:37	For Distance relay retrofitting and quaterly maintainance work at Karad end	PO	400 KV
PUSAD - WARDHA (PG)	25-11-24	11:46	25-11-24	16:52	For Replacement of Old BHEL Insulators on gantries of element.	PO	220 KV
TALANDGE - SAWANTWADI	25-11-24	10:03	25-11-24	17:50	Replacement of faulty string found in PID	PO	220 KV
URAN - APTA 2	25-11-24	20:45	25-11-24	21:29	Due to Y Ph CT burst of 220 kV Bus section	T	220 KV
URAN - APTA 3	25-11-24	20:45	25-11-24	21:30	Due to Y Ph CT burst of 220 kV Bus section	T	220 KV
URAN - APTA 4	25-11-24	20:45	25-11-24	21:31	Due to Y Ph CT burst of 220 kV Bus section	T	220 KV
100 MVA 220/132 KV ICT - II @ YAVATMAL	25-11-24	11:00	29-11-24	16:45	Draining of oil and rectifying the problem of abnormal resistance rise by external agency.	PO	220 KV
132 KV PARTUR - BAGESHWARI CKT	25-11-24	10:40	25-11-24	12:18	Distance protection	T	220 KV
220 KV SICOM - CFP CKT - 1	25-11-24	11:24	25-11-24	17:49	Attending of oil leakages from secondary terminal box of B ph line PT at M/S. CFAP End.	PO	220 KV
220 MVA 220/132 KV ICT 3 @ JALNA	25-11-24	11:35	25-11-24	18:16	Diagnostic testing and CTR work	PO	220 KV
220/100 KV 200 MVA ICT 1 @ APTA	25-11-24	20:45	25-11-24	21:38	Due to Y Ph CT burst of 220 kV Bus section	T	220 KV
220/100 KV 200 MVA ICT 2 @ APTA	25-11-24	20:45	25-11-24	21:39	Due to Y Ph CT burst of 220 kV Bus section	T	220 KV
220/100 KV 200 MVA ICT 3 @ APTA	25-11-24	20:45	25-11-24	21:40	Due to Y Ph CT burst of 220 kV Bus section	T	220 KV
220/100 KV 200 MVA ICT 4 @ APTA	25-11-24	20:45	25-11-24	21:41	Due to Y Ph CT burst of 220 kV Bus section	T	220 KV
220/132 KV 100 MVA ICT 2 @ BHOKAR	25-11-24	11:18	25-11-24	19:15	replace R ph HV side bushing work.	PO	220 KV
220/132 KV 200 MVA ICT 1@AKOLA	25-11-24	10:21	25-11-24	16:09	For HV B Ph LA Jumper replacement work and routine maintenance work at 220kv Akola s/s	PO	220 KV
220/22KV 50MVA PTR - 1 @ PALAVA	25-11-24	15:30	25-11-24	18:28	OLTC overhauling work.	PO	220 KV
220/22KV 50MVA PTR - 2 @ PALAVA	25-11-24	8:52	25-11-24	15:30	OLTC overhauling work.	PO	220 KV
220/33-33KV 100MVA TF- 2 @ ICHALKARANJI - II	25-11-24	10:18	25-11-24	14:07	1) For replacement of HV Side Panel Energy Meter & Isolator MB Box.	PO	220 KV
220kv KORADI 2 - BUTIBORI 3 CKT I	25-11-24	10:07	25-11-24	17:15	Reorientation of panel earthing of bay 211	PO	220 KV

Transmission Line Outages/Trippings from 25.11.2024 to 01.12.2024							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Ty	Voltage
400KV MAIN BAY 413 GT -3 @ NANDGAONPETH	25-11-24	9:44	29-11-24	17:10	413 Bay Isolator maintenance and alignment work. Opportunity outage is required for 413 Bay Isolator maintenance and alignment work as Dia-4 related GT-3 is already shutdown from dated 22.07.2024 and reactor transformer is already out from dated 16.11.2024 as per information from LDC Ambazari.		400 KV
400KV TIE BAY 414 GT 3 -REACTOR @ NANDGAONPETH	25-11-24	9:44	29-11-24	17:10	414 Bay Isolator maintenance and alignment work Opportunity outage is required for 414 Bay Isolator maintenance and alignment work as Dia-4 related GT-3 is already shutdown from dated 22.07.2024 and reactor transformer is already out from dated 16.11.2024 as per information from LDC Ambazari.		400 KV
80 MVAR BUS REACTOR @ RPL- NANDGAONPETH	25-11-24	9:45	29-11-24	17:20	Opportunity outage is required for reactor testing and protection checks as rector transformer is already from dated 16.11.2024 as instructed by LDC.		400 KV
APTA - NAVI MUMBAI (PG) CKT - 1	25-11-24	20:45	25-11-24	23:59	Due to Y Ph CT burst of 220 kV Bus section	T	220 KV
APTA - NAVI MUMBAI (PG) CKT - 2	25-11-24	20:45	25-11-24	23:59	Due to Y Ph CT burst of 220 kV Bus section	T	220 KV
EKLAHARA(OCR)-RAYMOND	25-11-24	15:36	25-11-24	19:34	1. Attending the red-hot at loc.no.4 of LILO Raymond side 88.2°C and loc.no.1 of LILO Nashik side 71.1°C. 2. Conversion of STN into DTN of B-phase due National Highway crossing at loc.no. 318. 3. Replacement of rusted tension bolt at loc.no.309 R, Y & B-phase both side	PO	220 KV
JAIGAD - KARAD CKT - 2	25-11-24	22:12	26-11-24	8:52	H/T For voltage management.	HT	400 KV
KADEGAON-MIRAJ	25-11-24	10:37	25-11-24	14:03	CT tan delta & B Ph wave trap string replacement work	PO	220 KV
KALYAN KALWA SALSETTE 1	25-11-24	8:16	25-11-24	19:35	Installation of PICA insulator from loc. 53 to 56	PO	110 KV
KHADKA-AURANGABAD (WALUJ)	25-11-24	22:00	26-11-24	8:07	H/T For voltage management.	HT	400 KV
LONAND - KANDALGAON (SONA ALLOY TAP)	25-11-24	10:26	25-11-24	23:43	Distance relay A/R function configuration & testing work	PO	220 KV
MAIN BAY (412) LINE - 1 OF KORADI-2 @ KORADI 3	25-11-24	9:37	25-11-24	18:34	Bay Outage	PO	400 KV
MAIN BAY 415 REACTOR @ NANDGAONPETH	25-11-24	9:43	29-11-24	17:10	415 CB maintenance and testing work. Bay CT tan delta testing work Opportunity outage is required for 415 CB testing and maintenance work as Dia-4 related GT-3 is already shutdown from dated 22.07.2024 and reactor transformer is already out from dated 16.11.2024 as per information from LDC Ambazari.		400 KV
MAIN BUS-2 @ WARDHA (PG)	25-11-24	11:46			For Replacement of Old BHEL Insulators on gantries of element.	PO	220 KV
TALANDAGE - FIVE STAR MIDC 2	25-11-24	9:42	25-11-24	18:59	For disc insulator string cleaning by chemical method.	PO	220 KV
TROMBAY CARNAC - 5	25-11-24	9:49	25-11-24	18:59	For De-mucking of seal well at U5 aeration basin as a part of U5 outage work at Trombay	PO	220 KV
URAN - APTA CKT - 1	25-11-24	20:45	25-11-24	21:28	Due to Y Ph CT burst of 220 kV Bus section	T	220 KV
WARORA-BHUGAON CKT - 2	25-11-24	10:22	25-11-24	16:32	Confirmation of IR value of R ph LA	PO	220 KV
ALEPHATA-PARGAON(KATHAPUR)	26-11-24	8:46	26-11-24	20:48	Load management	HT	220 KV
HINJAWADI I- CHINCHWAD	26-11-24	7:18	26-11-24	20:55	Load management	HT	220 KV
MIRAJ - ICHALKARANJI	26-11-24	12:09	26-11-24	15:45	For stringing between Tower loc 1-4 of 110 kV Tilwani - Rukadi TSS.	EO	220 KV
OSMANABAD - BARSHI	26-11-24	9:33	26-11-24	13:48	Outage is required for Tan delta testing of CT's	PO	220 KV
OSMANABAD - BARSHI	26-11-24	9:33	26-11-24	13:48	1) 220KV OSMANABAD PARANDA BARSHI LINE TO BE IN SERVICE2)ALDC COSENT REQUIRED 3) SUBJECT TO REAL TIME LOADING CONDITION	PO	220 KV
TALANDGE - ICHALKARANJI 1	26-11-24	12:16	26-11-24	15:39	For stringing between Tower loc 1-4 of 110 kV Rukadi TSS - Tilwani line	EO	220 KV
TALANDGE - SAWANTWADI	26-11-24	9:26	26-11-24	16:10	Replacement of faulty string found in PID	PO	220 KV

Transmission Line Outages/Trippings from 25.11.2024 to 01.12.2024							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Typ	Voltage
WANI-WARORA 1	26-11-24	10:41	26-11-24	15:20	220 KV WANI-WARORA LINE CB CRM & TIMING, CT TAN-DELTA AND CAPACITANCE MEASUREMENT, CT CB IR.	PO	220 KV
WARDHA-D-GAON NEW	26-11-24	11:34	26-11-24	17:12	MEASUREMENT OF C TAN DELTA OF CTS CCS CRM TIMING IR OF CB ROUTINE BAY MAINTENANCE WORK.	PO	220 KV
220 PARLI U-8 - NEW GCR PARLI CKT II	26-11-24	12:43	26-11-24	18:24	DIAGNOSTIC TESTING AND BAY MAINTENANCE WORK	PO	220 KV
220/132 KV 200 MVA ICT 2 @ KAULEWADA	26-11-24	10:07	26-11-24	17:07	FOR RELAY REPLACEMENT WORK BY NEW RELAY BY TESTING ENGINEER AND AGENCY AT 220KV KAULEWADA S/S.	PO	220 KV
220/132KV 100MVA ICT 1@ PETH	26-11-24	10:05	26-11-24	16:50	1. Q.M work 2. Diagnostic testing work of ICTs	PO	220 KV
220/33KV 50MVA PTR 1 @ MIRAJ	26-11-24	10:07	26-11-24	17:53	Diagnostic testing work & Q.M work	PO	220 KV
220/33KV 50MVA PTR 1 @ VITA	26-11-24	10:17	26-11-24	12:40	C & Tan delta test of TF CTs, bushing, wdg.	PO	220 KV
220/33KV 50MVA PTR 2 @ VITA	26-11-24	13:25	26-11-24	16:57	C & Tan delta testing of TF CT, bushing & winding	PO	220 KV
220KV PARANDA -BARSHI CKT	26-11-24	14:52	26-11-24	16:02	TAN DELTA TESTING OF CTS	PO	220 KV
220KV TBC 2	26-11-24	15:25	26-11-24	16:28	220 KV TBC-II CB CRM TIMING TEST CT TAN DELTA & CAPACITANCE TEST.	PO	220 KV
220kV Koradi-2 - Uppalwadi ckt 1	26-11-24	10:25	26-11-24	17:26	KORADI 2-UPPALWADI CKT 1 FOR SAFETY REASONS FOR CABLE FAULT LOCATING WORK OF 220KV KORADI UPPALWADI CKT.2.	PO	220 KV
400/220/33 KV 315 MVA ICT - 2 @ PARLI	26-11-24	10:39	26-11-24	19:31	1) HV CB & HV CT Tan delta testing work.2) Bay Maintenance work.	PO	400 KV
400/220/33KV 500 MVA ICT - 1 @ KUDUS	26-11-24	14:10	26-11-24	18:39	Outage required for RTV coating work on ICT tertiary RRS system.	PO	400 KV
400/220/33KV 500 MVA ICT - 2 @ KUDUS	26-11-24	8:47	26-11-24	18:45	Outage required for RTV coating work on ICT tertiary RRS system.	EO	400 KV
AURANGABAD(MS) - PUNE (GIS) CKT - 1	26-11-24	7:36	28-11-24	9:42	For load management	HT	400 KV
AURANGABAD(MS) - PUNE (GIS) CKT - 2	26-11-24	10:08			For load management	HT	400 KV
BALAPUR-AKOLA I	26-11-24	10:41	26-11-24	16:25	R PH AND B PH WAVE TRAP JUMPER REPLACEMENT WORK	PO	220 KV
BUS - 2 @ SOLAPUR (PG)	26-11-24	8:44	26-11-24	18:34	Erection and integration of New bay (433) into existing dia at POWEGRID Solapur SS by M/s ReNew Green Energy Solutions Pvt. Ltd& for evacuation of their renewable generation	PO	400 KV
JAIGAD - KARAD CKT - 2	26-11-24	23:50	27-11-24	9:23	For Overvoltage Control	HT	400 KV
KALWA - SALESETTE CKT - 5	26-11-24	0:11	26-11-24	1:56	220kV Kalwa-Salsette#5 line QL#3 isolator mechanism defect attending	PO	220 KV
KARAD - VITA CKT- 2	26-11-24	9:01	26-11-24	19:12	Testing & Maintenance of equipments at 220kV Khanapur S/s	PO	220 KV
KHADKA-AURANGABAD (WALUJ)	26-11-24	20:07	27-11-24	9:21	overvoltage	HT	400 KV
LONIDEOKAR TAP ON WALCHANDNAGAR-BHIGWAN CKT	26-11-24	10:02	26-11-24	12:24	220 kV Main Bus Section-II for attending hot spot & maintenance activity.	PO	220 KV
MAIN BAY - 404 OF STATION TF-3 @ KORADI 2	26-11-24	10:23	26-11-24	16:20	diagnostic testing of Circuit breaker (1no) & Bus CT (3no.)	PO	400 KV
PARANDA-BARSHI	26-11-24	14:46	26-11-24	16:02	Outage is required for Tan delta testing of CT's	PO	220 KV
TROMBAY CARNAC - 5	26-11-24	9:21	26-11-24	18:56	For De-mucking of seal well at U5 aeration basin as a part of U5 outage work at Trombay	PO	220 KV
VITA - KHANAPUR LINE	26-11-24	9:01	26-11-24	19:12	Testing & maintenance of equipments at 220kV Khanapur S/s	PO	220 KV
ALEPHATA-PARGAON(KATHAPUR)	27-11-24	8:45	27-11-24	20:13	Load management.	HT	220 KV
ARVI - KARANJA CKT	27-11-24	17:23	27-11-24	19:23	132/33 kv tf no-1 caught fire at 17:23 hrs alongwith all 132 kv ckts tripped on dist opted,y-ph zone-2.	T	132 KV
ARVI-PULGAON 1	27-11-24	17:23	27-11-24	19:42	132/33 kv tf no-1 caught fire at 17:23 hrs alongwith all 132 kv ckts tripped on dist opted,y-ph zone-2.	T	132 KV
ARVI-PULGAON 2	27-11-24	17:23	27-11-24	20:17	132/33 kv tf no-1 caught fire at 17:23 hrs alongwith all 132 kv ckts tripped on dist opted,y-ph zone-2.	T	132 KV
BELEWADI - MUMEWADI LINE	27-11-24	10:01	27-11-24	16:18	For replacement of faulty insulator found in PID	PO	220 KV

Transmission Line Outages/Trippings from 25.11.2024 to 01.12.2024							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Ty	Voltage
DHAMANGAON NEW- TSS -I	27-11-24	10:55	27-11-24	15:40	Measurement of c & tan delta of cts cb crm timing, ir of cb routine bay maintenance work.	HT	220 KV
EKLAHARE (GCR) - AIROLI KNOW PARK	27-11-24	10:51	27-11-24	15:12	DIST PROT OPTD, R AND Y-PH, AT BOTH ENDS	T	220 KV
HINJAWADI I- CHINCHWAD	27-11-24	8:14	27-11-24	21:01	Load management.	HT	220 KV
MIRAJ - MHAISHAL	27-11-24	15:00	27-11-24	17:30	Diagnostic testing work- C & tan delta measurement	PO	220 KV
NANDED 2 (WAGHALA) - PARBHANI	27-11-24	4:32	27-11-24	5:20	N - B PH, 4.4 KA, 28.71 KA. P - B PH, 3.4 KA, 26.77 KM.	T	220 KV
132 /33 KV 25 MVA T/F I	27-11-24	17:23	05-12-24	19:23	132/33 kv tf no-1 caught fire at 17:23 hrs alongwith all 132 kv ckts tripped on dist opted,y-ph zone-2.	T	132 KV
132 /33 KV 25 MVA T/F II	27-11-24	17:23	27-11-24	19:50	All connected feeders tripped at arvi ss due to tf 1 caught fire.	T	132 KV
132 KV AMRAVATI (220 KV) - ARVI CKT	27-11-24	17:23	27-11-24	20:25	132/33 kv tf no-1 caught fire at 17:23 hrs alongwith all 132 kv ckts tripped on dist opted,y-ph zone-2.	T	132 KV
132KV HARANGUL(220KV)-NILANGA CKT	27-11-24	12:27	27-11-24	15:12	D/P OPTED BACK UP OC E/F B PH 2.1KA Z2 NILANGA B PH LA BURSTAT NILANGA.	HT	220 KV
200 MVA 220/132 KV ICT 3 @ GIRWALI	27-11-24	11:08	27-11-24	16:18	Diagnostic testing work.	HT	220 KV
220/132 KV 200 MVA ICT 1 @ KAULEWADA	27-11-24	10:23	27-11-24	18:07	Relay replacement work by new relay by testing engineer and agency at 220kv kaulewada ss.	HT	220 KV
220/132 KV 200 MVA ICT 1 @ PARBHANI	27-11-24	11:02	27-11-24	17:15	Retrofitting of hv backup relay.	HT	220 KV
220/33 KV 25 MVA PTR - 2 @ PHALTAN MIDC	27-11-24	9:45	27-11-24	14:00	Diagnostic testing & quarterly maintenance work	PO	220 KV
220KV PANDHARKAWDA - WANI CKT li	27-11-24	11:56	27-11-24	15:25	Connecting exiting slipping pilot string conductor/jumper on rph, yph & bph pilot string hardware at loc no 01.	HT	220 KV
220KV TBC 1	27-11-24	8:45	27-11-24	10:50	220 kv tbc-i cb crm timing test ct tan delta capacitance test.	HT	220 KV
220KV TULJAPUR- LAMBOTI(400KV)CKT 1	27-11-24	16:20	27-11-24	19:35	Routine Maintenance and Braker CRM Timing	PO	220 KV
220kv KORADI 2 - BUTIBORI 3 CKT I	27-11-24	10:25	27-11-24	17:39	Daily basis outage required on 220kv koradi 2-uppalwadi ckt 1 for safety reasons, for cable fault locating work of 220kv koradiuppalwadi ckt.2. power cable joint boxes jb 1 jb2a are to be open for exposing joints of power cable in ktps.	HT	220 KV
400/220/33 KV 500 MVA ICT - 1 @ LAMBOTI	27-11-24	10:01	27-11-24	18:55	Outage is required for carrying out diagnostic testing of bushing, winding, HV CT, LV CT, breaker and routine maintenance.	PO	400 KV
400/220/33 KV 500MVA ICT - 1 @ DEEPNAGAR	27-11-24	14:51	27-11-24	19:55	For oil top up in main conservator tank of all phase of ICT-1, also for attending oil leakage of R-ph neutral CT & R-ph PTand ICT diagnostic testing .	EO	400 KV
400/220/33KV 500 MVA ICT - 1 @ KUDUS	27-11-24	9:16	27-11-24	13:43	Outage required for RTV coating work on ICT tertiary RRS system.	PO	400 KV
400/220/33KV 500 MVA ICT - 2 @ KUDUS	27-11-24	11:50	27-11-24	18:02	Outage required for RTV coating work on ICT tertiary RRS system.	PO	400 KV
JAIGAD - KARAD CKT - 1	27-11-24	20:30	28-11-24	10:17	overvoltage	HT	400 KV
KALYAN KALWA SALSETTE 2	27-11-24	8:27	27-11-24	19:02	: Installation of PICA insulator from loc. 53 to 56	PO	110 KV
KHADKA-AURANGABAD (WALUJ)	27-11-24	23:09	28-11-24	10:16	Overvoltage Control	HT	400 KV
KHOPOLI - BHIVPURI CKT - 1	27-11-24	19:17	27-11-24	20:03	For removing hanging object	EO	110 KV
PANDHARPUR - KHANAPUR	27-11-24	8:27	27-11-24	21:26	Testing and maintenance of equipments at 220KV Khanapur Substation end.	PO	220 KV
TBC @ LONIKAND-1	27-11-24	11:13	27-11-24	14:21	DT and Bay maintenance	PO	220 KV
TROMBAY CARNAC - 5	27-11-24	9:26	27-11-24	19:22	For De-mucking of seal well at U5 aeration basin as a part of U5 outage work at Trombay	PO	220 KV
AKOLA-PARAS CKT NO-I	28-11-24	10:31	28-11-24	19:15	Diagnostic testing and routine maintenance work as below,. 1) tan delta of cts& ccs, 2) crm & timing of c.b, 3) all cu clamp jumpers to be replaced by al clamp jumpers ofisolators (29a,29b,29c,29d.	HT	220 KV
BHOSARI 2 - TELCO	28-11-24	8:04	28-11-24	10:02	220KV ABB Make CB Pole copper tube replacement work by Agency (M/s Power Electronical)	PO	220 KV
CHANDRAPUR - PADGHE HVDC POLE 2	28-11-24	7:03	28-11-24	10:45	Main Ckt flow low alarm of thristor valve cooling	T	500 KV

Transmission Line Outages/Trippings from 25.11.2024 to 01.12.2024							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Ty	Voltage
DHAMANGAON NEW- TSS -II	28-11-24	10:30	28-11-24	14:35	Measurement of c & tan delta of cts, cb crm, timing, ir of cb & routine maintenance work.	HT	220 KV
DONDAICHA- SHAHADA CKT I	28-11-24	9:45	28-11-24	12:28	Diagnostic testing work.	HT	220 KV
HINJAWADI I- CHINCHWAD	28-11-24	7:40	28-11-24	20:12	Load management	HT	220 KV
KALWA - AIROLI KNOWLEDGE PARK	28-11-24	15:15	28-11-24	23:20	Cutting and crimping of R-Phase WAVE TRAP Jumper to bus side as most of the conductor strands are open (Image attached)	EO	220 KV
220 / 110 / 33kV 250MVA ICT 10 @ DHARAVI	28-11-24	5:44	28-11-24	8:00	Project work- CSD Commissioning of 220KV Bkr of ICT -10	PO	220 KV
220 / 110 / 33kV 250MVA ICT 9 @ DHARAVI	28-11-24	0:08	28-11-24	5:02	Project work- CSD Commissioning of 220KV Bkr of ICT -9	PO	220 KV
220/100 KV 200 MVA ICT 2 @ APTA	28-11-24	11:05	28-11-24	15:22	1)OLTC Overhauling 2) Diagnostic testing work 3)Routine maintenance work	EO	220 KV
220/132 KV 100 MVA ICT - 2 @ ALEPHATA	28-11-24	12:01	28-11-24	20:34	1.Retrofitting of Differential & Auxiliary relay & general bay maintenance work.	PO	220 KV
220/132KV 100MVA ICT 1 @ SATARA MIDC	28-11-24	10:00	28-11-24	19:25	OLTC overhauling work Bushing, Winding, CT C & Tan delta testing and WRM work Q.M work	PO	220 KV
220/22 KV 50 MVA PTR 2 @ LONIKAND	28-11-24	11:09	28-11-24	18:28	DT and Bay maintenance work	PO	220 KV
400/220/33 KV 315 MVA ICT - 1 @ DHULE	28-11-24	9:54	28-11-24	18:09	Diagnostic testing & Routine Bay maintenance work.	PO	400 KV
400/220/33 KV 500 MVA ICT - 1 @ NANDED	28-11-24	10:25	28-11-24	17:25	Diagnostic Testing & Bay Maintenance Work	PO	400 KV
400KV KORADI-BHUSAWAL (Koradi end)	28-11-24	11:01	28-11-24	15:00	replacement of flashovered insulator string with its hardware at tower location no. 97 (Bph)	EO	400 KV
AMBERNATH - KALYAN CKT - 2	28-11-24	9:23	28-11-24	17:42	Insulator replacement.	PO	110 KV
AURANGABAD(MS) - PUNE (GIS) CKT - 1	28-11-24	21:52			overvoltage	HT	400 KV
BABLESHWAR- ALEPHATA CKT - 1	28-11-24	10:19	28-11-24	17:27	1. Armouring of damage conductor between location no. 67-68 Y-ph 2. MID faulty insulator string will be replaced at location no. 165 R-ph (SSN) 3. Damage insulator string will be replaced at location no. 94 B-phSSN(1) 4. Replacement of damaged conductor along with insulator at location No 172 Y PH 5. Nut Bolt tightening at hot spot location No-A1 R Ph (Ale side).	PO	220 KV
DHULE - SSNNL CKT - 1	28-11-24	0:08	28-11-24	6:59	Overvoltage	T	400 KV
EKLAHARE (OCR) - NAVASARI CKT - 2	28-11-24	21:37	14-12-24	18:27	load management	HT	220 KV
JAIGAD - KARAD CKT - 2	28-11-24	22:04	29-11-24	9:26	Over voltage.	HT	400 KV
KHADKA-AURANGABAD (WALUJ)	28-11-24	21:13	29-11-24	22:03	For voltage management	HT	400 KV
KHADKA-AURANGABAD (WALUJ)	28-11-24	21:13	29-11-24	6:09	Over voltage.	HT	400 KV
KOLSHET - KHARBAO	28-11-24	0:30	28-11-24	6:54	For safety purpose for Work of metro rail project under 220KV lines near kolshet s/s	PO	220 KV
KORADI-AMBAZARI-I	28-11-24	8:38	28-11-24	18:34	Line maintenance.	HT	220 KV
NANDED CITY - PARVATI	28-11-24	11:09	28-11-24	17:20	For annual relay testing and half yearly maint. work	PO	220 KV
NANDED CITY-FLAGSHIP	28-11-24	11:09	28-11-24	17:20	1) Half Yearly Maintenance 2) C & Tan Delta & megger of 220 kV CT 3) 220kV LA megger	PO	220 KV
NEW KOYNA - STAGE IV CKT - 2	28-11-24	12:29	28-11-24	18:16	Diagnostic testing & Relay testing work , Routine maint. Work	PO	400 KV
OLD GCR PARLI - ICL CKT	28-11-24	11:28	28-11-24	16:04	Routine maintenance work and isolator alignment.	HT	220 KV
PT BAY -1 @PEGASUS	28-11-24	22:25	29-11-24	22:45	PT fuse fixing work to be carried out	EO	220 KV
TBC @ PADGHE	28-11-24	10:08	28-11-24	19:20	1) Replacement of CT MK Box. 2) Bay Maintanace Work. 3) Diagnostic Testing work.	PO	400 KV
TOPWORTH - TIMBER MARKET	28-11-24	6:20	29-11-24	16:00	For dismantling ERS tower and stringing of conductor on new tower (loc. no. 635A) ND+6 mtr to MDN +6 between loc. no. 634-636	PO	220 KV
AKOLA-PARAS CKT NO-II	29-11-24	10:38	29-11-24	16:13	Diagnostic testing and routine maintenance work	PO	220 KV
EKLAHARE (OCR) - NAVASARI CKT - 1	29-11-24	9:02	14-12-24	18:02	H/T for load management.	HT	220 KV
KALMESHWAR-PANDHURNA	29-11-24	13:55	29-11-24	14:22	Emergency H/T at Pandhurna end.		220 KV
KANDALGAON - BHIRA	29-11-24	12:23	29-11-24	16:08	Outage tree cutting work and other line maintenance work.	PO	220 KV
KANDHAR - MUKHED	29-11-24	18:18	29-11-24	23:32	Distance protection	T	132 KV
KHAPARKHEDA-AMBAZARI-II	29-11-24	12:15	29-11-24	14:40	B-ph bus jumper replacement work by hot line unit	PO	220 KV

Transmission Line Outages/Trippings from 25.11.2024 to 01.12.2024							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Ty	Voltage
KHAPARKHEDA-AMBAZARI-II	29-11-24	8:15	29-11-24	16:33	Re-stringing work at loose spans between Loc 98-104	PO	220 KV
KORADI-NANDGAONPETH (RPL)	29-11-24	16:12	29-11-24	19:56	Replacement of flashovered insulator string with its hardware at tower location no. 97 (Bph)	EO	400 KV
RAIMOHA - PATHARDI	29-11-24	2:45	29-11-24	3:15	Distance protection	T	132 KV
100 MVA 220/132 KV ICT	29-11-24	9:18	29-11-24	14:06	Ref, OSR Operated	T	220 KV
132 KV BRAHMAPURI - NAGBHID TSS CKT	29-11-24	21:25	29-11-24	21:43	Distance protection	T	132 KV
220 KV MAIN BUS - I @ ABHIJIT	29-11-24	12:08	29-11-24	14:28	Outage required for Tan delta of metering CT PT.	PO	220 KV
220/132 KV 100 MVA ICT 2	29-11-24	10:49	29-11-24	20:15	HV & LV Y Phase bushing replacement due to rising tan delta and capacitance trend.	PO	220 KV
220/132 KV 200 MVA ICT 2 @ BABHLESHWAR	29-11-24	10:03	29-11-24	20:24	1)B-Ph IV side Bushing Replacement work. 2)Attending red hot on HV CB, LV isolator. 3)Attending oil leakage at buchholz relay.	PO	220 KV
220/132 KV 200 MVA ICT 2 @ PARBHANI	29-11-24	11:15	29-11-24	19:05	HV side back up relay retrofitting work by agency	PO	220 KV
220/22 KV 25 MVA PTR 1 @ WASHALA	29-11-24	14:10	29-11-24	16:43	OLTC Overhauling Work	EO	220 KV
220/22 KV 25 MVA PTR 2 @ WASHALA	29-11-24	9:25	29-11-24	13:25	OLTC Overhauling Work	PO	220 KV
220/33 KV 100 MVA PTR 4	29-11-24	8:30	29-11-24	16:40	Replacement of drive unit for 220kv siemens make CB	PO	220 KV
220/33KV 50MVA TF NO.1 @ SAYNE	29-11-24	11:47	29-11-24	17:15	For OLTC O/H work, 33kv LA IR, OLTC Tap continuity test, IR & PI measurement, quarterly bay maintenance work etc.	PO	220 KV
220KV KORADI 2 - BUTIBORI 3 CKT I	29-11-24	10:35	29-11-24	18:16	Daily basis for safety reasons for power cable faulty locating and restoration work	PO	220 KV
250 MVA ICT-5 @ TROMBAY	29-11-24	10:10	29-11-24	18:06	Work in incivinity for tree trimming work at Trombay	PO	220 KV
33KV HVDC AUXILIARY SUPPLY 1 @ PADGHE-400 KV	29-11-24	9:58	29-11-24	18:36	1) Bay Maintenance Work. 2) Diagnostic Testing Work.	PO	400 KV
400/220/33 KV 315MVA ICT - 3 @ KARAD	29-11-24	9:57	29-11-24	13:01	Low oil level indication	EO	400 KV
400/220/33 KV 500 MVA ICT - 2 @ DHULE	29-11-24	11:38	29-11-24	18:58	Diagnostic Testing & Routine bay Maintenance work	PO	400 KV
400KV RPL-KORADI CKT	29-11-24	16:12	29-11-24	19:56	Replacement of flashovered insulator string with its hardware at tower location no.97(BPH)		400 KV
400KV RPL-KORADI CKT	29-11-24	1:06	29-11-24	6:35	A/R successful at Koradi @1.06 only. Koradi end tripped @ 5:13	T	400 KV
BADNERA TSS-I	29-11-24	21:57	29-11-24	22:40	Back up protection operated	T	220 KV
CHALISGAON - SAYNE	29-11-24	13:11	29-11-24	16:59	Replacement jumps of wave trap and attending hot spot found during thermovision, diagnostic testing will carried out.	PO	220 KV
CHANDRAPUR - PADGHE POLE 1 & 2	29-11-24	0:13	01-12-24	15:32	Bipole Neutral Bay Maintenance, Chincholi Electrde Station Maintenance, Electrode Line Maintenance, HVDC Pole I & II Line Maintenance, Ground Return transfer Bay Maintenance etc.	PO	500 KV
DABHOL - NEW KOYNA CKT - 1	29-11-24	18:30	30-11-24	10:37	BHEL MAKE "B" PH CT HAS HEAVY LEAKAGE	EO	400 KV
JAIGAD - KARAD CKT - 1	29-11-24	21:04	30-11-24	9:45	Overvoltage Control	HT	400 KV
KHADKA-AURANGABAD (WALUJ)	29-11-24	22:03	29-11-24	22:03	Over voltage	HT	400 KV
PAL DOMBIVALI - PALAVA	29-11-24	10:10	29-11-24	17:35	CT, LA Diagnostic & RM Work	PO	220 KV
TIE BAY (705) OF KORADI 3 CKT - 2 & BUS REACTOR @ TIRORA	29-11-24	10:46	30-11-24	16:28	765KV TIRODA KORADI-III-2 WILL BE IN SERVICE ON main BAY	PO	765 KV
TIE BAY (711) OF AKOLA CKT - 2 & TIRODA CKT - 1 @ KORADI - 3	29-11-24	9:17	29-11-24	18:50	Bay Outage	PO	765 KV
TIFIL - STT GLOBAL GIS	29-11-24	8:22	29-11-24	12:52	Post Monsoon Bay maintenance work.	PO	220 KV
BUTIBORI-INOX	30-11-24	10:13	30-11-24	21:45	Relay testing work at M/S. Inox	PO	220 KV
JAIGAD - NEW KOYNA CKT - 2	30-11-24	11:35	30-11-24	17:38	For attending hotspot detected on Wave trap (Y-phase)	EO	400 KV
NANDED 2 (WAGHALA) - PARBHANI	30-11-24	11:58	30-11-24	15:14	Replacement of flashed over disc string at Loc no.41 B phase.	PO	220 KV
RPL(AMT) NANDGAON PETH - KORADI	30-11-24	12:32	30-11-24	19:01	Tripped at Koradi end only due to DT received.	T	400 KV
220 KV BUS SECTIONALISOR	30-11-24	10:17	30-11-24	13:00	Diagnostic testing work.	PO	220 KV
220 KV DEEPNAGAR (400 KV) - CHALISGAON CKT	30-11-24	9:42	30-11-24	21:41	To control Depnagar ICT loading	HT	400 KV
220/110 KV 250 MVA ICT - 2 @ VERSOVA (TATA)	30-11-24	11:03	30-11-24	19:41	SFRA testing & Protection trials	PO	220 KV

Transmission Line Outages/Trippings from 25.11.2024 to 01.12.2024							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Typ	Voltage
220/132 KV 100 MVA ICT 1 @ BUTIBORI	30-11-24	9:39	30-11-24	13:22	Oil leakage attending and oil top up work.	PO	220 KV
220/132 KV 150 MVA ICT 2 @ SATANA	30-11-24	9:51	30-11-24	11:39	For 220/132 KV 150 MVA ICT- 2 oil top up on OLTC tank	EO	220 KV
220/132 KV 200 MVA ICT 2 @ MALEGAON	30-11-24	11:42	30-11-24	13:32	Oil Filing in conservative tank	EO	220 KV
220/132KV 200MVA ICT 5 @ EKLAHARE (OCR)	30-11-24	13:33	30-11-24	17:42	Work of attending SF6 gas leakage at 220kV CB pole.	EO	220 KV
220kV Koradi-2 - Uppalwadi ckt 1	30-11-24	9:52	30-11-24	18:03	Daily basis outage required for safety reasons, for cable fault locating work	PO	220 KV
33KV HVDC AUXILIARY SUPPLY 2 @ PADGHE-400 KV	30-11-24	9:44	30-11-24	18:31	1.Bay Maintenance Work. 2.Diagnostic Testing Work.	PO	400 KV
400/220/33 KV 500MVA ICT - 1 @ DEEPNAGAR	30-11-24	9:52	30-11-24	21:26	For Commissioning of Live Trial of RRS on 400/220 kV 167 MVA Spare ICT will be charged as B-Ph Unit with 400/220 kV 501 MVA ICT 1	PO	400 KV
400220kV 167MVA SPARE ICT @ DEEPNAGAR	30-11-24	7:56	30-11-24	21:28	For Commissioning of Live Trial of RRS on 400/220 kV 167 MVA Spare ICT will be charged as B-Ph Unit with 400/220 kV 501 MVA ICT 1	PO	400 KV
BABLESHWAR -AHAMADNAGAR-I-JEUR TAP	30-11-24	11:38	30-11-24	21:28	Distance relay retrofitting work under PAC A'nagar Division	PO	220 KV
BADNERA TSS-I	30-11-24	5:31	30-11-24	10:17	Back up protection operated	T	220 KV
BUS SECTINLISER @ PEGASUS	30-11-24	8:48	30-11-24	15:56	For Half Year maintenance work & DT work	PO	220 KV
HINJEWADI 2 - PEGASUS	30-11-24	8:36	30-11-24	20:46	Half Year maintenance work & DT work	PO	220 KV
HINJEWADI 2 - PEGASUS	30-11-24	8:36	30-11-24	20:46	1. Half yearly maintenance, 2. CT MB disconnecting TBs to be replaced with stud type M4 melamine TBs & CT to CT MB cable replacement work	PO	220 KV
KALWA KALYAN	30-11-24	16:55	30-11-24	18:05	Removing of hanging object in span 137-138C	EO	110 KV
KALYAN KALWA SALSETTE 2	30-11-24	15:34	30-11-24	16:44	Removing of hanging object at Loc-60	EO	110 KV
KHADKA-AURANGABAD (WALUJ)	30-11-24	22:03	30-11-24	6:55	overvoltage	HT	400 KV
KHADKA-AURANGABAD (WALUJ)	30-11-24	22:05	01-12-24	9:14	Hand tripped Due to Over voltage.	HT	400 KV
LONIKAND1-LONIKAND2 (INTER CONNECTOR)	30-11-24	9:32	30-11-24	13:12	DT and Bay maintenance work		220 KV
TALANDGE - KOLHAPUR (PG) CKT - 1	30-11-24	20:29	01-12-24	1:09	Y-Phase wave trap dropper clamp.	HT	400 KV
TBC @ MAHAPE	30-11-24	9:17	30-11-24	15:07	Post Monsoon Bay maintenance work.	PO	220 KV
KANDALGAON - ONGC PANVEL	01-12-24	16:17	02-12-24	18:24	For stringing of conductor on new tower MDN+12mtr between loc. no. 635&636 for MRVCL	PO	220 KV
220 / 110 / 23kV 250 MVA ICT 3 @ SALSETTE	01-12-24	9:57	01-12-24	22:02	ICT-3 protection testing	PO	220 KV
220/100 KV 200 MVA ICT 2 @ TROMBAY	01-12-24	15:20	02-12-24	5:51	For 1)100kv Line Isolator, Bus Isolator & Bus PT Isolator replacement work in LE Scheme by the agency 2) Diagnostic testing work & 3) RM work	PO	220 KV
220/22 KV 50 MVA PTR 1 @ CHAKAN	01-12-24	12:20	01-12-24	17:49	For Routine Maintenance & DT	PO	220 KV
220kV Koradi-2 - Uppalwadi ckt 1	01-12-24	10:25	01-12-24	16:57	220KV KORADI UPPALWADI CKT 1 FOR SAFETY REASONS, FOR CABLE FAULT LOCATING WORK OF 220KV KORADIUPPALWADI CKT.2.	PO	220 KV
400KV-VIKHROLI-TALEGAON(PG) LINE	01-12-24	23:49	03-12-24	7:39	During this outage, Line will be taken on ERS for Erection of 2 No of QD+9 Towers and 1 no. of DD+6 tower and its conductor stringing work in Location No.168A -170	PO	400 KV
500 MVA 400/220 KV ICT - 1 @ CHANDRAPUR 2	01-12-24	9:07	03-12-24	19:29	Complete painting of all 3units of ICT	PO	400 KV
BABLESHWAR- AURANGABAD (WALUJ)	01-12-24	11:21	05-12-24	14:20	CB pole overhauling work	PO	400 KV
JAIGAD - KARAD CKT - 1	01-12-24	20:49	02-12-24	8:57	H/T For voltage management.	HT	400 KV
KHADKA-AURANGABAD (WALUJ)	01-12-24	20:52	02-12-24	7:28	H/T For voltage management.	HT	400 KV
KHARGHAR - WAGHIVALI (MSETCL) CKT - 2	01-12-24	20:04	01-12-24	22:48	Tripped 220kV main Bus-2 at Waghivali while charging of 220kV Ulwe-Waghivali ckt-2	T	220 KV
LONAND - KANDALGAON (SONA ALLOY TAP)	01-12-24	14:57	01-12-24	18:02	Replacement of flashover insulator string at Lic No.188 R Ph	EO	220 KV
MAHAPE - STT GLOBAL GIS	01-12-24	16:58	01-12-24	18:49	For chemical cleaning of disc insulator strings at Loc no.2 to 6.	PO	220 KV
PAWANE GIS - NXTRA GIS (NAVI MUMBAI)	01-12-24	7:39	01-12-24	15:18	For chemical cleaning of disc insulator strings at Loc no. 2 to 6.	PO	220 KV
WAGHIVALI (MSETCL) - ULWE GIS CKT - 1	01-12-24	20:04	01-12-24	21:39	Tripped from Ulwe end only.	T	220 KV