

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 25/Dec/2017 to 31/Dec/2017

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
25/12/2017	12 Hrs	5984	401	441	6826	6411	146	4804	465	-1057	17595	0	17595	914	251	19817	19817	49.96
26/12/2017	12 Hrs	5760	461	436	6657	6599	318	4984	476	-1238	17796	0	17796	1118	250	20402	20402	49.98
27/12/2017	12 Hrs	5473	370	438	6281	6046	314	5171	487	-1050	17249	0	17249	1111	503	19913	19913	49.94
28/12/2017	12 Hrs	5413	499	438	6350	6337	396	4960	505	-1050	17498	0	17498	1088	461	20097	20097	49.94
29/12/2017	12 Hrs	5557	778	439	6774	6097	216	4809	500	-980	17416	0	17416	1139	495	20030	20030	49.95
30/12/2017	12 Hrs	5653	567	432	6652	6707	122	4557	498	-913	17623	0	17623	1028	501	20065	20065	49.95
31/12/2017	12 Hrs	5565	1102	293	6960	6248	122	4399	490	-578	17641	0	17641	876	504	19599	19599	49.94
Maximum		5984	1102	441	6960	6707	396	5171	505	-578	17796	0	17796	1139	504	20402	20402	49.98
Minimum		5413	370	293	6281	6046	122	4399	465	-1238	17249	0	17249	876	250	19599	19599	49.94
Average		5629	597	417	6643	6349	233	4812	489	-981	17546	0	17546	1039	424	19989	19989	49.95

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
25/12/2017	13 Hrs	5961	196	427	6584	6512	175	4794	484	-1091	17458	0	17458	856	241	19646	19646	49.99
26/12/2017	13 Hrs	5732	384	424	6540	6457	275	4975	501	-1303	17445	0	17445	1037	222	20007	20007	49.99
27/12/2017	13 Hrs	5605	292	423	6320	6012	163	5108	492	-1048	17047	0	17047	1098	502	19695	19695	49.98
28/12/2017	13 Hrs	5342	403	424	6169	6119	345	5004	509	-982	17164	0	17164	1089	503	19738	19738	50.00
29/12/2017	13 Hrs	5548	621	424	6593	5900	243	4832	502	-1025	17045	0	17045	1086	504	19660	19660	49.98
30/12/2017	13 Hrs	5575	361	446	6382	6680	104	4663	502	-899	17432	0	17432	1007	503	19841	19841	49.97
31/12/2017	13 Hrs	5574	839	301	6714	6140	91	4539	495	-576	17403	0	17403	864	504	19347	19347	50.01
Maximum		5961	839	446	6714	6680	345	5108	509	-576	17458	0	17458	1098	504	20007	20007	50.01
Minimum		5342	196	301	6169	5900	91	4539	484	-1303	17045	0	17045	856	222	19347	19347	49.97
Average		5620	442	410	6472	6260	199	4845	498	-989	17285	0	17285	1005	426	19705	19705	49.99

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
25/12/2017	19 Hrs	4963	416	443	5822	6254	309	4031	0	-1178	15238	0	15238	852	192	17460	17460	49.99
26/12/2017	19 Hrs	4807	279	442	5528	5722	324	5167	0	-1231	15510	0	15510	1068	249	18058	18058	50.01
27/12/2017	19 Hrs	5199	209	535	5943	5507	200	4760	0	-1133	15277	0	15277	1037	376	17823	17823	49.99
28/12/2017	19 Hrs	5010	155	434	5599	5446	391	4710	0	-1112	15034	0	15034	1015	375	17536	17536	50.01
29/12/2017	19 Hrs	5358	215	446	6019	5014	236	4929	1	-1115	15084	0	15084	1059	377	17635	17635	50.00
30/12/2017	19 Hrs	5376	317	296	5989	5465	265	4371	0	-1005	15085	0	15085	978	377	17445	17445	49.97
31/12/2017	19 Hrs	4557	211	319	5087	5643	137	3993	0	-860	14000	0	14000	739	376	15975	15975	50.00
Maximum		5376	416	535	6019	6254	391	5167	1	-860	15510	0	15510	1068	377	18058	18058	50.01
Minimum		4557	155	296	5087	5014	137	3993	0	-1231	14000	0	14000	739	192	15975	15975	49.97
Average		5039	257	416	5712	5579	266	4566	0	-1091	15033	0	15033	964	332	17419	17419	50.00

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
25/12/2017	3 Hrs	4716	149	427	5292	3854	69	3918	0	-564	12569	0	12569	625	196	13954	13954	49.99
26/12/2017	3 Hrs	4721	80	466	5267	3525	450	3893	0	-602	12533	0	12533	610	191	13936	13936	50.00
27/12/2017	3 Hrs	4772	77	459	5308	3652	458	3859	0	-523	12754	0	12754	681	252	14210	14210	50.00
28/12/2017	3 Hrs	4551	88	472	5111	3066	729	3961	0	-387	12480	0	12480	680	375	13922	13922	50.00
29/12/2017	4 Hrs	4229	106	463	4798	3753	352	3932	0	-314	12521	0	12521	681	374	13890	13890	49.97
30/12/2017	3 Hrs	4534	87	462	5083	3532	244	3935	0	-352	12442	0	12442	679	376	13849	13849	49.99
31/12/2017	23 Hrs	4377	127	455	4959	3269	112	3793	0	-715	11418	0	11418	704	376	13213	13213	50.01
Maximum		4772	149	472	5308	3854	729	3961	0	-314	12754	0	12754	704	376	14210	14210	50.01
Minimum		4229	77	427	4798	3066	69	3793	0	-715	11418	0	11418	610	191	13213	13213	49.97
Average		4557	102	458	5117	3522	345	3899	0	-494	12388	0	12388	666	306	13854	13854	49.99

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
25/12/2017	125.940	4.935	10.535	141.410	0.484	129.376	130.121	3.818	101.539	3.169	18.385	4.889	-21.233	358.079	44.507	402.586
26/12/2017	123.643	5.436	10.667	139.746	0.425	127.862	128.986	7.696	108.093	3.293	20.919	5.218	-23.787	362.903	49.927	412.830
27/12/2017	122.437	4.532	10.992	137.961	0.399	123.211	123.672	8.098	108.612	3.380	21.231	9.078	-20.403	360.859	50.712	411.571
28/12/2017	118.877	4.539	10.779	134.195	0.455	120.277	121.384	11.949	107.050	3.512	20.570	9.240	-19.947	357.034	49.758	406.792
29/12/2017	118.932	5.923	10.827	135.682	0.549	119.867	120.866	7.502	107.162	3.448	21.021	9.374	-19.335	354.325	49.730	404.055
30/12/2017	122.762	5.818	9.468	138.048	0.536	124.835	125.598	4.134	103.434	3.350	19.920	9.846	-17.546	356.255	47.311	403.566
31/12/2017	118.921	7.697	7.876	134.494	0.477	121.207	122.911	3.454	98.468	3.269	17.974	10.080	-13.433	347.456	41.486	388.942
Maximum	125.940	7.697	10.992	141.410	0.549	129.376	130.121	125.940	108.612	3.512	21.231	10.080	-13.433	362.903	50.712	412.830
Minimum	118.877	4.532	7.876	134.195	0.399	119.867	120.866	118.877	98.468	3.169	17.974	4.889	-23.787	347.456	41.486	388.942
Average	121.645	5.554	10.163	137.362	0.475	123.805	124.791	121.645	104.908	3.346	20.003	8.246	-19.383	356.702	47.633	404.335

Details of Koyna Water Consumption (in TMC)

Date	For the Day	For the Month	Balance
25/12/2017	0.059	1.544	41.677
26/12/2017	0.051	1.595	41.626
27/12/2017	0.043	1.638	41.583
28/12/2017	0.035	1.673	41.548
29/12/2017	0.061	1.734	41.487
30/12/2017	0.058	1.792	41.429
31/12/2017	0.093	1.885	41.336

State Load Despatch Center, Airoli (MSETCL)
Central Sector Share/Drawal from 25/Dec/2017 to 31/Dec/2017

Date	DAY	Central Sector Share		Total Interstate Bilateral Purchase		Total Share		Total Drawal		Overdrawal(+) / UnderDrawal(-)	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
25/12/2017	MONDAY	113.779	5405	16.342	681	130.121	5422	129.376	5391	-0.745	-31
26/12/2017	TUESDAY	110.856	5356	18.130	755	128.986	5374	127.862	5328	-1.124	-47
27/12/2017	WEDNESDA	109.277	5139	14.395	600	123.672	5153	123.211	5134	-0.461	-19
28/12/2017	THURSDAY	107.627	5044	13.757	573	121.384	5058	120.277	5012	-1.107	-46
29/12/2017	FRIDAY	109.349	5025	11.517	480	120.866	5036	119.867	4994	-0.999	-42
30/12/2017	SATURDAY	107.841	5215	17.757	740	125.598	5233	124.835	5201	-0.763	-32
31/12/2017	SUNDAY	108.117	5106	14.794	616	122.911	5121	121.207	5050	-1.704	-71
Total		766.846		106.692		873.538		866.635		-6.903	

Generating Unit Outages for the week 25 Dec - 31 Dec 2017

Sr No	Outage Type	Name	Trip Date	Trip Time	Synch Date	Synch Time	Reason
1	PLANNED	Trombay 6	15-Jul-15	17.08		Continued.	Economic shutdown.
2	PLANNED	Tarapur 1	04-Jun-17	19.09		Continued.	3 months outage for refuelling.
3	PLANNED	Chandrapur Unit-8	16-Dec-17	0.16		Continued.	Annual Overhaul
4	FORCED	Dabhol 1B	28-May-13	22:02		Continued.	Gas Shortage.
5	FORCED	Dabhol 1A	27-Jun-13	21.47		Continued.	Gas Shortage
6	FORCED	Dabhol 1X	27-Jun-13	21.46		Continued.	Gas Shortage
7	FORCED	Koradi Unit 6	09-Jul-15	0		Continued.	EE R&M LE Work
8	FORCED	SWPGL U-1	16-Feb-16	17.09		Continued.	No PPA.
9	FORCED	SWPGL U-2	29-Feb-16	21.46		Continued.	No PPA
10	FORCED	Parli Unit 5	01-Apr-16	0		Continued.	Economic shutdown
11	FORCED	Parli Unit 4	01-Apr-16	0		Continued.	Economic shutdown
12	FORCED	Bhusawal Unit 2	14-Jun-16	19.35		Continued.	De-commissioned on dt. 01.04.2017
13	FORCED	Dabhol 2A	24-Aug-16	13.31		Continued.	Change Over.
14	FORCED	Koradi Unit 5	05-Sep-16	0.21		Continued.	De-commissioned on dt.02.03.2017
15	FORCED	PGPL U2	07-Feb-17	17.3		Continued.	No Schedule
16	FORCED	PGPL U1	07-Feb-17	17.3		Continued.	No Schedule
17	FORCED	Ghatghar Unit-2	28-Jul-17	0		Continued.	due to common pressure shaft with unit 1.
18	FORCED	Khaparkheda Unit 3	12-Sep-17	0		Continued.	Coal Shortage
19	FORCED	RPL(AMT) U-5	17-Sep-17	2.01	19-Jan-18	16.51	Coal Shortage
20	FORCED	Dhariwal	27-Oct-17	17.31		Continued.	Drum level Not Maintained
21	FORCED	Adani U-3	17-Nov-17	20.59	03-Jan-18	14.29	Tripped on APS Bellow Leakage
22	FORCED	Paras Unit 3	29-Nov-17	22.55	09-Jan-18	3.29	bunkering problem, Water shortage
23	FORCED	JSW (J) U2	01-Dec-17	24		Continued.	no schedule.
24	FORCED	Chandrapur Unit 3	03-Dec-17	1.35		Continued.	Water Shortage
25	FORCED	Parli Unit 7	03-Dec-17	23.35		Continued.	Poor Coal Receipt.
26	FORCED	Chandrapur Unit 4	03-Dec-17	14.17		Continued.	Water Shortage
27	FORCED	RPL(AMT) U-1	12-Dec-17	8.49	13-Jan-18	6.14	switch gear problem (Coal shortage from 17.12.2017 00:00hrs)Converted to zero schedule w.e.f 01.01.2018 00:00hrs
28	FORCED	Koradi Unit 7	13-Dec-17	0.1	29-Dec-17	13.57	poor coal receipt.
29	FORCED	RPL(AMT) U-4	15-Dec-17	0.01	06-Jan-18	6.24	Coal Shortage (Converted to zero schedule w.e.f 01.01.2018 00:00Hrs)
30	FORCED	Nasik Unit 4	18-Dec-17	9.5	28-Dec-17	15.55	Boiler Tube Leakage Not available on account of poor coal receipt from 14:00hrs of 21.12.2017
31	FORCED	Koradi Unit 9	22-Dec-17	16.35	04-Jan-18	11.29	Tripped on Rotor Earth Fault
32	FORCED	Uran Unit 8	22-Dec-17	9.39	27-Dec-17	14.51	Turbine oil Leakage
33	FORCED	RPL(AMT) U-2	22-Dec-17	0.01	06-Jan-18	7.36	zero schedule
34	FORCED	REL Unit 1	23-Dec-17	23.56	27-Dec-17	4.29	Boiler Validity Extension.
35	FORCED	Adani U-1	25-Dec-17	13.51	25-Dec-17	20.36	Tripped On Master Fuel.
36	FORCED	Tarapur 2	26-Dec-17	10.51		Continued.	commission of venting system.
37	FORCED	Bhusawal Unit 5	26-Dec-17	17.2	26-Dec-17	20.49	Flame Failure
38	FORCED	Bhusawal Unit 4	26-Dec-17	16.32	26-Dec-17	19.27	Flame Failure
39	FORCED	Nasik Unit 3	27-Dec-17	4.3	07-Jan-18	13.2	BTL , not available on account of PCR w.e.f 30.12.2017 at 18:00Hrs
40	FORCED	Uran Unit 8	27-Dec-17	18.51	30-Dec-17	12.3	thrust bearing trip.
41	FORCED	Chandrapur Unit 6	28-Dec-17	11.41	02-Jan-18	22.31	Boiler Tube Leakage
42	FORCED	Khaparkheda Unit 4	29-Dec-17	2.2	29-Dec-17	5.49	Furnace Pressure High
43	FORCED	Uran Unit 8	30-Dec-17	14.24	04-Jan-18	11.49	Thrust Bearing Trip
44	FORCED	Uran Unit 5	30-Dec-17	14.07	31-Dec-17	18.23	Air Filter Replacement
45	FORCED	IEPL Unit 1	30-Dec-17	23.58		Continued.	No Schedule
46	FORCED	Khaparkheda Unit 1	31-Dec-17	15.47	03-Jan-18	0.17	Boiler Tube Leakage

Voltage Level	Outage Type	Name of Line	Trip Date	Trip Time	Synch Date	Synch Time	Reason
132 KV	Tripped	Parbhani-Gangakhed	26-Dec-17	19.32	26-Dec-17	19.55	Distance Protection
220 KV	PO	Chandrapur GCR - Warora - I	05-Apr-15	9.13		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumper at Loc no 86 & 107 and de-energising the line bet.86 to 107.
220 KV	PO	Chandrapur GCR - Wani	05-Apr-15	9.15		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumper at Loc no 86 & 107 and de-energising the line bet.86 to 107.
220 KV	PO	Talandage - Chikodi	01-Jun-17	0.01		Continued.	NO SCHEDULE.
220 KV	PO	Mudshingi - Chikodi	01-Jun-17	0.06		Continued.	NO SCHEDULE.
220 KV	PO	Mumewadi - Halkarni II	17-Nov-17	10		Continued.	Tower erection work (temporarily line would be Mumewadi-Tillari)
220 KV	PO	Halkarni - Tillari II	17-Nov-17	12.25		Continued.	Tower erection work. (temporarily line would be Mumewadi-Tillari)
220 KV	Tripped	Kharghar-Borivali ckt II	07-Dec-17	12.23		Continued.	Distance Protection
220 KV	PO	Kalwa - Mulund 1	23-Dec-17	8.45	26-Dec-17	20.03	Bay Stringing work at Mulund end.
220 KV	PO	Pedhambe - Oni	25-Dec-17	13.2	25-Dec-17	17.5	Attending Hot Spot
220 KV	PO	Mahad - Pedambe	26-Dec-17	8.4	26-Dec-17	19.4	jumper nut bolt tightening work.
220 KV	PO	Satara (MIDC)-Ajinkyatara	26-Dec-17	10.35	26-Dec-17	14.3	Testing Work
220 KV	PO	Miraj - Ichalkaranji II	26-Dec-17	12.02	26-Dec-17	18.16	Testing Work
220 KV	PO	Satara MIDC- Malharpeth	26-Dec-17	14.33	26-Dec-17	17.15	Quarterly Maintenance Work
220 KV	PO	Ambazari-Amravati	26-Dec-17	16.34	26-Dec-17	18.34	jumper replacement work.
220 KV	PO	Bhosari -Bhosari 2	26-Dec-17	21.52	27-Dec-17	0.04	Attending red Hot Spot on wave trap.
220 KV	PO	Mahad-Kandalgaon	27-Dec-17	8.1	27-Dec-17	19.25	Line Maintenance work
220 KV	PO	Deepnagar Bambhori	27-Dec-17	9.22	27-Dec-17	15.09	replacement of disc insulator string.
220 KV	PO	Solapur(Bale) - Tuljapur	27-Dec-17	9.59	27-Dec-17	17.42	main bus outage.
220 KV	PO	Osmanabad - Solapur (Bale)	27-Dec-17	10.03	20-Dec-17	17.43	main bus outage.
220 KV	PO	Lamboti - Solapur li(Bale) Ckt- I	27-Dec-17	10.2	27-Dec-17	17.13	main bus outage.
220 KV	PO	Lamboti -Solapur li(Bale) Ckt- li	27-Dec-17	10.2	27-Dec-17	17.14	main bus outage.
220 KV	PO	Chinchwad- Parvati	27-Dec-17	11.08	27-Dec-17	15.59	Routine Maintenance Work
220 KV	PO	Parli New Tps - Beed Ckt 1	27-Dec-17	12.45	27-Dec-17	14.1	Quarterly Maintenance Work
220 KV	Tripped	Warora - Wardha	27-Dec-17	15.15	27-Dec-17	16.15	lbb operated.
220 KV	Tripped	Warora - Warora Rly Tss 2	27-Dec-17	15.15	27-Dec-17	16.36	lbb operated.
220 KV	Tripped	V Warora - Waroralytss1	27-Dec-17	15.15	27-Dec-17	16.35	lbb operated.
220 KV	Tripped	Wani-Warora	27-Dec-17	15.15	27-Dec-17	20.28	Distance Protection
220 KV	Tripped	Warora - Hingghat	27-Dec-17	15.15	27-Dec-17	16.17	lbb operated.
220 KV	PO	Flagship-Chinchwad	27-Dec-17	16.12	27-Dec-17	19.1	Routine Maintenance Work
220 KV	PO	Padghe - Jambhul 1	28-Dec-17	9.06	30-Dec-17	22.15	BREAKER REPLACEMENT WORK.
220 KV	PO	Oni Kharepatan Line	28-Dec-17	9.38	28-Dec-17	17.57	INSULATOR CLEANING WORK.
220 KV	PO	Chakan-Chinchwad	28-Dec-17	9.42	28-Dec-17	19.19	Annual Maintenance Work
220 KV	PO	Chalisgaon -Babhaleshwar	28-Dec-17	10.49	28-Dec-17	16.38	Attending Hot Spot
220 KV	PO	Walchandnagar-Bhigwan	28-Dec-17	11.1	28-Dec-17	15.25	Routine Maintenance Work
220 KV	PO	Jejuri (400 Kv) - Baramati li	28-Dec-17	15.5	28-Dec-17	18.33	Routine Maintenance Work
220 KV	PO	Amalner - Bambhori	29-Dec-17	9.17	29-Dec-17	10.28	Carrying out Signature test
220 KV	PO	Padghe - Kamba	29-Dec-17	9.37	29-Dec-17	16.15	Attending Oil Leakage
220 KV	PO	Butibori-Khaperkhed	29-Dec-17	11.31	29-Dec-17	13.45	Tan Delta Measurment of CTs
220 KV	PO	Badnera - Nandgaonpeth	29-Dec-17	12.53	29-Dec-17	16.05	Quarterly Maintenance Work
220 KV	Tripped	Loteaparshuram- Dasturi Line	30-Dec-17	4.55	30-Dec-17	13	Distance Protection
220 KV	PO	Nashik-Airoli Knowledge Park	30-Dec-17	7.45	30-Dec-17	9.54	Line Maintenance work
220 KV	PO	Badnera Tss-li	30-Dec-17	10	30-Dec-17	15.24	Quarterly Maintenance Work
220 KV	PO	Oni Kharepatan Line	30-Dec-17	10.05	30-Dec-17	18.37	Insulator Cleaning Work.
220 KV	PO	Padghe - Kamba	30-Dec-17	13.00	30-Dec-17	17.41	Jumper Replacement Work.
220 KV	PO	Ranjangaon-Fiat 1	31-Dec-17	6.5	31-Dec-17	13.58	Routine Maintenance Work
220 KV	PO	Jamde-Dondaicha 1	31-Dec-17	9.05	31-Dec-17	13.12	Replacement of Copper Clamp of CT
220 KV	PO	Jamde-Dondaicha 2	31-Dec-17	14.1	31-Dec-17	18.28	Replacement of Copper Clamp of CT
220 KV	PO	Nagothane - Ipcd	16-Jan-18	11.42		Continued.	Line Bunching Work For Height Rising For Railway Line.
220 KV	PO	IPCL - SPCL	16-Jan-18	12.07		Continued.	Line Bunching Work Height Rising For Railway Line.
220 KV	HT	Padghe-Temghar-II	21-Jan-18	22.25		Continued.	CT Replacment work
400 KV	PO	Karad - Solapur (PG)	03-May-17	11:49		Continued.	Line converted as 220 kv Solapur (PG)- Jeur from LOC 403
400 KV	HT	Karad -kolhapur-I	24-Dec-17	17.15	25-Dec-17	10.43	Over Voltage
400 KV	HT	Karad - Jaigad - II	24-Dec-17	17.18	25-Dec-17	10.39	Over Voltage
400 KV	HT	Dhule Sar'Sarovar I	24-Dec-17	17.25	25-Dec-17	9.2	Over Voltage
400 KV	HT	Khadka-Aurangabad (Waluj)	24-Dec-17	18.28	25-Dec-17	9.28	Over Voltage
400 KV	PO	Akola - Wardha I	25-Dec-17	8.08	25-Dec-17	19.33	Insulator Replacement Work
400 KV	EO	Koradi-India Bulls	25-Dec-17	11.53	25-Dec-17	16.11	Insulator Flash Over Work.
400 KV	HT	Karad -kolhapur-II	25-Dec-17	17.1	26-Dec-17	10.34	Over Voltage
400 KV	HT	Karad-Jaigad - I	25-Dec-17	17.15	26-Dec-17	10.38	Over Voltage
400 KV	HT	Khadka-Aurangabad (Waluj)	25-Dec-17	17.23	26-Dec-17	7.23	Over Voltage
400 KV	HT	Dhule Sar'Sarovar II	25-Dec-17	17.23	26-Dec-17	9.2	Over Voltage
400 KV	HT	Lonikand I - Koyna stage-IV	25-Dec-17	22.29	26-Dec-17	7.12	Over Voltage
400 KV	PO	Akola - Wardha II	26-Dec-17	8.24	26-Dec-17	19.52	Insulator Replacement Work
400 KV	PO	Akola II - Akola I Ckt-I	26-Dec-17	9.05	26-Dec-17	15.22	Quarterly Maintenance Work
400 KV	PO	Koradi III(Adani)-Korad II Ckt-I	26-Dec-17	9.16	26-Dec-17	19.42	fixing of corona rings.
400 KV	Tripped	Karad -kolhapur-II	26-Dec-17	16.09	27-Dec-17	9.38	Distance Protection. RFC at 19:48.
400 KV	Tripped	Karad -kolhapur-I	26-Dec-17	16.09	27-Dec-17	9.32	Distance Protection. RFC at 19:48.
400 KV	HT	Dhule Sar'Sarovar I	26-Dec-17	17.07	28-Dec-17	11.18	Over Voltage
400 KV	HT	Khadka-Aurangabad (Waluj)	26-Dec-17	17.08	27-Dec-17	7.32	Over Voltage
400 KV	HT	Karad - Jaigad - II	26-Dec-17	19.29	27-Dec-17	11.57	Over Voltage
400 KV	PO	Akola - Wardha I	27-Dec-17	8.22	27-Dec-17	19.3	string replacement work.
400 KV	PO	Koradi III(Adani)-Koradi II ckt 2	27-Dec-17	8.5	27-Dec-17	17.49	fixing of corona ring.
400 KV	HT	Khadka-Aurangabad (Waluj)	27-Dec-17	18	28-Dec-17	6.26	Over Voltage
400 KV	HT	Karad-Jaigad - I	27-Dec-17	18.07	28-Dec-17	8.39	Over Voltage
400 KV	HT	Karad -kolhapur-II	27-Dec-17	18.1	28-Dec-17	8.48	Over Voltage
400 KV	Tripped	Karad - Jaigad - II	27-Dec-17	21.23	28-Dec-17	8.4	Over Voltage
400 KV	HT	Lonikand I - Koyna stage-IV	27-Dec-17	23.02	28-Dec-17	6.2	Over Voltage
400 KV	PO	Akola - Wardha II	28-Dec-17	8.23	28-Dec-17	19.28	Insulator Replacement Work
400 KV	PO	Chandrapur-II - Nanded ckt II	28-Dec-17	10	28-Dec-17	17.3	CB PANAL WIRING WORK.
400 KV	Tripped	Girwali - Lonikand I	28-Dec-17	11.04	28-Dec-17	11.4	Distance Protection
400 KV	Tripped	Khadka-Aurangabad (Waluj)	28-Dec-17	17.27	29-Dec-17	6.38	Over Voltage
400 KV	HT	Dhule Sar'Sarovar II	28-Dec-17	17.45	29-Dec-17	6.56	Over Voltage
400 KV	HT	Karad -kolhapur-I	28-Dec-17	17.49	29-Dec-17	10.48	Over Voltage
400 KV	HT	Karad - Jaigad - II	28-Dec-17	17.53	29-Dec-17	10.51	Over Voltage
400 KV	HT	Lonikand I - Koyna stage-IV	28-Dec-17	23.36	29-Dec-17	6.39	Over Voltage
400 KV	PO	Akola - Wardha I	29-Dec-17	9.14	29-Dec-17	19.47	Insulator Replacement Work
400 KV	EO	Chandrapur-II - Nanded ckt II	29-Dec-17	14.44	29-Dec-17	15.18	To attend WTI Problem on Reactor
400 KV	HT	Bhusawal-Aurangabad	29-Dec-17	17.28	30-Dec-17	7.29	Over Voltage
400 KV	HT	Karad-Jaigad - I	29-Dec-17	17.29	30-Dec-17	7.18	Over Voltage
400 KV	HT	Karad -kolhapur-II	29-Dec-17	17.32	30-Dec-17	10.24	Over Voltage
400 KV	HT	Dhule Sar'Sarovar I	29-Dec-17	17.37	30-Dec-17	10.13	Over Voltage
400 KV	Tripped	Karad - Jaigad - II	29-Dec-17	18.03	30-Dec-17	10.23	Over Voltage
400 KV	HT	Lonikand I - Koyna stage-IV	29-Dec-17	20.31	30-Dec-17	7.18	Over Voltage
400 KV	PO	Solapur - Parli(PG) I	30-Dec-17	8:28	30-Dec-17	20:20	Line Crossing Work.
400 KV	PO	Solapur - Parli(PG) II	30-Dec-17	8:33	31-Dec-17	5.44	Line Crossing Work.

400 KV	PO	Akola Wardha li	30-Dec-17	9:21	30-Dec-17	19:40	Insulator Replacement Work
400 KV	PO	Dhule Sar Sarovar II	30-Dec-17	10.23	31-Dec-17	8.53	Work at SSNL end(RFC 17.40Hrs)
400 KV	HT	Karad - Jaigad - II	30-Dec-17	17:36	31-Dec-17	10.52	Over Voltage
400 KV	HT	karad - kolhapur-I	30-Dec-17	17:37	31-Dec-17	9.02	Over Voltage
400 KV	HT	Khadka-Aurangabad (Waluj)	30-Dec-17	17:58	31-Dec-17	8.57	Over Voltage
400 KV	HT	Lonikand I - Koyna stage-IV	30-Dec-17	21.08	31-Dec-17	8.43	Over Voltage
400 KV	PO	Dhule Khandwa II	31-Dec-17	10.15	31-Dec-17	21.18	Outage By WRLDC.
400 KV	HT	Karad - Jaigad - II	31-Dec-17	17.2	03-Jan-18	9.3	Over Voltage
400 KV	HT	karad - kolhapur-I	31-Dec-17	17.23	01-Jan-18	11.1	Over Voltage
400 KV	HT	Khadka-Aurangabad (Waluj)	31-Dec-17	17.37	01-Jan-18	7	Over Voltage
400 KV	HT	Dhule Sar Sarovar II	31-Dec-17	17.38	01-Jan-18	6.57	Over Voltage
400 KV	HT	Lonikand I - Koyna stage-IV	31-Dec-17	20.39	01-Jan-18	10.22	Over Voltage
400 KV	HT	Khadka-Aurangabad (Waluj)	21-Jan-18	16.51		Continued.	Over Voltage
400 KV	HT	Karad-Jaigad - I	21-Jan-18	18.24		Continued.	Over Voltage
400 KV	HT	karad - kolhapur-II	21-Jan-18	18.28		Continued.	Over Voltage
500 KV	PO	Chandrapur - Padghe Hvdc Pole 2	24-Dec-17	7.01	27-Dec-17	18.29	OLTC Work At Padgha End.
500 KV	PO	Chandrapur - Padghe Hvdc Pole 1	24-Dec-17	7.01	25-Dec-17	23.07	OLTC Work At Padgha End.
500 KV	EO	Chandrapur - Padghe Hvdc Pole 2	27-Dec-17	21.51	27-Dec-17	23.41	attending sparking on plcc capacitor bank jumper.