

**State Load Despatch Center,Airoli (MSETCL)**  
**Power System Position from 27/Jan/2025 to 02/Feb/2025**

**Supply Position During Morning Peak (MW)**

| Date           | Time   | MSGENCO     |             |            |             | Central Sector Receipt | Wind       | CPP         | SOLAR       | TPCL Exch.   | MSEDCL Catered Demand | Load Shedding( LS) | MSEDCL Demand (Incl. LS) | TPCL Gen.  | R-INFRA Gen. | State Demand Met | State Demand (Incl. LS) | Freq.        |
|----------------|--------|-------------|-------------|------------|-------------|------------------------|------------|-------------|-------------|--------------|-----------------------|--------------------|--------------------------|------------|--------------|------------------|-------------------------|--------------|
|                |        | THM         | HYDRO       | GAS        | Total       |                        |            |             |             |              |                       |                    |                          |            |              |                  |                         |              |
|                |        | MW          | MW          | MW         | MW          | MW                     | MW         | MW          | MW          | MW           | MW                    | MW                 | MW                       | MW         | MW           | MW               | MW                      | Hzs          |
| 27/01/2025     | 11 Hrs | 6065        | 809         | 277        | 7151        | 10889                  | 74         | 7545        | 2899        | -2326        | 25668                 | 0                  | 25668                    | 474        | 363          | 29395            | 29395                   | 49.94        |
| 28/01/2025     | 11 Hrs | 6380        | 1026        | 284        | 7690        | 10801                  | 153        | 7336        | 2839        | -2149        | 26131                 | 0                  | 26131                    | 426        | 481          | 29726            | 29726                   | 49.98        |
| 29/01/2025     | 11 Hrs | 5937        | 915         | 287        | 7139        | 11016                  | 91         | 7488        | 2780        | -2115        | 25853                 | 0                  | 25853                    | 420        | 487          | 29421            | 29421                   | 49.97        |
| 30/01/2025     | 11 Hrs | 6045        | 751         | 287        | 7083        | 11153                  | 164        | 7723        | 2789        | -2103        | 26256                 | 0                  | 26256                    | 415        | 499          | 29826            | 29826                   | 49.99        |
| 31/01/2025     | 11 Hrs | 5940        | 1049        | 284        | 7273        | 10538                  | 71         | 7899        | 2753        | -2021        | 25947                 | 0                  | 25947                    | 501        | 499          | 29534            | 29534                   | 49.94        |
| 01/02/2025     | 11 Hrs | 6268        | 703         | 289        | 7260        | 10429                  | 79         | 7471        | 2875        | -2002        | 25577                 | 0                  | 25577                    | 394        | 426          | 28934            | 28934                   | 50.01        |
| 02/02/2025     | 11 Hrs | 5583        | 268         | 145        | 5996        | 10877                  | 97         | 7283        | 2825        | -1729        | 24834                 | 0                  | 24834                    | 319        | 245          | 27642            | 27642                   | 50.01        |
| <b>Maximum</b> |        | <b>6380</b> | <b>1049</b> | <b>289</b> | <b>7690</b> | <b>11153</b>           | <b>164</b> | <b>7899</b> | <b>2899</b> | <b>-1729</b> | <b>26256</b>          | <b>0</b>           | <b>26256</b>             | <b>501</b> | <b>499</b>   | <b>29826</b>     | <b>29826</b>            | <b>50.01</b> |
| <b>Minimum</b> |        | <b>5583</b> | <b>268</b>  | <b>145</b> | <b>5996</b> | <b>10429</b>           | <b>71</b>  | <b>7283</b> | <b>2753</b> | <b>-2326</b> | <b>24834</b>          | <b>0</b>           | <b>24834</b>             | <b>319</b> | <b>245</b>   | <b>27642</b>     | <b>27642</b>            | <b>49.94</b> |
| <b>Average</b> |        | <b>6031</b> | <b>789</b>  | <b>265</b> | <b>7085</b> | <b>10815</b>           | <b>104</b> | <b>7535</b> | <b>2823</b> | <b>-2064</b> | <b>25752</b>          | <b>0</b>           | <b>25752</b>             | <b>421</b> | <b>429</b>   | <b>29211</b>     | <b>29211</b>            | <b>49.98</b> |

**Supply Position During Day Peak (MW)**

| Date           | Time   | MSGENCO     |            |            |             | Central Sector Receipt | Wind       | CPP         | SOLAR       | TPCL Exch.   | MSEDCL Catered Demand | Load Shedding( LS) | MSEDCL Demand (Incl. LS) | TPCL Gen.  | R-INFRA Gen. | State Demand Met | State Demand (Incl. LS) | Freq.        |
|----------------|--------|-------------|------------|------------|-------------|------------------------|------------|-------------|-------------|--------------|-----------------------|--------------------|--------------------------|------------|--------------|------------------|-------------------------|--------------|
|                |        | THM         | HYDRO      | GAS        | Total       |                        |            |             |             |              |                       |                    |                          |            |              |                  |                         |              |
|                |        | MW          | MW         | MW         | MW          | MW                     | MW         | MW          | MW          | MW           | MW                    | MW                 | MW                       | MW         | MW           | MW               | MW                      | Hzs          |
| 27/01/2025     | 13 Hrs | 5694        | 274        | 266        | 6234        | 11279                  | 72         | 6798        | 3366        | -2404        | 24820                 | 0                  | 24820                    | 410        | 341          | 28500            | 28500                   | 49.97        |
| 28/01/2025     | 13 Hrs | 5837        | 315        | 270        | 6422        | 11051                  | 95         | 6666        | 3347        | -2331        | 24700                 | 0                  | 24700                    | 390        | 343          | 28314            | 28314                   | 49.91        |
| 29/01/2025     | 16 Hrs | 5749        | 224        | 279        | 6252        | 11379                  | 145        | 7102        | 2134        | -2132        | 24332                 | 0                  | 24332                    | 378        | 430          | 27820            | 27820                   | 49.98        |
| 30/01/2025     | 13 Hrs | 5337        | 239        | 276        | 5852        | 11301                  | 96         | 6856        | 3231        | -2250        | 24549                 | 0                  | 24549                    | 405        | 383          | 28124            | 28124                   | 49.92        |
| 31/01/2025     | 13 Hrs | 5206        | 655        | 279        | 6140        | 10996                  | 96         | 6573        | 3307        | -2155        | 24408                 | 0                  | 24408                    | 394        | 494          | 28000            | 28000                   | 50.06        |
| 01/02/2025     | 13 Hrs | 5456        | 251        | 283        | 5990        | 10384                  | 113        | 6770        | 3305        | -2145        | 23884                 | 0                  | 23884                    | 370        | 309          | 27241            | 27241                   | 49.96        |
| 02/02/2025     | 13 Hrs | 5166        | 229        | 140        | 5535        | 10206                  | 75         | 6745        | 3277        | -1843        | 23471                 | 0                  | 23471                    | 307        | 191          | 26336            | 26336                   | 49.98        |
| <b>Maximum</b> |        | <b>5837</b> | <b>655</b> | <b>283</b> | <b>6422</b> | <b>11379</b>           | <b>145</b> | <b>7102</b> | <b>3366</b> | <b>-1843</b> | <b>24820</b>          | <b>0</b>           | <b>24820</b>             | <b>410</b> | <b>494</b>   | <b>28500</b>     | <b>28500</b>            | <b>50.06</b> |
| <b>Minimum</b> |        | <b>5166</b> | <b>224</b> | <b>140</b> | <b>5535</b> | <b>10206</b>           | <b>72</b>  | <b>6573</b> | <b>2134</b> | <b>-2404</b> | <b>23471</b>          | <b>0</b>           | <b>23471</b>             | <b>307</b> | <b>191</b>   | <b>26336</b>     | <b>26336</b>            | <b>49.91</b> |
| <b>Average</b> |        | <b>5492</b> | <b>312</b> | <b>256</b> | <b>6061</b> | <b>10942</b>           | <b>99</b>  | <b>6787</b> | <b>3138</b> | <b>-2180</b> | <b>24309</b>          | <b>0</b>           | <b>24309</b>             | <b>379</b> | <b>356</b>   | <b>27762</b>     | <b>27762</b>            | <b>49.97</b> |

## Supply Position During Evening Peak (MW)

| Date           | Time   | MSGENCO     |             |            |             | Central Sector Receipt | Wind       | CPP         | SOLAR    | TPCL Exch.   | MSEDCL Cateder Demand | Load Shedding( LS) | MSEDCL Demand (Incl. LS) | TPCL Gen.  | R-INFRA Gen. | State Demand Met | State Demand (Incl. LS) | Freq.        |
|----------------|--------|-------------|-------------|------------|-------------|------------------------|------------|-------------|----------|--------------|-----------------------|--------------------|--------------------------|------------|--------------|------------------|-------------------------|--------------|
|                |        | THM         | HYDRO       | GAS        | Total       |                        |            |             |          |              |                       |                    |                          |            |              |                  |                         |              |
|                |        | MW          | MW          | MW         | MW          | MW                     | MW         | MW          | MW       | MW           | MW                    | MW                 | MW                       | MW         | MW           | MW               | MW                      | Hzs          |
| 27/01/2025     | 20 Hrs | 6754        | 1233        | 282        | 8269        | 8975                   | 199        | 8245        | 0        | -1641        | 23471                 | 0                  | 23471                    | 800        | 463          | 26951            | 26951                   | 50.01        |
| 28/01/2025     | 19 Hrs | 6566        | 1990        | 341        | 8897        | 8782                   | 110        | 8019        | 4        | -1659        | 23586                 | 0                  | 23586                    | 808        | 500          | 27120            | 27120                   | 49.89        |
| 29/01/2025     | 20 Hrs | 6012        | 1450        | 368        | 7830        | 9720                   | 405        | 7990        | 0        | -1644        | 23736                 | 0                  | 23736                    | 759        | 499          | 27203            | 27203                   | 50.02        |
| 30/01/2025     | 20 Hrs | 6006        | 1430        | 286        | 7722        | 9805                   | 329        | 7987        | 0        | -1556        | 23724                 | 0                  | 23724                    | 796        | 499          | 27138            | 27138                   | 49.98        |
| 31/01/2025     | 20 Hrs | 5996        | 926         | 264        | 7186        | 9764                   | 496        | 7968        | 0        | -1652        | 23202                 | 0                  | 23202                    | 654        | 496          | 26564            | 26564                   | 50.02        |
| 01/02/2025     | 20 Hrs | 6047        | 1393        | 324        | 7764        | 9718                   | 140        | 7651        | 0        | -1677        | 23029                 | 0                  | 23029                    | 751        | 230          | 26254            | 26254                   | 50.04        |
| 02/02/2025     | 20 Hrs | 5589        | 643         | 285        | 6517        | 9730                   | 142        | 7766        | 0        | -1649        | 21966                 | 0                  | 21966                    | 455        | 237          | 24847            | 24847                   | 49.98        |
| <b>Maximum</b> |        | <b>6754</b> | <b>1990</b> | <b>368</b> | <b>8897</b> | <b>9805</b>            | <b>496</b> | <b>8245</b> | <b>4</b> | <b>-1556</b> | <b>23736</b>          | <b>0</b>           | <b>23736</b>             | <b>808</b> | <b>500</b>   | <b>27203</b>     | <b>27203</b>            | <b>50.04</b> |
| <b>Minimum</b> |        | <b>5589</b> | <b>643</b>  | <b>264</b> | <b>6517</b> | <b>8782</b>            | <b>110</b> | <b>7651</b> | <b>0</b> | <b>-1677</b> | <b>21966</b>          | <b>0</b>           | <b>21966</b>             | <b>455</b> | <b>230</b>   | <b>24847</b>     | <b>24847</b>            | <b>49.89</b> |
| <b>Average</b> |        | <b>6139</b> | <b>1295</b> | <b>307</b> | <b>7741</b> | <b>9499</b>            | <b>260</b> | <b>7947</b> | <b>1</b> | <b>-1640</b> | <b>23245</b>          | <b>0</b>           | <b>23245</b>             | <b>718</b> | <b>418</b>   | <b>26582</b>     | <b>26582</b>            | <b>49.99</b> |

## Supply Position During Night Off Peak (MW)

| Date           | Time   | MSGENCO     |            |            |             | Central Sector Receipt | Wind       | CPP         | SOLAR    | TPCL Exch.   | MSEDCL Cateder Demand | Load Shedding( LS) | MSEDCL Demand (Incl. LS) | TPCL Gen.  | R-INFRA Gen. | State Demand Met | State Demand (Incl. LS) | Freq.        |
|----------------|--------|-------------|------------|------------|-------------|------------------------|------------|-------------|----------|--------------|-----------------------|--------------------|--------------------------|------------|--------------|------------------|-------------------------|--------------|
|                |        | THM         | HYDRO      | GAS        | Total       |                        |            |             |          |              |                       |                    |                          |            |              |                  |                         |              |
|                |        | MW          | MW         | MW         | MW          | MW                     | MW         | MW          | MW       | MW           | MW                    | MW                 | MW                       | MW         | MW           | MW               | MW                      | Hzs          |
| 27/01/2025     | 3 Hrs  | 5287        | 214        | 294        | 5795        | 7942                   | 88         | 6449        | 0        | -1233        | 18610                 | 0                  | 18610                    | 367        | 308          | 20949            | 20949                   | 50.02        |
| 28/01/2025     | 3 Hrs  | 5932        | 227        | 296        | 6455        | 8415                   | 116        | 7219        | 0        | -1213        | 20552                 | 0                  | 20552                    | 362        | 311          | 22878            | 22878                   | 50.00        |
| 29/01/2025     | 3 Hrs  | 5434        | 229        | 298        | 5961        | 9172                   | 161        | 7129        | 0        | -1180        | 20834                 | 0                  | 20834                    | 361        | 309          | 23093            | 23093                   | 50.02        |
| 30/01/2025     | 1 Hrs  | 5530        | 232        | 297        | 6059        | 9127                   | 313        | 7056        | 0        | -1427        | 20644                 | 0                  | 20644                    | 377        | 307          | 23239            | 23239                   | 49.89        |
| 31/01/2025     | 24 Hrs | 5714        | 234        | 296        | 6244        | 9275                   | 344        | 6802        | 0        | -1423        | 20729                 | 0                  | 20729                    | 379        | 391          | 23435            | 23435                   | 50.01        |
| 01/02/2025     | 3 Hrs  | 5490        | 230        | 304        | 6024        | 9251                   | 234        | 6557        | 0        | -1106        | 20550                 | 0                  | 20550                    | 375        | 308          | 22749            | 22749                   | 49.98        |
| 02/02/2025     | 24 Hrs | 5068        | 246        | 299        | 5613        | 8636                   | 230        | 7285        | 0        | -1448        | 19842                 | 0                  | 19842                    | 336        | 240          | 22340            | 22340                   | 50.00        |
| <b>Maximum</b> |        | <b>5932</b> | <b>246</b> | <b>304</b> | <b>6455</b> | <b>9275</b>            | <b>344</b> | <b>7285</b> | <b>0</b> | <b>-1106</b> | <b>20834</b>          | <b>0</b>           | <b>20834</b>             | <b>379</b> | <b>391</b>   | <b>23435</b>     | <b>23435</b>            | <b>50.02</b> |
| <b>Minimum</b> |        | <b>5068</b> | <b>214</b> | <b>294</b> | <b>5613</b> | <b>7942</b>            | <b>88</b>  | <b>6449</b> | <b>0</b> | <b>-1448</b> | <b>18610</b>          | <b>0</b>           | <b>18610</b>             | <b>336</b> | <b>240</b>   | <b>20949</b>     | <b>20949</b>            | <b>49.89</b> |
| <b>Average</b> |        | <b>5494</b> | <b>230</b> | <b>298</b> | <b>6022</b> | <b>8831</b>            | <b>212</b> | <b>6928</b> | <b>0</b> | <b>-1290</b> | <b>20252</b>          | <b>0</b>           | <b>20252</b>             | <b>365</b> | <b>311</b>   | <b>22669</b>     | <b>22669</b>            | <b>49.99</b> |

## Details of Supply Position (MUs)

| Date           | MSGENCO        |               |              |                | Pench (MS)   | Central Sector Receipt | Central Sector Share | WIND           | CPP            | SOLAR         | TPCL Gen.     | R-INFRA Gen.  | TPCL Exch.     | Energy Requirement |               |                |
|----------------|----------------|---------------|--------------|----------------|--------------|------------------------|----------------------|----------------|----------------|---------------|---------------|---------------|----------------|--------------------|---------------|----------------|
|                | THM            | HYDRO         | GAS          | Total          |              |                        |                      |                |                |               |               |               |                | MSEDCL             | MUMBAI        | STATE          |
|                | Mus            | Mus           | Mus          | Mus            | Mus          | Mus                    | Mus                  | Mus            | Mus            | Mus           | Mus           | Mus           | Mus            | Mus                | Mus           | Mus            |
| 27/01/2025     | 144.193        | 12.219        | 6.923        | 163.335        | 0.544        | 222.099                | 220.438              | 2.266          | 178.937        | 23.292        | 11.517        | 9.329         | -41.771        | 535.802            | 62.617        | 610.775        |
| 28/01/2025     | 149.299        | 17.229        | 7.195        | 173.723        | 0.551        | 227.044                | 226.153              | 2.734          | 180.002        | 22.793        | 11.634        | 9.812         | -40.225        | 553.693            | 61.671        | 627.742        |
| 29/01/2025     | 137.993        | 16.075        | 7.370        | 161.438        | 0.508        | 237.796                | 235.529              | 4.276          | 179.029        | 21.978        | 11.197        | 9.865         | -39.827        | 552.379            | 60.889        | 625.579        |
| 30/01/2025     | 137.740        | 13.578        | 7.160        | 158.478        | 0.542        | 242.050                | 238.567              | 5.313          | 179.079        | 22.017        | 11.897        | 10.055        | -38.772        | 555.857            | 60.724        | 628.889        |
| 31/01/2025     | 136.701        | 16.948        | 7.085        | 160.734        | 0.548        | 234.021                | 234.098              | 5.873          | 177.815        | 22.348        | 11.824        | 10.205        | -37.950        | 550.333            | 59.979        | 622.820        |
| 01/02/2025     | 139.935        | 10.662        | 7.358        | 157.955        | 0.542        | 231.093                | 232.098              | 4.580          | 171.988        | 22.901        | 11.161        | 8.254         | -37.182        | 539.131            | 56.597        | 607.932        |
| 02/02/2025     | 133.808        | 7.523         | 5.798        | 147.129        | 0.538        | 226.074                | 232.295              | 3.249          | 173.573        | 22.711        | 9.408         | 5.371         | -34.825        | 525.951            | 49.604        | 587.515        |
| <b>Maximum</b> | <b>149.299</b> | <b>17.229</b> | <b>7.370</b> | <b>173.723</b> | <b>0.551</b> | <b>242.050</b>         | <b>238.567</b>       | <b>149.299</b> | <b>180.002</b> | <b>23.292</b> | <b>11.897</b> | <b>10.205</b> | <b>-34.825</b> | <b>555.857</b>     | <b>62.617</b> | <b>628.889</b> |
| <b>Minimum</b> | <b>133.808</b> | <b>7.523</b>  | <b>5.798</b> | <b>147.129</b> | <b>0.508</b> | <b>222.099</b>         | <b>220.438</b>       | <b>133.808</b> | <b>171.988</b> | <b>21.978</b> | <b>9.408</b>  | <b>5.371</b>  | <b>-41.771</b> | <b>525.951</b>     | <b>49.604</b> | <b>587.515</b> |
| <b>Average</b> | <b>139.953</b> | <b>13.462</b> | <b>6.984</b> | <b>160.399</b> | <b>0.539</b> | <b>231.454</b>         | <b>231.311</b>       | <b>139.953</b> | <b>177.203</b> | <b>22.577</b> | <b>11.234</b> | <b>8.984</b>  | <b>-38.650</b> | <b>544.735</b>     | <b>58.869</b> | <b>615.893</b> |

Details of Koyna Water Consumption (in TMC)

---

| Date       | For the Day | For the Month | Balance |
|------------|-------------|---------------|---------|
| 27/01/2025 | 0.152       | 3.878         | 38.912  |
| 28/01/2025 | 0.251       | 4.129         | 38.661  |
| 29/01/2025 | 0.225       | 4.354         | 38.436  |
| 30/01/2025 | 0.171       | 4.525         | 38.265  |
| 31/01/2025 | 0.248       | 4.773         | 38.017  |
| 01/02/2025 | 0.115       | 0.115         | 37.902  |
| 02/02/2025 | 0.051       | 0.166         | 37.851  |

**State Load Despatch Center,Airoli (MSETCL)**  
**Central Sector Share/Drawal from 27/Jan/2025 to 02/Feb/2025**

| Date         | DAY      | Central Sector Share |         | Total Interstate Bilateral Purchase |         | Total Share     |         | Total Drawal    |         | Overdrawal(+) / UnderDrawal(-) |         |
|--------------|----------|----------------------|---------|-------------------------------------|---------|-----------------|---------|-----------------|---------|--------------------------------|---------|
|              |          | MUs                  | Avg. MW | MUs                                 | Avg. MW | MUs             | Avg. MW | MUs             | Avg. MW | MUs                            | Avg. MW |
|              |          | 1                    |         | 2                                   |         | 1+2=3           |         | 4               |         | 3-4=5                          |         |
| 27/01/2025   | MONDAY   | 129.200              | 9094    | 91.238                              | 3802    | 220.438         | 9185    | 222.099         | 9254    | 1.661                          | 69      |
| 28/01/2025   | TUESDAY  | 130.128              | 9327    | 96.025                              | 4001    | 226.153         | 9423    | 227.044         | 9460    | 0.891                          | 37      |
| 29/01/2025   | WEDNESDA | 128.551              | 9707    | 106.978                             | 4457    | 235.529         | 9814    | 237.796         | 9908    | 2.267                          | 94      |
| 30/01/2025   | THURSDAY | 125.027              | 9827    | 113.540                             | 4731    | 238.567         | 9940    | 242.050         | 10085   | 3.483                          | 145     |
| 31/01/2025   | FRIDAY   | 125.317              | 9645    | 108.781                             | 4533    | 234.098         | 9754    | 234.021         | 9751    | -0.077                         | -3      |
| 01/02/2025   | SATURDAY | 127.589              | 9566    | 104.509                             | 4355    | 232.098         | 9671    | 231.093         | 9629    | -1.005                         | -42     |
| 02/02/2025   | SUNDAY   | 125.472              | 9572    | 106.823                             | 4451    | 232.295         | 9679    | 226.074         | 9420    | -6.221                         | -259    |
| <b>Total</b> |          | <b>891.284</b>       |         | <b>727.894</b>                      |         | <b>1619.178</b> |         | <b>1620.177</b> |         | <b>0.999</b>                   |         |

| Generator Unit Outages/Trippings from 27.01.2025 to 02.02.2025 |           |           |           |            |                                                                                                                                                         |             |
|----------------------------------------------------------------|-----------|-----------|-----------|------------|---------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|
| Name of Unit                                                   | Date Trip | Time Trip | Date Sync | Time Sync  | Reason                                                                                                                                                  | Outage Type |
| PGPL U2                                                        | 07-02-17  | 17:3      |           | Continued. | No Schedule.(NO PPA)                                                                                                                                    | NOPPA       |
| PGPL U1                                                        | 07-02-17  | 17:3      |           | Continued. | No Schedule (NO PPA)                                                                                                                                    | NOPPA       |
| VIPL U-1                                                       | 29-12-18  | 0:3       |           | Continued. | Coal Shortage. (NO PPA From 20.05.2019)                                                                                                                 | NOPPA       |
| VIPL U-2                                                       | 17-01-19  | 0:15      |           | Continued. | Coal shortage.(NO PPA From 20.05.2019)                                                                                                                  | NOPPA       |
| Tarapur 1                                                      | 08-01-20  | 10:37     |           | Continued. | Refueling. While refueling preparation, some repair works identified which are being executed before refueling.                                         | FORCED      |
| Tarapur 2                                                      | 13-07-20  | 4:38      |           | Continued. | For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling. | FORCED      |
| Koradi Unit 7                                                  | 27-04-21  | 20:03     |           | Continued. | Retired (04/08/2021 At 00.00)                                                                                                                           | FORCED      |
| Uran Unit A0                                                   | 07-09-22  | 16:30     |           | Continued. | Turbine Tripped on High Vibrations                                                                                                                      | FORCED      |
| Ghatghar Unit-2                                                | 26-05-24  | 13:17     |           | Continued. | Stator Earth Fault                                                                                                                                      | FORCED      |
| Trombay 5                                                      | 22-09-24  | 16:14     | 05-02-25  | 20:40      | Emergency withdrwan due to fire in cable vault.                                                                                                         | FORCED      |
| JPL Unit 2                                                     | 21-11-24  | 1:30      |           | Continued. | Unit Out due to Non-avaialbility of Schedule.                                                                                                           | ZEROSCH/RSD |
| Chandrapur Unit 6                                              | 14-12-24  | 19:45     |           | Continued. | Capital overhaul                                                                                                                                        | PLANNED     |
| Tarapur 4                                                      | 21-12-24  | 21:50     |           | Continued. | Annual Overhaul                                                                                                                                         | PLANNED     |
| Uran Unit 5                                                    | 29-12-24  | 20:30     | 03-02-25  | 17:55      | No schedule. Utilised as per requirement                                                                                                                | ZEROSCH/RSD |
| Chandrapur Unit 9                                              | 11-01-25  | 18:55     |           | Continued. | Generator Protection operated                                                                                                                           | FORCED      |
| Koyna Unit 9                                                   | 24-01-25  | 8:00      |           | Continued. | for upgradation of existing protection system to numerical protection system and H.S. Lubrication system work.                                          | PLANNED     |
| Chandrapur Unit 4                                              | 24-01-25  | 17:28     | 27-01-25  | 4:40       | Boiler Tube Leakage                                                                                                                                     | FORCED      |
| Uran Unit 6                                                    | 25-01-25  | 20:00     | 28-01-25  | 18:06      | As per LM cell requirement                                                                                                                              | ZEROSCH/RSD |
| Koradi Unit 8                                                  | 26-01-25  | 0:09      | 31-01-25  | 19:18      | Boiler Tube Leakage                                                                                                                                     | FORCED      |
| JSW (J) U4                                                     | 26-01-25  | 0:26      | 27-01-25  | 2:53       | Due to Condenser Choked.                                                                                                                                | FORCED      |
| Parli Unit 8                                                   | 26-01-25  | 6:50      | 27-01-25  | 12:48      | Air heater problem                                                                                                                                      | FORCED      |
| RPL(AMT) U-2                                                   | 28-01-25  | 8:45      | 02-02-25  | 18:15      | Due to bottom ash evacuation problem                                                                                                                    | FORCED      |
| Parli Unit 8                                                   | 28-01-25  | 19:02     | 29-01-25  | 2:01       | Generator Elect. Fault                                                                                                                                  | FORCED      |
| Uran Unit 6                                                    | 28-01-25  | 19:30     | 29-01-25  | 6:34       | Due to No Schedule by MSEDCL.                                                                                                                           | ZEROSCH/RSD |
| Koradi Unit-10                                                 | 29-01-25  | 0:00      | 05-02-25  | 2:11       | Suspected BTL                                                                                                                                           | FORCED      |
| Khaparkheda Unit 2                                             | 29-01-25  | 5:34      | 29-01-25  | 9:46       | Furnace Pressure High                                                                                                                                   | FORCED      |
| Uran Unit 6                                                    | 29-01-25  | 9:00      | 29-01-25  | 17:52      | Due to No Schedule by MSEDCL.                                                                                                                           | ZEROSCH/RSD |
| Uran Unit 6                                                    | 29-01-25  | 20:00     | 30-01-25  | 6:38       | Zero Schedule It is utilised as per Requirement                                                                                                         | ZEROSCH/RSD |
| Uran Unit 6                                                    | 30-01-25  | 9:00      | 31-01-25  | 6:24       | Zero Schedule Given By MSEDCL.                                                                                                                          | ZEROSCH/RSD |
| Uran Unit 6                                                    | 31-01-25  | 9:00      | 01-02-25  | 6:22       | Zero Schedule Given By MSEDCL                                                                                                                           | ZEROSCH/RSD |
| Koyna Unit 8                                                   | 31-01-25  | 12:00     |           | Continued. | Due to Shaft vibrations problem                                                                                                                         | FORCED      |
| IEPL Unit 1                                                    | 31-01-25  | 22:48     | 04-02-25  | 5:41       | Boiler Tube Leakage                                                                                                                                     | FORCED      |
| Khaparkheda Unit 5                                             | 01-02-25  | 0:27      | 04-02-25  | 2:42       | Boiler Tube Leakage                                                                                                                                     | FORCED      |
| Uran Unit 6                                                    | 01-02-25  | 8:55      | 03-02-25  | 6:55       | Zero Schedule Given By MSEDCL                                                                                                                           | ZEROSCH/RSD |
| AEML Unit 1                                                    | 01-02-25  | 18:52     |           | Continued. | APH -1A Problem                                                                                                                                         | FORCED      |
| Chandrapur Unit 4                                              | 02-02-25  | 6:10      | 04-02-25  | 8:08       | DUE TO BFP CONTROL NOT WORKING.                                                                                                                         | FORCED      |
| Chandrapur Unit 3                                              | 02-02-25  | 7:08      | 04-02-25  | 11:54      | DUE TO DEARATOR LEVEL NOT MAINTANING.                                                                                                                   | FORCED      |
| Uran Unit 7                                                    | 02-02-25  | 9:59      | 02-02-25  | 17:24      | Filter replacement work                                                                                                                                 | PLANNED     |
| Khaparkheda Unit 3                                             | 02-02-25  | 12:30     | 03-02-25  | 16:25      | Boiler Tube Leakage                                                                                                                                     | FORCED      |

| Transmission Line Outages/Trippings from 27.01.2025 to 02.02.2025 |           |           |           |           |                                                                                                                                                                                                                                                           |             |         |
|-------------------------------------------------------------------|-----------|-----------|-----------|-----------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|---------|
| Name of Line                                                      | Date Trip | Time Trip | Date Sync | Time Sync | Reason                                                                                                                                                                                                                                                    | Outage Type | Voltage |
| JAIGAD - KARAD CKT - 2                                            | 26-01-25  | 23:21     | 27-01-25  | 8:59      | voltage management                                                                                                                                                                                                                                        | HT          | 400 KV  |
| KHADKA-AURANGABAD (WALUJ)                                         | 26-01-25  | 20:55     | 27-01-25  | 9:08      | H/T For voltage management.                                                                                                                                                                                                                               | HT          | 400 KV  |
| BOISAR II - BOISAR (PG) CKT - 1                                   | 27-01-25  | 23:08     | 28-01-25  | 7:38      | Shutdown for busbar relay retrofitting work at PG end.                                                                                                                                                                                                    | HT          | 220 KV  |
| BORIVALI - TARAPUR                                                | 27-01-25  | 14:40     | 27-01-25  | 19:41     | Distance Protection                                                                                                                                                                                                                                       | T           | 220 KV  |
| KAIJ - KALLAM                                                     | 27-01-25  | 22:02     | 28-01-25  | 16:52     | YPH CT Burst at Kaij end.                                                                                                                                                                                                                                 | T           | 132 KV  |
| KANDALGAON - KOYNA (POPHALI)                                      | 27-01-25  | 17:42     | 28-01-25  | 15:30     | Distance Protection                                                                                                                                                                                                                                       | T           | 220 KV  |
| KANHAN-BHANDARA 1                                                 | 27-01-25  | 11:09     | 27-01-25  | 17:12     | CT Replacement work                                                                                                                                                                                                                                       | PO          | 220 KV  |
| POPHLI PEDHMBE LINE- 1                                            | 27-01-25  | 11:35     | 27-01-25  | 11:35     | R PHASE CT OIL LEVEL LOW                                                                                                                                                                                                                                  | PO          | 220 KV  |
| 220/132 KV 200 MVA ICT 2 @ MALEGAON                               | 27-01-25  | 15:52     | 28-01-25  | 0:09      | HV and LV Back-up Relay replacement work                                                                                                                                                                                                                  | PO          | 220 KV  |
| 220/22-22 KV 50 MVA PTR 3 @ ANANDNAGAR                            | 27-01-25  | 15:52     |           |           | 22kV bus section-3 earth wire stringing and connection work on Gantry, complete Bus R&M work.                                                                                                                                                             | PO          | 220 KV  |
| 220/33 kv 50 MVA BBL PTR 2 @ MUDSHINGI                            | 27-01-25  | 10:59     | 28-01-25  | 21:25     | Quarterly maint. Work & to attend hot spot.                                                                                                                                                                                                               | PO          | 220 KV  |
| 400KV 125MVAR BUS REACTOR @ 400KV KUMBHARGAON SS                  | 27-01-25  | 11:45     | 31-01-25  | 22:44     | Testing of Bus reactor due to High Percentile increase in winding Tan-d value & Moderately Wet results of DFR Test carried out on DT: 8.10.2024. Already Non-OCC outage proposed from DT: 24.01.2025@ 10:00hrs to DT:28.01.2025@20:00 hrs. foe same work. | PO          | 400 KV  |
| 400KV MAIN BAY 410 STN T/F 2 @ NANDGAONPETH                       | 27-01-25  | 11:53     | 31-01-25  | 20:12     | Outage required for ST-2 OLTC overhauling is due from commissioning , Relay testing, Breaker maintenance and testing , CT, Sync CVT testing and Isolator maintenance                                                                                      | PO          | 400 KV  |
| 400KV TIE BAY 411 STN T/F 2- KORADI CKT @ NANDGAONPETH            | 27-01-25  | 11:53     | 31-01-25  | 20:12     | Outage required for ST-2 OLTC overhauling is due from commissioning , Relay testing, Breaker maintenance and testing , CT, Sync CVT testing and Isolator maintenance                                                                                      | PO          | 400 KV  |
| AIS 220KV BUS COUPLER @ GHODBUNDER                                | 27-01-25  | 8:58      | 27-01-25  | 15:30     | "1. Annual Maintenance of Bay & Equipments<br>2. Tan delta test of IVT ( R,Y & B)"                                                                                                                                                                        | PO          | 220 KV  |
| GHODBUNDER - MSETCL BOISAR                                        | 27-01-25  | 20:02     | 27-01-25  | 22:15     | Distance Protection                                                                                                                                                                                                                                       | T           | 220 KV  |
| MAIN BUS @ NIWALI                                                 | 27-01-25  | 11:36     | 27-01-25  | 19:02     | Routine maintenance work & cold line cleaning at ss end.                                                                                                                                                                                                  | PO          | 220 KV  |
| MAIN BUS @HALKARNI                                                | 27-01-25  | 9:45      | 27-01-25  | 19:12     | Replacement of R-ph & B-ph 220 kV PT at 220 kV Halkarni SStn. Yearly maintenance of all Bus side Isolators.                                                                                                                                               | PO          | 220 KV  |
| MALEGAON - KALWAN CKT-2                                           | 27-01-25  | 12:04     | 27-01-25  | 15:14     | Red hot at Loc no 45 Yph and Routine maintenance work.                                                                                                                                                                                                    | PO          | 220 KV  |
| NEW KOYNA - LOTEPARSHURAM                                         | 27-01-25  | 11:24     | 27-01-25  | 17:36     | TBC Shifting Breaker DCRM & CRM Timing testing work                                                                                                                                                                                                       | PO          | 220 KV  |
| NEW KOYNA - NIWALI                                                | 27-01-25  | 11:36     | 27-01-25  | 19:02     | Routine maintenance work & cold line cleaning at ss end                                                                                                                                                                                                   | PO          | 220 KV  |
| NIWALI - PAWAS LINE                                               | 27-01-25  | 11:36     | 27-01-25  | 19:02     | Routine maintenance work & cold line cleaning at ss end                                                                                                                                                                                                   | PO          | 220 KV  |
| PARLI (OLD GCR) - PARLI (PG) CKT 2                                | 27-01-25  | 13:24     | 27-01-25  | 20:07     | For Line Bay AMP and Main Bay AMP work at Parli 400 Substation.                                                                                                                                                                                           | PO          | 220 KV  |
| STATION TRANSFORMER - 2 @ NANDGAON PETH                           | 27-01-25  | 11:53     | 31-01-25  | 20:12     | Outage required for ST-2 OLTC overhauling is due from commissioning , Relay testing, Breaker maintenance and testing , CT,LA ,CVT testing and Isolator maintenance                                                                                        | PO          | 400 KV  |
| TARAPUR 3&4 - 400KV - BUS 1                                       | 27-01-25  | 9:45      | 28-01-25  | 20:00     | BUS MAINTENANCE DURING TAPS-4 BSD                                                                                                                                                                                                                         | PO          | 400 KV  |
| ALEPHATA-PARGAON(KATHAPUR)                                        | 28-01-25  | 15:40     | 28-01-25  | 22:57     | Replacement of faulty Rph220kV Coupling Capacitor (Oil leakage observed from R phase Coupling Capacitor at 220kV Kathapur SS.)                                                                                                                            | EO          | 220 KV  |
| CHANDRAPUR 2- KUMBHARGAON (NANDED) CKT - 1                        | 28-01-25  | 11:36     | 28-01-25  | 17:55     | For string replacement work                                                                                                                                                                                                                               | PO          | 400 KV  |
| MIRAJ - MHAISHAL                                                  | 28-01-25  | 15:05     | 28-01-25  | 17:37     | Relay Testing Work & Isolator Maintenance Work                                                                                                                                                                                                            | PO          | 220 KV  |
| PADGHE - KALWA CKT - 2                                            | 28-01-25  | 17:45     | 31-01-25  | 19:21     | 1) Replacement of 29B bus PG isolator under LES scheme<br>2) kalwa -2 in service through TBC                                                                                                                                                              | PO          | 400 KV  |
| RAYMOND - WASHALA                                                 | 28-01-25  | 14:24     | 28-01-25  | 15:24     | Distance Protection                                                                                                                                                                                                                                       | T           | 220 KV  |
| TELGAON-PANGRI                                                    | 28-01-25  | 14:01     | 28-01-25  | 17:19     | Distance protection                                                                                                                                                                                                                                       | T           | 132 KV  |
| 132 KV DONDAICHA (220 KV) - NANDURBAR CKT                         | 28-01-25  | 0:37      | 28-01-25  | 6:50      | Distance protection                                                                                                                                                                                                                                       | T           | 220 KV  |
| 220 KV SICOM - CFP CKT - 1                                        | 28-01-25  | 10:26     | 28-01-25  | 15:21     | Diagnostic testing work                                                                                                                                                                                                                                   | PO          | 220 KV  |
| 220 KV KAULEWADA-KORADI 2 CKT - II                                | 28-01-25  | 7:13      | 28-01-25  | 19:21     | Replacement of Flashover insulator strings at various locations.                                                                                                                                                                                          | PO          | 220 KV  |
| 220 KV MAIN BUS - II @ KARNJA                                     | 28-01-25  | 10:45     | 28-01-25  | 15:34     | Cable trench excavation work                                                                                                                                                                                                                              | PO          | 220 KV  |
| 220/33 KV 50MVA PTR - 1 @ KALWAN                                  | 28-01-25  | 11:10     | 28-01-25  | 14:10     | LV BCU relay commissioning and testing work and SCADA related work by MSETCL protection and automation team                                                                                                                                               | PO          | 220 KV  |
| 400/220 KV 167 MVA ICT @ PARLI                                    | 28-01-25  | 10:17     | 28-01-25  | 13:39     | 1) HV Back up & REF relay testing work.2) Bay Maintenance work.                                                                                                                                                                                           | PO          | 400 KV  |
| 400/220 KV 167 MVA ICT @ PARLI                                    | 28-01-25  | 10:32     | 28-01-25  | 13:29     | HV back up & Ref relay testing work & bay maintenance work                                                                                                                                                                                                | PO          | 400 KV  |
| 400/220/33 KV 500MVA ICT - 3 @ BABHALESHWAR                       | 28-01-25  | 11:24     | 28-01-25  | 13:06     | Emergency request for by passing Nitrogen injection fire protection System (NIFPS)of 501 MVA ICT -III B phase for attending &#65533;N2 gas leakage.                                                                                                       | EO          | 400 KV  |
| BORIVALI - BOISAR II LINE                                         | 28-01-25  | 10:02     | 29-01-25  | 1:08      | Shifting of 220kV Boisar-Borivali, 220kV Boisar-Ghodbunder line on newly erected Towers for restoration of existing line in r/o shifting/ height raising of line for NHSRL.                                                                               | PO          | 220 KV  |

| Transmission Line Outages/Trippings from 27.01.2025 to 02.02.2025 |           |           |           |           |                                                                                                                                                                                            |             |         |
|-------------------------------------------------------------------|-----------|-----------|-----------|-----------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|---------|
| Name of Line                                                      | Date Trip | Time Trip | Date Sync | Time Sync | Reason                                                                                                                                                                                     | Outage Type | Voltage |
| BUS COUPLER @ KATHAPUR                                            | 28-01-25  | 10:55     | 30-01-25  | 20:48     | SF6 leakage from NR Valve of Yph Pole of CB attending work along with CB Pole overhauling work.                                                                                            | EO          | 220 KV  |
| DHULE - SSNNL CKT - 1                                             | 28-01-25  | 11:14     | 28-01-25  | 20:24     | For Replacement of Missing Hardware , Cold line washing & Other maintenance work.400 KV Dhule-SSNNL CKT 2 Auto Reclose switchwill be kept on Non Auto mode during Outage                   | PO          | 400 KV  |
| DHULE - SSNNL CKT - 2                                             | 28-01-25  | 17:57     | 28-01-25  | 19:35     | Trip at Dhule end only                                                                                                                                                                     | T           | 400 KV  |
| GHODBUNDER - MSETCL BOISAR                                        | 28-01-25  | 10:15     | 29-01-25  | 1:39      | Shifting of 220kV Boisar-Borivali, 220kV Boisar-Ghodbunder line on newly erected Towers for restoration of existing line in r/o shifting/ height raising of line for NHSRL.                | PO          | 220 KV  |
| NEW KOYNA - POPHALI                                               | 28-01-25  | 10:25     | 28-01-25  | 13:27     | TBC Shifting Breaker DCRM & CRM Timing testing work                                                                                                                                        | PO          | 220 KV  |
| ALEPHATA-PARGAON(KATHAPUR)                                        | 29-01-25  | 9:08      | 29-01-25  | 20:09     | Load management.                                                                                                                                                                           | HT          | 220 KV  |
| BOISAR II - TARAPUR                                               | 29-01-25  | 6:25      | 29-01-25  | 23:49     | Shifting of 220KV-BOISAR-BORIVALI-1 and 220KV-TARAPUR 1&2-BOISAR-1 line on newly erected tower for restoration of existing line.                                                           | PO          | 220 KV  |
| CHALISGAON -BABHALESHWAR                                          | 29-01-25  | 11:23     | 29-01-25  | 19:23     | for cut point jumpers tower nut bolt tightening due to sparking observed at the jumpers at night at the cut point location as per the local residing farmers of the area .                 | PO          | 220 KV  |
| CHALISGAON -BABHALESHWAR                                          | 29-01-25  | 11:23     | 29-01-25  | 19:23     | WORK AT BABHLESHWAR END                                                                                                                                                                    | PO          | 220 KV  |
| CHANDRAPUR GCR - SICOM II                                         | 29-01-25  | 18:06     | 29-01-25  | 0:44      | OIL LEAKGE FROM CT                                                                                                                                                                         |             | 220 KV  |
| EKLAHARE (OCR) - NAVASARI CKT - 1                                 | 29-01-25  | 17:47     |           |           | Load management                                                                                                                                                                            | HT          | 220 KV  |
| GHATGHAR - JINDAL                                                 | 29-01-25  | 10:31     | 29-01-25  | 23:10     | Load management.                                                                                                                                                                           | HT          | 220 KV  |
| HINJAWADI I- CHINCHWAD                                            | 29-01-25  | 7:16      | 29-01-25  | 9:52      | Load management.                                                                                                                                                                           | HT          | 220 KV  |
| KALWA - COLOURCHEM                                                | 29-01-25  | 16:10     | 29-01-25  | 17:22     | distance protection                                                                                                                                                                        | T           | 220 KV  |
| KANHAN-PENCH                                                      | 29-01-25  | 8:08      | 29-01-25  | 9:04      | ON and OFF operations of line for mock drill of black start activity. Line is kept charged on No load from Kanhan end                                                                      | PO          | 132 KV  |
| MALEGAON-SATANA                                                   | 29-01-25  | 5:35      | 29-01-25  | 17:34     | Load management.                                                                                                                                                                           | HT          | 220 KV  |
| MORSHI-WARUD                                                      | 29-01-25  | 2:10      | 29-01-25  | 3:58      | 132 KV NANDGAONPETH CKT TRIPPED AT MORSHI END ONLY ON B/U PROT AND 132 KV WARUD CKT TRIPPED FROM WARUD END ONLY ON DIST PROT.                                                              | T           | 132 KV  |
| NAGOTHANE - DABHOL CKT - 1                                        | 29-01-25  | 15:31     | 29-01-25  | 16:53     | distance protection                                                                                                                                                                        | T           | 400 KV  |
| 132 KV BUS COUPLER @ KANHAN                                       | 29-01-25  | 8:40      | 29-01-25  | 10:54     | FOR BLACK START ACTIVITY                                                                                                                                                                   | HT          | 220 KV  |
| 132 KV KANHAN (220 KV) - PENCH CKT                                | 29-01-25  | 8:08      | 29-01-25  | 9:04      | FOR BLACK START ACTIVITY                                                                                                                                                                   | HT          | 132 KV  |
| 132 KV KANHAN (220 KV) - PENCH CKT                                | 29-01-25  | 10:56     |           |           | H/T AT PENCH END AFTER BLACK START                                                                                                                                                         | HT          | 132 KV  |
| 132 KV NANDGAON PETH (220 KV) - MORSHI CKT                        | 29-01-25  | 2:10      | 29-01-25  | 2:40      | 132 KV NANDGAONPETH CKT TRIPPED AT MORSHI END ONLY ON B/U PROT AND 132 KV WARUD CKT TRIPPED FROM WARUD END ONLY ON DIST PROT.                                                              | T           | 132 KV  |
| 220 KV BUS COUPLER @ KHAPARKHEDA                                  | 29-01-25  | 8:33      | 29-01-25  | 10:39     | FOR BLACK START ACTIVITY                                                                                                                                                                   | HT          | 220 KV  |
| 220/132 KV 100 MVA ICT 2 @ HINGANGHAT                             | 29-01-25  | 11:48     | 29-01-25  | 15:56     | FOR CTR SERVICING WORK BY M/S. CTR, PUNE                                                                                                                                                   | PO          | 220 KV  |
| 220/132 KV 200 MVA ICT 1 @ RAYMOND                                | 29-01-25  | 13:28     | 29-01-25  | 20:46     | 1.Painting/coloring work of ICT<br>2.Diagnostic testing work of HV & LV CB.                                                                                                                | PO          | 220 KV  |
| 220/33 KV 100 MVA PTR 1 @ SADAWAGHAPUR                            | 29-01-25  | 10:02     | 29-01-25  | 16:50     | Diagnostic Testing Work & Quarterly Maintenance Work                                                                                                                                       | PO          | 220 KV  |
| 220KV BUS SECTIONALIZER @ 220KV KANHAN S/S                        | 29-01-25  | 8:39      | 29-01-25  | 10:56     | FOR BLACK START ACTIVITY                                                                                                                                                                   | HT          | 220 KV  |
| 220KV MAIN BUS 2 @ GHATODI                                        | 29-01-25  | 12:06     | 29-01-25  | 18:08     | FOR 89 B ISOLATOR ALIGNMENT OF BUS 2 AND T CLAM WITH JUMPERING ON ONE SIDE OF 89B ISOLATOR ONLY FOR 220KV SOLAR BAY BY M/S CYCLIC ENERGY POWER PVT.LTD AT 220/132/33KV GHATODI SUBSTATION. | PO          | 220 KV  |
| 400/220/20 KV 300 MVA ICT - 1 @ KORADI                            | 29-01-25  | 5:32      | 29-01-25  | 5:53      | 220KV ICT-1 FEEDER TO BE SHIFTED ON 220KV BUS-2 FOR BLACK START ACTIVITY BY HAND TRIP.AFTER BLACK START ACTIVITY & AS PER INSTRUCTION OF LD, SAME FEEDER WILL BE SHIFTED ON BUS-1.         | PO          | 400 KV  |
| 400/220/20 KV 300 MVA ICT - 1 @ KORADI                            | 29-01-25  | 11:07     | 29-01-25  | 11:13     | FOR BLACK START ACTIVITY ICT1 SHIFTED FROM BUS II TO BUS 1 FOR BLACK START ACTIVITY ICT1 SHIFTED FROM BUS II TO BUS 1                                                                      | T           | 400 KV  |
| 400/220/33 KV 500 MVA ICT - 2 @ LAMBOTI                           | 29-01-25  | 10:22     | 29-01-25  | 16:01     | Outage is required for carrying out the Diagnostic Testing                                                                                                                                 | PO          | 400 KV  |
| 400/220/33 KV 500MVA ICT - 1 @ DEEPNAGAR                          | 29-01-25  | 12:57     | 29-01-25  | 17:50     | To attain 400/220kV ICT-1 HV side R-phase Line side C.T. Red hot (Temp Detected = ) & replacing the N2 gas cylinder of R-phse of NIFPS system                                              | EO          | 400 KV  |
| 400/220KV 315 MVA ICT - 3 @ NEW KOYNA                             | 29-01-25  | 8:44      | 29-01-25  | 18:24     | Oil Topup work                                                                                                                                                                             | PO          | 400 KV  |
| BORIVALI - BOISAR (PG)                                            | 29-01-25  | 6:20      | 30-01-25  | 0:08      | Shifting of 220KV-BOISAR-BORIVALI-1 and 220KV-TARAPUR 1&2-BOISAR-1 line on newly erected tower for restoration of existing line.                                                           | PO          | 220 KV  |

| Transmission Line Outages/Trippings from 27.01.2025 to 02.02.2025 |           |           |           |           |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |             |         |
|-------------------------------------------------------------------|-----------|-----------|-----------|-----------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|---------|
| Name of Line                                                      | Date Trip | Time Trip | Date Sync | Time Sync | Reason                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             | Outage Type | Voltage |
| BUS @ BARSHI                                                      | 29-01-25  | 9:54      | 29-01-25  | 15:33     | Outage is required for Quarterly Maintenance                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       | PO          | 220 KV  |
| BUS SECTION @ AIROLI KNOWLEDGE PARK                               | 29-01-25  | 18:04     | 29-01-25  | 21:22     | 1.Retrofitting of Siemens Make back up relay& Ashida Make BCU Relay<br>2. Diagnostic testing work and R&M work.                                                                                                                                                                                                                                                                                                                                                                                                                    | PO          | 220 KV  |
| JAIGAD - KARAD CKT - 1                                            | 29-01-25  | 21:02     | 30-01-25  | 11:30     | Overvoltage                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        | HT          | 400 KV  |
| JEUR - KARJAT CKT - 1                                             | 29-01-25  | 10:40     | 29-01-25  | 13:19     | Outage is required for Quarterly Maintenance                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       | PO          | 220 KV  |
| KHADKA-AURANGABAD (WALUJ)                                         | 29-01-25  | 21:01     | 30-01-25  | 9:13      | Overvoltage                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        | HT          | 400 KV  |
| NERLE - PEDAMBE                                                   | 29-01-25  | 12:05     | 29-01-25  | 17:21     | Y phase line side isolator male & female arm alignment work.                                                                                                                                                                                                                                                                                                                                                                                                                                                                       | PO          | 220 KV  |
| PATHRI - PARBHANI CKT                                             | 29-01-25  | 4:30      | 29-01-25  | 5:20      | P. END --Z1 R B<br>FAULT , IR- 2.915 KA<br>IY 294 AMP IB- 671<br>AMP DIST..48 KM                                                                                                                                                                                                                                                                                                                                                                                                                                                   | T           | 132 KV  |
| TROMBAY - VIKHROLI (GIS) CKT - 3                                  | 29-01-25  | 23:55     | 30-01-25  | 4:58      | METRO -4 PROJECT WORK IN VICINITY                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  | PO          | 220 KV  |
| ALEPHATA-PARGAON(KATHAPUR)                                        | 30-01-25  | 10:34     | 30-01-25  | 19:10     | Load management                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    | HT          | 220 KV  |
| BIDRI - SAWANTWADI                                                | 30-01-25  | 10:53     | 30-01-25  | 16:55     | Insulator cleaning work                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            | PO          | 220 KV  |
| BOMBAY DYEING - SAHARA                                            | 30-01-25  | 13:14     | 30-01-25  | 19:01     | For decapped string insulator replacement at Loc No. 106 & emergency tree cutting in span 127-128.                                                                                                                                                                                                                                                                                                                                                                                                                                 | PO          | 220 KV  |
| CHANDRAPUR GCR - SICOM II                                         | 30-01-25  | 18:06     | 30-01-25  | 0:44      | OIL LEAKGE FROM CT                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |             | 220 KV  |
| GHATODI-NANDED                                                    | 30-01-25  | 16:08     | 30-01-25  | 18:00     | BAY MAINT AND TESTING.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             | PO          | 220 KV  |
| HINJAWADI I- CHINCHWAD                                            | 30-01-25  | 7:08      | 31-01-25  | 0:06      | Load management                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    | HT          | 220 KV  |
| JEJURI(400)-PHURSUNGI 1                                           | 30-01-25  | 11:14     | 30-01-25  | 16:37     | Routine CT and CB testing and maintenance work.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    | PO          | 220 KV  |
| MALEGAON-SATANA                                                   | 30-01-25  | 5:42      | 30-01-25  | 17:17     | Load management                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    | HT          | 220 KV  |
| PETH- MUDSHINGI 1 LINE                                            | 30-01-25  | 11:14     | 30-01-25  | 14:42     | To avoiding overloading of Kolhapur ICT                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            | HT          | 220 KV  |
| SOLAPUR 2(BALE)-NALDURG                                           | 30-01-25  | 11:35     | 30-01-25  | 19:48     | Tripped on distance protection                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     | T           | 132 KV  |
| WATHAR - MUDSHINGI 3 LINE                                         | 30-01-25  | 11:02     | 30-01-25  | 14:50     | To avoiding overloading of Kolhapur ICT                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            | HT          | 220 KV  |
| 100 MVA 220/132 KV ICT - 2 @ BHUGAON                              | 30-01-25  | 11:44     | 30-01-25  | 14:55     | FOR NIFPS SYSTEM(CTR MAKE) CHECKING & SERVICING BY EXTERNAL AGENCY.                                                                                                                                                                                                                                                                                                                                                                                                                                                                | PO          | 220 KV  |
| 220/100 KV 200 MVA ICT 3 @ KALWA                                  | 30-01-25  | 9:39      | 30-01-25  | 16:56     | OLTC Overhauling work.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             | PO          | 220 KV  |
| 220/110 KV 200 MVA ICT - 1 @ ICHALKARANJI - II                    | 30-01-25  | 10:02     | 30-01-25  | 14:15     | 1) Quarterly bay maintenance work 2) Annual relay testing work                                                                                                                                                                                                                                                                                                                                                                                                                                                                     | PO          | 220 KV  |
| 220/132 KV 100 MVA ICT 1                                          | 30-01-25  | 11:03     | 30-01-25  | 18:32     | FOR DIAGNOSTIC TESTING WORK.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       | PO          | 220 KV  |
| 220/132 KV 150 MVA ICT 2 @ SATANA                                 | 30-01-25  | 12:30     | 30-01-25  | 16:45     | For differential relay upgradation & other allied works of 220/132kv 150MVA ICT 02 by testing team at 220kv Satanat Substation.                                                                                                                                                                                                                                                                                                                                                                                                    | PO          | 220 KV  |
| 220/132 KV 200 MVA PTR 4 @ PHURSUNGI                              | 30-01-25  | 10:26     | 30-01-25  | 21:11     | ICT repair work by agency M/s. Trafocare for attending oil leakage from inspection window, conservator tank oil level indicator, inspection window, neutral & tertiary bushing. Oil filtration work                                                                                                                                                                                                                                                                                                                                | PO          | 220 KV  |
| 220/132KV 100 MVA ICT 1 @ HINGOLI                                 | 30-01-25  | 10:50     | 30-01-25  | 16:55     | RETROFITTING OF HV BACKUP RELAY.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   | PO          | 220 KV  |
| 220/132KV 100MVA ICT 1 @ CHAKAN PHASE II                          | 30-01-25  | 11:20     | 30-01-25  | 17:31     | To carryout the work of Dignostic testing and yearly maintenance wo                                                                                                                                                                                                                                                                                                                                                                                                                                                                | PO          | 220 KV  |
| 220/33 KV 50 MVA PTR 1 @ MALEGAON                                 | 30-01-25  | 14:49     | 30-01-25  | 21:38     | HV and LV Back-up Relay replacement work                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           | PO          | 220 KV  |
| 220KV AUX BUS @ GHATODI                                           | 30-01-25  | 10:30     | 30-01-25  | 19:45     | FOR JUMPERING WORK OF JACK BUS TO CT, JACK TO CABLE TERMINATION AND T CLAM WITH JUMPERING ON ONE SIDE OF 89C ISOLATOR TO AUX BUS FOR 220KV SOLAR BAY BY CYCLIC ENERGY POWER PVT.LTD AT 220/132/33KV SUBSTATION GHATODI.                                                                                                                                                                                                                                                                                                            | PO          | 220 KV  |
| BORIVALI - BOISAR II LINE                                         | 30-01-25  | 22:28     | 05-02-25  | 1:28      | A) During the outage on 220kv Boisar-Borivali line, following work will be carried out.<br>29.01.2025 at 21:00 Hrs. to 01.02.2025 at 20:00 Hrs. 1. Disconnecting the circuit from Loc. No. Ex.1 (Narrow Base M/c) to gantry of bay-14.<br>2. Dismantling of cross-arm towards bay-14 of Loc. No. Ex.1 3. Replacement of 2 nos. existing WT with new wave trap 2000Aat bay-14. 4. Stringing of HTLS conductor between Tower no. 4(D/c) to gantry of bay 14 along with jumper and hardware. 5) Connecting of LA and CC drop jumpers. | PO          | 220 KV  |
| BUS SECTIONALIZER @ NANDED CITY                                   | 30-01-25  | 12:15     | 30-01-25  | 16:45     | Half yearly Maint. work                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            | PO          | 220 KV  |
| CHINCHWAD-2 - TELCO                                               | 30-01-25  | 11:08     | 30-01-25  | 11:08     | CT C tan delta testing work                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        | PO          | 220 KV  |
| KALYAN KALWA SALSETTE 2                                           | 30-01-25  | 21:55     | 30-01-25  | 23:15     | FOR ATTENDING LINE GOD ALIGNMENT ISSUE AT KALYAN END                                                                                                                                                                                                                                                                                                                                                                                                                                                                               | PO          | 110 KV  |
| KOLSHET - KHARBAO                                                 | 30-01-25  | 13:10     | 02-02-25  | 21:00     | For erection of M/c In line Monopole at loc no. 133 and stringing between loc no. 132 to 134 and gantry.                                                                                                                                                                                                                                                                                                                                                                                                                           | PO          | 220 KV  |
| LAMBOTI - VAIRAG                                                  | 30-01-25  | 18:01     | 30-01-25  | 19:08     | Due to Disc Flashover at Location no.41                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            | EO          | 220 KV  |
| LONIKAND II - LONIKAND I (INTERCONNECTOR ) - 1                    | 30-01-25  | 16:11     | 30-01-25  | 19:52     | DT and Line Maintenance activities                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 | PO          | 400 KV  |
| LONIKAND II - LONIKAND I (INTERCONNECTOR ) - 1                    | 30-01-25  | 16:11     | 30-01-25  | 19:52     | Diagnostic testing and Half Yearly Maintenance                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     | PO          | 400 KV  |
| MAIN BUS - 2 @ KUMBHARGAON (NANDED)                               | 30-01-25  | 11:42     | 30-01-25  | 16:13     | Diagnostic testing & maintenance work                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              | PO          | 400 KV  |

| Transmission Line Outages/Trippings from 27.01.2025 to 02.02.2025 |           |           |           |           |                                                                                                                                                                                                                                                                                                                                                            |             |         |
|-------------------------------------------------------------------|-----------|-----------|-----------|-----------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|---------|
| Name of Line                                                      | Date Trip | Time Trip | Date Sync | Time Sync | Reason                                                                                                                                                                                                                                                                                                                                                     | Outage Type | Voltage |
| MAIN BUS SECTION - 1 @ MUDSHINGI                                  | 30-01-25  | 17:40     | 30-01-25  | 17:45     | To avoid overloading of ICT at 400KV Talandge substation & to avoid forced load shedding.                                                                                                                                                                                                                                                                  | EO          | 220 KV  |
| MAIN BUS SECTION - 2 @ TELCO                                      | 30-01-25  | 16:32     | 30-01-25  | 16:45     | tree fault                                                                                                                                                                                                                                                                                                                                                 | T           | 220 KV  |
| MAIN BUS SECTION 3 @ TELCO                                        | 30-01-25  | 16:32     | 30-01-25  | 16:45     | tree fault                                                                                                                                                                                                                                                                                                                                                 | T           | 220 KV  |
| MAIN BUS SECTION I @ TELCO                                        | 30-01-25  | 16:32     | 30-01-25  | 16:45     | tree fault                                                                                                                                                                                                                                                                                                                                                 | T           | 220 KV  |
| PT - 2 @ TELCO                                                    | 30-01-25  | 18:25     | 30-01-25  | 23:05     | Emergency Tree Cutting work.                                                                                                                                                                                                                                                                                                                               | EO          | 220 KV  |
| TIE BAY (415) OF CHANDRAPUR-2 & ADANI - 2 @ WARORA                | 30-01-25  | 10:16     | 30-01-25  | 14:15     | CB DCRM/CRM/Timing , CT C & Tan Delta work to be carried out.                                                                                                                                                                                                                                                                                              | PO          | 400 KV  |
| TIE BAY 421 OF LONIKAND1 CKT-1 AND LONIKAND1 CKT-2 @LONIKAND 2    | 30-01-25  | 16:11     | 30-01-25  | 19:52     | Diagnostic testing and Half Yearly Maintenance                                                                                                                                                                                                                                                                                                             | PO          | 400 KV  |
| TROMBAY - VIKHROLI (GIS) CKT - 4                                  | 30-01-25  | 0:03      | 30-01-25  | 4:48      | METRO -4 PROJECT WORK IN VICINITY                                                                                                                                                                                                                                                                                                                          | PO          | 220 KV  |
| ALEPHATA-PARGAON(KATHAPUR)                                        | 31-01-25  | 9:57      | 31-01-25  | 19:06     | Load management                                                                                                                                                                                                                                                                                                                                            | HT          | 220 KV  |
| BOISAR II - BOISAR (PG) CKT - 1                                   | 31-01-25  | 11:04     | 01-02-25  | 11:16     | Line Bay shifting at 220kv Boisar-II S/S. (From Bay No. 12 to Bay No. 14)                                                                                                                                                                                                                                                                                  | PO          | 220 KV  |
| EKLAHARE (GCR) - AIROLI KNOW PARK                                 | 31-01-25  | 6:29      | 01-02-25  | 22:48     | 1) Simultaneous outages on 220kv Airoli Knowledge Park (AKP)- Nashik line and 220kv Bapogaon-NTT Global (Estela) line from Dt. 31/01/2025 from 06:00 Hrs. to Dt. 02/02/2025 upto 22:00 Hrs. for inline tower erection work at proposed LILO loc no.1 & conductor stringing work in the span between loc no. 376 & 377 for the proposed 220kv Mankoli S/tn. | PO          | 220 KV  |
| GHATODI-NANDED                                                    | 31-01-25  | 9:44      | 31-01-25  | 21:42     | IN VIEW OF OUTAGE ON 220KV MAIN BUS -1 AND 2.                                                                                                                                                                                                                                                                                                              | HT          | 220 KV  |
| HINJAWADI I- CHINCHWAD                                            | 31-01-25  | 7:15      | 31-01-25  | 23:11     | Load management                                                                                                                                                                                                                                                                                                                                            | HT          | 220 KV  |
| KAIJ - KALLAM                                                     | 31-01-25  | 6:57      | 31-01-25  | 8:15      | CKT Tripped on LTS.                                                                                                                                                                                                                                                                                                                                        | T           | 132 KV  |
| KALWA - SIEMENS                                                   | 31-01-25  | 8:20      | 31-01-25  | 18:43     | 1) 220kv CT (1600-800-400) 3 nos replacement work due to heavy leakage from R & B ph CT, Y ph CT more then 25 years 2) LMU unit replacment work                                                                                                                                                                                                            | PO          | 220 KV  |
| LAMBOTI - PANDHARPUR                                              | 31-01-25  | 19:57     | 31-01-25  | 20:55     | To attain the hotspot on B phase CT line side palm by replacing with new one.                                                                                                                                                                                                                                                                              | EO          | 220 KV  |
| MALEGAON-SATANA                                                   | 31-01-25  | 5:03      | 31-01-25  | 17:12     | Load management                                                                                                                                                                                                                                                                                                                                            | HT          | 220 KV  |
| TALANDGE - SAWANTWADI                                             | 31-01-25  | 9:40      | 31-01-25  | 17:50     | Insulator cleaning work                                                                                                                                                                                                                                                                                                                                    | PO          | 220 KV  |
| 132 KV HINGANGHAT (220 KV) -ISMT CKT - I                          | 31-01-25  | 12:55     | 31-01-25  | 14:52     | Distance protection operated                                                                                                                                                                                                                                                                                                                               | T           | 220 KV  |
| 132 KV HINGANGHAT (220 KV) -ISMT CKT - II                         | 31-01-25  | 12:55     | 31-01-25  | 13:20     | OC Protection Operated                                                                                                                                                                                                                                                                                                                                     | T           | 220 KV  |
| 220/132kv 100MVA ICT - 2 @ KALWAN                                 | 31-01-25  | 11:30     | 31-01-25  | 18:53     | SCADA integration work                                                                                                                                                                                                                                                                                                                                     | PO          | 220 KV  |
| 220/33 KV 50 MVA T/F 3 @ MALEGAON                                 | 31-01-25  | 9:42      | 31-01-25  | 15:12     | For HV, LV relay testing and upgradation work and bay maintenance work.                                                                                                                                                                                                                                                                                    | PO          | 220 KV  |
| 220KV BHIGWAN - KARJAT CKT-1                                      | 31-01-25  | 12:30     | 31-01-25  | 18:51     | To attend hot spot on Y & B ph CT,Bus Isolator at bhigwan sstn.                                                                                                                                                                                                                                                                                            | PO          | 220 KV  |
| 220KV Bus PT I @ GHATODI                                          | 31-01-25  | 9:44      | 31-01-25  | 21:16     | Jumpering from main bus T 89B isolator, Jumpering from jack bus to both 89A 89B isolator for double bus arrangement, Jumpering from jack bus to CB top                                                                                                                                                                                                     | PO          | 220 KV  |
| 220KV MAIN BUS 1 @ GHATODI                                        | 31-01-25  | 9:44      | 31-01-25  | 14:36     | Jumpering from main bus T 89B isolator, Jumpering from jack bus to both 89A & 89B isolator for double bus arrangement, Jumpering from jack bus to CB top                                                                                                                                                                                                   | PO          | 220 KV  |
| 220KV MAIN BUS 1 @ GHATODI                                        | 31-01-25  | 19:11     | 31-01-25  | 21:16     | 1) JUMPERING FROM MAIN BUS T 89B ISOLATOR 2) JUMPERING FROM JACK BUS TO BOTH 89A & 89B ISOLATOR FOR DOUBLE BUS ARRANGEMENT 3) JUMPERING FROM JACK BUS TO CB TOP.                                                                                                                                                                                           | PO          | 220 KV  |
| 220KV MAIN BUS 2 @ GHATODI                                        | 31-01-25  | 15:27     | 31-01-25  | 18:39     | 1) JUMPERING FROM MAIN BUS T 89B ISOLATOR 2) JUMPERING FROM JACK BUS TO BOTH 89A & 89B ISOLATOR FOR DOUBLE BUS ARRANGEMENT 3) JUMPERING FROM JACK BUS TO CB TOP.                                                                                                                                                                                           | PO          | 220 KV  |
| 400/220/33 KV 315 MVA ICT - 1 @ PARLI                             | 31-01-25  | 10:12     | 31-01-25  | 15:27     | 1) HV CB testing work.2) Bay Maintenance work.                                                                                                                                                                                                                                                                                                             | PO          | 400 KV  |
| AKOLA-MIDC AKOLA                                                  | 31-01-25  | 9:24      | 31-01-25  | 15:50     | HT DUE TO AIR LEAKAGE PROBLEM OF CB AT AKOLA MIDC SS.                                                                                                                                                                                                                                                                                                      | HT          | 132 KV  |
| ANANDNAGAR - PALAVA                                               | 31-01-25  | 10:21     | 31-01-25  | 17:08     | EHV Breaker diagnostic testing, CT diagnostic testing, its Bay R&M work, its 220kv main bus isolator & its auxillary bus isolator maintenance work.                                                                                                                                                                                                        | PO          | 220 KV  |
| DHULE - SSNNL CKT - 2                                             | 31-01-25  | 10:10     | 31-01-25  | 21:14     | For Replacement of Missing Hardware , Cold line washing & Other maintenance work.400 KV Dhule-SSNNL CKT 1 Auto Reclose switchwill be kept on Non Auto mode during Outage                                                                                                                                                                                   | PO          | 400 KV  |
| NTT GLOBAL (Estella) - BAPGAON                                    | 31-01-25  | 7:13      | 01-02-25  | 22:47     | Simultaneous outages on 220kv Airoli Knowledge Park (AKP)- Nashik line and 220kv Bapogaon-NTT Global (Estela) line from Dt. 31/01/2025 from 06:00 Hrs. to Dt. 02/02/2025 upto 22:00 Hrs. for inline tower erection work at proposed LILO loc no.1 & conductor stringing work in the span between loc no. 376 & 377 for the proposed 220kv Mankoli S/tn.    | PO          | 220 KV  |

| Transmission Line Outages/Trippings from 27.01.2025 to 02.02.2025 |           |           |           |           |                                                                                                                                                                                                             |             |         |
|-------------------------------------------------------------------|-----------|-----------|-----------|-----------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|---------|
| Name of Line                                                      | Date Trip | Time Trip | Date Sync | Time Sync | Reason                                                                                                                                                                                                      | Outage Type | Voltage |
| ADLABS - PEDAMBE                                                  | 01-02-25  | 16:41     | 01-02-25  | 19:40     | For replacement of flashover insulator string at loc no 43B , B ph and replacement of damaged jumper at loc no 43B, B ph , replacement of damaged conductor 43 to LIL01B.                                   | PO          | 220 KV  |
| ALEPHATA-PARGAON(KATHAPUR)                                        | 01-02-25  | 7:21      | 01-02-25  | 19:17     | Load Management                                                                                                                                                                                             | HT          | 220 KV  |
| BOISAR II - BOISAR (PG) CKT - 3                                   | 01-02-25  | 13:50     | 04-02-25  | 6:21      | Line Bay shifting at 220kv Boisar-II S/S. (From Bay No. 13 to Bay No. 12)                                                                                                                                   | PO          | 220 KV  |
| HINGANGHAT - BHUGAON                                              | 01-02-25  | 14:45     | 01-02-25  | 17:34     | For safety point of view.                                                                                                                                                                                   | PO          | 220 KV  |
| HINJAWADI I- CHINCHWAD                                            | 01-02-25  | 7:06      | 01-02-25  | 21:37     | Load Management                                                                                                                                                                                             | HT          | 220 KV  |
| MUDSHINGI - CHIKODI                                               | 01-02-25  | 6:52      | 01-02-25  | 20:08     | Y, B phase fault                                                                                                                                                                                            | T           | 220 KV  |
| TALANDAGE - CHIKODI                                               | 01-02-25  | 17:14     | 01-02-25  | 20:12     | For safety purpose                                                                                                                                                                                          | HT          | 220 KV  |
| TALANDGE - SAWANTWADI                                             | 01-02-25  | 9:10      | 01-02-25  | 16:46     | Insulator cleaning work                                                                                                                                                                                     | PO          | 220 KV  |
| TEMBHURNI - JEUR                                                  | 01-02-25  | 11:10     | 03-02-25  | 22:10     | Outage is required for O/H & servicing of ABB Circuit breaker. Attending problem observed in Auxillary contacts & Distance relay retrofitting work.                                                         | PO          | 220 KV  |
| 132KV KANHAN-UPPALWADI-PARDI TAP                                  | 01-02-25  | 8:37      | 02-02-25  | 20:42     | Control loading on 132kv ambazari - pardi ckt.                                                                                                                                                              | HT          | 132 KV  |
| 220 KV TBC @ KANHAN                                               | 01-02-25  | 11:10     | 01-02-25  | 18:47     | For attending problem in cb by agency.                                                                                                                                                                      | PO          | 220 KV  |
| 220/100 KV 100 MVA ICT 1 @ KANDALGAON                             | 01-02-25  | 12:10     | 01-02-25  | 15:13     | Oil leakage observed at OLTC valve, OLTC U shaped pipe at various Location of 200 KV / 100kv 100 MVA ICT No1 (repaired by m/s D-Voltrons Pr.Ltd.)at 220 kv Kandalgaon Ss under EHV(O&M) Division Mahad      | PO          | 220 KV  |
| 220/132 KV 200 MVA ICT 1 @ RAYMOND                                | 01-02-25  | 11:00     | 01-02-25  | 18:25     | 1. Balance Painting/coloring work of ICT                                                                                                                                                                    | PO          | 220 KV  |
| 400 /7.6KV Station T/F-5 A @ KHAPERKHEDA                          | 01-02-25  | 10:56     |           |           | STN-5A due to Acetylene gas concentration crosses the safe limit of 7                                                                                                                                       | EO          | 400 KV  |
| 400 KV WALUJ (400 KV) - BABHALESHWAR CKT                          | 01-02-25  | 1:47      | 01-02-25  | 2:31      | distance protection                                                                                                                                                                                         | T           | 400 KV  |
| JEJURI (400kv) - LONAND CKT - 1                                   | 01-02-25  | 14:11     | 01-02-25  | 17:34     | Cold line cleaning, washing of insulator string & Hot spot attending work.                                                                                                                                  | PO          | 220 KV  |
| JEJURI (400kv) - LONAND CKT - 2                                   | 01-02-25  | 11:28     | 01-02-25  | 13:49     | Cold line cleaning, washing of insulator string & Hot spot attending work.                                                                                                                                  | PO          | 220 KV  |
| MAIN BUS SECTION - 1 @ PEDAMBE                                    | 01-02-25  | 13:28     | 01-02-25  | 15:33     | P. T. oil top up work                                                                                                                                                                                       | EO          | 220 KV  |
| NANDGAON PETH-AMRAVATI                                            | 01-02-25  | 16:12     | 01-02-25  | 17:23     | For removing Pigeon at loc no 01 R-Ph & kite at loc no 02 on earth wire.                                                                                                                                    | PO          | 220 KV  |
| SALSETTE - VIKHROLI (GIS) CKT - 3                                 | 01-02-25  | 23:23     | 02-02-25  | 4:21      | Formation of 220 kv Salsette 3 Saki 7 Line for Loc. 92 tower erection at Metro 4 Project Shangrilla crossing.                                                                                               | PO          | 220 KV  |
| THAPTI TANDA - AURANGABAD (WALUJ)                                 | 01-02-25  | 12:15     | 01-02-25  | 19:22     | Replacement of Disc Insulator String with PLR at Tower Location No. 436                                                                                                                                     | PO          | 400 KV  |
| VIKHROLI (GIS) - SAKI 7                                           | 01-02-25  | 23:23     | 02-02-25  | 4:21      | Formation of 220 kv Salsette 3 Saki 7 Line for Loc. 92 tower erection at Metro 4 Project Shangrilla crossing.                                                                                               | PO          | 220 KV  |
| ALEPHATA-PARGAON(KATHAPUR)                                        | 02-02-25  | 10:01     | 02-02-25  | 18:04     | For load management.                                                                                                                                                                                        | HT          | 220 KV  |
| HINJAWADI I- CHINCHWAD                                            | 02-02-25  | 9:16      | 02-02-25  | 21:47     | For load management.                                                                                                                                                                                        | HT          | 220 KV  |
| KALWA - KHARGHAR                                                  | 02-02-25  | 12:51     | 02-02-25  | 13:31     | Tripped on distance protection.                                                                                                                                                                             | T           | 400 KV  |
| MALEGAON-SATANA                                                   | 02-02-25  | 0:06      | 02-02-25  | 17:30     | For load management.                                                                                                                                                                                        | HT          | 220 KV  |
| NAGOTHANE - POSCO                                                 | 02-02-25  | 9:39      | 02-02-25  | 17:29     | Insulator string replacement work at Loc.No.17 and 25 and For attending damaged conductor by applying midspan joint with new conductor between Loc.No.18-19 and line maintenance work.                      | PO          | 220 KV  |
| PADGHE - KALWA CKT - 1                                            | 02-02-25  | 12:51     | 02-02-25  | 15:17     | Tripped on distance protection.                                                                                                                                                                             | T           | 400 KV  |
| PARLI NEW TPS - BEED CKT 2                                        | 02-02-25  | 13:43     | 02-02-25  | 18:14     | ZONE-1,Y-PH, B-PH ,DIST-22.48 KM,FAULT CURRENT-IY-3.235 KA,IB-3.494 KA.                                                                                                                                     | T           | 220 KV  |
| 132 KV GADCHIROLI (220 KV) - MUL CKT                              | 02-02-25  | 15:10     | 02-02-25  | 16:17     | G= DIST PRTN Y PH 1.09 KA 36.61 KM , M=DIST PRTN Z1 3.189 KM.                                                                                                                                               | T           | 220 KV  |
| 132 KV KANHAN (220 KV) - PARDI CKT                                | 02-02-25  | 10:15     | 02-02-25  | 20:38     | LTS alarm on appeared on besa - pardi ckt.                                                                                                                                                                  | HT          | 132 KV  |
| 220/33 KV 50MVA PTR - 2                                           | 02-02-25  | 8:30      | 02-02-25  | 11:29     | For attending Hot Spot on LV CT and bus Section II                                                                                                                                                          | EO          | 220 KV  |
| GHODBUNDER - MSETCL BOISAR                                        | 02-02-25  | 22:51     | 03-02-25  | 10:45     | Outage is required for safety purpose during For stringing of 220kv Boisar-PG-3 line between Loc no 02 to Newly erected Tower at 220 kv Boisar S/stn (For the work of Bay Shifting at 220 kv Boisar S/stn). | EO          | 220 KV  |
| JAIGAD - KARAD CKT - 2                                            | 02-02-25  | 23:30     | 03-02-25  | 9:17      | For voltage mgmt                                                                                                                                                                                            | HT          | 400 KV  |
| KHARGHAR - WAGHIVALI (MSETCL) CKT - 2                             | 02-02-25  | 10:45     | 02-02-25  | 18:40     | EHV Lines:- For Twin Jumpering Work.<br>Waghiwali End:- LA IR & Routine maintenance work.                                                                                                                   | PO          | 220 KV  |
| LONIKAND 2 - VSNL                                                 | 02-02-25  | 16:18     | 02-02-25  | 18:35     | Replacement of R phase flihover string at Location No. 18 and Cleaning of Disc Insulators (Cold line washing) work.                                                                                         | EO          | 220 KV  |
| NIWALI - PAWAS LINE                                               | 02-02-25  | 12:22     | 02-02-25  | 18:18     | Tripped on distance protection.                                                                                                                                                                             | T           | 220 KV  |