

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 28/Mar/2016 to 03/Apr/2016

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
28/03/2016	11 Hrs	4242	414	408	5064	6010	173	5944	170	-1440	15921	0	15921	1268	251	18880	18880	49.95
29/03/2016	12 Hrs	4330	363	542	5235	6321	107	6221	184	-1559	16509	0	16509	1318	249	19635	19635	50.00
30/03/2016	12 Hrs	4442	830	427	5699	6031	81	6144	188	-1574	16569	0	16569	1251	243	19637	19637	49.97
31/03/2016	11 Hrs	4403	364	460	5227	6272	343	5938	173	-1567	16386	0	16386	1204	254	19411	19411	49.98
01/04/2016	11 Hrs	4384	352	303	5039	6011	366	5519	166	-1562	15539	0	15539	1226	201	18528	18528	49.94
02/04/2016	11 Hrs	4334	642	436	5412	6070	329	5801	190	-1449	16353	0	16353	1101	257	19160	19160	49.98
03/04/2016	12 Hrs	3981	978	418	5377	5964	276	5780	175	-1101	16471	0	16471	909	252	18733	18733	49.97
Maximum		4442	978	542	5699	6321	366	6221	190	-1101	16569	0	16569	1318	257	19637	19637	50.00
Minimum		3981	352	303	5039	5964	81	5519	166	-1574	15539	0	15539	909	201	18528	18528	49.94
Average		4302	563	428	5293	6097	239	5907	178	-1465	16250	0	16250	1182	244	19141	19141	49.97

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
28/03/2016	16 Hrs	4405	201	433	5039	6014	151	6047	113	-1540	15824	0	15824	1261	252	18877	18877	49.98
29/03/2016	13 Hrs	4336	334	559	5229	5970	67	6168	194	-1543	16085	0	16085	1315	257	19200	19200	50.02
30/03/2016	13 Hrs	4422	545	421	5388	6071	83	6094	185	-1580	16241	0	16241	1230	253	19304	19304	49.97
31/03/2016	16 Hrs	4296	307	424	5027	6054	406	5893	108	-1550	15938	0	15938	1213	256	18957	18957	49.96
01/04/2016	16 Hrs	3811	272	431	4514	6093	461	5717	135	-1487	15433	0	15433	1236	259	18415	18415	49.95
02/04/2016	16 Hrs	4279	265	416	4960	6309	361	5902	151	-1386	16297	0	16297	1149	259	19091	19091	49.91
03/04/2016	16 Hrs	4181	394	451	5026	5852	671	5682	80	-1110	16201	0	16201	855	258	18424	18424	49.99
Maximum		4422	545	559	5388	6309	671	6168	194	-1110	16297	0	16297	1315	259	19304	19304	50.02
Minimum		3811	201	416	4514	5852	67	5682	80	-1580	15433	0	15433	855	252	18415	18415	49.91
Average		4247	331	448	5026	6052	314	5929	138	-1457	16003	0	16003	1180	256	18895	18895	49.97

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
28/03/2016	20 Hrs	4267	314	435	5016	5956	435	5699	0	-1399	15707	0	15707	1204	257	18567	18567	49.99
29/03/2016	20 Hrs	4197	430	558	5185	5782	703	5839	0	-1403	16106	0	16106	1259	259	19027	19027	49.90
30/03/2016	20 Hrs	4157	576	435	5168	5947	614	5786	0	-1446	16069	0	16069	1173	257	18945	18945	49.95
31/03/2016	20 Hrs	4310	422	451	5183	5829	614	5690	0	-1467	15849	0	15849	1142	200	18658	18658	49.94
01/04/2016	20 Hrs	3602	915	447	4964	5949	529	5188	0	-1394	15236	0	15236	1175	200	18005	18005	49.87
02/04/2016	20 Hrs	3557	1176	429	5162	5556	534	5512	0	-1411	15353	0	15353	1095	202	18061	18061	49.87
03/04/2016	20 Hrs	3855	730	438	5023	5627	1058	5342	0	-1449	15601	0	15601	734	201	17985	17985	49.91
Maximum		4310	1176	558	5185	5956	1058	5839	0	-1394	16106	0	16106	1259	259	19027	19027	49.99
Minimum		3557	314	429	4964	5556	435	5188	0	-1467	15236	0	15236	734	200	17985	17985	49.87
Average		3992	652	456	5100	5807	641	5580	0	-1424	15703	0	15703	1112	225	18464	18464	49.92

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
28/03/2016	5 Hrs	3288	97	453	3838	5247	367	5057	0	-915	13594	0	13594	700	200	15409	15409	49.95
29/03/2016	4 Hrs	3627	140	588	4355	5073	500	5314	0	-1038	14204	0	14204	697	200	16139	16139	49.99
30/03/2016	5 Hrs	3607	208	549	4364	5296	582	5123	0	-946	14419	0	14419	696	200	16261	16261	49.85
31/03/2016	5 Hrs	3625	121	460	4206	4875	878	5460	0	-954	14465	0	14465	697	200	16316	16316	50.00
01/04/2016	4 Hrs	3643	123	196	3962	5161	1031	5143	0	-947	14350	0	14350	715	201	16213	16213	49.99
02/04/2016	5 Hrs	3595	143	447	4185	5011	568	5339	0	-932	14171	0	14171	694	202	15999	15999	49.95
03/04/2016	5 Hrs	3480	249	436	4165	4802	822	5538	0	-873	14454	0	14454	755	202	16284	16284	49.94
Maximum		3643	249	588	4364	5296	1031	5538	0	-873	14465	0	14465	755	202	16316	16316	50.00
Minimum		3288	97	196	3838	4802	367	5057	0	-1038	13594	0	13594	694	200	15409	15409	49.85
Average		3552	154	447	4154	5066	678	5282	0	-944	14237	0	14237	708	201	16089	16089	49.95

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
28/03/2016	89.720	5.278	10.778	105.776	0.129	136.228	134.452	8.337	134.902	1.349	24.311	5.555	-31.712	354.880	61.578	416.458
29/03/2016	96.470	5.167	13.624	115.261	0.244	137.824	135.793	11.209	139.750	1.359	24.365	5.571	-32.942	372.461	62.878	435.339
30/03/2016	90.566	8.101	11.823	110.490	0.249	137.465	136.910	11.815	137.789	1.395	23.712	5.744	-32.196	366.755	61.652	428.407
31/03/2016	96.125	5.314	10.767	112.206	0.121	136.113	135.382	15.613	130.645	1.354	23.531	5.406	-32.211	363.719	61.148	424.867
01/04/2016	92.764	6.329	7.720	106.813	0.367	136.243	136.736	14.816	128.981	1.410	23.396	5.252	-31.743	356.518	60.391	416.909
02/04/2016	94.633	8.251	10.049	112.933	0.209	133.331	136.350	11.639	135.435	1.602	22.667	5.490	-30.176	364.764	58.333	423.097
03/04/2016	92.833	11.590	10.367	114.790	0.057	128.693	128.646	16.081	133.330	1.223	20.194	5.662	-25.648	368.469	51.504	419.973
Maximum	96.470	11.590	13.624	115.261	0.367	137.824	136.910	96.470	139.750	1.602	24.365	5.744	-25.648	372.461	62.878	435.339
Minimum	89.720	5.167	7.720	105.776	0.057	128.693	128.646	89.720	128.981	1.223	20.194	5.252	-32.942	354.880	51.504	416.458
Average	93.302	7.147	10.733	111.181	0.197	135.128	134.896	93.302	134.405	1.385	23.168	5.526	-30.947	363.938	59.641	423.579

Details of Koyna Water Consumption (in TMC)

Date	For the Day	For the Month	Balance
28/03/2016	0.057	3.075	28.317
29/03/2016	0.043	3.118	28.274
30/03/2016	0.125	3.243	28.149
31/03/2016	0.054	3.297	28.095
01/04/2016	0.065	0.065	28.030
02/04/2016	0.097	0.162	27.933
03/04/2016	0.194	0.356	27.739

State Load Despatch Center, Airoli (MSETCL)
Central Sector Share/Drawal from 28/Mar/2016 to 03/Apr/2016

Date	DAY	Central Sector Share		Total Interstate Bilateral Purchase		Total Share		Total Drawal		Overdrawal(+) / UnderDrawal(-)	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
28/03/2016	MONDAY	107.897	5576	26.555	1106	134.452	5602	136.228	5676	1.776	74
29/03/2016	TUESDAY	107.860	5630	27.933	1164	135.793	5658	137.824	5743	2.031	85
30/03/2016	WEDNESDA	106.987	5675	29.923	1247	136.910	5705	137.465	5728	0.555	23
31/03/2016	THURSDAY	106.729	5612	28.653	1194	135.382	5641	136.113	5671	0.731	30
01/04/2016	FRIDAY	108.345	5669	28.391	1183	136.736	5697	136.243	5677	-0.493	-21
02/04/2016	SATURDAY	107.280	5652	29.070	1211	136.350	5681	133.331	5555	-3.019	-126
03/04/2016	SUNDAY	108.650	5340	19.996	833	128.646	5360	128.693	5362	0.047	2
Total		753.748		190.521		944.269		945.897		1.628	

GENERATING UNITS OUTAGES FOR THE WEEK FROM 28/03/2016 TO 03/04/2016							
Generator	Generating Unit	Capacity	Tripped Date	Tripped Time	Synch. Date	Synch Time	Reason
PLANNED OUTAGES							
IPP	Tata Trombay 6	500MW	15/Jul/2015	17.08		Continued.	Economic shutdown(Converted to AOH for 30 Days from 00.00Hrs 06-03-2016)
Cent_Sect	Tarapur 2	160MW	10/Sep/2015	12.55		Continued.	Refuelling work
MSPGCL	Koyna Unit 10	80MW	29/Dec/2015	08:00		Continued.	Annual Overhaul
MSPGCL	Khaparkheda Unit 5	500MW	15/Mar/2016	01.12		Continued.	Annual Overhaul
FORCED OUTAGES							
RGPPPL	Dabhol Dabhol 1B	230MW	28/May/2013	22:02		Continued.	Gas Shortage.
RGPPPL	Dabhol Dabhol 3A	230MW	06/Jun/2013	08.28		Continued.	Gas Shortage
RGPPPL	Dabhol Dabhol 1X	230MW	27/Jun/2013	21.46		Continued.	Gas Shortage
RGPPPL	Dabhol Dabhol 1A	230MW	27/Jun/2013	21.47		Continued.	Gas Shortage
IPP	Dhariwal	300MW	28/May/2014	02.27		Continued.	No schedule
MSPGCL	Chandrapur Unit 1	210MW	28/Aug/2014	07:15		Continued.	Economic Shutdown.
MSPGCL	Koradi Unit 6	210MW	20/Mar/2015	01.02		Continued.	Economic shutdown
MSPGCL	Parli Unit 3	210MW	14/Jun/2015	12.58		Continued.	Water Shortage
MSPGCL	Parli Unit 6	250MW	25/Jun/2015	15.03		Continued.	Water Shortage
MSPGCL	Parli Unit 4	210MW	05/Jul/2015	18.45		Continued.	Water Shortage
MSPGCL	Parli Unit 5	210MW	06/Jul/2015	14.55		Continued.	Water Shortage.
MSPGCL	Parli Unit 7	250MW	08/Jul/2015	12.08		Continued.	Water Shortage
MSPGCL	Chandrapur Unit-8	500MW	10/Nov/2015	12.10		Continued.	Drum level low
RGPPPL	Dabhol 3B	230MW	07/Jan/2016	17:51		Continued.	Change Over.
MSPGCL	Chandrapur Unit 2	210MW	12/Jan/2016	04.47		Continued.	Boiler Tube Leakage
RGPPPL	Dabhol 3X	230MW	03/Feb/2016	15:36	03/Apr/2016	15.44	Change Over
IPP	WPCL U-1	135MW	16/Feb/2016	17.09		Continued.	Change Over , No Schedule
MSPGCL	Koradi Unit 5	200MW	18/Feb/2016	11.21		Continued.	MSEDCL Zero Shedule.
IPP	WPCL U-2	135MW	29/Feb/2016	21.46		Continued.	Change over against Unit III
MSPGCL	Koradi Unit 7	210MW	01/Mar/2016	23.55		Continued.	Zero Schedule Given by MSEDCL.
MSPGCL	Uran Unit 8	108MW	04/Mar/2016	22.55	28/Mar/2016	20.10	Gas shortage
MSPGCL	Chandrapur Unit 6	500MW	05/Mar/2016	10.15		Continued.	Turbine bearing Vabration high
MSPGCL	Koradi Unit-8	660MW	10/Mar/2016	12.30		Continued.	Ash Evecuation Problem.
MSPGCL	Koyna Unit 11	80MW	11/Mar/2016	13.53		Continued.	stator earth fault
IPP	REL Unit 2	250MW	18/Mar/2016	08.39		Continued.	Stator Earth Fault
IPP	RPL(AMT) U-1	270MW	20/Mar/2016	00.00		Continued.	Zero schedule by MSEDCL
MSPGCL	Koradi Unit 9	660MW	21/Mar/2016	00.47		Continued.	Ash Evacuation problem
MSPGCL	Bhusawal Unit 2	210MW	24/Mar/2016	00.05	28/Mar/2016	07.24	MSEDCL Zero Schedule
MSPGCL	Nasik Unit 4	210MW	24/Mar/2016	00.10	28/Mar/2016	06.00	MSEDCL Zero Schedule
MSPGCL	Nasik Unit 4	210MW	28/Mar/2016	22.55	29/Mar/2016	00.45	PA Fan problem
MSPGCL	Nasik Unit 4	210MW	28/Mar/2016	06.43	28/Mar/2016	09.55	Vaccum Problem.
MSPGCL	Uran Unit 8	108MW	30/Mar/2016	10:33	01/Apr/2016	13:07	Gas shortage
MSPGCL	Khaparkheda Unit 1	210MW	30/Mar/2016	14.03	30/Mar/2016	19.41	oil fuel loss
MSPGCL	Bhusawal Unit 3	210MW	31/Mar/2016	10.34	31/Mar/2016	12.58	D.C.supply fail
IPP	JSW (J) U4	300MW	01/Apr/2016	05.09	01/Apr/2016	09.07	electrical problem
IPP	JSW (J) U2	300MW	01/Apr/2016	05.09	01/Apr/2016	09.30	electrical problem
MSPGCL	Uran Unit 6	108MW	01/Apr/2016	00.14		Continued.	Gas shortage
IPP	RPL(AMT) U-5	270MW	02/Apr/2016	11.55	02/Apr/2016	13.59	PA Fan problem
MSPGCL	Uran Unit 8	108MW	02/Apr/2016	20.41	02/Apr/2016	21.53	ESV Valve Closed.
MSPGCL	Chandrapur Unit 7	500MW	02/Apr/2016	19.45	03/Apr/2016	14.27	Primary Air Heater Problem.
MSPGCL	Dabhol 2A	230MW	03/Apr/2016	17.31		Continued.	Purge Valve Problem
IPP	RPL(AMT) U-5	270MW	03/Apr/2016	00.00		Continued.	Zero Shedule By MSEDCL.

LINE OUTAGES FOR THE WEEK FROM 28/03/2016 TO 03/04/2016

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
400 KV	Akola II - Taptitanda ckt-II	31/Dec/2015	18.16	31/Mar/2016	11.23	Charged as 765KV Akola-Ektuni Ckt-II
400 KV	Dhule Sar'Sarovar I	25/Mar/2016	17.38	28/Mar/2016	09.05	Over Voltage
400 KV	karad -kolhapur-II	26/Mar/2016	16.36	28/Mar/2016	09.02	Over Voltage
400 KV	Bhusawal-Aurangabad	26/Mar/2016	20.56	02/Apr/2016	11.28	Over Voltage
400 KV	Kolhapur Solapur (PG) II	27/Mar/2016	16.39	28/Mar/2016	07.40	Over Voltage
400 KV	Karad-Jaigad - I	27/Mar/2016	16.41	28/Mar/2016	05.15	Over Voltage
400 KV	Jaigad-New Koyna Ckt-II	28/Mar/2016	04.59	28/Mar/2016	14.52	Distance Protection
400 KV	Karad-Jaigad - I	28/Mar/2016	05.26	30/Mar/2016	08.44	Distance Protection (RFC @ 17.15 Hrs).
400 KV	New Koyna - Dabhol-I	28/Mar/2016	05.32	28/Mar/2016	13.12	Distance Protection
400 KV	Padghe - Nagothane - I	28/Mar/2016	10.57	28/Mar/2016	18.47	Insulator Replacement.
400 KV	karad -kolhapur-II	28/Mar/2016	16.33	29/Mar/2016	08.53	Over Voltage
400 KV	Dhule Sar'Sarovar I	28/Mar/2016	17.20	30/Mar/2016	06.45	Over Voltage
400 KV	Girwali-Solapur (Lamboti)	28/Mar/2016	17.38	28/Mar/2016	19.12	Distance Protection Operated Z-I B-E,During OPGW Work Earthwire Falls.
400 KV	Kolhapur Solapur (PG) II	28/Mar/2016	17.46	29/Mar/2016	06.47	Over Voltage
400 KV	Padghe - Nagothane - II	29/Mar/2016	13.15	29/Mar/2016	17.55	Insulator String Replacement Work.
400 KV	karad -kolhapur-II	29/Mar/2016	18.00	30/Mar/2016	08.30	Over Voltage
400 KV	Jaigad-New Koyna Ckt-II	30/Mar/2016	09.56	30/Mar/2016	16.16	REPLACEMENT OF DECAAPED INSULATOR STRING.
400 KV	Parli(MS)-Parli (PG) I	30/Mar/2016	14.12	30/Mar/2016	17.45	Taken on TBC
400 KV	Chandrapur II - Chandrapur ckt 2	30/Mar/2016	14.16	30/Mar/2016	15.49	Attending Hot Spot
400 KV	Karad - Jaigad - II	30/Mar/2016	17.19	31/Mar/2016	08.40	Over Voltage
400 KV	Dhule Sar'Sarovar I	30/Mar/2016	21.32	31/Mar/2016	06.37	Over Voltage
400 KV	karad -kolhapur-I	30/Mar/2016	21.39	31/Mar/2016	08.44	Over Voltage
400 KV	New Koyna - Dabhol - II	31/Mar/2016	08.18	01/Apr/2016	08.52	Relay Testing Work
400 KV	Main Bus-I @ Jejuri	31/Mar/2016	09.08	31/Mar/2016	18.07	civil construction work
400 KV	Talegaon PG-Aurangabad-I	31/Mar/2016	09.08	01/Apr/2016	12.05	Lilo work at pune-PG
400 KV	Talegaon PG - Aurangabad - II	31/Mar/2016	09.29	01/Apr/2016	12.05	Lilo work at pune-PG
400 KV	Karad-Jaigad - I	31/Mar/2016	16.56	01/Apr/2016	09.15	Over Voltage
400 KV	Dhule Sar'Sarovar I	31/Mar/2016	17.40	02/Apr/2016	09.58	Over Voltage
400 KV	karad -kolhapur-II	31/Mar/2016	20.24	01/Apr/2016	09.01	Over Voltage
400 KV	Solapur - Parli(PG) I	01/Apr/2016	06.45	01/Apr/2016	19.26	OPGW WORK
400 KV	karad -kolhapur-II	01/Apr/2016	16.37	02/Apr/2016	08.37	Over Voltage
400 KV	Karad-Jaigad - I	01/Apr/2016	16.51	02/Apr/2016	08.56	Over Voltage
400 KV	karad -kolhapur-II	02/Apr/2016	16.54	03/Apr/2016	08.51	Over Voltage
400 KV	Dhule Sar'Sarovar I	02/Apr/2016	17.19	04/Apr/2016	05.33	Over Voltage
400 KV	Khadka-Aurangabad (Waluj)	02/Apr/2016	17.28		Continued.	Over Voltage
400 KV	Karad-Jaigad - I	02/Apr/2016	17.49	03/Apr/2016	08.54	Over Voltage
400 KV	Dhule Sar'Sarovar II	02/Apr/2016	19.53	02/Apr/2016	22.48	Emergency HT Due To Fire Observed Blow Line.
400 KV	Kolhapur Solapur (PG) II	03/Apr/2016	07.55	03/Apr/2016	19.55	Rectification of lines by PG end
400 KV	Karad-Jaigad - I	03/Apr/2016	11.46		Continued.	Distance Protection(RFC 18.54Hrs/04-04-2016
400 KV	karad -kolhapur-II	03/Apr/2016	16.42	04/Apr/2016	08.29	Over Voltage
400 KV	N.Koyna-Karad -Ckt I	04/Apr/2016	09.55		Continued.	Line Maint.work(RFC 18.54Hrs)
400 KV	Babhaleshwar-Taptitanda ckt-II	04/Apr/2016	17.27		Continued.	Change Over
400 KV	Dhule Sar'Sarovar I	04/Apr/2016	17.55		Continued.	Over Voltage
220 KV	Chandrapur GCR - Warora - I	05/Apr/2015	09.13		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and de-energising the line bet.86 to 107.
220 KV	Chandrapur GCR - Wani	05/Apr/2015	09.15		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and de-energising the line bet.86 to 107.
220 KV	Kalwa - Borivali	10/Jan/2016	09.15		Continued.	Tower Erection Work.
220 KV	GIS Bhandup - Borivali	11/Jan/2016	07.42		Continued.	Tower Erection Work.
220 KV	Padghe - Vasai	24/Jan/2016	08.32		Continued.	For Formation of Temp. Padghe-Borivali (Charge upto 51/1).
220 KV	Bableshevar - Ranjangaon	03/Feb/2016	07.12		Continued.	To Control BBLSR ICT O/L
220 KV	Chitegaon-Shendra Ckt-I	18/Mar/2016	06.57		Continued.	For Making LILO Arrangement on Loc.NO 112 at Aurangabad PG S/S.
220 KV	Chitegaon-Shendra Ckt-II	18/Mar/2016	06.58		Continued.	For Making LILO Arrangement on Loc.NO 112 at Aurangabad PG S/S.
220 KV	Bableshevar- Alephata	19/Mar/2016	19.44		Continued.	To control BBLSR ICT Loading
220 KV	Niwali - Pawas Line	28/Mar/2016	04.40	28/Mar/2016	18.11	Distance Protection
220 KV	Mahad - Pedambe	28/Mar/2016	06.09	28/Mar/2016	06.32	Distance Protection
220 KV	Aolabs - Pedambe	28/Mar/2016	06.42	28/Mar/2016	07.15	Distance Protection
220 KV	Kharepatan -Pawas Line	28/Mar/2016	06.59	28/Mar/2016	13.06	Distance Protection
220 KV	Mahad - Pedambe	28/Mar/2016	07.12	28/Mar/2016	07.32	Distance Protection
220 KV	Talange(400kv)- Ichalkaranji 2	28/Mar/2016	10.40	28/Mar/2016	13.55	Attending Hot Spot
220 KV	Dasturi-Kandalgaon Line	28/Mar/2016	12.35	28/Mar/2016	13.05	Distance Protection
220 KV	Mahad-Kandalgaon	28/Mar/2016	12.35	28/Mar/2016	13.45	Distance Protection
220 KV	Kandalgaon - Koyna	28/Mar/2016	12.35	28/Mar/2016	13.55	Distance Protection
220 KV	New Koyna - Niwali	29/Mar/2016	08.56	29/Mar/2016	13.34	Routine Maintenance Work

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
220 KV	Miraj - Mhaishal	29/Mar/2016	09.19	29/Mar/2016	13.24	Quarterly Maintainance Work
220 KV	Mahad-Kandalgaon	29/Mar/2016	09.40	29/Mar/2016	18.50	Replacement of Earthwire.
220 KV	Bombay Dyeing - Sahara	29/Mar/2016	11.50	29/Mar/2016	19.07	CT Tandelta Testing & R.M.Work.
220 KV	Bableshtar- Ranjangaon	29/Mar/2016	12.17	29/Mar/2016	14.43	String Replacement.Stand by Line.
220 KV	Padghe - Wada	29/Mar/2016	13.30	29/Mar/2016	15.22	Distance Protection
220 KV	Miraj - Tilwani	29/Mar/2016	14.01	29/Mar/2016	17.05	Quarterly Maintainance Work
220 KV	Talandage(kolh'r)- Sawantwadi II	30/Mar/2016	07.50	31/Mar/2016	18.40	FOR CHARGING NEWLY CONSTRUCTED 220KV BIDRI LOLO LINE.
220 KV	Mahad-Kandalgaon	30/Mar/2016	10.05	30/Mar/2016	18.40	EARTH WIRE REPLACEMENT WORK.
220 KV	New Koyna - Pedambe	31/Mar/2016	06.18	31/Mar/2016	15.12	Equipment maintenance work
220 KV	Uran - Apta III	31/Mar/2016	08.25	31/Mar/2016	18.42	Dismantling of rusted tower at loc no 8
220 KV	Uran - Apta IV	31/Mar/2016	08.28	31/Mar/2016	18.44	Dismantling of rusted tower at loc no 8
220 KV	Boisar(MS) - Boisar (PG) II	01/Apr/2016	10.56	01/Apr/2016	15.48	Attending Hot Spot
220 KV	Nagothane - Posco	01/Apr/2016	11.39	01/Apr/2016	20.00	Bunching as Nagothane kandalgon
220 KV	Kalwa - Colourchem	01/Apr/2016	11.58	01/Apr/2016	17.52	Annauil maintainace
220 KV	Vasai Boiser(PG)	02/Apr/2016	04.34	02/Apr/2016	05.19	B ph earth fault
220 KV	Dahanu-Viraj	02/Apr/2016	09.45	02/Apr/2016	18.43	CT Replacemrnt.
220 KV	Chalisgaon - Deepnagar	02/Apr/2016	12.12	03/Apr/2016	12.53	Distance Protection
220 KV	Kalwa - Airoli Knowledge Park	03/Apr/2016	01.22	03/Apr/2016	01.48	Differential protection
220 KV	Kharghar Trombay	03/Apr/2016	07.09	03/Apr/2016	12.49	Testing Work
220 KV	Borivali(M)- Vasai	03/Apr/2016	08.04	03/Apr/2016	18.40	Shifting of bay to new express feeder Boisar ckt.I
220 KV	Kalwa - Airoli Knowledge Park	03/Apr/2016	08.11	03/Apr/2016	09.04	Relay Malfunctioning
220 KV	Borivali - Ghodbunder	03/Apr/2016	08.42	03/Apr/2016	15.25	Safety purpose for Borivali-Vasai line outage
220 KV	Kalwa-Salsette-VI	03/Apr/2016	10.13	03/Apr/2016	18.21	Bus Fault stability test
220 KV	Padghe - Jambhul 1	03/Apr/2016	13.00	03/Apr/2016	16.17	Distance Protection
220 KV	Padghe - Jambhul 2	03/Apr/2016	13.00	03/Apr/2016	13.55	Distance Protection
100 KV	Kalwa-Kalyan	03/Apr/2016	11.01	03/Apr/2016	11.09	Distance Protection