

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 26/Jul/2021 to 01/Aug/2021

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
26-07-2021	10 Hrs	3489	452	136	4078	5777	2739	4736	669	-1690	16308	0	16308	660	285	18944	18944	49.98
27-07-2021	9 Hrs	3387	720	136	4244	5673	2624	5085	449	-935	17140	0	17140	931	502	19508	19508	50.05
28-07-2021	11 Hrs	3214	344	261	3818	6030	3046	5113	682	-1643	17046	0	17046	851	287	19828	19828	49.99
29-07-2021	10 Hrs	3144	549	264	3957	6056	3042	5120	280	-1205	17250	0	17250	947	502	19904	19904	49.98
30-07-2021	10 Hrs	3363	438	254	4055	6477	2870	4935	372	-1496	17213	0	17213	839	285	19833	19833	49.99
31-07-2021	9 Hrs	3013	528	263	3804	6887	2416	5056	339	-1221	17281	0	17281	696	286	19484	19484	50.00
01-08-2021	10 Hrs	3057	517	264	3838	6141	2765	4453	401	-1161	16437	0	16437	619	286	18503	18503	50.01
Maximum		3489	720	264	4244	6887	3046	5120	682	-935	17281	0	17281	947	502	19904	19904	50.05
Minimum		3013	344	136	3804	5673	2416	4453	280	-1690	16308	0	16308	619	285	18503	18503	49.98
Average		3238	507	225	3970	6149	2786	4928	456	-1336	16954	0	16954	792	348	19429	19429	50.00

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
26-07-2021	15 Hrs	2989	430	133	3552	5577	2999	3653	741	-1688	14834	0	14834	749	285	17556	17556	49.96
27-07-2021	15 Hrs	3024	370	138	3532	6076	2859	3549	673	-1232	15458	0	15458	970	501	18160	18160	49.91
28-07-2021	13 Hrs	2909	346	262	3518	5764	3064	4142	759	-1611	15636	0	15636	910	286	18442	18442	50.01
29-07-2021	13 Hrs	2995	417	262	3674	5900	3108	4235	606	-1610	15913	0	15913	866	286	18675	18675	50.01
30-07-2021	13 Hrs	3187	431	264	3882	6094	2944	4220	410	-1673	15877	0	15877	849	285	18684	18684	50.07
31-07-2021	13 Hrs	2893	535	251	3679	5248	2907	4236	664	-1519	15215	0	15215	807	286	17827	17827	50.01
01-08-2021	13 Hrs	2968	571	263	3802	5530	2828	4034	722	-1261	15655	0	15655	592	285	17793	17793	50.09
Maximum		3187	571	264	3882	6094	3108	4236	759	-1232	15913	0	15913	970	501	18684	18684	50.09
Minimum		2893	346	133	3518	5248	2828	3549	410	-1688	14834	0	14834	592	285	17556	17556	49.91
Average		2995	443	225	3663	5741	2958	4010	654	-1513	15512	0	15512	820	316	18163	18163	50.01

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
26-07-2021	20 Hrs	3752	398	137	4286	4851	2527	5243	0	-1051	15856	0	15856	936	431	18274	18274	49.90
27-07-2021	20 Hrs	3483	534	210	4228	4741	2677	5219	0	-848	16016	0	16016	1079	489	18432	18432	50.00
28-07-2021	20 Hrs	3444	688	264	4396	5579	2876	4537	0	-1289	16098	0	16098	831	287	18506	18506	50.00
29-07-2021	20 Hrs	3203	446	264	3913	5154	2997	5124	0	-1108	16080	0	16080	795	499	18482	18482	50.01
30-07-2021	20 Hrs	3344	436	263	4043	5021	2841	5127	0	-1292	15740	0	15740	836	286	18154	18154	50.00
31-07-2021	20 Hrs	3517	496	263	4276	5232	2628	4983	2	-1212	15909	0	15909	830	286	18237	18237	49.92
01-08-2021	20 Hrs	3716	378	274	4368	4930	2684	4782	0	-987	15777	0	15777	783	284	17831	17831	49.94
Maximum		3752	688	274	4396	5579	2997	5243	2	-848	16098	0	16098	1079	499	18506	18506	50.01
Minimum		3203	378	137	3913	4741	2527	4537	0	-1292	15740	0	15740	783	284	17831	17831	49.90
Average		3494	482	239	4216	5073	2747	5002	0	-1112	15925	0	15925	870	366	18274	18274	49.97

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
26-07-2021	2 Hrs	2986	360	137	3482	3865	2397	3816	0	-977	12584	0	12584	654	286	14500	14500	50.00
27-07-2021	4 Hrs	2849	350	138	3336	4562	2296	4140	0	-895	13440	0	13440	598	286	15218	15218	50.03
28-07-2021	4 Hrs	3158	306	252	3716	4525	2534	4018	0	-859	13934	0	13934	597	287	15678	15678	50.01
29-07-2021	2 Hrs	2719	376	264	3359	4861	2499	4037	0	-1060	13696	0	13696	595	286	15637	15637	50.02
30-07-2021	2 Hrs	2660	308	263	3231	4966	2501	4085	0	-1077	13706	0	13706	556	286	15625	15625	49.99
31-07-2021	4 Hrs	2652	394	266	3312	4489	2101	4018	0	-968	12952	0	12952	522	285	14727	14727	50.02
01-08-2021	2 Hrs	2972	301	264	3537	4631	2487	4025	0	-1048	13632	0	13632	624	286	15590	15590	49.96
Maximum		3158	394	266	3716	4966	2534	4140	0	-859	13934	0	13934	654	287	15678	15678	50.03
Minimum		2652	301	137	3231	3865	2101	3816	0	-1077	12584	0	12584	522	285	14500	14500	49.96
Average		2857	342	226	3425	4557	2402	4020	0	-983	13420	0	13420	592	286	15282	15282	50.00

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus										Mus	Mus	Mus
26-07-2021	78.427	9.501	3.233	91.161	0.084	120.107	124.142	62.629	102.565	6.565	17.721	7.543	-30.385	352.642	55.649	408.291
27-07-2021	76.274	10.250	3.886	90.410	0.000	123.982	127.748	63.701	108.051	6.139	19.487	9.311	-26.835	365.448	55.633	421.081
28-07-2021	77.378	9.424	6.252	93.054	0.000	131.482	128.732	66.621	104.614	5.486	17.584	6.859	-30.934	370.323	55.377	425.700
29-07-2021	73.152	10.030	6.304	89.486	0.004	129.866	132.026	68.218	110.004	3.524	17.844	7.930	-29.553	371.545	55.327	426.872
30-07-2021	72.783	8.729	6.290	87.802	0.060	134.085	136.291	65.029	106.444	3.472	17.404	6.847	-31.222	365.610	55.473	421.083
31-07-2021	71.051	10.952	6.301	88.304	0.019	128.449	132.348	63.320	106.953	5.036	16.648	7.091	-29.563	362.499	53.302	415.801
01-08-2021	75.671	9.798	6.338	91.807	0.030	123.801	124.579	63.610	101.668	4.894	15.200	6.844	-25.694	360.086	47.738	407.824
Maximum	78.427	10.952	6.338	93.054	0.084	134.085	136.291	78.427	110.004	6.565	19.487	9.311	-25.694	371.545	55.649	426.872
Minimum	71.051	8.729	3.233	87.802	0.000	120.107	124.142	71.051	101.668	3.472	15.200	6.844	-31.222	352.642	47.738	407.824
Average	74.962	9.812	5.515	90.289	0.028	127.396	129.409	74.962	105.757	5.017	17.413	7.489	-29.169	364.022	54.071	418.093

**Details of Koyna Water Consumption
(in TMC)**

Date	For the Day	For the Month	Balance
26-07-2021	0.028	3.607	59.372
27-07-2021	0.026	3.634	59.346
28-07-2021	0.028	3.662	59.318
29-07-2021	0.028	3.690	59.290
30-07-2021	0.027	3.717	59.263
31-07-2021	0.028	3.745	59.235
01-08-2021	0.030	0.030	59.205

**State Load Despatch Center,Airoli (MSETCL)
Central Sector Share/Drawal from 26/Jul/2021 to 01/Aug/2021**

Date	DAY	Central Sector Share		Total Interstate		Total Share		Total Drawal		Overdrawal(+) /	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
26-07-2021	MONDAY	91.460	5140	32.682	1362	124.142	5173	120.107	5004	-4.035	-168
27-07-2021	TUESDAY	92.238	5287	35.510	1480	127.748	5323	123.982	5166	-3.766	-157
28-07-2021	WEDNESDAY	89.125	5324	39.607	1650	128.732	5364	131.482	5478	2.750	115
29-07-2021	THURSDAY	93.383	5462	38.643	1610	132.026	5501	129.866	5411	-2.160	-90
30-07-2021	FRIDAY	98.037	5641	38.254	1594	136.291	5679	134.085	5587	-2.206	-92
31-07-2021	SATURDAY	94.847	5477	37.501	1563	132.348	5514	128.449	5352	-3.899	-162
01-08-2021	SUNDAY	88.121	5154	36.458	1519	124.579	5191	123.801	5158	-0.778	-32
Total		647.212		258.654		905.866		891.772		-14.094	

Generator Unit Outages/Trippings from 26.07.2021 to 01.08.2021

Name of Unit	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type
RPL(AMT) U-3	15-07-2021	0	29-08-2021	5.52	Annual Overhaul	PLANNED
Chandrapur Unit 9	15-07-2021	2	18-08-2021	9.39	Annual Overhaul	PLANNED
Paras Unit 3	20-07-2021	0.35	30-08-2021	20.12	Annual Overhaul	PLANNED
Uran Unit 5	22-07-2021	0.06	27-07-2021	14.49	Maintenance work	PLANNED
Uran Unit A0	22-07-2021	0.06	27-07-2021	21.54	Maintenance work	PLANNED
Koradi Unit-8	30-07-2021	16.31	04-08-2021	7.32	Boiler Tube Leakage	FORCED
Parli Unit 8	12-07-2021	18	05-08-2021	3.07	Zero Schedule.	FORCED
IEPL Unit 1	28-08-2018	21.26		Continued.	No PPA	FORCED
PGPL U1	07-02-2017	17.3		Continued.	No Schedule (NO PPA)	FORCED
PGPL U2	07-02-2017	17.3		Continued.	No Schedule.(NO PPA)	FORCED
Khaparkheda Unit 1	15-07-2021	23.57	04-08-2021	5.19	Zero schedule	FORCED
Khaparkheda Unit 2	16-07-2021	0.12	04-08-2021	7.07	Zero schedule	FORCED
Khaparkheda Unit 3	16-07-2021	0.29	04-08-2021	4.55	Zero schedule	FORCED
Khaparkheda Unit 4	16-07-2021	2	04-08-2021	5.34	Zero schedule	FORCED
Khaparkheda Unit 5	01-08-2021	12.58	01-08-2021	16.47	Field Failure	FORCED
Khaparkheda Unit 5	29-07-2021	9.04	01-08-2021	12.5	Boiler Tube Leakage	FORCED
Chandrapur Unit 7	30-07-2021	0	04-08-2021	1.03	Zero Schedule.	FORCED
Koradi Unit 6	27-04-2021	19.59	07-08-2021	5.06	Zero Schedule.	FORCED
Koradi Unit 7	27-04-2021	20.03		Continued.	Retired (04/08/2021 At 00.00)	FORCED
Bhusawal Unit 3	08-06-2021	0.34	08-08-2021	3.08	Zero Schedule.	FORCED
Bhusawal Unit 4	26-07-2021	21.49	30-07-2021	3.14	Zero schedule.	FORCED
Bhusawal Unit 5	21-07-2021	14.08	29-07-2021	23.23	Zero schedule.	FORCED
Nasik Unit 3	03-12-2020	6.45	08-08-2021	16.2	PA Fan Problem (Under Case 4 Bidding F	FORCED
Nasik Unit 4	04-07-2021	11.03	08-08-2021	6	Boiler Tube Leakage(Converted into to Z	FORCED
Parli Unit 6	04-05-2021	20	07-08-2021	17.27	Zero Schedule By MSEDCL	FORCED
Parli Unit 7	05-05-2021	19	07-08-2021	14.24	Zero Schedule.	FORCED
Paras Unit 4	31-07-2021	19.49	31-07-2021	23.45	Furnace Pressure High	FORCED
JSW (J) U4	16-07-2021	17.44	19-08-2021	8.42	Air Preheater problem.	FORCED
SWPGPL U-1	16-02-2016	17.09		Continued.	No PPA.	FORCED
SWPGPL U-2	19-07-2021	23.51	28-07-2021	23.14	Zero schedule.	FORCED
SWPGPL U-3	29-07-2021	9.11	04-08-2021	21.17	PA fan bearing issue.(ready & under zero	FORCED
SWPGPL U-3	27-07-2021	7.16	27-07-2021	9.11	Turbine Impulse Line Steam Leakage.	FORCED
SWPGPL U-4	19-07-2021	23.45	05-08-2021	1.06	Zero schedule.	FORCED
VIPL U-1	29-12-2018	0.3		Continued.	Coal Shortage. (NO PPA From 20.05.2019	FORCED
VIPL U-2	17-01-2019	0.15		Continued.	Coal shortage.(NO PPA From 20.05.2019	FORCED
Uran Unit 6	29-06-2021	22.18	13-08-2021	17.25	Gas shortage	FORCED
Uran Unit 7	25-05-2020	12.51		Continued.	Turbine Blade Failure	FORCED

Transmission Line Outages/Trippings from 26.07.2021 to 01.08.2021							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
Mudshingi Chikodi	24-09-2019	17.12		Continued.	No Schedule(Charge from Mudshingi end)	PO	220 KV
Talandage - Chikodi	01-10-2019	17.1		Continued.	No Schedule(Close at Chikodi end only)	PO	220 KV
Wadkhal(GIS)-JSW(GIS) I	16-07-2021	17.5	31-07-2021	16.33	For replacement of existing 1200/1A GIS	PO	220 KV
Mahad-Kandalgaon	22-07-2021	19.35	01-08-2021	18.25	Distance Protection	T	220 KV
Kalwa-TIFIL	23-07-2021	11.12		Continued.	For Complete Tower erection work at Kalwa	PO	220 KV
Kharghar-Borivali ckt II	23-07-2021	8.43		Continued.	To Carry out bunching work.	PO	220 KV
Kalwa - Siemens	24-07-2021	18.16		Continued.	Tower Erection & Bunching work	PO	220 KV
Kharghar-Borivali ckt I	24-07-2021	8.46		Continued.	Tower Erection & Bunching work	PO	220 KV
Koyna (Pophali) - Kdph	25-07-2021	7.55	27-07-2021	19.45	Distance Protection	T	220 KV
AHMEDNAGAR-BHOSE (BELWA)	26-07-2021	11.17	26-07-2021	13.09	Maintenance work	PO	220 KV
AHMEDNAGAR-BHOSE (BELWA)	26-07-2021	13.15	26-07-2021	15.42	Maintenance work	PO	220 KV
PARLY (PG) - OLD GCR PARLI	26-07-2021	10.46	26-07-2021	20.15	Line Maintenance work	PO	220 KV
Pusad-WardhaPG(Deoli)	26-07-2021	11.5	26-07-2021	23.4	Maintenance work.	PO	220 KV
Kandalgaon - Sona Alloys	27-07-2021	1.13	27-07-2021	12.5	Distance Protection	T	220 KV
Kharepatan -Pawas Line	27-07-2021	11.25	27-07-2021	13.05	Back protection B-ph, 1.69K AMP	T	220 KV
220/132 Kv 100 Mva Cgl Ict 1	28-07-2021	11.05	28-07-2021	15.1	For Diagnostic testing work(Tan Delta check)	PO	220 KV
220/132 Kv 200 MVA ICT II @ D	28-07-2021	10.12	29-07-2021	0.55	Replacement of RCC Support Structure	PO	220 KV
220/22 Kv 50 Mva T&R Ptr 2 @ D	28-07-2021	10.54	28-07-2021	19.13	Old relay removing & New Backup relay	PO	220 KV
Babhaleshwar - Degaon Ranga	28-07-2021	9.52	28-07-2021	16.43	CT Testing.	PO	220 KV
Beed-Patoda Ckt 1	28-07-2021	11.05	28-07-2021	14.37	Replacement Of flashed Disc Insulator	PO	220 KV
Bhugaon- Wardha	28-07-2021	9.12	28-07-2021	17.26	Measurement of Tan Delta & signature	PO	220 KV
Karad-Nerle	28-07-2021	11.18	28-07-2021	14.35	For load management Of NERLE POPHAR	HT	220 KV
Khaparkheda-Kalmeshwar	28-07-2021	9.56	28-07-2021	15.21	Replacement of flash over String.	PO	220 KV
Miraj - ICHALKARANJI - II (TILV)	28-07-2021	8.19	18-08-2021	19.58	Tower collapsed at loc no.27.	T	220 KV
Pedambe-Nerle	28-07-2021	12.2	28-07-2021	14.3	Attending Hot Spot	T	220 KV
Satana-Gangapur	28-07-2021	15.59	28-07-2021	18.31	Outage AR SATANA End. Jumpering Work	HT	220 KV
karad - Dasgaon	28-07-2021	11.19	28-07-2021	14.34	For load management.	HT	220 KV
220/132 Kv 200 Mva Bbl Ict 4	29-07-2021	10.27	29-07-2021	14.16	Y PH CT Hot Spot.	PO	220 KV
220/132 Kv 200MVA ICT II @ D	29-07-2021	10.26	29-07-2021	13.56	Tan Delta values of CT & CC. Relay Test	PO	220 KV
220kv Lonand- Phaltan line	29-07-2021	9.31	29-07-2021	13.33	Commissioning Of ABB Distance Relay	EO	220 KV
Balapur-Malegaon	29-07-2021	12	29-07-2021	15.4	Tan Delta Values of CT & CC, Relay Test	PO	220 KV
Boisar Tarapur	29-07-2021	2.12	29-07-2021	11.39	Distance Protection, Boisar-R PH To Ear	T	220 KV
Chikhli-Jalna-I	29-07-2021	20	29-07-2021	21.59	Reported Man Climb On Tower HT Req	HT	220 KV
Chikhli-Jalna-II	29-07-2021	20	30-07-2021	15.37	for safety perpose.	HT	220 KV
Nandedcity-Parvati	29-07-2021	10	29-07-2021	16	Y-PH Pilot String (CT Drop) Need To Rep	EO	220 KV
220/132 Kv 200 Mva Bbl Ict 4	30-07-2021	21.12	31-07-2021	7.41	Over Voltage	HT	220 KV
220/132Kv 200MVA ICT-I @ A	30-07-2021	1.15	30-07-2021	2.3	132kv BB2 operated.	T	220 KV
220KV Chalisagaon-Kopergaon	30-07-2021	18.28	30-07-2021	19.51	Attending Hot Spot	EO	220 KV
Balapur-Akola I	30-07-2021	1.15	30-07-2021	2.04	132kv BB2 operated.	T	220 KV
Chikhli-Jalna-II	30-07-2021	15.37	02-08-2021	11.18	To control ICT loading	HT	220 KV
Pandarpur-Khanapur	30-07-2021	23.2	31-07-2021	9.25	Due to heavy sparking at wave trap.	HT	220 KV
220/100 Kv 200 MVA ICT I @ K	31-07-2021	15.37	31-07-2021	15.5	Clearing Crow Nest	HT	220 KV
220/132 KV ICT-2 @Nagar	31-07-2021	9.3	31-07-2021	18.33	Attending Oil Leakage	PO	220 KV
Aurangabad (Waluj)-Bhenda	31-07-2021	14.45	31-07-2021	17.22	Quarterly Maintenance Work	PO	220 KV
Bableshtar - Bhenda	31-07-2021	10.25	31-07-2021	13.3	Quarterly Maintenance Work	PO	220 KV
Chikhli-Jalna-I	31-07-2021	21.54	02-08-2021	11.18	To control Akola ICT loading.	HT	220 KV
Eklahara(Gcr)(Nasik)- Bableshtar	31-07-2021	8.2	31-07-2021	15.57	Replacement work	PO	220 KV
Eklahara(Gcr)(Nasik)- Bableshtar	31-07-2021	8.16	31-07-2021	19.09	Testing Work	PO	220 KV
Kolshet-Roma	31-07-2021	15.35	31-07-2021	15.49	Bus Section outage due to Heavy chatter	PO	220 KV
Bombay Dyeing - Sahara	01-08-2021	10.15	01-08-2021	16.5	Distance Protection	T	220 KV
Eklahara(Gcr)(Nasik)- Bableshtar	01-08-2021	8.17	01-08-2021	20.2	Replacement work	PO	220 KV
Karad Solapur (PG)	03-05-2017	11:49		Continued.	Line Converted As 220 Kv Solapur (PG)-	PO	400 KV
Khadka-Aurangabad (Waluj)	23-07-2021	13.18	26-07-2021	9.45	Over Voltage	HT	400 KV
Jaigad-Karad Ckt-I	24-07-2021	23.53	27-07-2021	10.2	Over Voltage	HT	400 KV
400/220 KV 300 MVA ICT- I @	26-07-2021	7.07	26-07-2021	19.19	commissioning and charging of outdoor	PO	400 KV
Chandrapur Bhadravati II	26-07-2021	15.36	02-08-2021	19.52	Maintenance work.	PO	400 KV

Transmission Line Outages/Trippings from 26.07.2021 to 01.08.2021

Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
Jejuri- Koynastage-IV	26-07-2021	0.23	26-07-2021	6.35	Distance Protection	T	400 KV
Khadka-Aurangabad (Waluj)	26-07-2021	21.59	28-07-2021	9.4	Over Voltage	HT	400 KV
Chandrapur II - Dhariwal -I	27-07-2021	10.52	27-07-2021	18.14	Diagnostic testing and allied bay maint	PO	400 KV
Dhule Sar'Sarovar I	27-07-2021	22.01	28-07-2021	9.49	Over Voltage	HT	400 KV
Jaigad-Karad Ckt-I	27-07-2021	23.58	28-07-2021	9.53	Over Voltage	HT	400 KV
Main Bus I @ Akola	27-07-2021	12	28-07-2021	3.43	400KV Bus-Bar protection for Bus-1 Bus	PO	400 KV
Main Bus II @ Akola 2	27-07-2021	12	28-07-2021	3.43	400KV Bus-Bar protection for Bus-1 and	PO	400 KV
Main Bus-II @ Akola	27-07-2021	11.29	28-07-2021	3.43	Commissioning bus bar relay of main 4	PO	400 KV
Alkud-Solapur(PG)	28-07-2021	8.3	29-07-2021	1.22	Quarterly Maintenance Work & Diagno	PO	400 KV
Karad - Jaigad - II	28-07-2021	21.17	29-07-2021	8.43	Over Voltage	HT	400 KV
Khadka-Aurangabad (Waluj)	28-07-2021	13.48	29-07-2021	8.33	Over Voltage	HT	400 KV
Koradi Satpur	28-07-2021	16.09	28-07-2021	19.3	Attending Hot Spot	EO	400 KV
Pune(GIS)-A'bad(Waluj) Ckt 2	28-07-2021	10.15	28-07-2021	17.42	Power Grid Work At Pune End.	PO	400 KV
400/220/33 Kv 315 MVA ICT-3	29-07-2021	11.52	29-07-2021	21.34	Tripped On NDR.	T	400 KV
400/220/33kv 315MVA ICT-I &	29-07-2021	10.07	29-07-2021	22.15	To Replace REF Relay & Connect BI/BO	PO	400 KV
Akola Aurangabad(PG) II	29-07-2021	13.1	30-07-2021	6.07	Over Voltage	HT	400 KV
Dhule - Ssnnl I	29-07-2021	11.52	29-07-2021	19.38	Rotary clamps of isolator damaged and	EO	400 KV
Khadka-Aurangabad (Waluj)	29-07-2021	22.18	30-07-2021	10.27	Over Voltage	HT	400 KV
Main Bus I @ Akola	29-07-2021	9.56	30-07-2021	5.18	Routine Maintenance Work	PO	400 KV
400/220/33 Kv 315 Mva ICT 1	30-07-2021	17.07	30-07-2021	19.17	Attending RPRR indication of NIFPS (CT	EO	400 KV
Deepnagar - Aurangabad	30-07-2021	10.47	02-08-2021	6.53	Insulator string replacement. (RFC.16:2	PO	400 KV
Jaigad-Karad Ckt-I	30-07-2021	0.14	30-07-2021	9.25	Over Voltage	HT	400 KV
Koradi-Khaperkheda li	30-07-2021	23.59	02-08-2021	7.12	Over Voltage	HT	400 KV
Akola Aurangabad(PG) II	31-07-2021	17.39	01-08-2021	7.01	Reactor Protection	T	400 KV
Dhule Sar'Sarovar I	31-07-2021	13.32	02-08-2021	8.33	Over Voltage	HT	400 KV
Jejuri- Koynastage-IV	31-07-2021	15.19	01-08-2021	6.43	Distance Protection	T	400 KV
Aurangabad - Aurangabad(PG)	01-08-2021	0.38	01-08-2021	7.34	jumper Reconnection	EO	400 KV
Chandrapur-II - Nanded ckt II	01-08-2021	14	02-08-2021	7.33	Over Voltage	HT	400 KV
Karad - Jaigad - II	01-08-2021	22.45	02-08-2021	8.29	Over Voltage	HT	400 KV
Khadka-Aurangabad (Waluj)	31-12-2020	17.33		Continued.	Over Voltage	HT	400 KV
Chandrapur - Padghe HvdC Po	01-08-2021	6.28	01-08-2021	10.52	Disc Replacement Work	PO	500 KV