

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 28/Aug/2017 to 03/Sep/2017

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
28/08/2017	12 Hrs	4493	716	239	5448	5713	593	3897	164	-1427	14388	0	14388	1187	498	17500	17500	49.98
29/08/2017	10 Hrs	3627	304	127	4058	5898	1045	3864	99	-1007	13957	0	13957	1249	497	16710	16710	50.02
30/08/2017	10 Hrs	3696	244	128	4068	5837	1340	2988	196	-782	13647	0	13647	1020	374	15823	15823	50.01
31/08/2017	9 Hrs	4186	373	242	4801	5468	1108	3834	170	-763	14618	0	14618	977	489	16847	16847	50.00
01/09/2017	9 Hrs	4479	170	192	4841	5681	719	3784	184	-977	14232	0	14232	1035	496	16740	16740	50.04
02/09/2017	12 Hrs	4051	616	128	4795	6055	440	3982	297	-1066	14503	0	14503	1169	499	17237	17237	49.99
03/09/2017	12 Hrs	4050	181	130	4361	6157	680	4247	255	-909	14791	0	14791	932	446	17078	17078	49.98
Maximum		4493	716	242	5448	6157	1340	4247	297	-763	14791	0	14791	1249	499	17500	17500	50.04
Minimum		3627	170	127	4058	5468	440	2988	99	-1427	13647	0	13647	932	374	15823	15823	49.98
Average		4083	372	169	4625	5830	846	3799	195	-990	14305	0	14305	1081	471	16848	16848	50.00

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
28/08/2017	13 Hrs	4479	450	244	5173	5418	670	3924	143	-1315	14013	0	14013	1190	500	17018	17018	50.00
29/08/2017	13 Hrs	3504	231	128	3863	4900	1562	3486	185	-1353	12643	0	12643	1058	375	15429	15429	50.05
30/08/2017	13 Hrs	3773	233	114	4120	4696	1890	2996	268	-1249	12721	0	12721	947	374	15291	15291	49.99
31/08/2017	13 Hrs	4229	94	258	4581	5053	1309	3539	314	-1503	13293	0	13293	1130	373	16299	16299	50.03
01/09/2017	14 Hrs	4517	101	127	4745	5581	755	3564	282	-1447	13480	0	13480	1074	374	16375	16375	50.00
02/09/2017	15 Hrs	4131	647	118	4896	5906	524	3932	238	-945	14551	0	14551	1134	498	17128	17128	49.99
03/09/2017	13 Hrs	3976	161	128	4265	6195	641	4246	228	-1019	14556	0	14556	888	376	16839	16839	49.93
Maximum		4517	647	258	5173	6195	1890	4246	314	-945	14556	0	14556	1190	500	17128	17128	50.05
Minimum		3504	94	114	3863	4696	524	2996	143	-1503	12643	0	12643	888	373	15291	15291	49.93
Average		4087	274	160	4520	5393	1050	3670	237	-1262	13608	0	13608	1060	410	16340	16340	50.00

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
28/08/2017	20 Hrs	4332	1220	211	5763	4721	1343	3899	0	-1005	14720	0	14720	1274	496	17495	17495	50.00
29/08/2017	20 Hrs	3462	661	119	4242	4726	1673	3483	0	-678	13446	0	13446	1047	375	15546	15546	50.03
30/08/2017	20 Hrs	4064	708	117	4889	4931	1813	3760	0	-1032	14361	0	14361	1065	374	16832	16832	49.96
31/08/2017	20 Hrs	4171	1390	241	5802	4656	972	3944	0	-986	14389	0	14389	1237	499	17111	17111	49.97
01/09/2017	20 Hrs	3759	1649	129	5537	5178	885	4025	0	-1018	14607	0	14607	1267	502	17394	17394	49.94
02/09/2017	20 Hrs	4113	1342	130	5585	5212	679	4379	0	-868	14987	0	14987	1268	500	17623	17623	49.93
03/09/2017	20 Hrs	4068	1020	141	5229	4859	875	4380	0	-703	14640	0	14640	1200	496	17039	17039	50.00
Maximum		4332	1649	241	5802	5212	1813	4380	0	-678	14987	0	14987	1274	502	17623	17623	50.03
Minimum		3462	661	117	4242	4656	679	3483	0	-1032	13446	0	13446	1047	374	15546	15546	49.93
Average		3996	1141	155	5292	4898	1177	3982	0	-899	14450	0	14450	1194	463	17006	17006	49.98

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
28/08/2017	4 Hrs	4392	106	256	4754	3690	948	3633	0	-754	12271	0	12271	605	376	14006	14006	50.01
29/08/2017	4 Hrs	3725	248	117	4090	3930	1246	3027	0	-621	11672	0	11672	627	497	13417	13417	50.03
30/08/2017	3 Hrs	3485	122	119	3726	3221	1708	3006	0	-638	11023	0	11023	662	374	12697	12697	49.99
31/08/2017	3 Hrs	3919	236	148	4303	3802	708	3867	0	-677	12003	0	12003	735	376	13791	13791	49.98
01/09/2017	4 Hrs	4283	151	267	4701	4040	664	3391	0	-761	12035	0	12035	645	376	13817	13817	50.03
02/09/2017	4 Hrs	3930	75	133	4138	4455	760	3644	0	-782	12215	0	12215	617	375	13989	13989	50.02
03/09/2017	4 Hrs	4132	71	133	4336	4278	901	4051	0	-781	12785	0	12785	631	375	14572	14572	50.01
Maximum		4392	248	267	4754	4455	1708	4051	0	-621	12785	0	12785	735	497	14572	14572	50.03
Minimum		3485	71	117	3726	3221	664	3006	0	-782	11023	0	11023	605	374	12697	12697	49.98
Average		3981	144	168	4293	3917	991	3517	0	-716	12001	0	12001	646	393	13756	13756	50.01

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
28/08/2017	104.455	8.914	5.501	118.870	0.046	116.835	114.820	22.954	90.609	1.326	23.151	9.961	-25.757	324.837	58.869	383.706
29/08/2017	84.980	7.862	2.959	95.801	0.042	110.357	110.342	36.347	81.176	1.142	22.936	9.939	-20.050	304.771	52.926	357.697
30/08/2017	91.028	7.697	2.959	101.684	0.055	105.944	104.333	40.773	76.672	1.813	21.149	9.133	-21.280	305.606	51.556	357.162
31/08/2017	98.890	10.982	5.404	115.276	0.048	111.801	109.147	24.381	89.775	2.278	23.359	10.012	-24.687	318.823	58.058	376.881
01/09/2017	102.612	8.390	4.174	115.176	0.050	120.814	121.036	18.920	89.259	2.410	23.374	10.071	-26.164	320.415	59.609	380.024
02/09/2017	96.365	12.641	3.085	112.091	0.048	129.190	125.687	14.940	95.446	2.279	23.377	11.296	-21.082	332.864	55.753	388.617
03/09/2017	97.433	5.756	3.276	106.465	0.039	128.436	128.609	18.362	99.992	1.738	20.376	10.300	-20.091	334.902	50.767	385.669
Maximum	104.455	12.641	5.501	118.870	0.055	129.190	128.609	104.455	99.992	2.410	23.377	11.296	-20.050	334.902	59.609	388.617
Minimum	84.980	5.756	2.959	95.801	0.039	105.944	104.333	84.980	76.672	1.142	20.376	9.133	-26.164	304.771	50.767	357.162
Average	96.538	8.892	3.908	109.338	0.047	117.625	116.282	96.538	88.990	1.855	22.532	10.102	-22.730	320.317	55.363	375.679

Details of Koyna Water Consumption (in TMC)

Date	For the Day	For the Month	Balance
28/08/2017	0.103	3.370	58.883
29/08/2017	0.074	3.444	58.809
30/08/2017	0.093	3.537	58.716
31/08/2017	0.170	3.707	58.546
01/09/2017	0.116	0.116	58.430
02/09/2017	0.222	0.338	58.208
03/09/2017	0.083	0.421	58.125

State Load Despatch Center, Airoli (MSETCL)
Central Sector Share/Drawal from 28/Aug/2017 to 03/Sep/2017

Date	DAY	Central Sector Share		Total Interstate Bilateral Purchase		Total Share		Total Drawal		Overdrawal(+) / UnderDrawal(-)	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
28/08/2017	MONDAY	95.693	4765	19.127	797	114.820	4784	116.835	4868	2.015	84
29/08/2017	TUESDAY	93.769	4581	16.573	691	110.342	4598	110.357	4598	0.015	1
30/08/2017	WEDNESDA	83.537	4326	20.796	866	104.333	4347	105.944	4414	1.611	67
31/08/2017	THURSDAY	96.453	4535	12.694	529	109.147	4548	111.801	4658	2.654	111
01/09/2017	FRIDAY	94.099	5016	26.937	1122	121.036	5043	120.814	5034	-0.222	-9
02/09/2017	SATURDAY	100.218	5211	25.469	1061	125.687	5237	129.190	5383	3.503	146
03/09/2017	SUNDAY	100.171	5330	28.438	1185	128.609	5359	128.436	5352	-0.173	-7
Total		663.940		150.034		813.974		823.376		9.402	

GENERATING UNITS OUTAGES FOR THE WEEK FROM 28/08/2017 TO 03/09/2017							
Generator	Generating Unit	Capacity	Tripped Date	Tripped Time	Synch. Date	Synch Time	Reason
PLANNED OUTAGES							
IPP	Tata Trombay 6	500MW	15/Jul/2015	17.08		Continued.	Economic shutdown(Converted to AOH for 30 Days from 00.00Hrs 06-03-2016)
CS	TARAPUR 4	540MW	23/Apr/2017	19:55		Continued.	Annual Maintenance
CS	Tarapur 1	160MW	04/Jun/2017	19.09		Continued.	3 months outage for refuelling.
CS	TARAPUR-3	540MW	11/Jul/2017	16.30		Continued.	Reactor Inspection Work
MSPGCL	Khaparkheda Unit 4	210MW	13/Jul/2017	03.36		Continued.	Drum level low. on Dated 14.07.2017 converted to zero schedule. Converted into COH from 00:00Hrs of 02.08.2017
MSPGCL	Nasik Unit 3	210MW	10/Aug/2017	00.00		Continued.	Withdrawn for maintenance work Converted to COH from 15.08.2017.
MSPGCL	Chandrapur Unit 4	210MW	22/Aug/2017	23.56		Continued.	Annual Overhaul
FORCED OUTAGES							
RGPL	Dabhol Dabhol 1B	230MW	28/May/2013	22:02		Continued.	Gas Shortage.
RGPL	Dabhol Dabhol 1X	230MW	27/Jun/2013	21.46		Continued.	Gas Shortage
RGPL	Dabhol Dabhol 1A	230MW	27/Jun/2013	21.47		Continued.	Gas Shortage
MSPGCL	Koradi Unit 6	210MW	20/Mar/2015	01.02		Continued.	EE R&M LE Work
IPP	SWPGL U-1	135MW	16/Feb/2016	17.09		Continued.	Change Over , No Schedule
IPP	SWPGL U-2	135MW	29/Feb/2016	21.46		Continued.	Change over against Unit III
MSPGCL	Parli Unit 4	210MW	01/Apr/2016	00.00		Continued.	Economic shutdown
MSPGCL	Parli Unit 5	210MW	01/Apr/2016	00.00		Continued.	Economic shutdown
MSPGCL	Bhusawal Unit 2	210MW	14/Jun/2016	19.35		Continued.	Boiler Tube Leakage(Converted to Zero Shedule By MSSEDCL. from 00.00Hrs dt.19-6-16)
MSPGCL	Uran Unit 8	108MW	14/Aug/2016	07.56		Continued.	Maintenance work
RGPL	Dabhol 2A	230MW	24/Aug/2016	13.31		Continued.	Change Over.
MSPGCL	Koradi Unit 5	200MW	05/Sep/2016	00.21		Continued.	ID Fan problem. Converted to Zero Schedule By MSSEDCL from 00.00hrs/22-9-16. Shutdown taken on 18.10.2016 at 00:00Hrs for Turbine inspection and maintenance work
IPP	PGPL U1	262MW	07/Feb/2017	17.30		Continued.	No Schedule
IPP	PGPL U2	126MW	07/Feb/2017	17.30		Continued.	No Schedule
IPP	JSW (J) U2	300MW	31/May/2017	23.58	11/Sep/2017	22.16	NO SCHEDULE.
IPP	Dharawal	300MW	01/Jun/2017	00.01		Continued.	NO SCHEDULE.
IPP	RPL(AMT) U-4	270MW	09/Jun/2017	00.20	02/Sep/2017	16.51	Zero Schedule by MSSEDCL
IPP	VIPL U-1	300MW	13/Jun/2017	08.30		Continued.	GT WORK
MSPGCL	Parli Unit 8	250MW	17/Jun/2017	00.08		Continued.	Zero Schedule by MSSEDCL, scheduled issued on 08.08.2017 but synchronization delayed.
MSPGCL	Ghatghar Unit-1	125MW	28/Jul/2017	00.00		Continued.	RBDV leakage attending work.
MSPGCL	Ghatghar Unit-2	125MW	28/Jul/2017	00.00		Continued.	due to common pressure shaft with unit 1.
IPP	JSW (J) U4	300MW	05/Aug/2017	20.30	28/Aug/2017	02.10	Turbine shaft Vibration high.
IPP	Adani U-1	660MW	07/Aug/2017	00.29	06/Sep/2017	16.21	AIR PREHEATER PROBLEM.
MSPGCL	Nasik Unit 5	210MW	09/Aug/2017	00.00	06/Sep/2017	04.47	ID Fan Problem converted to zero schedule from 19:00Hrs of 11.08.2017
IPP	Adani U-2	660MW	11/Aug/2017	16.49	18/Sep/2017	23.41	Furnace Pressure High
MSPGCL	Chandrapur Unit 9	500MW	18/Aug/2017	15.26	07/Sep/2017	03.34	Turbine sharp Vibration problem.
IPP	RPL(AMT) U-2	270MW	20/Aug/2017	16.02	06/Sep/2017	03.23	Zero Schedule Given By MSSEDCL(Converted for BTL from 17.00Hrs Dt. 02-09-2017)
MSPGCL	Khaparkheda Unit 5	500MW	21/Aug/2017	16.04	30/Aug/2017	12.23	Due to poor coal Receipt.
MSPGCL	Uran Unit 6	108MW	24/Aug/2017	09.33	03/Sep/2017	19.28	Gas shortage
MSPGCL	Koradi Unit 7	210MW	25/Aug/2017	19.29	30/Aug/2017	03.10	ID Fan Problem
MSPGCL	Chandrapur Unit 7	500MW	26/Aug/2017	00.23	07/Sep/2017	03.27	Stem line leakage
IPP	SWPGL U-3	135MW	26/Aug/2017	17.40		Continued.	Boiler Tube Leakage
MSPGCL	Bhusawal Unit 3	210MW	27/Aug/2017	07.43		Continued.	Coal Shortage From 29.08.2017.
MSPGCL	Uran Unit 5	108MW	28/Aug/2017	22.28	31/Aug/2017	00.46	Gas shortage
MSPGCL	Uran Unit A0	120MW	28/Aug/2017	22.28	31/Aug/2017	06.23	Gas shortage
MSPGCL	Bhusawal Unit 4	500MW	28/Aug/2017	23.00	02/Sep/2017	20.28	poor coal receipt
MSPGCL	Paras Unit 4	250MW	29/Aug/2017	05.29	29/Aug/2017	08.32	system jerk
MSPGCL	Paras Unit 3	250MW	29/Aug/2017	05.29	29/Aug/2017	15.39	system jerk
MSPGCL	Paras Unit 3	250MW	29/Aug/2017	16.28	29/Aug/2017	18.40	Generator Protection operated
MSPGCL	Khaparkheda Unit 3	210MW	29/Aug/2017	16.56	31/Aug/2017	02.53	Boiler Tube Leakage
MSPGCL	Koradi Unit 10	660MW	30/Aug/2017	12.51	05/Sep/2017	19.58	poor coal receipt.
MSPGCL	Koradi Unit-8	660MW	31/Aug/2017	02.33	31/Aug/2017	05.10	PA Fan problem
MSPGCL	Parli Unit 7	250MW	31/Aug/2017	14.50	31/Aug/2017	20.36	Drum level low
MSPGCL	Chandrapur Unit 5	500MW	01/Sep/2017	16.50	04/Sep/2017	21.41	Vacume Protection operated.
MSPGCL	Khaparkheda Unit 5	500MW	01/Sep/2017	18.29	23/Sep/2017	22.37	Due to shaft vibration High.
MSPGCL	Uran Unit A0	120MW	01/Sep/2017	09.13	04/Sep/2017	00.54	Gas shortage
MSPGCL	Uran Unit 5	108MW	01/Sep/2017	09.16	06/Sep/2017	13.19	Gas shortage
MSPGCL	Koradi Unit 7	210MW	03/Sep/2017	07.30	04/Sep/2017	17.37	Boiler Tube Leakage
MSPGCL	Nasik Unit 4	210MW	03/Sep/2017	13.01	03/Sep/2017	17.25	ID Fan Problem

LINE OUTAGES AND RIPPING FOR THE WEEK FROM 28/08/2017 TO 03/09/2017

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
400 KV	Karad Solapur (PG)	03/May/2017	11:49		Continued.	Line converted as 220 kV Solapur (PG)- Jeur from LOC 403
400 KV	Karad - Jaigad - II	20/Aug/2017	15.07	03/Sep/2017	10.48	Over Voltage
400 KV	karad -kolhapur-I	22/Aug/2017	20.14	28/Aug/2017	10.34	Over Voltage
400 KV	Dhule Sar'Sarovar II	23/Aug/2017	17.34	30/Aug/2017	06.59	Over Voltage
400 KV	Bhusawal-Aurangabad	23/Aug/2017	20.09	03/Sep/2017	10.48	Over Voltage
400 KV	Warora-Tirora-II	28/Aug/2017	13.33	28/Aug/2017	16.38	Distance Protection
400 KV	karad -kolhapur-II	28/Aug/2017	16.38	04/Sep/2017	09.22	Over Voltage
400 KV	Dabhol Nagothane I	28/Aug/2017	21.32	29/Aug/2017	15.22	Distance Protection
400 KV	Chandrapur-II - Nanded ckt II	29/Aug/2017	01.00	29/Aug/2017	06.56	Over Voltage
400 KV	Chandrapur - Parli	29/Aug/2017	22.07	04/Sep/2017	06.20	Over Voltage
400 KV	Lonikand I - Koyana stage-IV	30/Aug/2017	00.54	30/Aug/2017	07.18	Over Voltage
400 KV	Chandrapur II - Chandrapur ckt 2	30/Aug/2017	09.02	30/Aug/2017	17.38	Routine Maintenance Work
400 KV	Dabhol Nagothane II	30/Aug/2017	11.21	30/Aug/2017	11.43	auto reclosed operated tripped frm dabhol end.
400 KV	Dhule Sar'Sarovar I	30/Aug/2017	17.08	31/Aug/2017	08.55	Over Voltage
400 KV	Dabhol Nagothane I	31/Aug/2017	09.37	31/Aug/2017	16.41	Distance Protection
400 KV	Girwali- Lonikand 2	31/Aug/2017	13.46	31/Aug/2017	17.27	Line Maintenance work
400 KV	Dabhol Nagothane II	31/Aug/2017	17.09	31/Aug/2017	18.57	Tree cutting.
400 KV	Dhule Sar'Sarovar II	31/Aug/2017	18.49	01/Sep/2017	06.52	Over Voltage
400 KV	Lonikand I - Koyana stage-IV	01/Sep/2017	03.08	01/Sep/2017	06.35	Over Voltage
400 KV	Bus Coupler @ Koradi	01/Sep/2017	09.30	01/Sep/2017	17.24	Retrofitting of Over current relay as abackup to Busbar Protection.
400 KV	Dhule Sar'Sarovar I	01/Sep/2017	21.38	04/Sep/2017	07.42	Over Voltage
400 KV	Lonikand I - Koyana stage-IV	02/Sep/2017	01.58	02/Sep/2017	10.27	Over Voltage
400 KV	Chandrapur-Parali III	02/Sep/2017	12.19	03/Sep/2017	20.40	r ph cvt replacement work.(RFC).
400 KV	Karad-Jaigad - I	03/Sep/2017	10.56	04/Sep/2017	09.25	Over Voltage
400 KV	Bhusawal-Aurangabad	03/Sep/2017	19.13	04/Sep/2017	06.47	Over Voltage
400 KV	Chandrapur-II - Nanded ckt I	03/Sep/2017	23.50	04/Sep/2017	06.32	Distance Protection
400 KV	Ektuni-Bableshtar ckt I	15/Sep/2017	19.16		Continued.	Attending Hot Spot
400 KV	Chandrapur-II - Nanded ckt II	17/Sep/2017	23.00		Continued.	Over Voltage
400 KV	Bhusawal-Aurangabad	18/Sep/2017	19.25		Continued.	Over Voltage
400 KV	karad -kolhapur-I	19/Sep/2017	20.43		Continued.	Over Voltage
400 KV	Karad - Jaigad - II	19/Sep/2017	22.58		Continued.	Over Voltage
400 KV	Karad Solapur (PG)	22/Sep/2017	11.00		Continued.	Replacement Of Earth Wire,RFC 17.05HRS cODE 1885fOR Over Voltage
400 KV	Dhule Sar'Sarovar II	23/Sep/2017	20.41		Continued.	Over Voltage
220 KV	Chandrapur GCR - Warora - I	05/Apr/2015	09.13		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumper at Loc no 86 & 107 and de-energising the line bet.86 to 107.
220 KV	Chandrapur GCR - Wani	05/Apr/2015	09.15		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumper at Loc no 86 & 107 and de-energising the line bet.86 to 107.
220 KV	Talandage - Chikodi	01/Jun/2017	00.01		Continued.	NO SCHEDULE.
220 KV	Mudshingi - Chikodi	01/Jun/2017	00.06		Continued.	NO SCHEDULE.
220 KV	ACCIL - Apta	28/Aug/2017	11.26	28/Aug/2017	18.00	Tree cutting work
220 KV	Vita - Miraj	28/Aug/2017	11.38	28/Aug/2017	13.08	Testing Work
220 KV	Nashik-Airoli Knowledge Park	28/Aug/2017	14.29	28/Aug/2017	17.41	Attending Hot Spot
220 KV	Karad - Vita Ckt- II	28/Aug/2017	20.38	29/Aug/2017	07.42	Distance Protection
220 KV	Boisar-Viraj	28/Aug/2017	21.16	28/Aug/2017	23.29	Distance Protection
220 KV	Boiser(M)-Boiser(PG) -III	29/Aug/2017	02.18	29/Aug/2017	05.10	Safety Purpose For Removing Broken Earth Wire Removal
220 KV	Boisar(MS) - Boisar (PG) - I	29/Aug/2017	02.31	29/Aug/2017	05.09	broken earth wire
220 KV	Akola-Paras Ckt No-I	29/Aug/2017	05.29	29/Aug/2017	10.48	Distance Protection
220 KV	Akola-Paras Ckt No-II	29/Aug/2017	05.29	29/Aug/2017	10.53	Distance Protection
220 KV	Chikhli-Jaina-II	29/Aug/2017	05.59	29/Aug/2017	11.05	Due To Tripping Paras Unit-3 And Paras Unit-4 Out
220 KV	Bableshtar- Bableshtar-II	29/Aug/2017	09.35	29/Aug/2017	10.35	To attend Hot Spot
220 KV	Kadegaon-Miraj	29/Aug/2017	10.15	29/Aug/2017	14.40	Testing Work
220 KV	Karad(400kv) - Wathar	29/Aug/2017	11.30	29/Aug/2017	15.25	Insulator Replacement Work
220 KV	Pedambe-Pophali	29/Aug/2017	13.15	29/Aug/2017	16.50	To attend Hot Spot
220 KV	Uran - Ongc Uran	29/Aug/2017	13.54	29/Aug/2017	20.00	Y Phase Earth Fault
220 KV	Ongc Uran - Jnpt	29/Aug/2017	13.54	29/Aug/2017	15.30	Y Phase To Earth Fault
220 KV	Vita - Miraj	29/Aug/2017	14.04	29/Aug/2017	14.12	Bus Bar Protection Operated
220 KV	Miraj - Ichalkaranji II	29/Aug/2017	14.04	29/Aug/2017	14.15	Bus Bar Protection Operated
220 KV	Chandrapur GCR - Wani	30/Aug/2017	09.15	30/Aug/2017	21.07	retrofitting of back up relay and allied works.
220 KV	TPC Borivali Aarey Line 1	30/Aug/2017	09.36	30/Aug/2017	19.46	cvt jumper replacement.
220 KV	Vita - Miraj	30/Aug/2017	11.01	30/Aug/2017	12.36	Tan Delta Measurement work.
220 KV	Apta - Hoc	30/Aug/2017	13.40	30/Aug/2017	18.10	Testing Work
220 KV	Nanded - Parli Ext. Ckt I	30/Aug/2017	16.37		Hand Tripp	Hand Tripped For Absorbing MVR And O/V Problem At Nanded End