

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 26/Sep/2016 to 02/Oct/2016

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
26/09/2016	11 Hrs	2813	264	411	3488	5338	761	4553	152	-1340	12952	0	12952	1268	385	15945	15945	49.99
27/09/2016	10 Hrs	2724	737	421	3882	5446	622	4298	172	-1015	13405	0	13405	1295	506	16221	16221	49.92
28/09/2016	10 Hrs	2641	1616	275	4532	5030	678	4288	118	-1002	13644	0	13644	1319	504	16469	16469	49.88
29/09/2016	10 Hrs	3035	960	420	4415	5144	660	4451	125	-1115	13680	0	13680	1263	505	16563	16563	49.99
30/09/2016	10 Hrs	3450	465	428	4343	5099	793	4498	108	-1119	13722	0	13722	1145	508	16494	16494	49.98
01/10/2016	11 Hrs	3296	1300	440	5036	4832	418	4074	35	-1091	13304	0	13304	1275	510	16180	16180	49.96
02/10/2016	10 Hrs	3358	338	452	4148	4768	499	4311	70	-945	12851	0	12851	699	386	14881	14881	50.05
Maximum		3450	1616	452	5036	5446	793	4553	172	-945	13722	0	13722	1319	510	16563	16563	50.05
Minimum		2641	264	275	3488	4768	418	4074	35	-1340	12851	0	12851	699	385	14881	14881	49.88
Average		3045	811	407	4263	5094	633	4353	111	-1090	13366	0	13366	1181	472	16108	16108	49.97

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
26/09/2016	18 Hrs	3005	309	418	3732	4985	1057	4048	17	-1322	12517	0	12517	1085	386	15310	15310	49.89
27/09/2016	18 Hrs	2743	569	421	3733	4906	939	4339	16	-1114	12819	0	12819	1238	500	15671	15671	49.92
28/09/2016	18 Hrs	2651	1092	418	4161	4734	846	4373	27	-1070	13071	0	13071	1271	505	15917	15917	49.92
29/09/2016	18 Hrs	3294	67	423	3784	5447	842	4429	20	-1374	13148	0	13148	1083	384	15989	15989	49.97
30/09/2016	18 Hrs	3314	247	420	3981	4847	962	4429	29	-1335	12913	0	12913	1087	386	15721	15721	49.93
01/10/2016	13 Hrs	3354	343	438	4135	4633	391	4119	59	-1166	12171	0	12171	1212	509	15058	15058	49.96
02/10/2016	13 Hrs	3204	105	462	3771	4450	405	3951	89	-1128	11538	0	11538	710	386	13762	13762	49.95
Maximum		3354	1092	462	4161	5447	1057	4429	89	-1070	13148	0	13148	1271	509	15989	15989	49.97
Minimum		2651	67	418	3732	4450	391	3951	16	-1374	11538	0	11538	710	384	13762	13762	49.89
Average		3081	390	429	3900	4857	777	4241	37	-1216	12597	0	12597	1098	437	15347	15347	49.93

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
26/09/2016	20 Hrs	3215	898	412	4525	5082	1002	4661	0	-989	14281	0	14281	1271	507	17048	17048	49.92
27/09/2016	20 Hrs	2709	1897	418	5024	5079	915	4516	0	-1009	14525	0	14525	1323	509	17366	17366	49.97
28/09/2016	20 Hrs	2683	1934	422	5039	5161	781	4639	0	-990	14630	0	14630	1343	505	17468	17468	49.91
29/09/2016	20 Hrs	3439	630	435	4504	5603	903	4770	0	-1039	14741	0	14741	1290	510	17580	17580	49.97
30/09/2016	20 Hrs	3351	1112	434	4897	4534	951	4838	0	-1079	14141	0	14141	1285	510	17015	17015	49.94
01/10/2016	20 Hrs	3446	956	446	4848	4694	873	4737	0	-1017	14135	0	14135	1163	509	16824	16824	49.98
02/10/2016	20 Hrs	3840	337	449	4626	4532	763	4353	0	-987	13287	0	13287	874	387	15535	15535	49.97
Maximum		3840	1934	449	5039	5603	1002	4838	0	-987	14741	0	14741	1343	510	17580	17580	49.98
Minimum		2683	337	412	4504	4532	763	4353	0	-1079	13287	0	13287	874	387	15535	15535	49.91
Average		3240	1109	431	4780	4955	884	4645	0	-1016	14249	0	14249	1221	491	16977	16977	49.95

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
26/09/2016	4 Hrs	2516	108	434	3058	3433	1011	3743	0	-526	10719	0	10719	679	385	12309	12309	49.95
27/09/2016	3 Hrs	2459	205	427	3091	3981	771	3664	0	-678	10829	0	10829	699	386	12592	12592	49.91
28/09/2016	4 Hrs	2378	75	429	2882	4098	822	4042	0	-628	11216	0	11216	699	388	12931	12931	50.00
29/09/2016	3 Hrs	2627	61	440	3128	3813	936	4154	0	-686	11345	0	11345	705	388	13124	13124	49.99
30/09/2016	4 Hrs	3024	63	454	3541	3690	1079	3739	0	-652	11397	0	11397	699	386	13134	13134	49.98
01/10/2016	4 Hrs	3028	53	444	3525	3249	865	3637	0	-664	10612	0	10612	701	387	12364	12364	49.95
02/10/2016	2 Hrs	3204	54	450	3708	2963	757	3624	0	-677	10375	0	10375	716	387	12155	12155	49.96
Maximum		3204	205	454	3708	4098	1079	4154	0	-526	11397	0	11397	716	388	13134	13134	50.00
Minimum		2378	53	427	2882	2963	757	3624	0	-686	10375	0	10375	679	385	12155	12155	49.91
Average		2748	88	440	3276	3604	892	3800	0	-644	10928	0	10928	700	387	12658	12658	49.96

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
26/09/2016	65.224	5.703	10.168	81.095	0.988	114.258	112.169	21.154	100.744	1.144	24.242	9.638	-24.225	294.170	58.247	352.417
27/09/2016	63.194	12.852	10.230	86.276	0.989	118.355	114.594	18.414	100.002	1.438	24.818	10.652	-24.085	300.400	59.555	359.955
28/09/2016	62.041	21.447	9.065	92.553	0.938	115.439	111.921	17.935	102.718	1.258	25.569	11.319	-22.934	306.969	59.822	366.791
29/09/2016	74.189	7.145	10.325	91.659	0.945	117.320	113.805	19.896	105.178	1.170	23.425	10.315	-26.036	309.187	59.776	368.963
30/09/2016	77.616	6.267	10.411	94.294	0.955	110.930	108.024	21.737	103.163	1.137	23.048	10.099	-26.505	304.753	59.652	364.405
01/10/2016	78.193	8.008	10.640	96.841	0.861	105.572	107.623	15.370	98.017	0.424	22.831	10.678	-23.030	293.194	56.539	349.733
02/10/2016	80.279	4.601	10.817	95.697	0.354	97.175	98.655	14.895	93.684	0.657	17.248	9.272	-21.274	280.834	47.795	328.629
Maximum	80.279	21.447	10.817	96.841	0.989	118.355	114.594	80.279	105.178	1.438	25.569	11.319	-21.274	309.187	59.822	368.963
Minimum	62.041	4.601	9.065	81.095	0.354	97.175	98.655	62.041	93.684	0.424	17.248	9.272	-26.505	280.834	47.795	328.629
Average	71.534	9.432	10.237	91.202	0.861	111.293	109.542	71.534	100.501	1.033	23.026	10.282	-24.013	298.501	57.341	355.842

Details of Koyna Water Consumption (in TMC)

Date	For the Day	For the Month	Balance
26/09/2016	0.054	2.711	55.507
27/09/2016	0.196	2.907	55.311
28/09/2016	0.427	3.334	54.884
29/09/2016	0.129	3.463	54.755
30/09/2016	0.094	3.557	54.661
01/10/2016	0.139	0.139	54.522
02/10/2016	0.064	0.203	54.458

State Load Despatch Center, Airoli (MSETCL)
Central Sector Share/Drawal from 26/Sep/2016 to 02/Oct/2016

Date	DAY	Central Sector Share		Total Interstate Bilateral Purchase		Total Share		Total Drawal		Overdrawal(+) / UnderDrawal(-)	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
26/09/2016	MONDAY	90.154	4652	22.015	917	112.169	4674	114.258	4761	2.089	87
27/09/2016	TUESDAY	91.907	4752	22.687	945	114.594	4775	118.355	4931	3.761	157
28/09/2016	WEDNESDA	90.802	4642	21.119	880	111.921	4663	115.439	4810	3.518	147
29/09/2016	THURSDAY	93.208	4721	20.597	858	113.805	4742	117.320	4888	3.515	146
30/09/2016	FRIDAY	87.778	4481	20.246	844	108.024	4501	110.930	4622	2.906	121
01/10/2016	SATURDAY	88.875	4466	18.748	781	107.623	4484	105.572	4399	-2.051	-85
02/10/2016	SUNDAY	80.739	4093	17.916	746	98.655	4111	97.175	4049	-1.480	-62
Total		623.464		143.327		766.791		779.049		12.258	

LINE OUTAGES FOR THE WEEK FROM 26/09/2016 TO 02/10/2016

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
400 KV	Karad-Jaigad - I	16/Sep/2016	11.27	28/Sep/2016	09.17	Over Voltage
400 KV	Karad -Kolhapur-I	17/Sep/2016	03.43		Continued.	Over Voltage,B Pole of Breaker Burst.RFC @1905 DT 20.09.2016.
400 KV	Khadka-Aurangabad (Waluj)	19/Sep/2016	15.14	26/Sep/2016	08.07	Over Voltage
400 KV	Dhule Sar'Sarovar II	20/Sep/2016	22.04	26/Sep/2016	12.35	Over Voltage
400 KV	Kolhapur Solapur(PG) I	24/Sep/2016	13.08	26/Sep/2016	09.27	Over Voltage
400 KV	Deepnagar - Aurangabad	25/Sep/2016	21.48	26/Sep/2016	06.53	Distance Protection
400 KV	Lonikand I - Koyna stage-IV	25/Sep/2016	23.14	26/Sep/2016	06.42	Over Voltage
400 KV	New Koyna - Dabhol-I	26/Sep/2016	09.22	01/Oct/2016	11.52	String Replacement/ Bend cross-arm and peak replacment Work.
400 KV	Koradi Bhilal	26/Sep/2016	09.45	27/Sep/2016	19.39	CT replacement .
400 KV	Chandrapur - Parli	26/Sep/2016	10.55	26/Sep/2016	18.47	Breaker TC Replacement.
400 KV	Dhule Sar'Sarovar I	26/Sep/2016	12.03	29/Sep/2016	07.37	Distance Protection (RFC 20:08 hrs)
400 KV	Bus Coupler @ Padghe	26/Sep/2016	13.55	26/Sep/2016	16.34	Attending Hot Spot
400 KV	Kolhapur Solapur(PG) I	26/Sep/2016	17.22	27/Sep/2016	07.41	Over Voltage
400 KV	Khadka-Aurangabad (Waluj)	26/Sep/2016	22.02	27/Sep/2016	11.20	Over Voltage
400 KV	Taptitanda Waluj	27/Sep/2016	11.28	27/Sep/2016	18.15	CB Diagonastic Testing Work.
400 KV	Parli(MS)-Parli (PG) II	27/Sep/2016	12.03	27/Sep/2016	15.04	CT Oil Sample Testing
400 KV	Khadka-Aurangabad (Waluj)	27/Sep/2016	13.03	29/Sep/2016	07.38	Over Voltage
400 KV	Kolhapur Solapur (PG) II	27/Sep/2016	20.36	28/Sep/2016	07.01	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	28/Sep/2016	04.05	28/Sep/2016	06.49	Over Voltage
400 KV	Deepnagar Taptitanda	28/Sep/2016	06.38	28/Sep/2016	18.32	Line Maintenance work
400 KV	Lonikand 1 - Chakan	28/Sep/2016	08.20	28/Sep/2016	10.42	Flashover Insulator Sring.
400 KV	Jaigad-New Koyna Ckt-I	28/Sep/2016	09.53	29/Sep/2016	09.20	R.M. Work And Diagnostic Testing Work.
400 KV	Chandrapur II - Dhariwal -I	28/Sep/2016	11.10	28/Sep/2016	17.26	Daignostic Testing Work And Bay Maintenance Work.
400 KV	Lonikand I - Koyna stage-IV	28/Sep/2016	13.55	28/Sep/2016	14.23	Distance Protection
400 KV	Kalwa - Talegaon(PG)	28/Sep/2016	14.05	28/Sep/2016	17.13	Replace faulty string
400 KV	Kolhapur Solapur(PG) I	28/Sep/2016	22.39	29/Sep/2016	06.27	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	29/Sep/2016	02.06	29/Sep/2016	06.27	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	29/Sep/2016	07.11	29/Sep/2016	11.45	Replacement of pilot string
400 KV	Deepnagar Taptitanda	29/Sep/2016	07.43	29/Sep/2016	18.42	Routine Maintenance Work
400 KV	Kolhapur(M)-Kolhapur(GIS) ckt1	29/Sep/2016	09.11	29/Sep/2016	20.20	Maintenance Work
400 KV	New Koyna - Koyna Stage IV-II	29/Sep/2016	12.30	29/Sep/2016	18.57	Maintenance Work
400 KV	Khadka-Aurangabad (Waluj)	29/Sep/2016	17.12	30/Sep/2016	09.30	Over Voltage
400 KV	Dhule Sar'Sarovar I	29/Sep/2016	21.07	30/Sep/2016	06.26	Over Voltage
400 KV	Kolhapur Solapur(PG) I	29/Sep/2016	22.49	30/Sep/2016	06.40	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	29/Sep/2016	23.37	30/Sep/2016	06.50	Over Voltage
400 KV	Karad - Jaigad - II	29/Sep/2016	23.39	30/Sep/2016	08.54	Over Voltage
400 KV	Lamboti - Solapur (PG)	30/Sep/2016	10.07	30/Sep/2016	14.50	Relay work
400 KV	Karad - Jaigad - II	30/Sep/2016	12.27	30/Sep/2016	20.32	Testing Work
400 KV	Bhusawal-Aurangabad	30/Sep/2016	17.07	01/Oct/2016	06.38	Over Voltage
400 KV	Nagothane - Dabhol I	30/Sep/2016	18.05	01/Oct/2016	06.44	IPS tube broken and fall down.(RFC 21.14Hrs)
400 KV	Padghe - Nagothane - II	30/Sep/2016	18.05	30/Sep/2016	20.11	Bus Bar Protection Operated
400 KV	Karad-Jaigad - I	30/Sep/2016	20.35	08/Oct/2016	09.36	Over Voltage
400 KV	Kolhapur Solapur(PG) I	30/Sep/2016	20.57	03/Oct/2016	07:53	Over Voltage
400 KV	Dhule Sar'Sarovar I	30/Sep/2016	23.26	01/Oct/2016	07.03	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	01/Oct/2016	00.30	01/Oct/2016	06.43	Over Voltage
400 KV	Kolhapur Solapur (PG) II	01/Oct/2016	02.02	01/Oct/2016	07.26	Over Voltage
400 KV	Deepnagar Taptitanda	01/Oct/2016	09.18	01/Oct/2016	11.52	Jumper Tightening and Fixing of Nut Bolts
400 KV	Dhule Sar'Sarovar I	01/Oct/2016	22.32	02/Oct/2016	09.35	Over Voltage
400 KV	Kolhapur Solapur (PG) II	02/Oct/2016	01.54	02/Oct/2016	09.37	Over Voltage
400 KV	Padghe - Kalwa-II	02/Oct/2016	09.29	02/Oct/2016	14.00	Routine Maintenance Work
400 KV	Jejuri- Koynastage-IV	02/Oct/2016	09.51	02/Oct/2016	17.09	Disc Insulator Replacement Work
400 KV	Main Bus I @ Chandrapur Sw	02/Oct/2016	11.09	02/Oct/2016	17.57	Routine Maintenance Work
400 KV	Dabhol Nagothane I	02/Oct/2016	11.55	02/Oct/2016	17.59	Emergency outage for IPS tube work.
400 KV	Chakan Talegaon(Pg)	02/Oct/2016	12.21	02/Oct/2016	19.13	Heavy sparking on Y PH isolator.
400 KV	Karad - Jaigad - II	08/Oct/2016	17.20		Continued.	Over Voltage
400 KV	Bhusawal-Aurangabad	08/Oct/2016	21.30		Continued.	Over Voltage
400 KV	Ektuni-Bableswhar ckt I	09/Oct/2016	12.29		Continued.	Attending Hot Spot
400 KV	Kolhapur Solapur(PG) I	09/Oct/2016	23.58		Continued.	Over Voltage
220 KV	Chandrapur GCR - Warora - I	05/Apr/2015	09.13		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and de-energising the line bet.86 to 107.
220 KV	Chandrapur GCR - Wani	05/Apr/2015	09.15		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and de-energising the line bet.86 to 107.
220 KV	GIS Bhandup - Borivali	11/Jun/2016	07.42		Continued.	Tower Erection Work.
220 KV	Bableswhar- Ranjangaon	06/Jun/2016	07.22		Continued.	Hand Tripped for Ranjangaon End.
220 KV	Kalwa-Salsette-IV	28/Jun/2016	18.17	27/Sep/2016	18.39	Distance Protection
220 KV	Bableswhar- Alephata	26/Aug/2016	20.54		Continued.	Hand tripped.
220 KV	Mudshingi - Chikodi	01/Sep/2016	00.00		Continued.	No schedule from Karnataka(H/T from Chikodi end)
220 KV	Talandage - Chikodi	01/Sep/2016	00.00		Continued.	No schedule from Karnataka(H/T from Talandage end) (QM work done from 13:05Hrs to 17:23Hrs on 5/10/2016)
220 KV	Adlabs - Pedambe	26/Sep/2016	09.10	26/Sep/2016	10.42	Routine Maintenance Work
220 KV	Karad(400kv) - Wathar	26/Sep/2016	09.27	26/Sep/2016	14.27	Line Maintenance work
220 KV	Waluj - Chitegaon li	26/Sep/2016	11.06	26/Sep/2016	12.18	Tripped along with Chitegaon Aurangabad.
220 KV	Waluj - Chitegaon I	26/Sep/2016	11.06	26/Sep/2016	11.54	Tripped along with Chitegaon Aurangabad.
220 KV	Kanhan-Bhandara I	26/Sep/2016	11.11	26/Sep/2016	16.16	Quarterly Maintainance Work
220 KV	Taloja li - OCIL-II	26/Sep/2016	11.16	28/Sep/2016	22.25	Relay panel Replacement at OCIL end
220 KV	Kandalgaon - Koyna	26/Sep/2016	12.05	26/Sep/2016	18.00	Line Maintenance work
220 KV	Pophli Pedhmbe Line- 1	27/Sep/2016	08.55	27/Sep/2016	17.35	P.M.Work.
220 KV	Nagothane - ACCIL	27/Sep/2016	11.22	27/Sep/2016	18.10	Insulator Replacement Work

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
220 KV	Chakan-Chinchwad	27/Sep/2016	21.45	28/Sep/2016	06.06	Errction Of New M/C Line.
220 KV	Telco- Chinchwad	27/Sep/2016	21.54	28/Sep/2016	06.04	Errction Of New M/C Line.
220 KV	Pandharpur - Malinagar	28/Sep/2016	06.23	28/Sep/2016	17.15	Lilo Arrangement work
220 KV	Kalwa - Borivali	28/Sep/2016	08.02		Continued.	Balance tower erection work
220 KV	New Koyna - Pedambe	28/Sep/2016	08.28	28/Sep/2016	17.15	P.M.work
220 KV	Mumewadi -Halkarni I	28/Sep/2016	09.02	28/Sep/2016	13.53	Quarterly Maintainance Work
220 KV	Kandalgaon - ONGC Panvel	28/Sep/2016	11.25	28/Sep/2016	18.05	Attending Hot Spot
220 KV	Nigade- Peth Line	28/Sep/2016	12.28	28/Sep/2016	17.38	Distance Protection
220 KV	Chakan-Chinchwad	28/Sep/2016	21.33	29/Sep/2016	05.57	construction work
220 KV	Telco- Chinchwad	28/Sep/2016	21.36	29/Sep/2016	05.55	construction work
220 KV	Mahad - Pedambe	29/Sep/2016	08.11	29/Sep/2016	16.38	Routine Maintenance Work
220 KV	Mumewadi -Halkarni I	29/Sep/2016	11.01	29/Sep/2016	14.51	Relay Replacement work
220 KV	Alephata-Pargaon(Kathapur)	29/Sep/2016	12.39	29/Sep/2016	16.20	Maintenance Work
220 KV	Chakan-Chinchwad	29/Sep/2016	21.22	30/Sep/2016	05.57	construction work
220 KV	Telco- Chinchwad	29/Sep/2016	21.39	30/Sep/2016	05.55	construction work
220 KV	Halkarni-Mahalaxmiline	30/Sep/2016	09.11	30/Sep/2016	15.30	Testing Work
220 KV	Nagothane - Posco	30/Sep/2016	11.01	30/Sep/2016	19.45	Replacement of clamps
220 KV	Parly-Parly Extn.-II	30/Sep/2016	11.10	30/Sep/2016	15.30	To attend Hot Spot
220 KV	Osmanabad - Barshi	30/Sep/2016	12.17	30/Sep/2016	19.51	Quarterly Maintainance Work
220 KV	Chakan-Chinchwad	30/Sep/2016	21.26	01/Oct/2016	05.14	Constrction Work.
220 KV	Telco- Chinchwad	30/Sep/2016	21.28	01/Oct/2016	05.10	Constrction Work.
220 KV	Khadka-Bhadli-2	01/Oct/2016	10.53	01/Oct/2016	22.12	Distance Protection
220 KV	Mahad - Posco	01/Oct/2016	11.35	01/Oct/2016	17.00	Testing Work
220 KV	Nagothane - Spcl	02/Oct/2016	01.20	02/Oct/2016	06.20	Tripped at Nagotahne end only
220 KV	Mururd - Tuljapur	02/Oct/2016	01.56	02/Oct/2016	13.44	LA Burst at Murud
132 KV	Gadchiroli - Mul	27/Sep/2016	14.37	27/Sep/2016	15.10	Distance Protection
132 KV	Virur - Ashti	27/Sep/2016	14.37	27/Sep/2016	15.10	Distance Protection
132 KV	Parbhani-Bageshwari	30/Sep/2016	14.55	30/Sep/2016	15.17	Trip ckt faulty
132 KV	Jalna Midc -Jalna Old	30/Sep/2016	19.42	30/Sep/2016	20.20	Distance Protection
132 KV	Jalna220- Jalna Old	30/Sep/2016	19.42	30/Sep/2016	20.10	Backup Protection
132 KV	Naldurg-Waghdari	01/Oct/2016	07.40	01/Oct/2016	08.00	Distance Protection
132 KV	Malegaon-Washim	09/Oct/2016	17.30		Continued.	R Ph CT Burst @ Washim End.

GENERATING UNITS OUTAGES FOR THE WEEK FROM 26/09/2016 TO 02/10/2016							
Generator	Generating Unit	Capacity	Tripped Date	Tripped Time	Synch. Date	Synch Time	Reason
PLANNED OUTAGES							
IPP	Tata Trombay 6	500MW	15/Jul/2015	17.08		Continued.	Economic shutdown(Converted to AOH for 30 Days from 00.00Hrs 06-03-2016)
FORCED OUTAGES							
RGPPL	Dabhol Dabhol 1B	230MW	28/May/2013	22:02		Continued.	Gas Shortage.
RGPPL	Dabhol Dabhol 1X	230MW	27/Jun/2013	21.46		Continued.	Gas Shortage
RGPPL	Dabhol Dabhol 1A	230MW	27/Jun/2013	21.47		Continued.	Gas Shortage
IPP	Dhariwal	300MW	28/May/2014	02.27		Continued.	No schedule
MSPGCL	Koradi Unit 6	210MW	20/Mar/2015	01.02		Continued.	Economic shutdown
MSPGCL	Parli Unit 6	250MW	25/Jun/2015	15.03		Continued.	Water Shortage (Zero Schedule by MSEDCL at 21:51 Hrs on 30.09.2016)
MSPGCL	Parli Unit 4	210MW	05/Jul/2015	18.45		Continued.	Water Shortage
MSPGCL	Parli Unit 5	210MW	06/Jul/2015	14.55		Continued.	Water Shortage.
IPP	WPCL U-1	135MW	16/Feb/2016	17.09		Continued.	Change Over , No Schedule
IPP	WPCL U-2	135MW	29/Feb/2016	21.46		Continued.	Change over against Unit III
IPP	RPL(AMT) U-5	270MW	24/May/2016	00.05		Continued.	Zero Shedule By MSEDCL.
MSPGCL	Koradi Unit 9	660MW	04/Jun/2016	14.45	01/Oct/2016	17.40	No consent to operate
MSPGCL	Bhusawal Unit 2	210MW	14/Jun/2016	19.35		Continued.	Boiler Tube Leakage(Converted to Zero Shedule By MSEDCL. from 00.00Hrs dt.19-6-16)
IPP	RPL(AMT) U-3	270MW	29/Jun/2016	03.01		Continued.	Zero Shedule By MSEDCL.
MSPGCL	Uran Unit 8	108MW	14/Aug/2016	07.56		Continued.	Maintenance work
MSPGCL	Uran Unit B0	120MW	14/Aug/2016	07.56		Continued.	Maintenance work
MSPGCL	Koyna Unit 8	80MW	19/Aug/2016	11.00		Continued.	High Vibration On LGB & UGB.
RGPPL	Dabhol 2A	230MW	24/Aug/2016	13.31		Continued.	Change Over.
MSPGCL	Nasik Unit 3	210MW	28/Aug/2016	21.45	07/Oct/2016	13.45	Zero Shedule By MSEDCL.
MSPGCL	Koradi Unit 5	200MW	05/Sep/2016	00.21		Continued.	ID Fan Problem
IPP	RPL(AMT) U-2	270MW	12/Sep/2016	00.03		Continued.	Zero Schedule by MSEDCL
IPP	PGPL U2	126MW	14/Sep/2016	00.16		Continued.	Due To No Shedule.
IPP	PGPL U1	262MW	14/Sep/2016	00.20		Continued.	Due To No Shedule.
IPP	RPL(AMT) U-1	270MW	14/Sep/2016	23.55		Continued.	Zero Schedule by MSEDCL
MSPGCL	Bhusawal Unit 4	500MW	15/Sep/2016	23.59		Continued.	Zero Schedule by MSEDCL
IPP	RPL(AMT) U-4	270MW	15/Sep/2016	18.09		Continued.	Zero Schedule by MSEDCL
MSPGCL	Bhusawal Unit 3	210MW	16/Sep/2016	00.02		Continued.	Zero Schedule by MSEDCL
MSPGCL	Koradi Unit 7	210MW	16/Sep/2016	00.06		Continued.	Zero Schedule by MSEDCL
MSPGCL	Khaparkheda Unit 3	210MW	17/Sep/2016	20.40	01/Oct/2016	05.37	Zero Schedule by MSEDCL
MSPGCL	Khaparkheda Unit 4	210MW	17/Sep/2016	20.48		Continued.	Zero Schedule by MSEDCL
MSPGCL	Khaparkheda Unit 1	210MW	17/Sep/2016	13.39		Continued.	Zero Schedule by MSEDCL
MSPGCL	Khaparkheda Unit 2	210MW	17/Sep/2016	13.43		Continued.	Zero Schedule by MSEDCL
MSPGCL	Bhusawal Unit 5	500MW	17/Sep/2016	13.51		Continued.	Zero Schedule by MSEDCL
MSPGCL	Chandrapur Unit-8	500MW	19/Sep/2016	18.43	28/Sep/2016	22.04	Boiler Tube Leakage
MSPGCL	Parli Unit 7	250MW	22/Sep/2016	13.47		Continued.	Zero Schedule By MSEDCL
MSPGCL	Khaparkheda Unit 5	500MW	22/Sep/2016	20.48	26/Sep/2016	10.57	Boiler Tube Leakage
MSPGCL	Koyna Unit 11	80MW	24/Sep/2016	03.20		Continued.	Stator Earth Fault
IPP	WPCL U-4	135MW	26/Sep/2016	23.49	30/Sep/2016	07.01	Wet Coal.
IPP	WPCL U-3	135MW	26/Sep/2016	22.22	28/Sep/2016	14.09	Wet Coal.
MSPGCL	Koradi Unit-8	660MW	26/Sep/2016	21.37	02/Oct/2016	14.57	Zero schedule.
MSPGCL	Koyna STG- IV Unit - 1	250MW	27/Sep/2016	18.58	27/Sep/2016	19.40	Testing work
MSPGCL	Uran Unit 7	108MW	28/Sep/2016	04.02	28/Sep/2016	10.23	Slipping Heavy Sparking.
MSPGCL	Uran Unit B0	120MW	28/Sep/2016	04.02	28/Sep/2016	13.23	Slipping Heavy Sparking.
MSPGCL	Chandrapur Unit 9	660MW	29/Sep/2016	13.52	29/Sep/2016	14.52	Drum level low
IPP	WPCL U-3	135MW	30/Sep/2016	23.21	01/Oct/2016	22.02	Wet Coal
IPP	WPCL U-3	135MW	01/Oct/2016	23.15	02/Oct/2016	01.04	Low furnace pressure
IPP	WPCL U-4	135MW	01/Oct/2016	00.30	01/Oct/2016	10.42	Wet Coal
IPP	Adani U-3	660MW	01/Oct/2016	05.13	01/Oct/2016	14.19	Boiler Master Fuel Trip.
MSPGCL	Koradi Unit 9	660MW	02/Oct/2016	07.08	03/Oct/2016	01.55	No concern from pollution department.