

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 28/Oct/2019 to 03/Nov/2019

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
28/10/2019	9 Hrs	2677	84	536	3297	5139	335	3775	321	-1131	11736	0	11736	697	191	13755	13755	50.01
29/10/2019	9 Hrs	2905	149	514	3568	5234	417	3797	408	-1252	12172	0	12172	735	191	14350	14350	50.02
30/10/2019	10 Hrs	3389	300	504	4193	5376	831	3797	705	-1703	13199	0	13199	879	192	15973	15973	50.00
31/10/2019	10 Hrs	3210	213	511	3934	5800	1089	3836	582	-1696	13545	0	13545	889	190	16320	16320	49.99
01/11/2019	10 Hrs	3276	295	503	4074	6071	1007	3705	341	-1623	13575	0	13575	1046	196	16440	16440	49.97
02/11/2019	11 Hrs	2921	388	423	3732	6583	254	4153	483	-1529	13676	0	13676	885	374	16464	16464	49.97
03/11/2019	9 Hrs	3351	446	511	4308	5185	83	4409	377	-728	13634	0	13634	825	498	15685	15685	49.99
Maximum		3389	446	536	4308	6583	1089	4409	705	-728	13676	0	13676	1046	498	16464	16464	50.02
Minimum		2677	84	423	3297	5139	83	3705	321	-1703	11736	0	11736	697	190	13755	13755	49.97
Average		3104	268	500	3872	5627	574	3925	460	-1380	13077	0	13077	851	262	15570	15570	49.99

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
28/10/2019	18 Hrs	2741	83	526	3350	4607	223	3498	31	-1055	10654	0	10654	845	191	12745	12745	49.97
29/10/2019	18 Hrs	2983	90	521	3594	4777	430	3688	24	-1281	11232	0	11232	937	191	13641	13641	50.00
30/10/2019	13 Hrs	3422	153	511	4086	4414	1359	3396	874	-1942	12187	0	12187	924	192	15245	15245	50.00
31/10/2019	18 Hrs	3233	383	522	4138	5710	673	4138	27	-1564	13122	0	13122	1111	191	15988	15988	49.97
01/11/2019	13 Hrs	3311	93	501	3905	5574	730	3655	515	-1876	12503	0	12503	919	350	15648	15648	50.03
02/11/2019	18 Hrs	3045	471	425	3941	5635	123	4712	31	-1119	13323	0	13323	1080	469	15991	15991	50.01
03/11/2019	13 Hrs	2568	189	486	3243	5637	149	4328	696	-1221	12832	0	12832	717	374	15144	15144	50.02
Maximum		3422	471	526	4138	5710	1359	4712	874	-1055	13323	0	13323	1111	469	15991	15991	50.03
Minimum		2568	83	425	3243	4414	123	3396	24	-1942	10654	0	10654	717	191	12745	12745	49.97
Average		3043	209	499	3751	5193	527	3916	314	-1437	12265	0	12265	933	280	14915	14915	50.00

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
28/10/2019	20 Hrs	2749	367	512	3628	5494	182	4077	0	-1222	12159	0	12159	930	191	14502	14502	49.99
29/10/2019	19 Hrs	3045	914	512	4471	5497	350	3912	0	-1369	12861	0	12861	959	191	15380	15380	49.97
30/10/2019	19 Hrs	3156	1169	513	4838	5659	666	4392	0	-1631	13924	0	13924	1134	193	16882	16882	49.97
31/10/2019	20 Hrs	3287	473	517	4277	5473	1197	4593	0	-1370	14170	0	14170	1235	244	17019	17019	50.02
01/11/2019	19 Hrs	3619	910	518	5047	5098	327	4634	0	-1204	13902	0	13902	1217	486	16809	16809	49.88
02/11/2019	19 Hrs	3094	1318	429	4841	6084	71	4802	1	-1125	14674	0	14674	1107	497	17403	17403	50.01
03/11/2019	19 Hrs	2748	1202	529	4479	6076	65	4492	0	-855	14257	0	14257	1012	498	16622	16622	49.99
Maximum		3619	1318	529	5047	6084	1197	4802	1	-855	14674	0	14674	1235	498	17403	17403	50.02
Minimum		2748	367	429	3628	5098	65	3912	0	-1631	12159	0	12159	930	191	14502	14502	49.88
Average		3100	908	504	4512	5626	408	4415	0	-1254	13707	0	13707	1085	329	16374	16374	49.98

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
28/10/2019	3 Hrs	2585	84	496	3165	3678	292	3343	0	-972	9506	0	9506	674	190	11342	11342	50.00
29/10/2019	4 Hrs	2689	74	507	3270	4026	138	3418	0	-942	9910	0	9910	640	191	11683	11683	50.03
30/10/2019	3 Hrs	3269	106	526	3901	3830	486	3381	0	-1114	10484	0	10484	662	192	12452	12452	50.02
31/10/2019	3 Hrs	3108	68	542	3718	3871	738	3811	0	-1162	10976	0	10976	692	190	13020	13020	49.98
01/11/2019	4 Hrs	3147	81	517	3745	3626	1324	3668	0	-1150	11213	0	11213	669	191	13223	13223	49.98
02/11/2019	3 Hrs	3227	189	422	3838	3744	526	3758	0	-886	10980	0	10980	690	374	12930	12930	50.00
03/11/2019	4 Hrs	3113	64	435	3612	4250	26	4461	0	-734	11615	0	11615	711	457	13517	13517	50.01
Maximum		3269	189	542	3901	4250	1324	4461	0	-734	11615	0	11615	711	457	13517	13517	50.03
Minimum		2585	64	422	3165	3626	26	3343	0	-1162	9506	0	9506	640	190	11342	11342	49.98
Average		3020	95	492	3607	3861	504	3691	0	-994	10669	0	10669	677	255	12595	12595	50.00

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
28/10/2019	64.924	4.069	12.355	81.348	0.267	106.923	106.704	7.112	85.064	4.964	18.635	4.574	-27.121	258.290	50.330	308.620
29/10/2019	69.466	5.738	12.435	87.639	0.527	110.366	108.854	8.797	86.944	5.326	19.287	4.589	-30.566	268.506	54.441	322.947
30/10/2019	77.949	6.757	12.362	97.068	0.556	115.553	114.675	18.935	89.563	6.182	21.037	4.615	-35.965	291.336	61.617	352.953
31/10/2019	75.188	4.865	12.530	92.583	0.492	120.998	120.669	24.413	93.956	4.883	21.650	4.648	-35.380	301.453	61.678	363.131
01/11/2019	79.024	5.274	12.443	96.741	0.958	120.170	119.425	21.423	93.641	3.290	21.602	7.170	-33.844	301.421	62.616	364.037
02/11/2019	74.001	8.619	10.217	92.837	0.823	126.479	125.520	6.967	102.844	4.232	19.993	10.047	-28.092	305.267	58.132	363.399
03/11/2019	69.198	11.311	11.673	92.182	0.762	125.999	124.226	1.958	104.882	4.985	19.495	10.622	-22.307	307.699	52.424	360.123
Maximum	79.024	11.311	12.530	97.068	0.958	126.479	125.520	79.024	104.882	6.182	21.650	10.622	-22.307	307.699	62.616	364.037
Minimum	64.924	4.069	10.217	81.348	0.267	106.923	106.704	64.924	85.064	3.290	18.635	4.574	-35.965	258.290	50.330	308.620
Average	72.821	6.662	12.002	91.485	0.626	118.070	117.153	72.821	93.842	4.837	20.243	6.609	-30.468	290.567	57.320	347.887

Details of Koyna Water Consumption (in TMC)

Date	For the Day	For the Month	Balance
28/10/2019	0.059	2.625	57.491
29/10/2019	0.082	2.707	57.409
30/10/2019	0.087	2.794	57.322
31/10/2019	0.072	2.866	57.250
01/11/2019	0.074	0.074	57.176
02/11/2019	0.157	0.231	57.019
03/11/2019	0.217	0.448	56.802

State Load Despatch Center, Airoli (MSETCL)
Central Sector Share/Drawal from 28/Oct/2019 to 03/Nov/2019

Date	DAY	Central Sector Share		Total Interstate Bilateral Purchase		Total Share		Total Drawal		Overdrawal(+) / UnderDrawal(-)	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
28/10/2019	MONDAY	77.259	4417	29.445	1227	106.704	4446	106.923	4455	0.219	9
29/10/2019	TUESDAY	78.447	4505	30.407	1267	108.854	4536	110.366	4599	1.512	63
30/10/2019	WEDNESDA	81.356	4745	33.319	1388	114.675	4778	115.553	4815	0.878	37
31/10/2019	THURSDAY	90.583	4998	30.086	1254	120.669	5028	120.998	5042	0.329	14
01/11/2019	FRIDAY	91.063	4948	28.362	1182	119.425	4976	120.170	5007	0.745	31
02/11/2019	SATURDAY	97.590	5202	27.930	1164	125.520	5230	126.479	5270	0.959	40
03/11/2019	SUNDAY	94.905	5147	29.321	1222	124.226	5176	125.999	5250	1.773	74
Total		611.204		208.869		820.073		826.488		6.415	

Generating Unit Outages for the week 28 October- 2019 to 03 November -2019							
Sr No	Outage Type	Name	Trip Date	Trip Time	Sync Date	Sync Time	Reason
1	PLANNED	SWPGL U-3	01-Nov-18	0.28		Continued.	Annual Overhaul
2	PLANNED	Chandrapur Unit 7	27-Jul-19	0		Continued.	Annual Overhaul
3	PLANNED	Koyna Unit 7	31-Oct-19	16.3		Continued.	Turbine Vibration(converted to Capital Overhaul for 60 Days from 09.00Hrs DT.01-11-2019)
4	FORCED	SWPGL U-1	16-Feb-16	17.09		Continued.	No PPA.
5	FORCED	Parli Unit 5	01-Apr-16	0		Continued.	Economic shutdown
6	FORCED	Parli Unit 4	01-Apr-16	0		Continued.	Economic shutdown
7	FORCED	PGPL U2	07-Feb-17	17.3		Continued.	No Schedule
8	FORCED	PGPL U1	07-Feb-17	17.3		Continued.	No Schedule
9	FORCED	IEPL Unit 1	28-Aug-18	21.26		Continued.	No PPA
10	FORCED	SWPGL U-2	27-Nov-18	0		Continued.	No Schedule.
11	FORCED	SWPGL U-4	15-Dec-18	0		Continued.	No Schedule
12	FORCED	VIPL U-1	29-Dec-18	0.3		Continued.	Coal Shortage
13	FORCED	VIPL U-2	17-Jan-19	0.15		Continued.	Coal Shortage
14	FORCED	Paras Unit 4	25-Aug-19	0.45		Continued.	Annual Overhaul Converted Zero Schedule From 28.10.2019 18.00
15	FORCED	Koradi Unit 7	27-Aug-19	9.52		Continued.	Coal Flow Problem Due To Wet Coal.(Converted To Zero Schedule From 12.09.2019 At 20.00 hrs)
16	FORCED	Bhusawal Unit 3	01-Sep-19	17.56		Continued.	Zero Schedule from 18:00hrs of 28/09/2019
17	FORCED	RPL(AMT) U-1	01-Sep-19	9.11		Continued.	Generator Protection operated
18	FORCED	Koradi Unit 6	06-Sep-19	15.41		Continued.	Zero Schedule
19	FORCED	AEML Unit 2	07-Oct-19	21.18	01-Nov-19	10.15	Coal Shortage
20	FORCED	Nasik Unit 3	09-Oct-19	23.57		Continued.	Zero schedule.
21	FORCED	Nasik Unit 4	09-Oct-19	23.59	02-Nov-19	23.48	Zero schedule.
22	FORCED	Khaparkheda Unit 2	12-Oct-19	0.17		Continued.	Zero Schedule
23	FORCED	Khaparkheda Unit 1	12-Oct-19	0.11		Continued.	Zero Schedule
24	FORCED	Khaparkheda Unit 3	13-Oct-19	19.57		Continued.	Zero Schedule
25	FORCED	Parli Unit 8	16-Oct-19	1.36	12-Nov-19	2.58	Flame Failure (Converted To Zero Schedule DT.23.10.2019 18.00.hrs)
26	FORCED	Khaparkheda Unit 4	22-Oct-19	23.52		Continued.	Zero Schedule By MSEDCL.
27	FORCED	Parli Unit 6	23-Oct-19	3.3	12-Nov-19	4.4	Zero Schedule By MSEDCL.
28	FORCED	Paras Unit 3	23-Oct-19	0		Continued.	Zero Schedule By MSEDCL.
29	FORCED	Parli Unit 7	23-Oct-19	17	12-Nov-19	5.05	Zero Schedule.
30	FORCED	Koradi Unit-8	24-Oct-19	5.27	29-Oct-19	21.36	Rotary Air Preheater Trip.
31	FORCED	Chandrapur Unit 5	25-Oct-19	1.03	04-Nov-19	6.24	Bus-1 LBB Operation (Converted into zero schedule 26.10.2019 at 00.23Hrs).
32	FORCED	Chandrapur Unit 3	25-Oct-19	1.03	04-Nov-19	11.39	Bus-1 LBB Operation (Converted into zero schedule 26.10.2019 at 00.23Hrs).
33	FORCED	RPL(AMT) U-3	25-Oct-19	2		Continued.	Zero Schedule.
34	FORCED	RPL(AMT) U-2	25-Oct-19	22		Continued.	Zero Schedule.
35	FORCED	RPL(AMT) U-4	26-Oct-19	8	06-Nov-19	17.24	Zero Schedule
36	FORCED	Chandrapur Unit 6	26-Oct-19	21.52	04-Nov-19	2.05	Zero Schedule
37	FORCED	RPL(AMT) U-5	26-Oct-19	0.3	04-Nov-19	18.11	Zero Schedule
38	FORCED	Koradi Unit-8	30-Oct-19	16.46	30-Oct-19	21.33	Master Fuel Trip Protection
39	FORCED	Chandrapur Unit 4	31-Oct-19	8.16		Continued.	Excessive Consumption of Hydrogen Cylinder.
40	FORCED	Koradi Unit-8	31-Oct-19	18.33	31-Oct-19	21.17	Air heater trip.
41	FORCED	Koyna Unit 4	01-Nov-19	8.05	04-Nov-19	0.3	Injector No 1 Replacement
42	FORCED	Koyna Unit 3	01-Nov-19	7.55	03-Nov-19	23.3	Injector No 1 Replacement
43	FORCED	Uran Unit 8	02-Nov-19	1.16	02-Nov-19	18.35	Gas shortage
44	FORCED	Nasik Unit 5	02-Nov-19	10.35		Continued.	Boiler Tube Leakage(Converted to Zero Schedule from 19.05Hrs DT.03-11-2019)
45	FORCED	Khaparkheda Unit 5	02-Nov-19	10.21	04-Nov-19	18.05	Boiler Tube Leakage
46	FORCED	Uran Unit 8	02-Nov-19	19.56	03-Nov-19	6.42	Gas shortage
47	FORCED	Koyna STG-IV Unit-2	03-Nov-19	17.4	03-Nov-19	19.4	Generator Protection operated
48	FORCED	Koyna STG-IV Unit-3	03-Nov-19	17.28	03-Nov-19	19.1	Numrical Protection Trip and Mechanical Overspeed
49	FORCED	Chandrapur Unit 9	03-Nov-19	11.25	03-Nov-19	22.13	Roll Mill Aux Breaker Burst

List of Transmission line Trippings/Outages for the week 28 October- 2019 to 03 November -2019								
Sr. No.	Voltage Level	Outage Type	Name	Trip Date	Trip Time	Sync Date	Sync Time	Reason
1	220 KV	HT	BOISAR BORIVALI	24-Jul-18	13.18		Continued.	To Control Line Loading(H/T from Boisar end)
2	220 KV	HT	Lonand-Baramati	17-Sep-19	11.13	29-Oct-19	11.04	To Control Overloading of Lonand-Jejuri Line.
3	220 KV	PO	Mudshingi Chikodi	24-Sep-19	17.12		Continued.	No Schedule.
4	220 KV	PO	Talandage - Chikodi	01-Oct-19	17.1		Continued.	No Schedule.
5	220 KV	PO	Trombay Dharavi 9	23-Oct-19	8.5	01-Nov-19	14.42	Erection Of Tower LoC.I No.23
6	220 KV	HT	EKLAHARE (OCR) Nasik - Navsari I	27-Oct-19	17.53	01-Nov-19	9.54	Over Voltage
7	220 KV	Tripped	Butibori-Abhijeet	28-Oct-19	3.22	28-Oct-19	3.39	Distance Protection
8	220 KV	HT	Pophali - Pedambe II	28-Oct-19	9.35	28-Oct-19	10.5	SF6 Gas Refilling.
9	220 KV	PO	Trombay - Kalwa	28-Oct-19	11.4	30-Oct-19	12.2	Tower Piling Work.
10	220 KV	Tripped	Wardha - Wardha Rly Tss 2	28-Oct-19	12.35	28-Oct-19	13.06	Due To Tripping of Bus Section 1.
11	220 KV	Tripped	Wardha - Wardharlytss1	28-Oct-19	12.35	28-Oct-19	13.28	Due To Tripping of Bus Section 1.
12	220 KV	Tripped	Bhugaon- Wardha	28-Oct-19	12.35	28-Oct-19	12.56	Due To Tripping of Bus Section 1.
13	220 KV	Tripped	Abhijeet-Wardha-I	28-Oct-19	12.35	29-Oct-19	18.33	Distance Protection
14	220 KV	Tripped	Abhijeet-Wardha-II	28-Oct-19	12.35	28-Oct-19	13.25	Due To Tripping of Bus Section 1.
15	220 KV	Tripped	Warora - Wardha	28-Oct-19	12.35	28-Oct-19	12.58	Due To Tripping of Bus Section 1.
16	220 KV	Tripped	Jamde-Dondaicha 1	29-Oct-19	3.25	29-Oct-19	3.48	Distance Protection
17	220 KV	Tripped	Jamde-Dondaicha 2	29-Oct-19	5.02	29-Oct-19	5.17	Distance Protection
18	220 KV	Tripped	220/132 Kv 100 Mva Emco Ict 2 @Dondaicha	29-Oct-19	12.26	30-Oct-19	0.54	REF MTR OPTD.
19	220 KV	Tripped	220kv Halkarni- Tillary	29-Oct-19	13	29-Oct-19	13.3	Tripped On Backup Protection Back-Up Relay Operated On Earth Fault.
20	220 KV	Tripped	Mahalakshmi Amona	29-Oct-19	13	29-Oct-19	13.51	Tripped On Backup Protection Back-Up Relay Operated On Earth Fault.
21	220 KV	Tripped	Tillari Amona	29-Oct-19	13	29-Oct-19	13.5	Tripped On Backup Protection Back-Up Relay Operated On Earth Fault.
22	220 KV	PO	Ranjangaon-Fiat 1	30-Oct-19	6.43	30-Oct-19	17.3	220KV Yard Annual Maintenance
23	220 KV	PO	Ranjangaon-Fiat 2	30-Oct-19	6.43	30-Oct-19	17.3	220KV Yard Annual Maintenance.
24	220 KV	Tripped	Khadka-Chalisgaon-2	30-Oct-19	7.14	30-Oct-19	8.31	220KV M.B-2 Operated.
25	220 KV	Tripped	Khadka-Bhadli-2	30-Oct-19	7.14	30-Oct-19	8.35	220KV M.B-2 Operated.
26	220 KV	Tripped	Khadka-Chalisgaon III	30-Oct-19	7.14	30-Oct-19	11.28	220KV M.B-2 Operated.
27	220 KV	Tripped	220/132 Kv 100 Mva Bhel Ict 4 @Khadka	30-Oct-19	7.14	30-Oct-19	8.32	220KV M.B-2 Operated.
28	220 KV	PO	Walchandnagar-Bhigwan	30-Oct-19	8.2	30-Oct-19	13.2	Jumper Work
29	220 KV	PO	Malinagar - Tembhorni	30-Oct-19	16.2	30-Oct-19	17.5	DC leakage trip Test
30	220 KV	Tripped	VILEBHAGAD KANDALGAON	30-Oct-19	17.48	30-Oct-19	20.05	B PH LA Burst at Kandalgaon
31	220 KV	PO	Trombay - Kalwa	30-Oct-19	20.02	31-Oct-19	10.56	Tower Piling Work.
32	220 KV	Tripped	WALCHANDNAGAR - PHALTAN MIDC	31-Oct-19	2.19	31-Oct-19	14.42	Distance Protection
33	220 KV	EO	Boisar Versova Line	31-Oct-19	7.03	31-Oct-19	10.54	To attend hotspot.
34	220 KV	PO	ALEPHATA UTECH SUGAR	31-Oct-19	8.4	31-Oct-19	15	Removing existing bunching.
35	220 KV	PO	Kathapur-Ranjangaon	31-Oct-19	9.35	31-Oct-19	20.15	Removing of existing bunching arrangement.
36	220 KV	PO	Walchandnagar-Bhigwan	31-Oct-19	9.52	31-Oct-19	14.44	safety purpose.
37	220 KV	PO	BHUGAON WARORA CKT-I	31-Oct-19	10.13	31-Oct-19	16.47	Tan Delta Measurment of CTs
38	220 KV	PO	Jamde-Dondaicha 2	31-Oct-19	11.06	31-Oct-19	14.48	Tan Delta Measurment of CTs
39	220 KV	PO	Chinchwad2 - TELCO	31-Oct-19	12.22	31-Oct-19	14.35	Earth wire stringing and annual relay testing.
40	220 KV	EO	Khadka-Chalisgaon-1	31-Oct-19	12.3	31-Oct-19	15.04	DC leakage fault finding by testing engr. and regular maintenance work.
41	220 KV	PO	Ranjangaon-Lonikand	31-Oct-19	15.29		Continued.	Tower jumps opened.
42	220 KV	PO	Ranjangaon-Fiat 1	01-Nov-19	8.5	01-Nov-19	20.3	Yard Annual Maintenance NOC Received From Consumer.
43	220 KV	PO	Ranjangaon-Fiat 2	01-Nov-19	8.5	01-Nov-19	20.3	Yard Annual Maintenance NOC Received From Consumer.
44	220 KV	PO	Padghe - Jambhul 1	01-Nov-19	8.52	01-Nov-19	18.37	Aux Bus Isolator.
45	220 KV	EO	Pophali - Pedambe II	01-Nov-19	9.4	01-Nov-19	10.25	B-PH CB POLE gas Top Up.
46	220 KV	PO	Nagothane-Wadkhali II	01-Nov-19	9.54	02-Nov-19	1.57	Routine Maintenance Work
47	220 KV	EO	Khadka-Chalisgaon-2	01-Nov-19	10.29	01-Nov-19	14.08	To attend Hot Spot
48	220 KV	EO	Pophli Pedhmbe Line- 1	01-Nov-19	10.3	01-Nov-19	11.45	R & B-PH CB POLE gas Top Up.
49	220 KV	PO	Colourchem - Temghar	01-Nov-19	11.54	01-Nov-19	17.36	For Fascilating Outage On Temghar Bus section 1&3.
50	220 KV	PO	Padgha - Temghar I	01-Nov-19	12.04	01-Nov-19	17.35	For Fascilating Outage On Temghar Bus section 1&3.
51	220 KV	PO	Trombay - Kalwa	01-Nov-19	20.08	02-Nov-19	14.11	Pilling Work.

List of Transmission line Trippings/Outages for the week 28 October- 2019 to 03 November -2019								
Sr. No.	Voltage Level	Outage Type	Name	Trip Date	Trip Time	Sync Date	Sync Time	Reason
52	220 KV	PO	Karad - Vita Ckt- II	02-Nov-19	9.4	02-Nov-19	12.32	C And Tan Delta Testing Work.
53	220 KV	PO	Chinchwad-Hinjewadi I	02-Nov-19	9.4	02-Nov-19	18.01	To Control Line Loading For Bhosari Main Bus 1 outage.
54	220 KV	PO	Trombay-Salsette II	02-Nov-19	10.1	02-Nov-19	16.1	For 29 C God O/H.
55	220 KV	PO	Jejuri (400 Kv)- Baramati li	02-Nov-19	10.23	02-Nov-19	17.36	Jumper And Nut Bolt Tighting.
56	220 KV	PO	Karad - Vita Ckt- II	02-Nov-19	14.3	02-Nov-19	16.26	C Tan Delta Testing Work.
57	220 KV	EO	Parly-Parly Extn-I	02-Nov-19	14.4	02-Nov-19	17.4	Attending Hot Spot
58	220 KV	PO	Sonkhar - Trombay	02-Nov-19	15.37	02-Nov-19	20.15	Jumper Replacment Work.
59	220 KV	PO	Trombay - Kalwa	02-Nov-19	20.24	04-Nov-19	9.08	Pilling Work.
60	220 KV	Tripped	Kharghar-Borivali ckt II	03-Nov-19	7.41	03-Nov-19	16.3	Distance Protection
61	220 KV	EO	Padgha-Temghar-II	03-Nov-19	8.4	03-Nov-19	13.22	To attend Hot Spot
62	220 KV	PO	Trombay MSETCL Tie 1	03-Nov-19	8.51	03-Nov-19	21.45	Bus-I Outage at Trombay
63	220 KV	EO	Kalwa1- Airoli Knowledge Park	03-Nov-19	9.55	03-Nov-19	13.38	LA Replacement work
64	220 KV	PO	Trombay - Mulund	11-Nov-19	20.21		Continued.	Construction work
65	400 KV	PO	Karad Solapur (PG)	03-May-17	11:49		Continued.	Line Converted As 220 Kv Solapur (PG)- Jeur From LOC 403
66	400 KV	Tripped	400/220/33 Kv 315 Mva ICT 1 @Padghe	15-Nov-18	10.07		Continued.	Differential Protection Declared Faulty.
67	400 KV	HT	400/220/33 Kv 500 Mva Ict 1 @ CHANDRAPUR 2	12-Apr-19	17.1		Continued.	Due To CVT Porcelain Collars Of The ICT-1 are Damaged.
68	400 KV	HT	Dhule Sar'Sarovar I	19-Oct-19	23.13	03-Nov-19	10.3	Over Voltage
69	400 KV	HT	Dhule Khandwa I	21-Oct-19	22.06	02-Nov-19	9.4	Over Voltage
70	400 KV	HT	Khadka-Aurangabad (Waluj)	26-Oct-19	14.55	02-Nov-19	11.28	Over Voltage
71	400 KV	HT	karad -kolhapur-II	26-Oct-19	22.52	02-Nov-19	11.05	Over Voltage
72	400 KV	HT	Lonikand I - Koyna stage-IV	26-Oct-19	23.01	30-Oct-19	9.35	Over Voltage
73	400 KV	HT	Chandrapur Bhadravati I	27-Oct-19	14.03	31-Oct-19	18.43	Over Voltage
74	400 KV	HT	Dhule- Bableswhar - I	27-Oct-19	14.05	30-Oct-19	9.31	Over Voltage
75	400 KV	HT	Akola II - RPL(Rattanindia) Ckt I	27-Oct-19	14.07		Continued.	Over Voltage
76	400 KV	Tripped	Chandrapur - Khaperkheda	28-Oct-19	1.45	30-Oct-19	7.18	Over Voltage
77	400 KV	Tripped	Koradi-Khaperkheda li	28-Oct-19	2.47	28-Oct-19	7.5	Over Voltage
78	400 KV	PO	Koradi III(Adani)-Koradi II ckt 2	30-Oct-19	9.3	30-Oct-19	18.22	Maintenance of Bay Equipment.
79	400 KV	HT	Alkud-Kolhapur(Talandage)	30-Oct-19	12.43	30-Oct-19	13.02	Sparking On Pentagraph Isolator.
80	400 KV	Tripped	Alkud-Kolhapur(Talandage)	30-Oct-19	13.15	30-Oct-19	13.31	Bus-2 Tripped R Phase Breaker Pole Stuck up at Kolhapur End While Opening Isolator.
81	400 KV	Tripped	Kolhapur(M)-Kolhapur(GIS) cktII	30-Oct-19	13.17	30-Oct-19	13.44	Bus-2 Tripped R Phase Breaker Pole Stuck up at Kolhapur End While Opening Isolator.
82	400 KV	Tripped	400/220 Kv 500 MVA ICT 3 @KOLHAPUR-III (TALANDGE)	30-Oct-19	13.17	30-Oct-19	13.36	Bus-2 Tripped R Phase Breaker Pole Stuck up at Kolhapur End While Opening Isolator.
83	400 KV	Tripped	Babhaleshwar - Padghe-I	30-Oct-19	15.23	30-Oct-19	20.17	Distance Protection
84	400 KV	HT	Lonikand I - Koyna stage-IV	30-Oct-19	22.11	31-Oct-19	9.45	Over Voltage
85	400 KV	EO	Chakan Talegaon(Pg)	31-Oct-19	7.44	31-Oct-19	13.54	To attend Hot Spot
86	400 KV	PO	400/220 KV 500MVA ICT II @ Nanded	31-Oct-19	10.4	31-Oct-19	13	Neutral earthing.
87	400 KV	PO	Main Bus I @ Akola	31-Oct-19	11.11	31-Oct-19	20.43	Replacement of faulty bus bar bay protn at Akola.
88	400 KV	HT	Lonikand I - Koyna stage-IV	31-Oct-19	22.19	01-Nov-19	9.02	Over Voltage
89	400 KV	PO	500MVA ICT III @ Dhule	01-Nov-19	9.2	01-Nov-19	13.25	Routine Maintenance Work & Testing Work.
90	400 KV	Tripped	Padgha Tarapur I	02-Nov-19	3.38	02-Nov-19	8.25	DT Recived At Padgha Main Bus Protection Operated At Tarapur End.
91	400 KV	HT	Aurangabad - Aurangabad(PG) I	02-Nov-19	10.2	02-Nov-19	18.01	Rectification Of Transfer Bus On Waluj.
92	400 KV	Tripped	Kolhapur Solapur (PG) II	02-Nov-19	11.47	02-Nov-19	13.01	During Transfer From TBC To Main Taken On Main Bus.
93	400 KV	HT	Dhule Khandwa II	02-Nov-19	13.42	06-Nov-19	6.48	Over Voltage
94	400 KV	HT	Khadka-Aurangabad (Waluj)	02-Nov-19	18.06	05-Nov-19	10.23	Over Voltage
95	400 KV	HT	Lonikand I - Koyna stage-IV	03-Nov-19	1.49	03-Nov-19	10.02	Over Voltage
96	400 KV	HT	Dhule Sar'Sarovar II	03-Nov-19	10.36	05-Nov-19	9.51	Over Voltage
97	400 KV	PO	Koradi Bhilai	11-Nov-19	9.45		Continued.	Line Maintenance work
98	400 KV	HT	Dhule Sar'Sarovar I	11-Nov-19	12.18		Continued.	Over Voltage
99	400 KV	HT	Bhusawal-Aurangabad	11-Nov-19	17.17		Continued.	Over Voltage
100	500 KV	EO	Chandrapur - Padghe Hvdc Pole 2	02-Nov-19	16.14	02-Nov-19	17.21	Relay Testing Work.