

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 28/Nov/2016 to 04/Dec/2016

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
28/11/2016	11 Hrs	6354	1948	309	8611	5407	59	4168	165	-938	17472	0	17472	1279	502	20191	20191	49.98
29/11/2016	11 Hrs	6636	1878	308	8822	5286	42	4073	168	-994	17397	0	17397	1263	504	20158	20158	49.94
30/11/2016	11 Hrs	6272	1637	307	8216	5740	101	4086	161	-964	17340	0	17340	1325	500	20129	20129	49.88
01/12/2016	10 Hrs	6465	1436	466	8367	5733	102	3936	84	-826	17396	0	17396	1239	508	19969	19969	49.89
02/12/2016	10 Hrs	6102	1587	454	8143	5704	398	3454	125	-752	17072	22	17094	1223	508	19555	19577	49.95
03/12/2016	11 Hrs	5598	1720	446	7764	6052	654	3619	143	-1069	17163	0	17163	1092	391	19715	19715	49.95
04/12/2016	10 Hrs	5879	2019	445	8343	5040	629	3864	113	-698	17291	0	17291	784	508	19281	19281	49.97
Maximum		6636	2019	466	8822	6052	654	4168	168	-698	17472	22	17472	1325	508	20191	20191	49.98
Minimum		5598	1436	307	7764	5040	42	3454	84	-1069	17072	0	17094	784	391	19281	19281	49.88
Average		6187	1746	391	8324	5566	284	3886	137	-892	17304	3	17308	1172	489	19857	19860	49.94

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
28/11/2016	16 Hrs	5791	1994	287	8072	5831	30	4137	110	-973	17207	0	17207	1244	506	19930	19930	49.92
29/11/2016	18 Hrs	6781	1785	297	8863	5263	97	3945	6	-933	17241	0	17241	1267	507	19948	19948	49.91
30/11/2016	18 Hrs	6322	1645	293	8260	5292	73	4121	4	-828	16922	0	16922	1345	506	19601	19601	49.76
01/12/2016	18 Hrs	6734	1258	367	8359	5631	188	3926	5	-1019	17090	0	17090	1230	385	19724	19724	49.89
02/12/2016	18 Hrs	6229	952	432	7613	5773	333	3902	7	-873	16755	0	16755	1277	507	19412	19412	49.95
03/12/2016	18 Hrs	5372	1812	450	7634	6289	284	3812	5	-787	17237	0	17237	1206	498	19728	19728	49.87
04/12/2016	15 Hrs	6176	1436	427	8039	4816	336	3867	133	-766	16425	0	16425	812	508	18511	18511	49.98
Maximum		6781	1994	450	8863	6289	336	4137	133	-766	17241	0	17241	1345	508	19948	19948	49.98
Minimum		5372	952	287	7613	4816	30	3812	4	-1019	16425	0	16425	812	385	18511	18511	49.76
Average		6201	1555	365	8120	5556	192	3959	39	-883	16982	0	16982	1197	488	19551	19551	49.90

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
28/11/2016	19 Hrs	5865	1387	294	7546	5684	111	4142	0	-931	16552	0	16552	1269	506	19258	19258	50.01
29/11/2016	19 Hrs	6773	1581	308	8662	5655	126	3942	0	-1015	17370	0	17370	1235	489	20109	20109	49.97
30/11/2016	19 Hrs	6338	1329	303	7970	5784	89	4078	0	-947	16974	0	16974	1290	505	19716	19716	49.95
01/12/2016	19 Hrs	6803	933	357	8093	5825	275	3912	0	-1130	16975	0	16975	1179	385	19669	19669	50.01
02/12/2016	19 Hrs	6250	831	453	7534	5541	434	3886	0	-941	16454	0	16454	1264	503	19162	19162	49.94
03/12/2016	19 Hrs	5386	1906	434	7726	6048	320	3801	1	-780	17116	0	17116	1179	508	19583	19583	49.99
04/12/2016	19 Hrs	6309	1479	438	8226	5063	361	3914	0	-955	16609	0	16609	814	493	18871	18871	49.98
Maximum		6803	1906	453	8662	6048	434	4142	1	-780	17370	0	17370	1290	508	20109	20109	50.01
Minimum		5386	831	294	7534	5063	89	3801	0	-1130	16454	0	16454	814	385	18871	18871	49.94
Average		6246	1349	370	7965	5657	245	3954	0	-957	16864	0	16864	1176	484	19481	19481	49.98

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
28/11/2016	4 Hrs	5174	122	311	5607	3670	191	3426	0	-447	12447	0	12447	650	386	13930	13930	49.99
29/11/2016	2 Hrs	5212	136	309	5657	3620	266	3473	0	-622	12394	0	12394	661	386	14063	14063	49.94
30/11/2016	4 Hrs	5876	119	319	6314	3245	258	3415	0	-454	12778	0	12778	698	386	14316	14316	49.97
01/12/2016	3 Hrs	5727	102	472	6301	3357	315	3222	0	-497	12698	0	12698	694	387	14276	14276	49.99
02/12/2016	3 Hrs	5424	113	421	5958	3347	525	3241	0	-554	12517	0	12517	616	386	14073	14073	50.01
03/12/2016	2 Hrs	5290	90	457	5837	2763	867	3219	0	-596	12090	0	12090	697	387	13770	13770	50.00
04/12/2016	3 Hrs	4677	97	461	5235	4003	624	3403	0	-759	12506	0	12506	497	386	14148	14148	50.00
Maximum		5876	136	472	6314	4003	867	3473	0	-447	12778	0	12778	698	387	14316	14316	50.01
Minimum		4677	90	309	5235	2763	191	3219	0	-759	12090	0	12090	497	386	13770	13770	49.94
Average		5340	111	393	5844	3429	435	3343	0	-561	12490	0	12490	645	386	14082	14082	49.99

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
28/11/2016	137.351	25.961	7.410	170.722	0.330	121.567	122.317	2.758	93.747	1.296	23.551	10.369	-20.055	370.035	53.975	424.010
29/11/2016	146.235	25.706	7.428	179.369	0.143	119.227	118.987	3.000	91.557	1.279	23.647	10.694	-20.767	373.522	55.108	428.630
30/11/2016	146.897	20.445	7.782	175.124	0.144	120.146	122.907	3.434	92.413	1.218	24.020	10.878	-19.757	372.578	54.655	427.233
01/12/2016	147.954	14.606	10.184	172.744	0.048	120.649	123.863	6.482	88.060	1.025	22.843	9.768	-21.293	367.619	53.904	421.523
02/12/2016	140.356	14.903	10.649	165.908	0.089	118.819	123.900	11.172	84.846	1.213	22.693	10.832	-20.444	361.514	53.969	415.483
03/12/2016	129.257	24.033	10.768	164.058	0.137	120.147	120.199	13.798	85.827	1.117	22.256	9.541	-21.265	363.682	53.062	416.744
04/12/2016	133.439	24.296	10.651	168.386	0.236	114.545	114.489	11.589	88.787	1.067	15.904	10.584	-20.838	363.536	47.326	410.862
Maximum	147.954	25.961	10.768	179.369	0.330	121.567	123.900	147.954	93.747	1.296	24.020	10.878	-19.757	373.522	55.108	428.630
Minimum	129.257	14.606	7.410	164.058	0.048	114.545	114.489	129.257	84.846	1.025	15.904	9.541	-21.293	361.514	47.326	410.862
Average	140.213	21.421	9.267	170.902	0.161	119.300	120.952	140.213	89.320	1.174	22.131	10.381	-20.631	367.498	53.143	420.641

Details of Koyna Water Consumption (in TMC)

Date	For the Day	For the Month	Balance
28/11/2016	0.481	7.345	42.494
29/11/2016	0.470	7.815	42.024
30/11/2016	0.356	8.171	41.668
01/12/2016	0.244	0.244	41.424
02/12/2016	0.250	0.494	41.174
03/12/2016	0.452	0.946	40.722
04/12/2016	0.432	1.378	40.290

State Load Despatch Center, Airoli (MSETCL)
Central Sector Share/Drawal from 28/Nov/2016 to 04/Dec/2016

Date	DAY	Central Sector Share		Total Interstate Bilateral Purchase		Total Share		Total Drawal		Overdrawal(+) / UnderDrawal(-)	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
28/11/2016	MONDAY	112.632	5087	9.685	404	122.317	5097	121.567	5065	-0.750	-31
29/11/2016	TUESDAY	107.622	4946	11.365	474	118.987	4958	119.227	4968	0.240	10
30/11/2016	WEDNESDA	105.290	5104	17.617	734	122.907	5121	120.146	5006	-2.761	-115
01/12/2016	THURSDAY	104.077	5141	19.786	824	123.863	5161	120.649	5027	-3.214	-134
02/12/2016	FRIDAY	104.172	5143	19.728	822	123.900	5162	118.819	4951	-5.081	-212
03/12/2016	SATURDAY	100.684	4989	19.515	813	120.199	5008	120.147	5006	-0.052	-2
04/12/2016	SUNDAY	96.851	4753	17.638	735	114.489	4770	114.545	4773	0.056	2
Total		731.328		115.334		846.662		835.100		-11.562	

State Load Despatch Center,Airoli (MSETCL)

Unit Outages for Various Generating Stations for the week 28.11.2016 to 04.12.2016

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
TPC-G	Trombay 6	500	15-07-2015	17.08		Continued.	Economic shutdown,(AOH for 06.03.2016 To 04.04.2016) Unit Test synch.07.04.2016 (12.03 To 12.30hrs)After overhaul	
MSPGCL	Paras Unit 3	250	25-10-2016	08.54		Continued.	(Stator Fault)continued under AOH.26/10/2016 00.00hrs	
FORCED OUTAGE								
RGPL	Dabhol 1B	230	28-05-2013	22.02		Continued.	Gas Shortage.	
RGPL	Dabhol 1X	290	27-06-2013	21.46		Continued.	Gas Shortage	
RGPL	Dabhol 1A	230	27-06-2013	21.47		Continued.	Gas Shortage	
IPP	Dhariwal	300	28-05-2014	02.27		Continued.	No PPA.	
MSPGCL	Koradi Unit 6	210	20-03-2015	01.02		Continued.	Economic shutdown	
MSPGCL	Parli Unit 4	210	05-07-2015	18.45		Continued.	Water Shortage	
MSPGCL	Parli Unit 5	210	06-07-2015	14.55		Continued.	Water Shortage	
IPP	WPCL U-1	135	16-02-2016	17.09		Continued.	No PPA.	
IPP	WPCL U-2	135	29-02-2016	21.46		Continued.	Change over against Unit III	
MSPGCL	Bhusawal Unit 2	210	14-06-2016	19.35		Continued.	Boiler Tube Leakage(Converted to Zero Shedule By MSEDCL. from 00.00Hrs dt.19-6-16)	
IPP	RPL(AMT) U-3	270	29-06-2016	03.01		Continued.	Zero Shedule By MSEDCL.	
MSPGCL	Uran Unit 8	108	14-08-2016	07.56		Continued.	Maintenance work.	
RGPL	Dabhol 2A	230	24-08-2016	13.31		Continued.	Change Over.	
MSPGCL	Koradi Unit 5	200	05-09-2016	00.21		Continued.	ID Fan problem, Converted to Zero Schedule By MSEDCL from 00.00hrs/22-9-16. Shutdown taken on 18.10.2016 at 00:00Hrs for Turbine inspection and maintenance work	
MSPGCL	Bhusawal Unit 3	210	16-09-2016	00.02		Continued.	Zero Schedule by MSEDCL	
MSPGCL	Koyna Unit 11	80	24-09-2016	03.20		Continued.	Stator Earth Fault	
IPP	RPL(AMT) U-5	270	15-11-2016	20.00		Continued.	Zero schedule	
IPP	JSW (J) U1	300	16-11-2016	14.38		Continued.	Due To CW Duct Leakage.	
IPP	RPL(AMT) U-4	270	16-11-2016	21.03		Continued.	Zero Schedule By MSEDCL.	
IPP	RPL(AMT) U-2	270	16-11-2016	22.36		Continued.	Zero Schedule By MSEDCL.	
IPP	RPL(AMT) U-1	270	17-11-2016	17.23		Continued.	Zero Schedule.	
MSPGCL	Koradi Unit 7	210	18-11-2016	01.17		Continued.	Zero Schedule.	
MSPGCL	Parli Unit 8	250	18-11-2016	16.23		Continued.	w/dn for balance work.	
MSPGCL	Chandrapur Unit 9	500	23-11-2016	12.43	29-11-2016	06.15	Boiler Tube Leakage	
PGPL	PGPL U1	262	23-11-2016	19.30				
PGPL	PGPL U2	126	23-11-2016	19.33				
MSPGCL	Khaparkheda Unit 3	210	27-11-2016	08.41	28-11-2016	17.46	Boiler Tube Leakage	
MSPGCL	Uran Unit 5	108	28-11-2016	00.25	30-11-2016	19.07	Boiler Leakage	
MSPGCL	Koradi Unit 10	660	28-11-2016	03.32	28-11-2016	04.12	Over Speed Testing work	
MSPGCL	Chandrapur Unit-8	500	28-11-2016	12.01	29-11-2016	05.15	LT T/F Flashover	
MSPGCL	Chandrapur Unit 9	500	29-11-2016	07.24	29-11-2016	09.22	Low furnace pressure	
MSPGCL	Koradi Unit 10	660	30-11-2016	05.05		Continued.	Loss of fuel	
IPP	JSW (J) U2	300	01-12-2016	00.00		Continued.	No Schedule.	
MSPGCL	Chandrapur Unit 9	500	03-12-2016	16.55		Continued.	Boiler Tube Leakage	
TPC_G	Trombay 8	250	03-12-2016	23.43		Continued.	Boiler Recertification & LP Turbine Inspection.	
MSPGCL	Nasik Unit 4	210	04-12-2016	11.35		Continued.	to attend the stuck problem of HPCV -2.	
MSPGCL	Chandrapur Unit-8	500	04-12-2016	20.11		Continued.	Boiler Tube Leakage	

Line Outgaes and trippings for the week 28/Nov/2016-04/Dec/2016

Sr No.	Voltage Level	Name	Trip Date	Trip Time	Synchronisation Date	Synchronisation Time	Reason
1	500 KV	Chandrapur - Padghe Hvdc Pole 2	28/Nov/2016	20.11	28/Nov/2016	22.40	Tripped on Reduced voltage
2	400 KV	Ektuni-Bableshtar ckt I	09/Oct/2016	12.29		Continued.	Hot Spot on Isolator(RFC from17.36HrsDt.10-10-2016)
3	400 KV	Padghe - Kalwa- I	21/Nov/2016	12.50	30/Nov/2016	13.24	Outage up to 29.11.2016 for construction work.
4	400 KV	Jaigad-Karad Ckt-II	26/Nov/2016	23.44	28/Nov/2016	09.52	Over Voltage
5	400 KV	400/220/33 Kv 315 MVA ICT II @Bableshtar	27/Nov/2016	12.55	02/Dec/2016	16.00	Due to Tertiary PT Burst.
6	400 KV	Dhule Sar'Sarovar I	27/Nov/2016	18.12	28/Nov/2016	08.12	Over Voltage
7	400 KV	karad -kolhapur-I	27/Nov/2016	18.38	28/Nov/2016	08.56	Over Voltage
8	400 KV	Kolhapur Solapur(PG) I	28/Nov/2016	02.14	28/Nov/2016	07.05	Over Voltage
9	400 KV	400/220kv 315MVA ICT 2 @ Kolhapur	28/Nov/2016	09.06	28/Nov/2016	16.52	Routine Maintenance Work
10	400 KV	Akola Aurangabad(PG) I	28/Nov/2016	09.10	28/Nov/2016	20.04	Line Maintenance work
11	400 KV	Talegaon PG - Aurangabad - II	28/Nov/2016	14.14	28/Nov/2016	16.34	To attend CB Hydraulic leakage
12	400 KV	Dhule Sar'Sarovar II	28/Nov/2016	19.29	29/Nov/2016	07.33	Over Voltage
13	400 KV	karad -kolhapur-I	28/Nov/2016	20.04	29/Nov/2016	07.52	Over Voltage
14	400 KV	Karad - Jaigad - II	28/Nov/2016	23.43	29/Nov/2016	09.54	Over Voltage
15	400 KV	Koradi-Bhusawal	29/Nov/2016	09.54	29/Nov/2016	15.09	Insulator String Replacement Work.
16	400 KV	Akola II - Akola I Ckt-I	29/Nov/2016	10.47	29/Nov/2016	18.15	Quarterly Maintenance Work
17	400 KV	karad -kolhapur-I	29/Nov/2016	11.16	29/Nov/2016	14.17	Distance Protection
18	400 KV	400/220 KV 315 MVA ICT- I @Koradi	29/Nov/2016	12.17	29/Nov/2016	16.18	Attending Oil Leakage
19	400 KV	400/220KV 500MVA ICT 1 @Koradi2	29/Nov/2016	14.32	29/Nov/2016	14.47	Shifting ICT from Bus-I to Bus-II Due to Hot Spot on 29 A Y Ph Jumper Only LV Side H/T.
20	400 KV	400/220KV 500MVA ICT 2@koradi 2	29/Nov/2016	14.48	29/Nov/2016	14.53	Shifting ICT from Bus-I to Bus-II Due to Hot Spot on 29 A Y Ph Jumper Only LV Side H/T.
21	400 KV	Dhule Sar'Sarovar I	29/Nov/2016	19.17	30/Nov/2016	07.26	Over Voltage
22	400 KV	Karad - Jaigad - II	29/Nov/2016	19.57	30/Nov/2016	09.33	Over Voltage
23	400 KV	karad -kolhapur-I	29/Nov/2016	20.09	30/Nov/2016	11.13	Over Voltage
24	400 KV	Dabhol Nagothane II	30/Nov/2016	09.42	30/Nov/2016	19.24	Attending Hot Spot
25	400 KV	Akola II - Akola I Ckt-II	30/Nov/2016	09.54	30/Nov/2016	15.39	Quarterly Maintenance Work
26	400 KV	Koradi-Khaperkheda I	30/Nov/2016	10.42	30/Nov/2016	17.59	Testing Work
27	400 KV	koaradi II - Wardha(PG)	30/Nov/2016	12.58	30/Nov/2016	18.00	Attending Hot Spot
28	400 KV	Akola II - Akola I Ckt-I	30/Nov/2016	15.57	30/Nov/2016	18.23	Testing Work
29	400 KV	karad -kolhapur-II	30/Nov/2016	20.01	01/Dec/2016	09.49	Over Voltage
30	400 KV	Dhule Sar'Sarovar II	30/Nov/2016	20.04	01/Dec/2016	06.38	Over Voltage
31	400 KV	Karad-Jaigad - I	30/Nov/2016	20.04	01/Dec/2016	10.42	Over Voltage
32	400 KV	400/220/33 Kv 500 MVA ICT-II @Lonikand 2	01/Dec/2016	09.17	01/Dec/2016	18.45	Maintenance & Testing Work.
33	400 KV	Nagothane - Dabhol-II	01/Dec/2016	10.01	01/Dec/2016	19.18	Maintenance Work.
34	400 KV	Dhule Sar'Sarovar I	01/Dec/2016	18.55	02/Dec/2016	05.38	Over Voltage
35	400 KV	karad -kolhapur-I	01/Dec/2016	19.05	03/Dec/2016	07.57	Over Voltage
36	400 KV	Karad - Jaigad - II	01/Dec/2016	19.09	05/Dec/2016	09.22	Over Voltage
37	400 KV	Kolhapur Solapur(PG) I	01/Dec/2016	21.10	02/Dec/2016	05.59	Over Voltage
38	400 KV	Pune(GIS)-A'bad(Waluj) Ckt 2	02/Dec/2016	09.15	02/Dec/2016	20.11	Attending Corona Ring.
39	400 KV	400 KV 315MVA ICT-II @ Boisar(PG)	02/Dec/2016	09.24	02/Dec/2016	16.30	Annual Maintenance Work
40	400 KV	TBC @ chandrapur	02/Dec/2016	10.10	02/Dec/2016	17.57	Diagnostic Testing.
41	400 KV	Koradi-Khaperkheda II	02/Dec/2016	10.42	02/Dec/2016	18.19	Diagnostic Testing.
42	400 KV	Dhule Sar'Sarovar II	02/Dec/2016	19.11	03/Dec/2016	06.35	Over Voltage
43	400 KV	Kolhapur Solapur (PG) II	02/Dec/2016	22.56	03/Dec/2016	06.40	Over Voltage
44	400 KV	Pune(GIS)-A'bad(Waluj) Ckt 1	03/Dec/2016	10.17	03/Dec/2016	18.57	Damaged Corona Ring.
45	400 KV	Dhule Sar'Sarovar I	03/Dec/2016	18.43	04/Dec/2016	06.28	Over Voltage
46	400 KV	karad -kolhapur-I	03/Dec/2016	19.16	05/Dec/2016	09.27	Over Voltage

47	400 KV	Kolhapur Solapur(PG) I	04/Dec/2016	01.39	04/Dec/2016	06.45	Over Voltage
48	400 KV	Main Bus-I @ Koradi-II	04/Dec/2016	08.47	05/Dec/2016	20.18	Construction work.
49	400 KV	Dhule Sar'Sarovar II	04/Dec/2016	18.46	05/Dec/2016	08.26	Over Voltage
50	400 KV	Karad -kolhapur-II	05/Dec/2016	20.21		Continued.	Over Voltage
51	400 KV	Dhule Sar'Sarovar I	05/Dec/2016	20.33		Continued.	Over Voltage
52	220 KV	220/100 Kv 200 MVA ICT III @Borivali	21/Sep/2014	09.16		Continued.	Failed on internal Fault(Now repaired and ready for commissioning)
53	220 KV	Chandrapur GCR - Warora - I	05/Apr/2015	09.13		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86
54	220 KV	Chandrapur GCR - Wani	05/Apr/2015	09.15		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86
55	220 KV	Bableshtar- Ranjangaon	06/Jun/2016	07.22		Continued.	Hand Tripped for Ranjangaon End.
56	220 KV	Bableshtar -Bhenda	24/Oct/2016	06.57		Continued.	Alephata line loading.
57	220 KV	Kalwa - Borivali	27/Oct/2016	08.32		Continued.	Outage availed on28.10.2016 at 08:09 hrs for construction activity of
58	220 KV	Mulund - GIS Bhandup	27/Oct/2016	08.53		Continued.	outage availed on 28.10.2016 at 09:30hrs for construction activity of
59	220 KV	Nashik-Airoli Knowledge Park	14/Nov/2016	18.45	30/Nov/2016	05.49	Diverting 100kv padghe-sahapur line THR nasik-know park line.
60	220 KV	Pophali - Nerale	17/Nov/2016	22.40	02/Dec/2016	15.15	Erection of Tower and Conductor Restrtring Work.
61	220 KV	mudshingi Bus section no.1	28/Nov/2016	09.47	28/Nov/2016	14.55	Annual Maintenance Work
62	220 KV	Malegaon-Satana	28/Nov/2016	10.28	28/Nov/2016	14.33	Line Maintenance work
63	220 KV	Kandalgaon - Bhira	28/Nov/2016	11.15	28/Nov/2016	18.55	Bay maint.work
64	220 KV	Lonikand - Bhosari	28/Nov/2016	12.45	28/Nov/2016	13.40	Distance Protection
65	220 KV	Maisal-Jath I	28/Nov/2016	13.01	28/Nov/2016	15.05	Distance Protection
66	220 KV	Jath-Mendhegiri	28/Nov/2016	13.01	28/Nov/2016	15.05	Distance Protection
67	220 KV	Miraj - Mhaishal	28/Nov/2016	13.01	28/Nov/2016	15.00	Distance Protection
68	220 KV	Vita - Mhaishal	28/Nov/2016	13.01	28/Nov/2016	15.05	Distance Protection
69	220 KV	Eklahara(Gcr)(Nasik)- Bableshtar 2	28/Nov/2016	22.02	28/Nov/2016	22.44	Distance Protection
70	220 KV	Chandrapur GCR - Warora - I	29/Nov/2016	09.28	29/Nov/2016	15.58	Measurement of Tandelta of CT.
71	220 KV	Boisar Tarapur	29/Nov/2016	11.00	29/Nov/2016	13.18	To Attend R Ph CVT Oil Leakage
72	220 KV	Osmanabad - Solapur (Bale)	29/Nov/2016	11.05	29/Nov/2016	19.15	Line Maintenance work
73	220 KV	220/132KV 100MVA ICT-2 @ Baramati	29/Nov/2016	11.05	29/Nov/2016	13.55	Testing Work
74	220 KV	Butibori - Puri	29/Nov/2016	11.06	29/Nov/2016	17.10	Attending Hot Spot on R Ph Bus-I Isolator PAD Clamp Towards Bus-I &
75	220 KV	Kandalgaon - Bhira	29/Nov/2016	11.15	29/Nov/2016	19.10	Bay Maintenance Work.
76	220 KV	220/132 Kv 100 Mva Ict 1 @Paranda	29/Nov/2016	12.30	29/Nov/2016	16.18	Measurement of Tandelta of CT.
77	220 KV	Butibori-Inox	30/Nov/2016	10.06	30/Nov/2016	17.36	Isolator Maint. & Relay Testing Work.
78	220 KV	Parli 3(Old Gcr)- Girwali Ckt 4	30/Nov/2016	10.34	30/Nov/2016	14.41	Replace Flashover R Ph String.
79	220 KV	Osmanabad - Solapur (Bale)	30/Nov/2016	10.42	30/Nov/2016	18.22	Maintenance Work.
80	220 KV	Bhosari- Bhosari 2	01/Dec/2016	11.52	01/Dec/2016	16.12	Annual Maintenance Work
81	220 KV	Tata Borilvi MSETCL Borilvi 5	01/Dec/2016	13.05	01/Dec/2016	17.48	Annual Maintenance Work
82	220 KV	Chandrapur GCR - Sicom I	01/Dec/2016	13.21	01/Dec/2016	19.30	Relay Retrofitting Work.
83	220 KV	Ghodbunder - Gorai	02/Dec/2016	08.32	02/Dec/2016	19.41	Repl.of CVT Under SIS DPR Scheme.
84	220 KV	Apta - Kalwa	02/Dec/2016	09.14	02/Dec/2016	15.59	Diagnostic Testing.
85	220 KV	220/100 Kv 50 Mva Gec Ict 1 @Kandalgaon	02/Dec/2016	09.30	02/Dec/2016	12.05	Attending Hot Spot
86	220 KV	Padghe - Jambhul 2	02/Dec/2016	09.43	02/Dec/2016	23.13	Testing Work
87	220 KV	Bapgaon - Kalwa	02/Dec/2016	10.42	02/Dec/2016	17.45	Diagnostic Testing.
88	220 KV	220/100 Kv 100 MVA ICT I @Vasai-II	02/Dec/2016	10.55	02/Dec/2016	12.57	Diagnostic Testing.
89	220 KV	220/100 Kv 100 MVA ICT I @Vasai-II	02/Dec/2016	14.35	02/Dec/2016	17.06	Diagnostic Testing.
90	220 KV	Uran - Ongc Uran	02/Dec/2016	15.30	02/Dec/2016	16.00	PT Fuse Replacement Work.
91	220 KV	Eklahara(Gcr)(Nasik)- Bableshtar-I	02/Dec/2016	17.48	03/Dec/2016	03.28	Attending Hot Spot
92	220 KV	Nashik-Airoli Knowledge Park	02/Dec/2016	22.48	03/Dec/2016	03.37	H/T due to nasik-bblr-1 outage & load control
93	220 KV	Urse - Talegaon (Ambli) Ckt 1	03/Dec/2016	11.21	03/Dec/2016	18.07	Testing Work
94	220 KV	Padghe - Nalasopara	03/Dec/2016	12.36	03/Dec/2016	16.19	Distance Protection
95	220 KV	Vasai Boiser(PG)	03/Dec/2016	12.54	03/Dec/2016	16.27	Taking 220KV Nalasopara-Boiser Pg In Services.
96	220 KV	Mahad-Kandalgaon	03/Dec/2016	13.20	03/Dec/2016	17.10	Diagnostic Testing.
97	220 KV	220/100 Kv 200 Mva Vijai Ict 3 @Padghe	03/Dec/2016	13.30	03/Dec/2016	17.59	Annual Maintenance Work
98	220 KV	Karad(400kv) -Mudshingi Ckt 2-Tak	04/Dec/2016	03.12	04/Dec/2016	03.31	Distance Protection
99	132 KV	Beed (220kv) - Beed (132kv)	28/Nov/2016	12.20	28/Nov/2016	13.30	Distance Protection
100	132 KV	Kanhan-Mansar	28/Nov/2016	14.39	28/Nov/2016	16.30	LA Burst at Mansar end
101	132 KV	Umri - Kundalwadi	29/Nov/2016	23.35	29/Nov/2016	23.48	Backup Protection
102	132 KV	Solapur II(Bale)-Naldurg	30/Nov/2016	17.20	01/Dec/2016	13.20	Distance Protection Operated Zone-I B Phase.
103	132 KV	Paranda - Bhairavnath Cogeneration	30/Nov/2016	18.22	30/Nov/2016	19.40	R Ph CC Burst.
104	132 KV	Patur-Malegaon	02/Dec/2016	08.35	02/Dec/2016	08.45	Distance Protection
105	132 KV	Malegaon-Mangrulpir	02/Dec/2016	09.20	02/Dec/2016	09.30	for akola ict over loading
106	100 KV	Padghe - Shahapur 1	14/Nov/2016	08.50	29/Nov/2016	19.51	At loc. no 38 tower collapse.

--	--	--	--	--	--	--	--