

**State Load Despatch Center,Airoli (MSETCL)**  
**Power System Position from 27/Nov/2017 to 03/Dec/2017**

**Supply Position During Morning Peak (MW)**

| Date           | Time   | MSGENCO     |             |            |             | Central Sector Receipt | Wind       | CPP         | SOLAR      | TPCL Exch.   | MSEDCL Catered Demand | Load Shedding( LS) | MSEDCL Demand (Incl. LS) | TPCL Gen.   | R-INFRA Gen. | State Demand Met | State Demand (Incl. LS) | Freq.        |
|----------------|--------|-------------|-------------|------------|-------------|------------------------|------------|-------------|------------|--------------|-----------------------|--------------------|--------------------------|-------------|--------------|------------------|-------------------------|--------------|
|                |        | THM         | HYDRO       | GAS        | Total       |                        |            |             |            |              |                       |                    |                          |             |              |                  |                         |              |
|                |        | MW          | MW          | MW         | MW          | MW                     | MW         | MW          | MW         | MW           | MW                    | MW                 | MW                       | MW          | MW           | MW               | MW                      | Hzs          |
| 27/11/2017     | 12 Hrs | 5244        | 951         | 415        | 6610        | 7617                   | 224        | 4173        | 491        | -1269        | 17846                 | 0                  | 17846                    | 1128        | 502          | 20745            | 20745                   | 49.91        |
| 28/11/2017     | 12 Hrs | 4965        | 1499        | 422        | 6886        | 8051                   | 100        | 3697        | 505        | -1329        | 17910                 | 0                  | 17910                    | 1052        | 503          | 20794            | 20794                   | 49.96        |
| 29/11/2017     | 12 Hrs | 4118        | 1702        | 415        | 6235        | 8104                   | 204        | 4025        | 512        | -1226        | 17854                 | 0                  | 17854                    | 1123        | 503          | 20706            | 20706                   | 49.95        |
| 30/11/2017     | 12 Hrs | 5315        | 297         | 401        | 6013        | 8285                   | 267        | 4148        | 494        | -1217        | 17990                 | 0                  | 17990                    | 1099        | 505          | 20811            | 20811                   | 49.96        |
| 01/12/2017     | 12 Hrs | 5056        | 445         | 418        | 5919        | 7428                   | 663        | 4129        | 483        | -1099        | 17523                 | 0                  | 17523                    | 1129        | 503          | 20254            | 20254                   | 49.96        |
| 02/12/2017     | 12 Hrs | 5195        | 392         | 284        | 5871        | 7962                   | 650        | 3762        | 445        | -1211        | 17479                 | 0                  | 17479                    | 934         | 503          | 20127            | 20127                   | 50.00        |
| 03/12/2017     | 12 Hrs | 5081        | 319         | 420        | 5820        | 7659                   | 313        | 4338        | 449        | -1012        | 17567                 | 0                  | 17567                    | 682         | 451          | 19712            | 19712                   | 49.96        |
| <b>Maximum</b> |        | <b>5315</b> | <b>1702</b> | <b>422</b> | <b>6886</b> | <b>8285</b>            | <b>663</b> | <b>4338</b> | <b>512</b> | <b>-1012</b> | <b>17990</b>          | <b>0</b>           | <b>17990</b>             | <b>1129</b> | <b>505</b>   | <b>20811</b>     | <b>20811</b>            | <b>50.00</b> |
| <b>Minimum</b> |        | <b>4118</b> | <b>297</b>  | <b>284</b> | <b>5820</b> | <b>7428</b>            | <b>100</b> | <b>3697</b> | <b>445</b> | <b>-1329</b> | <b>17479</b>          | <b>0</b>           | <b>17479</b>             | <b>682</b>  | <b>451</b>   | <b>19712</b>     | <b>19712</b>            | <b>49.91</b> |
| <b>Average</b> |        | <b>4996</b> | <b>801</b>  | <b>396</b> | <b>6193</b> | <b>7872</b>            | <b>346</b> | <b>4039</b> | <b>483</b> | <b>-1195</b> | <b>17739</b>          | <b>0</b>           | <b>17739</b>             | <b>1021</b> | <b>496</b>   | <b>20450</b>     | <b>20450</b>            | <b>49.96</b> |

**Supply Position During Day Peak (MW)**

| Date           | Time   | MSGENCO     |             |            |             | Central Sector Receipt | Wind       | CPP         | SOLAR      | TPCL Exch.   | MSEDCL Catered Demand | Load Shedding( LS) | MSEDCL Demand (Incl. LS) | TPCL Gen.   | R-INFRA Gen. | State Demand Met | State Demand (Incl. LS) | Freq.        |
|----------------|--------|-------------|-------------|------------|-------------|------------------------|------------|-------------|------------|--------------|-----------------------|--------------------|--------------------------|-------------|--------------|------------------|-------------------------|--------------|
|                |        | THM         | HYDRO       | GAS        | Total       |                        |            |             |            |              |                       |                    |                          |             |              |                  |                         |              |
|                |        | MW          | MW          | MW         | MW          | MW                     | MW         | MW          | MW         | MW           | MW                    | MW                 | MW                       | MW          | MW           | MW               | MW                      | Hzs          |
| 27/11/2017     | 13 Hrs | 5291        | 842         | 405        | 6538        | 7823                   | 139        | 4174        | 522        | -1229        | 17967                 | 0                  | 17967                    | 1107        | 503          | 20806            | 20806                   | 49.95        |
| 28/11/2017     | 13 Hrs | 4975        | 1255        | 416        | 6646        | 8093                   | 89         | 3660        | 513        | -1277        | 17724                 | 0                  | 17724                    | 1058        | 502          | 20561            | 20561                   | 49.96        |
| 29/11/2017     | 13 Hrs | 4103        | 1463        | 395        | 5961        | 8506                   | 173        | 3972        | 487        | -1191        | 17908                 | 0                  | 17908                    | 1111        | 503          | 20713            | 20713                   | 49.94        |
| 30/11/2017     | 13 Hrs | 5348        | 179         | 394        | 5921        | 8226                   | 205        | 4114        | 497        | -1218        | 17745                 | 0                  | 17745                    | 1070        | 503          | 20536            | 20536                   | 49.97        |
| 01/12/2017     | 13 Hrs | 5071        | 368         | 427        | 5866        | 7581                   | 472        | 4124        | 440        | -1085        | 17398                 | 0                  | 17398                    | 1109        | 504          | 20096            | 20096                   | 49.98        |
| 02/12/2017     | 13 Hrs | 5218        | 217         | 272        | 5707        | 7780                   | 468        | 3768        | 466        | -1149        | 17040                 | 0                  | 17040                    | 967         | 505          | 19661            | 19661                   | 49.99        |
| 03/12/2017     | 13 Hrs | 5127        | 197         | 416        | 5740        | 7294                   | 236        | 4398        | 428        | -928         | 17167                 | 0                  | 17167                    | 696         | 503          | 19294            | 19294                   | 49.92        |
| <b>Maximum</b> |        | <b>5348</b> | <b>1463</b> | <b>427</b> | <b>6646</b> | <b>8506</b>            | <b>472</b> | <b>4398</b> | <b>522</b> | <b>-928</b>  | <b>17967</b>          | <b>0</b>           | <b>17967</b>             | <b>1111</b> | <b>505</b>   | <b>20806</b>     | <b>20806</b>            | <b>49.99</b> |
| <b>Minimum</b> |        | <b>4103</b> | <b>179</b>  | <b>272</b> | <b>5707</b> | <b>7294</b>            | <b>89</b>  | <b>3660</b> | <b>428</b> | <b>-1277</b> | <b>17040</b>          | <b>0</b>           | <b>17040</b>             | <b>696</b>  | <b>502</b>   | <b>19294</b>     | <b>19294</b>            | <b>49.92</b> |
| <b>Average</b> |        | <b>5019</b> | <b>646</b>  | <b>389</b> | <b>6054</b> | <b>7900</b>            | <b>255</b> | <b>4030</b> | <b>479</b> | <b>-1154</b> | <b>17564</b>          | <b>0</b>           | <b>17564</b>             | <b>1017</b> | <b>503</b>   | <b>20238</b>     | <b>20238</b>            | <b>49.96</b> |

## Supply Position During Evening Peak (MW)

| Date           | Time   | MSGENCO     |             |            |             | Central Sector Receipt | Wind       | CPP         | SOLAR    | TPCL Exch.   | MSEDCL Cateder Demand | Load Shedding( LS) | MSEDCL Demand (Incl. LS) | TPCL Gen.   | R-INFRA Gen. | State Demand Met | State Demand (Incl. LS) | Freq.        |
|----------------|--------|-------------|-------------|------------|-------------|------------------------|------------|-------------|----------|--------------|-----------------------|--------------------|--------------------------|-------------|--------------|------------------|-------------------------|--------------|
|                |        | THM         | HYDRO       | GAS        | Total       |                        |            |             |          |              |                       |                    |                          |             |              |                  |                         |              |
|                |        | MW          | MW          | MW         | MW          | MW                     | MW         | MW          | MW       | MW           | MW                    | MW                 | MW                       | MW          | MW           | MW               | MW                      | Hzs          |
| 27/11/2017     | 19 Hrs | 5282        | 758         | 426        | 6466        | 6068                   | 152        | 4409        | 1        | -1168        | 15928                 | 0                  | 15928                    | 1092        | 501          | 18689            | 18689                   | 49.99        |
| 28/11/2017     | 19 Hrs | 4963        | 1628        | 435        | 7026        | 6280                   | 217        | 3820        | 0        | -1183        | 16160                 | 0                  | 16160                    | 1103        | 502          | 18948            | 18948                   | 49.99        |
| 29/11/2017     | 19 Hrs | 4429        | 1413        | 369        | 6211        | 6536                   | 263        | 4074        | 0        | -1191        | 15893                 | 0                  | 15893                    | 1104        | 501          | 18689            | 18689                   | 49.98        |
| 30/11/2017     | 19 Hrs | 5288        | 341         | 395        | 6024        | 6346                   | 258        | 4217        | 0        | -1179        | 15666                 | 0                  | 15666                    | 1090        | 502          | 18437            | 18437                   | 49.99        |
| 01/12/2017     | 19 Hrs | 4958        | 198         | 422        | 5578        | 5819                   | 524        | 4466        | 0        | -1249        | 15138                 | 0                  | 15138                    | 1031        | 423          | 17841            | 17841                   | 50.03        |
| 02/12/2017     | 19 Hrs | 5305        | 316         | 297        | 5918        | 6395                   | 474        | 3776        | 0        | -1149        | 15414                 | 0                  | 15414                    | 952         | 504          | 18019            | 18019                   | 50.03        |
| 03/12/2017     | 19 Hrs | 4732        | 337         | 395        | 5464        | 6590                   | 269        | 3701        | 0        | -1162        | 14862                 | 0                  | 14862                    | 687         | 374          | 17085            | 17085                   | 49.99        |
| <b>Maximum</b> |        | <b>5305</b> | <b>1628</b> | <b>435</b> | <b>7026</b> | <b>6590</b>            | <b>524</b> | <b>4466</b> | <b>1</b> | <b>-1149</b> | <b>16160</b>          | <b>0</b>           | <b>16160</b>             | <b>1104</b> | <b>504</b>   | <b>18948</b>     | <b>18948</b>            | <b>50.03</b> |
| <b>Minimum</b> |        | <b>4429</b> | <b>198</b>  | <b>297</b> | <b>5464</b> | <b>5819</b>            | <b>152</b> | <b>3701</b> | <b>0</b> | <b>-1249</b> | <b>14862</b>          | <b>0</b>           | <b>14862</b>             | <b>687</b>  | <b>374</b>   | <b>17085</b>     | <b>17085</b>            | <b>49.98</b> |
| <b>Average</b> |        | <b>4994</b> | <b>713</b>  | <b>391</b> | <b>6098</b> | <b>6290</b>            | <b>308</b> | <b>4066</b> | <b>0</b> | <b>-1183</b> | <b>15580</b>          | <b>0</b>           | <b>15580</b>             | <b>1008</b> | <b>472</b>   | <b>18244</b>     | <b>18244</b>            | <b>50.00</b> |

## Supply Position During Night Off Peak (MW)

| Date           | Time   | MSGENCO     |            |            |             | Central Sector Receipt | Wind       | CPP         | SOLAR    | TPCL Exch.   | MSEDCL Cateder Demand | Load Shedding( LS) | MSEDCL Demand (Incl. LS) | TPCL Gen.  | R-INFRA Gen. | State Demand Met | State Demand (Incl. LS) | Freq.        |
|----------------|--------|-------------|------------|------------|-------------|------------------------|------------|-------------|----------|--------------|-----------------------|--------------------|--------------------------|------------|--------------|------------------|-------------------------|--------------|
|                |        | THM         | HYDRO      | GAS        | Total       |                        |            |             |          |              |                       |                    |                          |            |              |                  |                         |              |
|                |        | MW          | MW         | MW         | MW          | MW                     | MW         | MW          | MW       | MW           | MW                    | MW                 | MW                       | MW         | MW           | MW               | MW                      | Hzs          |
| 27/11/2017     | 1 Hrs  | 4323        | 105        | 435        | 4863        | 4653                   | 232        | 3566        | 0        | -1015        | 12299                 | 0                  | 12299                    | 497        | 377          | 14188            | 14188                   | 50.00        |
| 28/11/2017     | 24 Hrs | 4456        | 69         | 436        | 4961        | 5256                   | 162        | 3148        | 0        | -1184        | 12343                 | 0                  | 12343                    | 499        | 375          | 14401            | 14401                   | 49.99        |
| 29/11/2017     | 1 Hrs  | 4344        | 63         | 461        | 4868        | 5285                   | 187        | 3149        | 0        | -1004        | 12485                 | 0                  | 12485                    | 496        | 376          | 14361            | 14361                   | 50.01        |
| 30/11/2017     | 24 Hrs | 4567        | 79         | 398        | 5044        | 4716                   | 323        | 3307        | 0        | -1169        | 12221                 | 0                  | 12221                    | 471        | 376          | 14237            | 14237                   | 49.99        |
| 01/12/2017     | 24 Hrs | 4366        | 86         | 295        | 4747        | 4269                   | 713        | 3382        | 0        | -1140        | 11971                 | 0                  | 11971                    | 514        | 375          | 14000            | 14000                   | 50.05        |
| 02/12/2017     | 1 Hrs  | 4426        | 83         | 285        | 4794        | 4206                   | 770        | 3300        | 0        | -1080        | 11991                 | 0                  | 11991                    | 429        | 374          | 13874            | 13874                   | 50.04        |
| 03/12/2017     | 24 Hrs | 4320        | 66         | 441        | 4827        | 3995                   | 774        | 3467        | 0        | -1183        | 11880                 | 0                  | 11880                    | 493        | 377          | 13933            | 13933                   | 49.99        |
| <b>Maximum</b> |        | <b>4567</b> | <b>105</b> | <b>461</b> | <b>5044</b> | <b>5285</b>            | <b>774</b> | <b>3566</b> | <b>0</b> | <b>-1004</b> | <b>12485</b>          | <b>0</b>           | <b>12485</b>             | <b>514</b> | <b>377</b>   | <b>14401</b>     | <b>14401</b>            | <b>50.05</b> |
| <b>Minimum</b> |        | <b>4320</b> | <b>63</b>  | <b>285</b> | <b>4747</b> | <b>3995</b>            | <b>162</b> | <b>3148</b> | <b>0</b> | <b>-1184</b> | <b>11880</b>          | <b>0</b>           | <b>11880</b>             | <b>429</b> | <b>374</b>   | <b>13874</b>     | <b>13874</b>            | <b>49.99</b> |
| <b>Average</b> |        | <b>4400</b> | <b>79</b>  | <b>393</b> | <b>4872</b> | <b>4626</b>            | <b>452</b> | <b>3331</b> | <b>0</b> | <b>-1111</b> | <b>12170</b>          | <b>0</b>           | <b>12170</b>             | <b>486</b> | <b>376</b>   | <b>14142</b>     | <b>14142</b>            | <b>50.01</b> |

## Details of Supply Position (MUs)

| Date           | MSGENCO        |               |               |                | Pench (MS)   | Central Sector Receipt | Central Sector Share | WIND           | CPP           | SOLAR        | TPCL Gen.     | R-INFRA Gen.  | TPCL Exch.     | Energy Requirement |               |                |
|----------------|----------------|---------------|---------------|----------------|--------------|------------------------|----------------------|----------------|---------------|--------------|---------------|---------------|----------------|--------------------|---------------|----------------|
|                | THM            | HYDRO         | GAS           | Total          |              |                        |                      |                |               |              |               |               |                | MSEDCL             | MUMBAI        | STATE          |
|                | Mus            | Mus           | Mus           | Mus            | Mus          | Mus                    | Mus                  | Mus            | Mus           | Mus          | Mus           | Mus           | Mus            | Mus                | Mus           | Mus            |
| 27/11/2017     | 119.581        | 10.846        | 10.432        | 140.859        | 0.080        | 147.957                | 145.770              | 4.658          | 96.200        | 3.494        | 19.691        | 10.807        | -25.415        | 367.753            | 55.913        | 423.666        |
| 28/11/2017     | 115.713        | 17.732        | 10.487        | 143.932        | 0.163        | 155.786                | 154.538              | 4.348          | 86.856        | 3.433        | 19.931        | 10.995        | -24.994        | 369.361            | 55.920        | 425.281        |
| 29/11/2017     | 105.541        | 20.715        | 9.882         | 136.138        | 0.170        | 160.577                | 156.899              | 5.235          | 88.699        | 3.397        | 20.122        | 10.534        | -24.932        | 369.114            | 55.588        | 424.702        |
| 30/11/2017     | 116.596        | 3.860         | 9.440         | 129.896        | 0.177        | 158.353                | 156.899              | 7.684          | 94.749        | 3.381        | 19.398        | 10.893        | -24.878        | 369.801            | 55.169        | 424.970        |
| 01/12/2017     | 116.914        | 5.196         | 10.003        | 132.113        | 0.065        | 142.938                | 144.801              | 14.089         | 93.467        | 2.979        | 18.647        | 10.490        | -24.612        | 360.974            | 53.747        | 414.721        |
| 02/12/2017     | 115.573        | 5.318         | 7.067         | 127.958        | 0.063        | 154.052                | 152.555              | 14.980         | 84.345        | 2.981        | 17.140        | 10.627        | -24.977        | 359.340            | 52.746        | 412.086        |
| 03/12/2017     | 113.189        | 4.843         | 10.335        | 128.367        | 0.157        | 145.313                | 143.716              | 13.096         | 91.162        | 2.829        | 14.139        | 9.308         | -23.837        | 356.930            | 47.284        | 404.214        |
| <b>Maximum</b> | <b>119.581</b> | <b>20.715</b> | <b>10.487</b> | <b>143.932</b> | <b>0.177</b> | <b>160.577</b>         | <b>156.899</b>       | <b>119.581</b> | <b>96.200</b> | <b>3.494</b> | <b>20.122</b> | <b>10.995</b> | <b>-23.837</b> | <b>369.801</b>     | <b>55.920</b> | <b>425.281</b> |
| <b>Minimum</b> | <b>105.541</b> | <b>3.860</b>  | <b>7.067</b>  | <b>127.958</b> | <b>0.063</b> | <b>142.938</b>         | <b>143.716</b>       | <b>105.541</b> | <b>84.345</b> | <b>2.829</b> | <b>14.139</b> | <b>9.308</b>  | <b>-25.415</b> | <b>356.930</b>     | <b>47.284</b> | <b>404.214</b> |
| <b>Average</b> | <b>114.730</b> | <b>9.787</b>  | <b>9.664</b>  | <b>134.180</b> | <b>0.125</b> | <b>152.139</b>         | <b>150.740</b>       | <b>114.730</b> | <b>90.783</b> | <b>3.213</b> | <b>18.438</b> | <b>10.522</b> | <b>-24.806</b> | <b>364.753</b>     | <b>53.767</b> | <b>418.520</b> |

## Details of Koyna Water Consumption (in TMC)

---

| Date       | For the Day | For the Month | Balance |
|------------|-------------|---------------|---------|
| 27/11/2017 | 0.168       | 3.650         | 44.004  |
| 28/11/2017 | 0.334       | 3.984         | 43.670  |
| 29/11/2017 | 0.400       | 4.384         | 43.270  |
| 30/11/2017 | 0.049       | 4.433         | 43.221  |
| 01/12/2017 | 0.048       | 0.048         | 43.173  |
| 02/12/2017 | 0.067       | 0.115         | 43.106  |
| 03/12/2017 | 0.067       | 0.182         | 43.039  |

**State Load Despatch Center, Airoli (MSETCL)**  
**Central Sector Share/Drawal from 27/Nov/2017 to 03/Dec/2017**

| Date         | DAY      | Central Sector Share |         | Total Interstate Bilateral Purchase |         | Total Share     |         | Total Drawal    |         | Overdrawal(+) / UnderDrawal(-) |         |
|--------------|----------|----------------------|---------|-------------------------------------|---------|-----------------|---------|-----------------|---------|--------------------------------|---------|
|              |          | MUs                  | Avg. MW | MUs                                 | Avg. MW | MUs             | Avg. MW | MUs             | Avg. MW | MUs                            | Avg. MW |
|              |          | 1                    |         | 2                                   |         | 1+2=3           |         | 4               |         | 3-4=5                          |         |
| 27/11/2017   | MONDAY   | 108.365              | 6036    | 37.405                              | 1559    | 145.770         | 6074    | 147.957         | 6165    | 2.187                          | 91      |
| 28/11/2017   | TUESDAY  | 106.909              | 6391    | 47.629                              | 1985    | 154.538         | 6439    | 155.786         | 6491    | 1.248                          | 52      |
| 29/11/2017   | WEDNESDA | 105.991              | 6487    | 50.908                              | 2121    | 156.899         | 6537    | 160.577         | 6691    | 3.678                          | 153     |
| 30/11/2017   | THURSDAY | 106.320              | 6487    | 50.579                              | 2107    | 156.899         | 6537    | 158.353         | 6598    | 1.454                          | 61      |
| 01/12/2017   | FRIDAY   | 103.344              | 5992    | 41.457                              | 1727    | 144.801         | 6033    | 142.938         | 5956    | -1.863                         | -78     |
| 02/12/2017   | SATURDAY | 105.566              | 6309    | 46.989                              | 1958    | 152.555         | 6356    | 154.052         | 6419    | 1.497                          | 62      |
| 03/12/2017   | SUNDAY   | 97.353               | 5942    | 46.363                              | 1932    | 143.716         | 5988    | 145.313         | 6055    | 1.597                          | 67      |
| <b>Total</b> |          | <b>733.847</b>       |         | <b>321.331</b>                      |         | <b>1055.178</b> |         | <b>1064.976</b> |         | <b>9.798</b>                   |         |

| GENERATING UNITS OUTAGES FOR THE WEEK FROM 27/11/2017 TO 03/12/2017 |                    |           |           |                      |                      |                                           |
|---------------------------------------------------------------------|--------------------|-----------|-----------|----------------------|----------------------|-------------------------------------------|
| Outage Type                                                         | Name               | Trip Date | Trip Time | Synchronisation Date | Synchronisation Time | Reason                                    |
| PLANNED                                                             | Trombay 6          | 15-Jul-15 | 17.08     |                      | Continued.           | Economic shutdown.                        |
| PLANNED                                                             | Tarapur 1          | 04-Jun-17 | 19.09     |                      | Continued.           | 3 months outage for refuelling.           |
| PLANNED                                                             | Chandrapur Unit 5  | 01-Nov-17 | 9.2       | 13-Dec-17            | 6.4                  | Annual Overhaul                           |
| PLANNED                                                             | Trombay 8          | 18-Nov-17 | 19.4      | 13-Dec-17            | 12.3                 | Annual Overhaul                           |
| FORCED                                                              | Dabhol 1B          | 28-May-13 | 22:02     |                      | Continued.           | Gas Shortage.                             |
| FORCED                                                              | Dabhol 1A          | 27-Jun-13 | 21.47     |                      | Continued.           | Gas Shortage                              |
| FORCED                                                              | Dabhol 1X          | 27-Jun-13 | 21.46     |                      | Continued.           | Gas Shortage                              |
| FORCED                                                              | Koradi Unit 6      | 09-Jul-15 | 0         |                      | Continued.           | EE R&M LE Work                            |
| FORCED                                                              | SWPGL U-1          | 16-Feb-16 | 17.09     |                      | Continued.           | No PPA.                                   |
| FORCED                                                              | SWPGL U-2          | 29-Feb-16 | 21.46     |                      | Continued.           | No PPA                                    |
| FORCED                                                              | Parli Unit 4       | 01-Apr-16 | 0         |                      | Continued.           | Economic shutdown                         |
| FORCED                                                              | Parli Unit 5       | 01-Apr-16 | 0         |                      | Continued.           | Economic shutdown                         |
| FORCED                                                              | Bhusawal Unit 2    | 14-Jun-16 | 19.35     |                      | Continued.           | De-commissioned on dt. 01.04.2017         |
| FORCED                                                              | Uran Unit 8        | 14-Aug-16 | 7.56      | 10-Dec-17            | 19.43                | Maintenance work                          |
| FORCED                                                              | Dabhol 2A          | 24-Aug-16 | 13.31     |                      | Continued.           | Change Over.                              |
| FORCED                                                              | Koradi Unit 5      | 05-Sep-16 | 0.21      |                      | Continued.           | De-commissioned on dt.02.03.2017          |
| FORCED                                                              | PGPL U1            | 07-Feb-17 | 17.3      |                      | Continued.           | No Schedule                               |
| FORCED                                                              | PGPL U2            | 07-Feb-17 | 17.3      |                      | Continued.           | No Schedule                               |
| FORCED                                                              | Ghatghar Unit-2    | 28-Jul-17 | 0         |                      | Continued.           | due to common pressure shaft with unit 1. |
| FORCED                                                              | Khaparkheda Unit 3 | 12-Sep-17 | 0         |                      | Continued.           | Coal Shortage                             |
| FORCED                                                              | RPL(AMT) U-3       | 17-Sep-17 | 0.02      | 12-Dec-17            | 18.54                | Coal Shortage                             |
| FORCED                                                              | RPL(AMT) U-5       | 17-Sep-17 | 2.01      |                      | Continued.           | Coal Shortage                             |
| FORCED                                                              | Dhariwal           | 27-Oct-17 | 17.31     |                      | Continued.           | Drum level Not Maintained                 |
| FORCED                                                              | Bhusawal Unit 3    | 31-Oct-17 | 22.37     | 29-Nov-17            | 22.55                | Coal Shortage                             |
| FORCED                                                              | Koradi Unit-8      | 07-Nov-17 | 0.06      | 02-Dec-17            | 0.02                 | poor coal receipt.                        |
| FORCED                                                              | RPL(AMT) U-2       | 10-Nov-17 | 0         | 17-Dec-17            | 0.31                 | Coal Shortage                             |
| FORCED                                                              | Nasik Unit 5       | 16-Nov-17 | 4.45      |                      | Continued.           | Flame Failure                             |
| FORCED                                                              | Adani U-3          | 17-Nov-17 | 20.59     |                      | Continued.           | Tripped on APS Below Leakage              |
| FORCED                                                              | Khaparkheda Unit 1 | 18-Nov-17 | 19.19     | 15-Dec-17            | 22.49                | Coal Shortage                             |
| FORCED                                                              | Adani U-5          | 19-Nov-17 | 20.4      | 07-Dec-17            | 23.45                | Due to heavy leakage in seal air duct.    |
| FORCED                                                              | Khaparkheda Unit 2 | 20-Nov-17 | 12.14     | 29-Nov-17            | 19                   | Coal Shortage                             |
| FORCED                                                              | IEPL Unit 1        | 22-Nov-17 | 23.5      |                      | Continued.           | Electrical fault                          |
| FORCED                                                              | Parli Unit 8       | 24-Nov-17 | 12.5      | 27-Nov-17            | 12.45                | Boiler Tube Leakage                       |
| FORCED                                                              | Khaparkheda Unit 4 | 25-Nov-17 | 19.19     | 15-Dec-17            | 17.19                | CHP coal feeding problem                  |
| FORCED                                                              | Chandrapur Unit 7  | 25-Nov-17 | 14        | 30-Nov-17            | 2.01                 | Air heater problem                        |
| FORCED                                                              | Chandrapur Unit-8  | 27-Nov-17 | 21.24     | 30-Nov-17            | 5.09                 | Boiler Tube Leakage                       |
| FORCED                                                              | VIPL U-2           | 28-Nov-17 | 1.18      | 29-Nov-17            | 21.51                | Boiler Tube Leakage                       |
| FORCED                                                              | JSW (J) U1         | 28-Nov-17 | 8.5       | 01-Dec-17            | 22.53                | CW Duck Leakage.                          |
| FORCED                                                              | Nasik Unit 3       | 28-Nov-17 | 20.4      | 29-Nov-17            | 3.1                  | Due To Tripping Of Both PAF.              |
| FORCED                                                              | Chandrapur Unit 9  | 29-Nov-17 | 10.23     | 29-Nov-17            | 13.59                | ELECTRIC FAULT.                           |
| FORCED                                                              | Koradi Unit 10     | 29-Nov-17 | 5         | 12-Dec-17            | 8.35                 | Boiler Tube Leakage                       |
| FORCED                                                              | Nasik Unit 3       | 29-Nov-17 | 3.25      | 29-Nov-17            | 5.55                 | CONDENSER VACUUM LOW.                     |
| FORCED                                                              | Paras Unit 3       | 29-Nov-17 | 22.55     |                      | Continued.           | bunkering problem                         |
| FORCED                                                              | Paras Unit 4       | 29-Nov-17 | 16.31     | 29-Nov-17            | 18.57                | Furnace Pressure High                     |
| FORCED                                                              | REL Unit 2         | 29-Nov-17 | 7.21      | 29-Nov-17            | 9.29                 | GOVERNERING SYSTEM PROBLEM                |
| FORCED                                                              | Paras Unit 4       | 30-Nov-17 | 0.01      | 03-Dec-17            | 10.58                | BUNKERING PROBLEM                         |
| FORCED                                                              | Khaparkheda Unit 2 | 30-Nov-17 | 13.07     | 30-Nov-17            | 17.21                | Bus Bar Protection operated               |
| FORCED                                                              | JSW (J) U4         | 30-Nov-17 | 7.16      | 03-Dec-17            | 21                   | Turbine Vibration Problem                 |
| FORCED                                                              | Uran Unit 5        | 01-Dec-17 | 22.13     | 02-Dec-17            | 21.16                | Gas shortage                              |
| FORCED                                                              | JSW (J) U2         | 01-Dec-17 | 24        |                      | Continued.           | no schedule.                              |
| FORCED                                                              | Adani U-2          | 02-Dec-17 | 5.41      | 02-Dec-17            | 23.51                | Support Bearing abnormal sound            |
| FORCED                                                              | Bhusawal Unit 4    | 02-Dec-17 | 1.12      | 04-Dec-17            | 2.06                 | Boiler Tube Leakage                       |
| FORCED                                                              | Chandrapur Unit 4  | 03-Dec-17 | 14.17     |                      | Continued.           | Water Shortage                            |
| FORCED                                                              | Chandrapur Unit 3  | 03-Dec-17 | 1.35      |                      | Continued.           | Water Shortage                            |
| FORCED                                                              | Parli Unit 7       | 03-Dec-17 | 23.35     |                      | Continued.           | Poor Coal Receipt.                        |

# LINE and ICTs OUTAGES AND RIPPING FOR THE WEEK FROM 27/11/2017 TO 03/12/2017

| Outage Type | Outage Level | Trip Date                                          | Name      | Trip Time | Synchronisation Date | Synchronisation Time | Reason                                                                                                               |
|-------------|--------------|----------------------------------------------------|-----------|-----------|----------------------|----------------------|----------------------------------------------------------------------------------------------------------------------|
| EO          | 132 KV       | Kanhan-Mansar                                      | 27-Nov-17 | 8.04      | 27-Nov-17            | 9.47                 | Attending Hot Spot                                                                                                   |
| Tripped     | 132 KV       | Kaulewada-Gondia-II                                | 01-Dec-17 | 0.15      | 01-Dec-17            | 0.34                 | Distance Protection                                                                                                  |
| Tripped     | 220 KV       | 220/100 Kv 200 MVA ICT III @Borivali               | 21-Sep-14 | 9.16      |                      | Continued.           | Failed on internal Fault(Now repaired and ready for commissioning)                                                   |
| PO          | 220 KV       | Chandrapur GCR - Warora - I                        | 05-Apr-15 | 9.13      |                      | Continued.           | Bunching of conductor Loc no 86 Disconnecting of jumper at Loc no 86 & 107 and de-energising the line bet.86 to 107. |
| PO          | 220 KV       | Chandrapur GCR - Wani                              | 05-Apr-15 | 9.15      |                      | Continued.           | Bunching of conductor Loc no 86 Disconnecting of jumper at Loc no 86 & 107 and de-energising the line bet.86 to 107. |
| PO          | 220 KV       | Talandage - Chikodi                                | 01-Jun-17 | 0.01      |                      | Continued.           | NO SCHEDULE.                                                                                                         |
| PO          | 220 KV       | Mudshingi - Chikodi                                | 01-Jun-17 | 0.06      |                      | Continued.           | NO SCHEDULE.                                                                                                         |
| PO          | 220 KV       | 220/33kv 100 MVA Transformer 3 @Versova R/S        | 16-Nov-17 | 9:09      | 28-Nov-17            | 16.09                | REFURBISHMENT OF TF UNDER SIS DPR SCHEME                                                                             |
| PO          | 220 KV       | Mumewadi -Halkarni II                              | 17-Nov-17 | 10        |                      | Continued.           | Tower erection work (temporarily line would be Mumewadi-Tillari)                                                     |
| PO          | 220 KV       | Halkarni - Tillari II                              | 17-Nov-17 | 12.25     |                      | Continued.           | Tower erection work. (temporarily line would be Mumewadi-Tillari)                                                    |
| Tripped     | 220 KV       | 220/100 Kv 200 MVA ICT-IV@Kalwa                    | 24-Nov-17 | 1.58      |                      | Continued.           | Buchholz PRV Operated(Failed on Internal Fault)                                                                      |
| PO          | 220 KV       | Talandage(kolh'r)- Sawantwadi II                   | 25-Nov-17 | 9.24      | 27-Nov-17            | 13.38                | RMW while charging line at 17.49 HRS tripped on DP                                                                   |
| PO          | 220 KV       | Uran - Kharghar I                                  | 26-Nov-17 | 8.55      | 29-Nov-17            | 16.3                 | Line maintenance work.                                                                                               |
| PO          | 220 KV       | 220/100 Kv 200 MVA ICT I @Kolshet                  | 27-Nov-17 | 9.45      | 27-Nov-17            | 18.4                 | Testing Work                                                                                                         |
| PO          | 220 KV       | Nigade- Peth Line                                  | 27-Nov-17 | 10.03     | 27-Nov-17            | 13.51                | Testing Work                                                                                                         |
| PO          | 220 KV       | 220/132/11 Kv 200 Mva Trans & Rect Ict 1 @Amravati | 27-Nov-17 | 10.14     | 27-Nov-17            | 11.3                 | PNRV Closed Alarm Received On CTR Panel.                                                                             |
| Tripped     | 220 KV       | Talandage(kolh'r)- Sawantwadi II                   | 27-Nov-17 | 13.55     | 27-Nov-17            | 18.56                | Distance Protection                                                                                                  |
| PO          | 220 KV       | Peth- Mudshingi -I                                 | 27-Nov-17 | 14.2      | 27-Nov-17            | 15.4                 | Testing Work                                                                                                         |
| PO          | 220 KV       | Deepnagar Amalner                                  | 27-Nov-17 | 17.27     | 28-Nov-17            | 3.2                  | Distance Protection Operated Zone 1 R PH 50.75KM 7.2KA.                                                              |
| PO          | 220 KV       | Miraj - Ichalkaranji II                            | 28-Nov-17 | 9.13      | 28-Nov-17            | 19                   | Insulator Cleaning Work.                                                                                             |
| PO          | 220 KV       | Trombay - Kalwa                                    | 28-Nov-17 | 9.3       | 28-Nov-17            | 19.44                | Bay Maintenance Work.                                                                                                |
| Tripped     | 220 KV       | Sonkhar - Trombay                                  | 28-Nov-17 | 10.32     | 28-Nov-17            | 12.21                | Tripped On D/P Y To B PH.                                                                                            |
| PO          | 220 KV       | Karad(400kv) - Ogalewadi Ckt 2                     | 28-Nov-17 | 10.56     | 28-Nov-17            | 18.51                | Testing Work                                                                                                         |
| Tripped     | 220 KV       | Kharkheda-Ambazari-I                               | 28-Nov-17 | 11.43     | 30-Nov-17            | 11.47                | To control 220kv kharkheda - kharkheda ckt o/L                                                                       |
| PO          | 220 KV       | 220/110kv 100MVA ICT-II@ Wathar                    | 28-Nov-17 | 14.25     | 28-Nov-17            | 17.2                 | Routine Maintenance Work                                                                                             |
| Tripped     | 220 KV       | Balapur-Akola II                                   | 28-Nov-17 | 21.53     | 28-Nov-17            | 22.32                | Trip On Distance Protection.                                                                                         |
| PO          | 220 KV       | Vita - Mhaishal                                    | 29-Nov-17 | 10.29     | 29-Nov-17            | 13.39                | Line Maintenance work                                                                                                |
| PO          | 220 KV       | Apta - Kalwa                                       | 29-Nov-17 | 10.55     | 29-Nov-17            | 13.23                | Shifted On TBC.                                                                                                      |
| PO          | 220 KV       | Osmanabad - Solapur (Bale)                         | 29-Nov-17 | 11.35     | 29-Nov-17            | 14.24                | MECHANICAL PROBLEM.                                                                                                  |
| PO          | 220 KV       | Kharkheda-Ambazari-I                               | 29-Nov-17 | 11.47     | 29-Nov-17            | 17.21                | REPLACEMENT OF FLASH DISC INSULATOR STRING AT LOC NO.43 & SIGNATURE ANALYSIS.                                        |
| PO          | 220 KV       | Wardha Deoli (Pg)                                  | 29-Nov-17 | 13.01     | 29-Nov-17            | 19.28                | Bus Section Outage Work At 220KV Wardha.                                                                             |
| PO          | 220 KV       | 220/132 Kv 100 Mva Cgl Ict 2 @Amalner              | 29-Nov-17 | 14.35     | 29-Nov-17            | 17.42                | ATTEND DC LEAKAGE ON CTR PANEL.                                                                                      |
| PO          | 220 KV       | Mahad-Kandgaon                                     | 30-Nov-17 | 9.02      | 30-Nov-17            | 18.36                | Line Maintenance work                                                                                                |
| PO          | 220 KV       | Bableshwar- Bableshwar-I                           | 30-Nov-17 | 9.58      | 30-Nov-17            | 13.57                | Attending Hot Spot                                                                                                   |
| PO          | 220 KV       | Chinchwad- Parvati                                 | 30-Nov-17 | 10.36     | 02-Dec-17            | 14.46                | New Tower Erection For Height Raising Work Between LOC.NO.16-17.                                                     |
| PO          | 220 KV       | Flagship-Chinchwad                                 | 30-Nov-17 | 10.46     | 02-Dec-17            | 14.46                | New Tower Erection For Height Raising Work Between LOC.NO.16-17.                                                     |
| Tripped     | 220 KV       | Kharkheda-Ambazari-II                              | 30-Nov-17 | 13.07     | 30-Nov-17            | 14.08                | Bus Bar Protection Operated                                                                                          |
| Tripped     | 220 KV       | Kharkheda-Kalmeshwar                               | 30-Nov-17 | 13.07     | 30-Nov-17            | 14.09                | Bus Bar Protection Operated                                                                                          |
| Tripped     | 220 KV       | Kharkheda-Kanhan                                   | 30-Nov-17 | 13.07     | 30-Nov-17            | 14.07                | Bus Bar Protection Operated                                                                                          |
| Tripped     | 220 KV       | kharkheda-Kharkheda(new)-I                         | 30-Nov-17 | 13.07     | 30-Nov-17            | 14.07                | Bus Bar Protection Operated                                                                                          |
| Tripped     | 220 KV       | Kharkheda-Butibori 3                               | 30-Nov-17 | 13.07     | 30-Nov-17            | 14.1                 | Bus Bar Protection Operated                                                                                          |
| PO          | 220 KV       | Jejuri- Ismt- Lonand                               | 30-Nov-17 | 17.22     | 30-Nov-17            | 19.48                | Attending Hot Spot                                                                                                   |
| PO          | 220 KV       | Urse - Talegaon (Ambi) Ckt 2                       | 30-Nov-17 | 17.22     | 30-Nov-17            | 19.48                | Testing Work                                                                                                         |
| PO          | 220 KV       | Anandnagar - Pal                                   | 01-Dec-17 | 9         | 01-Dec-17            | 18.22                | Testing Work                                                                                                         |
| PO          | 220 KV       | 220/132 Kv 200 Mva Cgl Ict 1 @Boisar-II            | 01-Dec-17 | 9.4       | 01-Dec-17            | 19.15                | ATTENDING LEAKAGE WORK.                                                                                              |
| PO          | 220 KV       | Padghe - Nalasopara                                | 01-Dec-17 | 10.15     | 01-Dec-17            | 18.02                | Insulator Replacement Work                                                                                           |
| PO          | 220 KV       | Uran - Jnpt                                        | 01-Dec-17 | 10.31     | 01-Dec-17            | 16.3                 | AUGUMENTATION OF 220/33KV MASTER UNIT S/S.                                                                           |
| EO          | 220 KV       | Baramati - Kurkumbh                                | 01-Dec-17 | 11.05     | 01-Dec-17            | 13.2                 | Attending Hot Spot                                                                                                   |
| PO          | 220 KV       | 220/100 Kv 200 Mva Aval Ict 2 @Taloja              | 01-Dec-17 | 14.35     | 01-Dec-17            | 17.4                 | R PHASE REPLACEMENT HV SIDE.                                                                                         |
| PO          | 220 KV       | Dhule-Dondaiicha-2                                 | 01-Dec-17 | 23.32     | 02-Dec-17            | 0.08                 | Distance Protection Operated Zone 1 y ph.                                                                            |
| PO          | 220 KV       | Trombay - Kalwa                                    | 02-Dec-17 | 9.08      | 02-Dec-17            | 19.08                | Testing Work                                                                                                         |
| PO          | 220 KV       | Deepnagar Amalner                                  | 02-Dec-17 | 9.09      | 02-Dec-17            | 15.37                | String Replacement Work.                                                                                             |
| PO          | 220 KV       | 220/132 kv 100MVA ICT @ Bhandara                   | 02-Dec-17 | 10        | 02-Dec-17            | 20.25                | Diagnostic Testing Work.                                                                                             |
| PO          | 220 KV       | Bombay Dyeing - Sahara                             | 02-Dec-17 | 10.35     | 02-Dec-17            | 18.05                | Tree Cutting.                                                                                                        |
| PO          | 220 KV       | 220/132 Kv 200 Mva Cgl Ict 1 @Raymond (Nasik 2)    | 02-Dec-17 | 10.42     | 02-Dec-17            | 17.32                | Replacement work                                                                                                     |
| PO          | 220 KV       | Wathar - Mudshingi 3 Line                          | 02-Dec-17 | 11.15     | 02-Dec-17            | 14.32                | Testing Work                                                                                                         |
| PO          | 220 KV       | Parli(U-VIII) GCR CKT                              | 02-Dec-17 | 15.15     | 02-Dec-17            | 17.18                | Measurement Of Tan Delta.                                                                                            |
| PO          | 220 KV       | 220/132kv 200mva Vijai Ptr 2 @Lonand               | 02-Dec-17 | 16.4      | 02-Dec-17            | 17.1                 | Removing A Wire From Conductor On Gantry.                                                                            |
| PO          | 220 KV       | Kharghar Trombay                                   | 03-Dec-17 | 6.44      | 03-Dec-17            | 17.44                | Shifting Of Bunching To Reduce Line Length.                                                                          |
| PO          | 220 KV       | New Koyna - Niwali                                 | 03-Dec-17 | 9.25      | 03-Dec-17            | 17.54                | Isolator Cleaning Work.                                                                                              |
| PO          | 220 KV       | Boisar(MS) - Boisar (PG) II                        | 03-Dec-17 | 9.35      | 03-Dec-17            | 11.56                | LA Replacement.                                                                                                      |
| EO          | 220 KV       | Kalwa - Mulund 1                                   | 03-Dec-17 | 10.1      | 03-Dec-17            | 14.27                | Attending Oil Leakages of CT.                                                                                        |
| PO          | 220 KV       | Kharghar-Borivali ckt I                            | 03-Dec-17 | 15.17     | 03-Dec-17            | 17.13                | Line Maintenance work                                                                                                |
| Tripped     | 220 KV       | Kharghar-Borivali ckt II                           | 07-Dec-17 | 12.23     |                      | Continued.           | Distance Protection                                                                                                  |
| PO          | 400 KV       | Karad Solapur (PG)                                 | 03-May-17 | 11:49     |                      | Continued.           | Line converted as 220 kv Solapur (PG)- Jeur from LOC 403                                                             |
| HT          | 400 KV       | karad -kolhapur-II                                 | 23-Nov-17 | 18.02     | 27-Nov-17            | 10.39                | Over Voltage                                                                                                         |
| HT          | 400 KV       | Karad-Jaigad - I                                   | 23-Nov-17 | 18.03     | 29-Nov-17            | 11.27                | Over Voltage                                                                                                         |
| PO          | 400 KV       | Dhule Sar'Sarovar I                                | 25-Nov-17 | 9.19      | 27-Nov-17            | 6.26                 | LOC no.95 Y PH string repli work.                                                                                    |
| HT          | 400 KV       | Khadka-Aurangabad (Waluj)                          | 26-Nov-17 | 17.38     | 27-Nov-17            | 6.2                  | Over Voltage                                                                                                         |
| HT          | 400 KV       | Lonikand I - Koyna stage-IV                        | 26-Nov-17 | 20.28     | 27-Nov-17            | 6.11                 | Over Voltage                                                                                                         |
| PO          | 400 KV       | 400/220KV 315MVA ICT-I @bhusawal(khadka)           | 27-Nov-17 | 8.33      | 27-Nov-17            | 17.17                | SFRA Test of ICT/AND Maintenance Work.                                                                               |
| PO          | 400 KV       | Main Bus-II @ Kolhapur                             | 27-Nov-17 | 12.55     | 27-Nov-17            | 20.48                | bus stringing work.                                                                                                  |
| HT          | 400 KV       | karad -kolhapur-II                                 | 27-Nov-17 | 17.52     | 29-Nov-17            | 11.21                | Over Voltage                                                                                                         |
| HT          | 400 KV       | Dhule Sar'Sarovar II                               | 27-Nov-17 | 18.32     | 28-Nov-17            | 7.14                 | Over Voltage                                                                                                         |
| HT          | 400 KV       | Khadka-Aurangabad (Waluj)                          | 27-Nov-17 | 18.39     | 28-Nov-17            | 6.49                 | Over Voltage                                                                                                         |
| PO          | 400 KV       | Kharghar-Talegaon(PG)                              | 28-Nov-17 | 15.5      | 28-Nov-17            | 17.54                | Red Hot Spot Attending Work.                                                                                         |

|         |        |                                          |           |          |           |            |                                           |
|---------|--------|------------------------------------------|-----------|----------|-----------|------------|-------------------------------------------|
| HT      | 400 KV | Dhule Sar'Sarovar I                      | 28-Nov-17 | 17.38    | 29-Nov-17 | 10.52      | Over Voltage                              |
| HT      | 400 KV | Khadka-Aurangabad (Waluj)                | 28-Nov-17 | 18.48    | 29-Nov-17 | 6.48       | Over Voltage                              |
| HT      | 400 KV | Lonikand I - Koyna stage-IV              | 28-Nov-17 | 20.41    | 29-Nov-17 | 6.14       | Over Voltage                              |
| Tripped | 400 KV | 400/220KV 500MVA ICT1@koradi 2           | 29-Nov-17 | 9.01     | 29-Nov-17 | 15.32      | LOAD AFFECTED NIL.                        |
| EO      | 400 KV | Chandrapur-II - Warora - I               | 29-Nov-17 | 10.04    | 30-Nov-17 | 8.12       | Attending Oil Leakage (RFC 20.36)         |
| HT      | 400 KV | Dhule Sar'Sarovar II                     | 29-Nov-17 | 17.51    | 30-Nov-17 | 9.01       | Over Voltage                              |
| HT      | 400 KV | Khadka-Aurangabad (Waluj)                | 29-Nov-17 | 18.1     | 30-Nov-17 | 8.14       | Over Voltage                              |
| HT      | 400 KV | karad -kolhapur-I                        | 29-Nov-17 | 18.36    | 30-Nov-17 | 8.14       | Over Voltage                              |
| HT      | 400 KV | Karad - Jaigad - II                      | 29-Nov-17 | 18.38    | 30-Nov-17 | 8.13       | Over Voltage                              |
| Tripped | 400 KV | 400/220/33 Kv 500 MVA ICT-1 @Lonikand 2  | 29-Nov-17 | 19.33    | 29-Nov-17 | 22.09      | OSR RELAY.                                |
| HT      | 400 KV | Lonikand I - Koyna stage-IV              | 29-Nov-17 | 23.26    | 30-Nov-17 | 6.42       | Over Voltage                              |
| PO      | 400 KV | 400/220kv 500 MVA ICT-II @Deepnagar      | 30-Nov-17 | 8.33     | 30-Nov-17 | 5.33       | C.B.Maintance work                        |
| PO      | 400 KV | Jaigad-New Koyna Ckt-II                  | 30-Nov-17 | 8.4      | 30-Nov-17 | 18.31      | Testing Work                              |
| PO      | 400 KV | 400/220/33kv 315mva Ict3 @Lonikand       | 30-Nov-17 | 10.52    | 30-Nov-17 | 18.05      | Taken on TBC (HV Side)                    |
| PO      | 400 KV | 400/220/33 Kv 315 Mva ICT 1 @Padghe      | 30-Nov-17 | 11.06    | 30-Nov-17 | 15.15      | Jumper replacement work                   |
| PO      | 400 KV | Pune(GIS)-A'bad(Waluj) Ckt 2             | 30-Nov-17 | 11.15    | 30-Nov-17 | 14.09      | WRLDC outage for taking LR in service     |
| EO      | 400 KV | 400/220/33 Kv 500 MVA ICT-1 @Lonikand 2  | 30-Nov-17 | 12.52    | 30-Nov-17 | 14.53      | Emergency outage for Testing work         |
| HT      | 400 KV | Dhule Sar'Sarovar II                     | 30-Nov-17 | 17.12    | 01-Dec-17 | 9          | Over Voltage                              |
| HT      | 400 KV | karad -kolhapur-I                        | 30-Nov-17 | 18.08    | 01-Dec-17 | 11.05      | Over Voltage                              |
| HT      | 400 KV | Karad - Jaigad - II                      | 30-Nov-17 | 18.14    | 01-Dec-17 | 11.11      | Over Voltage                              |
| HT      | 400 KV | Khadka-Aurangabad (Waluj)                | 30-Nov-17 | 19.03    | 01-Dec-17 | 7.18       | Over Voltage                              |
| HT      | 400 KV | Lonikand I - Koyna stage-IV              | 30-Nov-17 | 23.46    | 01-Dec-17 | 6.5        | Over Voltage                              |
| PO      | 400 KV | New Koyna - Dabhol - II                  | 01-Dec-17 | 8.52     | 02-Dec-17 | 10.15      | B PHASE CVT REPLACEMENT WORK.             |
| PO      | 400 KV | 400/220/33 Kv 315 MVA ICT I @Babhleshwar | 01-Dec-17 | 11.36    | 01-Dec-17 | 19.1       | OLTIC OIL LEAKAGE WORK.                   |
| HT      | 400 KV | karad -kolhapur-II                       | 01-Dec-17 | 14       | 01-Dec-17 | 15.44      | HEAVY SPARK ON R PHASE PENTAGON ISOLATOR. |
| Tripped | 400 KV | Nagothane - Dabhol-II                    | 01-Dec-17 | 16.13    | 01-Dec-17 | 16.27      | TRIPPED FROM DABHOL END ONLY.             |
| HT      | 400 KV | karad -kolhapur-II                       | 01-Dec-17 | 16.59    | 02-Dec-17 | 11.04      | Over Voltage                              |
| HT      | 400 KV | Bhusawal-Aurangabad                      | 01-Dec-17 | 17.04    | 02-Dec-17 | 7.09       | Over Voltage                              |
| HT      | 400 KV | Karad-Jaigad - I                         | 01-Dec-17 | 17.05    | 01-Dec-17 | 19.47      | Over Voltage                              |
| HT      | 400 KV | Dhule Sar'Sarovar I                      | 01-Dec-17 | 17.15    | 02-Dec-17 | 8.16       | Over Voltage                              |
| Tripped | 400 KV | Karad - Jaigad - II                      | 01-Dec-17 | 19.38    | 02-Dec-17 | 10.57      | Over Voltage (RFC 20.46).                 |
| PO      | 400 KV | 400/220/33kv 500MVA ICT 5 @ Padghe       | 02-Dec-17 | 10.02    | 03-Dec-17 | 23.04      | Testing Work                              |
| HT      | 400 KV | karad -kolhapur-I                        | 02-Dec-17 | 17.05    | 03-Dec-17 | 10.48      | Over Voltage                              |
| HT      | 400 KV | Jaigad-Karad Ckt-II                      | 02-Dec-17 | 17.08    | 03-Dec-17 | 10.47      | Over Voltage                              |
| HT      | 400 KV | Khadka-Aurangabad (Waluj)                | 02-Dec-17 | 18.07    | 03-Dec-17 | 10.52      | Over Voltage                              |
| PO      | 400 KV | 400/220 Kv 600 MVA ICT-II @Kalwa         | 03-Dec-17 | 6.18     | 03-Dec-17 | 19.52      | Replacement of Isolator Work.             |
| HT      | 400 KV | Khadka-Aurangabad (Waluj)                | 03-Dec-17 | 17.31    | 04-Dec-17 | 6.5        | Over Voltage                              |
| HT      | 400 KV | karad -kolhapur-II                       | 03-Dec-17 | 17.32    | 06-Dec-17 | 10.59      | Over Voltage                              |
| HT      | 400 KV | Karad - Jaigad - II                      | 03-Dec-17 | 17.33    | 05-Dec-17 | 10.31      | Over Voltage                              |
| HT      | 400 KV | Dhule Sar'Sarovar I                      | 03-Dec-17 | 17.38    | 04-Dec-17 | 9.38       | Over Voltage                              |
| HT      | 400 KV | Lonikand I - Koyna stage-IV              | 03-Dec-17 | 20.21    | 04-Dec-17 | 6.44       | Over Voltage                              |
| Tripped | 400 KV | 400/220 kv 167 MVA Spare ICT @Deepnagar  | 10-Dec-17 | 8.52     |           | Continued. | Replacement of ICT-1 R-PH CT.             |
| Tripped | 400 KV | 400/220kv                                | 13-Dec-17 | ICT-1 @D | 20.54     |            | Differential protection                   |
| HT      | 400 KV | Karad-Jaigad - I                         | 16-Dec-17 | 18.09    |           | Continued. | Over Voltage                              |
| Tripped | 400 KV | Dabhol Nagothane II                      | 17-Dec-17 | 9.48     |           | Continued. | Emergency Work At Dabhol End.             |
| HT      | 400 KV | Dhule Sar'Sarovar II                     | 17-Dec-17 | 17.12    |           | Continued. | Over Voltage                              |
| HT      | 400 KV | Khadka-Aurangabad (Waluj)                | 17-Dec-17 | 17.16    |           | Continued. | Over Voltage                              |
| HT      | 400 KV | karad -kolhapur-II                       | 18-Dec-17 | 6.28     |           | Continued. | Heavy Sparking On Isolater                |
| PO      | 500 KV | Chandrapur - Padghe Hvdc Pole 2          | 26-Nov-17 | 6.35     | 03-Dec-17 | 21.13      | Routine Maintenance Work                  |
| PO      | 500 KV | Chandrapur - Padghe Hvdc Pole 1          | 01-Dec-17 | 13.21    | 03-Dec-17 | 21.12      | Annual Maintenance Work                   |
| HT      | 500 KV | Chandrapur - Padghe Hvdc Pole 1          | 03-Dec-17 | 21.3     | 04-Dec-17 | 6.42       | Over Voltage                              |
| HT      | 500 KV | Chandrapur - Padghe Hvdc Pole 2          | 03-Dec-17 | 21.3     | 04-Dec-17 | 6.4        | Over Voltage                              |