

SR. NO.	GENERATING STN. / STOA	Backing Down Period (in Time Block)		Target Despatch Schedule (in MW)		Backing Down Quantum [Max] in MW [A-B]	REMARK
		FROM	TO	Declared Capacity (A)	Despatched Schedule (Min) (B)		
1	NASIK U-3, U-4 & U-5	1	96	160	102	58	AS PER SYSTEM CONDITION*/ U-4 UNDER ZERO SCHEDULE & U-5 UNDER CASE-IV
2	BHUSAWAL U-3	X	X	X	X	X	UNIT UNDER ZERO SCHEDULE
3	DTPS U-1 & U-2	1	27	455	250	205	AS PER SYSTEM CONDITION #
		70	86	455	250	205	AS PER SYSTEM CONDITION #
		93	96	455	250	205	AS PER SYSTEM CONDITION #
4	RATTANINDIA U-1 TO U-5	X	X	X	X	X	UNITS UNDER ZERO SCHEDULE
5	KORADI U-6 & U-7	X	X	X	X	X	UNITS UNDER ZERO SCHEDULE
6	JSWEL TO AEML DA	1	96	92	50.6	41.4	AS PER SYSTEM CONDITION
7	TPC U-5	1	26	470	260	210	AS PER SYSTEM CONDITION #
		70	96	470	260	210	AS PER SYSTEM CONDITION #
		1	24	240	132	108	AS PER SYSTEM CONDITION
8	SWPGL to MSEDCL	41	60	240	132	108	AS PER SYSTEM CONDITION
		71	96	240	132	108	AS PER SYSTEM CONDITION
		1	24	454	242	212	AS PER SYSTEM CONDITION
9	PARALI U-6 & U-7	71	96	454	242	212	AS PER SYSTEM CONDITION
		1	25	229	126	103	AS PER SYSTEM CONDITION #
10	TPC U-8	72	96	229	126	103	AS PER SYSTEM CONDITION #
		1	23	229	122	107	AS PER SYSTEM CONDITION
11	PARALI U-8	72	96	229	122	107	AS PER SYSTEM CONDITION
		1	22	440	0	440	AS PER SYSTEM CONDITION
12	APML U-1, U-4 & U-5 (PPA440 MW)	76	96	440	0	440	AS PER SYSTEM CONDITION
		1	20	1399	1017	382	AS PER SYSTEM CONDITION
13	APML U-1, U-4 & U-5 (PPA1200MW, 125 MW)	77	96	1399	1017	382	AS PER SYSTEM CONDITION
		1	20	185	101.75	83.25	AS PER SYSTEM CONDITION
14	DHARIWAL to MSEDCL (Case-IV)	81	96	185	101.75	83.25	AS PER SYSTEM CONDITION
		1	19	498	310	188	AS PER SYSTEM CONDITION/ U-3 OUT
15	KHAPERKHEDA U-1 TO U-4	83	96	498	310	188	AS PER SYSTEM CONDITION/ U-3 OUT
		1	18	1097	712	385	AS PER SYSTEM CONDITION/ U-7 OUT
16	CHANDRAPUR U-3 TO U-7	84	96	1097	712	385	AS PER SYSTEM CONDITION/ U-7 OUT
		1	18	454	243	211	AS PER SYSTEM CONDITION
17	PARAS U-3 & U-4	90	95	454	243	211	AS PER SYSTEM CONDITION
		1	17	940	518	422	AS PER SYSTEM CONDITION
18	BHUSAWAL U-4 & U-5	90	94	940	518	422	AS PER SYSTEM CONDITION
		X	X	X	X	X	NO BACK DOWN
19	KORADI U-8 TO U-10	X	X	X	X	X	NO BACK DOWN
20	CHANDRAPUR U-8 & U-9	X	X	X	X	X	NO BACK DOWN
21	JSW U-1	X	X	X	X	X	NO BACK DOWN
22	KHAPERKHEDA U-5	X	X	X	X	X	NO BACK DOWN
23	SWPGL to BEST	X	X	X	X	X	NO BACK DOWN
24	APML U-2 & U-3	X	X	X	X	X	NO BACK DOWN

## Note :

- 1 MoD stack is prepared as per the clause 33 & 34 of MERC(State Grid Code) 2020.
- 2 Above Statement is an abstract of Load Generation Balance as per Day Ahead Schedules, based on State Merit Order Despatch. Maximum backdown quantum during "Backing down Period" is indicated in the statement. Blockwise variations with ramp are available under "View Schedules" on website.
- 3 # Indicates that back down withdrawn due to Line loading/system constraints.
- 4 \* Indicates that back down implemented due to Line loading/system constraints.
- 5 Revised MOD Rates effective from 00:00 hrs of 26TH Nov 2020