LINE OUTAGES FOR THE WEEK

FROM 2-Aug-10 TO 8-Aug-10

Voltage	Name	date_trip	time_trip	date_sync	time_sync	reason
500KV	Chandrapur - Padgha Pole-I	5-Aug-10	08.23		Continued.	Annual maintenance work.
400KV	Akola - Aurangabad - I	21-Jul-10	13.10	3-Aug-10	16.21	Changeover.
400KV	Dhule-Sar'Sarovar - II	23-Jul-10	15.17	2-Aug-10	17.49	Over Voltage
400KV	Kolhapur - Mapusa - I	28-Jul-10	21.55	3-Aug-10	12.14	Over Voltage.
400KV	Karad-Lamboti	31-Jul-10	18.27	3-Aug-10	11.25	Over Voltage.
400KV	Main Bus - I @ Karad	1-Aug-10	12.35	5-Aug-10	18.32	Bus Side Isolator Maintence Work.
400KV	400/220 KV 315MVA ICT-II @ Karad	1-Aug-10	13.20	2-Aug-10	20.02	Bus side isolator maintenance work.
400KV	Jejuri-Koyna STG-IV	1-Aug-10	23.23	2-Aug-10	09.44	Over Voltage.
400KV	Karad - Kolhapur - II	1-Aug-10	22.40	2-Aug-10	08.43	Over Voltage.
400KV	Dhule-S'Sarovar I	1-Aug-10	22.50	3-Aug-10	21.45	Over Voltage,To take trial of 50 MVAR Shunt Reactor at Dhule.
400KV	Koradi-Satpur	2-Aug-10	15.07	2-Aug-10	20.23	Trip from Satpur end on PDR.
400KV	Koradi-Satpur	2-Aug-10	12.01	2-Aug-10	12.33	Trip from Satpur end on PDR.
400KV	Koradi-Satpur	2-Aug-10	20.50	2-Aug-10	20.55	Trip on Satpur end on PDR.
400KV	Jejuri-Koyna STG-IV	2-Aug-10	23.25	3-Aug-10	09.04	Over Voltage.
400KV	Karad - Kolhapur - II	2-Aug-10	23.08	3-Aug-10	09.31	Over Voltage.
400KV	Dhule - S'Sarovar- II	2-Aug-10	23.32	3-Aug-10	11.19	Over Voltage.
400KV	Bablswr-Padgha Ckt I	3-Aug-10	08.07	3-Aug-10	08.23	Tripped @ Bblsr end only.
400KV	Padgha-Tarapur - II	3-Aug-10	12.05	3-Aug-10	17.43	To Attend Oil Leakage from C B ACCUM.UNIT @ Tarapur.
400KV	Kolhapur - Mapusa - II	3-Aug-10	12.15	7-Aug-10	11.54	Over Voltage.
400KV	Parli - Lamboti	3-Aug-10	14.14	4-Aug-10	09.00	To Attened Sparking of B PH C T.
400KV	400/220KV 315MVA ICT-III at Karad.	3-Aug-10	15.40	3-Aug-10	18.03	R Ph P G Isolator & Scissor Blade Replacement.
400KV	Karad-Kolhapur-II	3-Aug-10	23.42	4-Aug-10	08.45	Over Voltage.
400KV	Akola - Aurangabad - II	3-Aug-10	16.32	6-Aug-10	10.54	Changeover.
400KV	Dhule - S'Sarovar- II	3-Aug-10	21.46	4-Aug-10	19.03	Changeover.
400KV	Karad-Lamboti	3-Aug-10	23.42	5-Aug-10	14.06	Over Voltage.
400KV	Jejuri-Koyna STG-IV	3-Aug-10	23.34	4-Aug-10	08.45	Over Voltage.
400KV	Dhule-Khandwa-I	4-Aug-10	00.08	5-Aug-10	09.25	Over Voltage.
400KV	400/220 KV 315MVA ICT-II @ Karad	4-Aug-10	15.12	4-Aug-10	17.35	Isolator Work.
400KV	400/220KV 315MVA ICT-II @ New Koyna	4-Aug-10	15.55	4-Aug-10	17.32	Hot Spot on 29 D Isolator.
400KV	Parli - Solapur	4-Aug-10	14.13	4-Aug-10	17.24	Reactor Oil Temp.High.
400KV	Dhule - S'Sarovar- II	4-Aug-10	20.06	5-Aug-10	12.03	Over Voltage.
400KV	Padgha-Tarapur - II	4-Aug-10	09.25	4-Aug-10	18.07	Work @ Tarapur end.
400KV	400/220KV 315MVA ICT-II @ New Koyna	4-Aug-10	12.33	4-Aug-10	12.52	To Attend R Ph H V Side 29 B Isolator.
400KV	400 KV TBC @ Lonikand	4-Aug-10	10.30	4-Aug-10	17.07	Maint.Work.
400KV	Jejuri-Koyna STG-IV	4-Aug-10	23.29	8-Aug-10	11.35	Over Voltage,B Ph Breaker Pole Burst@ Jejuri,29 B Isolator Damage.
400KV	400 KV TBC- I @ Chandrapur	4-Aug-10	12.05	4-Aug-10	17.57	Measurment of Tan Delta.
400KV	Main Bus - I @ 400 KV Akola	5-Aug-10	11.12	5-Aug-10	14.26	To attend hot spot on M.B.-I side of koradi Line.
400KV	Dhule-Sar'Sarovar - I	5-Aug-10	11.00	6-Aug-10	09.54	Distance protection.Ckt ready for charging.
400KV	Karad - Kolhapur - II	6-Aug-10	03.02	6-Aug-10	06.42	Tripped on O/V
400KV	Dhule - S'Sarovar- II	6-Aug-10	01.53		Continued.	H/T for O/V
400KV	400/220KV 315 MVA ICT- II @ Padgha	6-Aug-10	08.32	6-Aug-10	17.42	Q.M.Work.
400KV	Akola - Aurangabad - I	6-Aug-10	10.56		Continued.	Changeover
400KV	Bableshwar-Aurangabad	7-Aug-10	03.27	7-Aug-10	08.37	Over Voltage.
400KV	Main Bus-II at 400 KV Lonikand.	7-Aug-10	03.54	7-Aug-10	05.07	Bus Fault.
400KV	Lonikand-Karad	7-Aug-10	03.54		Continued.	Bus Fault.

400KV	Lonikand-Kalwa	7-Aug-10	03.54	7-Aug-10	05.48	Bus Fault.
400KV	Lonikand - Parli - II	7-Aug-10	03.54	7-Aug-10	05.21	Bus Fault.
400KV	400/220 KV 315 MVA ICT-II @ Lonikand	7-Aug-10	03.54	7-Aug-10	05.12	Bus Fault.
400KV	400/220 KV 315 MVA ICT- III @ Lonikand.	7-Aug-10	03.54	7-Aug-10	05.10	Bus Fault.
400KV	Koradi-Satpur	7-Aug-10	05.20	7-Aug-10	06.15	Tripped on PDR
400KV	Kolhapur - Mapusa - II	7-Aug-10	23.38		Continued.	H/T for O/V.
400KV	400/220 KV315 MVA ICT-I @ BBLR	7-Aug-10	09.32	7-Aug-10	14.00	Q.M.Work.
400KV	Dhule-Sar'Sarovar - I	8-Aug-10	00.14	8-Aug-10	19.01	H/T for O/V
400KV	Dhule-Khandwa-I	8-Aug-10	01.37	8-Aug-10	09.16	H/T for O/V.
400KV	Koradi - Kaparkheda	8-Aug-10	00.03	8-Aug-10	09.15	Trip O/V.
400KV	Akola-Koradi	8-Aug-10	01.22	8-Aug-10	08.28	Trip O/V.
400KV	Bableshwar-Aurangabad	8-Aug-10	01.30	8-Aug-10	06.31	Trip O/V.
220KV	Aurangabad-Chitegaon-I	1-Aug-10	12.00	4-Aug-10	14.10	Ckt on TBC,main CB O/H work.
220KV	Jindal - Ghatghar	2-Aug-10	00.05	2-Aug-10	07.46	Tripped on distance protection.
220KV	Kalmeshwar - Pandurna	2-Aug-10	10.19	2-Aug-10	14.36	Q.M.Work.
220KV	220/100KV 125MVA ICT-IV @ Kalwa	2-Aug-10	10.10		Continued.	Replacement of 125 MVA ICT by 200 MVA New ICT.
220KV	Hinganghat - Rly TSS - I	2-Aug-10	22.37	3-Aug-10	01.21	On D C Fail Indication.
220KV	Nasik-Navsari-I	3-Aug-10	03.53	3-Aug-10	17.22	Zone-1,R Ph,Problem in Breaker.
220KV	Padgha-Jambhul-I	3-Aug-10	08.15	3-Aug-10	16.44	Replacement of Damaged C B Cable.
220KV	Apta - Taloja	3-Aug-10	14.28	3-Aug-10	17.28	Pilot Insulator Replacement @ Loc.613.
220KV	220/100KV 200MVA T/F-II @APTA	3-Aug-10	11.18	3-Aug-10	14.19	To Attend PRV Oil Leakage.
220KV	Boiser-Versova	3-Aug-10	23.34	4-Aug-10	00.25	PT Selection Fuse Fail.,Trip from Boiser end only.
220KV	220/132 200 MVA ICT - I @ Harangul	3-Aug-10	12.25	3-Aug-10	19.50	Testing of ICT - I.
220KV	Nagothane-IPCL	4-Aug-10	09.06	4-Aug-10	13.42	To Attend Hot Spot Detected During Thermoraphy.
220KV	220/100 125 MVA ICT - II @ Trombay	4-Aug-10	12.54	4-Aug-10	17.22	To Attend Red Hot.
220KV	Kandalgaon-Pophali-I	4-Aug-10	10.05	5-Aug-10	17.36	Dist.Prot.R Ph Z-1,Declared Faulty.
220KV	Ghodbandar-Versova-I	4-Aug-10	23.35	5-Aug-10	00.50	For Attending Heavy Sparking @ Loc.LS-276.
220KV	Ambazari-Amravati	4-Aug-10	10.51	4-Aug-10	14.43	Replacement of Wave Trap Jumper.
220KV	220/132KV 150 MVA ICT @ Ambazari.	4-Aug-10	08.28	4-Aug-10	10.36	Replacement of R Ph Jumper Between CB & Line Isolator.
220KV	Khaperkheda-Purti	4-Aug-10	12.18	4-Aug-10	14.40	Maintenance of Battery Set & Installation of New UPS by M/S Purti.
220KV	Purti - Bhugaon	4-Aug-10	12.08	4-Aug-10	14.35	Maintenance of Battery Set & Installation of New UPS by M/S Purti.
220KV	Raymond-Washala	5-Aug-10	00.05	5-Aug-10	00.25	B Ph to Earth.
220KV	Jejuri-Jejuri I	5-Aug-10	10.05	5-Aug-10	15.08	Tan delta measurement and Q.M.Work
220KV	Phursungi - Theur	5-Aug-10	07.42	5-Aug-10	08.05	Tripped on B Ph.to E/F
220KV	Chinchwad-Theur	5-Aug-10	07.42	5-Aug-10	21.11	Distance protection.
220KV	Jejury - Lonand	5-Aug-10	11.18	6-Aug-10	00.36	Commissioning of Y Ph.CT at jejuri
220KV	Jejuri-Jejuri-II	5-Aug-10	15.16	5-Aug-10	17.50	Tan delta measurement.
220KV	220/100 KV125 MVA ICT-III @Trombay	5-Aug-10	15.00	5-Aug-10	15.54	11KV Switchgear panel flashover
220KV	220/7 KV 20 MVA Station T/F @ Koradi	5-Aug-10	10.30	8-Aug-10	15.16	Q.M.Work.
220KV	220/132 KV,200 MVA ICT-II At Nanded	5-Aug-10	11.21	5-Aug-10	14.40	Q.M.Work
220KV	220/132 KV 100 MVA ICT-II @ Parbhani	5-Aug-10	14.55	5-Aug-10	16.45	Q.M.Work.
220KV	220/132KV 100 MVA ICT- I @ Parbhani	5-Aug-10	09.15	5-Aug-10	14.30	Q.M.Work.
220KV	Main Bus - 2 @ Aarey - I	6-Aug-10	00.13	6-Aug-10	02.57	Double isolator scheme work.
220KV	Padgha - Kalwa - I	6-Aug-10	09.48	6-Aug-10	18.36	Q.M.Work.
220KV	220/100 KV 100 MVA T/F - IV @ Kandalgao	6-Aug-10	13.22	6-Aug-10	17.30	Testing Work.
220KV	M'Peth -Vankuswade	6-Aug-10	05.05	6-Aug-10	08.10	Distance protection.
220KV	M'Peth -Vankuswade	6-Aug-10	09.10	6-Aug-10	18.23	Distance protection.
220KV	Karad-M'peth	6-Aug-10	09.13	6-Aug-10	17.15	'R'Ph.jumper broken.
220KV	Bus Section @ Pedambe	6-Aug-10	21.10	6-Aug-10	21.48	Bus fault.
220KV	Pedambe - Pophali - II	6-Aug-10	21.10	6-Aug-10	21.55	Bus Fault.

220KV	Pedambe - Tambati	6-Aug-10	21.10	6-Aug-10	22.35	Bus Fault.
220KV	Pedambe-Kharepatan	6-Aug-10	21.10	6-Aug-10	22.25	Bus Fault.
220KV	Pedambe - Karad	6-Aug-10	21.10	6-Aug-10	22.30	Bus Fault.
220KV	220/110KV,50 MVA T/F-I At Pedambe	6-Aug-10	21.10	6-Aug-10	22.04	Bus Fault.
220KV	220/110KV,50 MVA T/F-II At Pedambe	6-Aug-10	21.10	6-Aug-10	22.05	Bus Fault.
220KV	220/132 KV 150 MVA ICT-II @ Akola.	6-Aug-10	10.05	6-Aug-10	13.20	Q.M.Work.
220KV	Aurangabad-Chitegaon-I	6-Aug-10	09.02	6-Aug-10	18.17	Errection of new tower for 400 KV BSL-Waluj D/C line at Loc.No.519
220KV	Aurangabad-Chitegaon-II	6-Aug-10	09.02	6-Aug-10	18.17	Errection of new tower for 400KV BSL-Waluj D/C line at Loc.No.519
220KV	TBC At 220 KV Parli-I	6-Aug-10	14.30		Continued.	Isolator replacement work.
220KV	Bhusawal-Chalisgaon-II	6-Aug-10	12.24	6-Aug-10	14.51	Distance protection.
220KV	BBLSR-A"Nagar II	7-Aug-10	02.08	7-Aug-10	02.25	Distance protection
220KV	Uran-ONGC	7-Aug-10	09.46	7-Aug-10	16.40	Sag reduction.
220KV	Main Bus - 2 @ Aarey - I	7-Aug-10	07.38	7-Aug-10	17.17	Double isolator scheme work.
220KV	Chandrapur MIDC - Gadchandur	7-Aug-10	14.17	7-Aug-10	19.52	Relay testing work.
220KV	Karad - Nigade	8-Aug-10	11.33	8-Aug-10	21.24	Distance protection
220KV	Varsova - Aarey - I	8-Aug-10	07.24	8-Aug-10	20.20	Double Isolator scheme work
220KV	Main Bus-II at Aarey	8-Aug-10	07.24	8-Aug-10	18.14	Double Isolator scheme work
220KV	Kandalgaon - Pophali	8-Aug-10	10.28	8-Aug-10	18.15	Tree cutting work
220KV	220/132 KV 200 MVA ICT-III @ Phursungi	8-Aug-10	11.02	8-Aug-10	14.25	Rectification work of LV Bushing Jumper of Y phase
220KV	220 KV Main Bus- I @ Butibori	8-Aug-10	13.50	8-Aug-10	15.55	Bus Fault
220KV	220 KV Bus Coupler at Butibori	8-Aug-10	13.50	8-Aug-10	15.30	Bus Bar Protection Operated
220KV	Butibori-Indorama	8-Aug-10	13.50	8-Aug-10	15.55	Bus Fault
220KV	Butibori-koradi	8-Aug-10	13.50	8-Aug-10	15.55	Bus Fault
220KV	220/33KV 50MVA ICT-I at Butibori	8-Aug-10	13.50	8-Aug-10	16.35	Bus Fault
220KV	220/132KV 100MVA ICT at Butibori	8-Aug-10	13.50	8-Aug-10	17.10	Bus Fault
132KV	Umri - Kundalwadi	4-Aug-10	00.45	4-Aug-10	01.05	Over Current.
132KV	Chalisgaon - Manmad - I	4-Aug-10	09.52	4-Aug-10	15.00	Quarterly Maintainance.
132KV	Renapur - Latur	4-Aug-10	14.20	4-Aug-10	19.30	C T Shifting Work.
132KV	Latur (Koyna)-Latur MIDC	4-Aug-10	11.50	4-Aug-10	16.10	C T Shifting Work.
132KV	Pench - Kanhan	6-Aug-10	17.47	6-Aug-10	17.57	Distance protection .
132KV	Mansar-Pench	6-Aug-10	17.47	6-Aug-10	18.10	Distance protection
132KV	Kawalewada-Gondia-I	7-Aug-10	19.45	7-Aug-10	20.15	Distance protection.
132KV	Parbhani - Pathri	8-Aug-10	19.32	8-Aug-10	19.41	Distance Protection
100KV	Borivali-Tata-II	8-Aug-10	14.15	8-Aug-10	17.37	To attend Hot Spot
100KV	Borivali-TATA-I	8-Aug-10	09.16	8-Aug-10	13.30	Attending Hot Spot