LINE OUTAGES FOR THE WEEK

FROM 13-Sep-10 TO 19-Sep-10

Voltage	Name	date_trip	time_trip	date_sync	time_sync	reason
400KV	Dhule - S'Sarovar- II	26-Aug-10	22.08	13-Sep-10	10.47	Over Voltage.
400KV	Karad - Kolhapur - II	27-Aug-10	23.01	15-Sep-10	13.01	Over Voltage.
400KV	Karad-Lamboti	10-Sep-10	21.11	13-Sep-10	08.11	Over Voltage.
400KV	STG IV-N.Koyna -I	10-Sep-10	19.33	13-Sep-10	08.30	PDR At Stg.IV.
400KV	400/132KV 200 MVA ICT-II @ Bhusawal	12-Sep-10	22.16	13-Sep-10	04.50	Bus fault at 400KV Khadka.
400KV	Koyna Stg-IV - New Koyna - I	13-Sep-10	09.51	14-Sep-10	17.00	Trip at Kyn.Stg.IV end only.
400KV	Dhule - Babaleshwar - II	13-Sep-10	00.59	13-Sep-10	08.20	Over Voltage.
400KV	Lonikand- Koyna Stage IV	13-Sep-10	01.13	13-Sep-10	08.56	Over Voltage.
400KV	Main Bus - II @ Lamboti	13-Sep-10	13.05	13-Sep-10	17.57	400KV CVT Testing work.
400KV	Dhule - S'Sarovar- II	13-Sep-10	21.07	14-Sep-10	18.15	Sparking at R Ph.bushing reator at Dhule end.
400KV	Karad-Lamboti	13-Sep-10	23.29	14-Sep-10	07.38	Over Voltage
400KV	Dhule - Babaleshwar - II	14-Sep-10	01.17	14-Sep-10	07.57	Over Voltage
400KV	Lonikand- Koyna Stage IV	14-Sep-10	00.23	14-Sep-10	08.35	Over Voltage.
400KV	Padgha - Nagothane- II	14-Sep-10	10.52	14-Sep-10	16.38	Replacement of Insulator String
400KV	400/220KV 315MVA ICT- I @ Kharghar	14-Sep-10	08.20	14-Sep-10	20.35	R.M.Work
400KV	Dhule-Sar'Sarovar - I	14-Sep-10	18.22	16-Sep-10	08.20	To attend Reactor Oil Leakage,line is ready for charging
400KV	Koradi - Kaparkheda	14-Sep-10	16.31	14-Sep-10	17.18	For shifting from Bus-I to Bus-II to attend Hot Spot
400KV	Karad-Lamboti	15-Sep-10	00.39	16-Sep-10	07.49	Over Voltage(Y-Ph line CT Replacement, ready for charging at 18.36 Hrs)
400KV	Lonikand- Koyna Stage IV	15-Sep-10	01.10	15-Sep-10	07.25	Over Voltage
400KV	Dhule - Babhaleshwar - I	15-Sep-10	02.03	15-Sep-10	07.55	Over Voltage
400KV	Koradi - Kaparkheda	15-Sep-10	09.47	15-Sep-10	12.56	For attending Red Hot.
400KV	400/220 KV 315 MVA ICT-II @ Chandrapur	15-Sep-10	10.31	15-Sep-10	12.47	Attending Hot Spot.Y-Ph CT Clamp.
400KV	New Koyna - StageIV - I	15-Sep-10	15.58	18-Sep-10	08.50	PDR Operated at Stage IV only.
400KV	Dabhol-Nagothane - II	15-Sep-10	00.00	15-Sep-10	17.36	Newly Commission and taken into service.
400KV	Chandrapur - Parli - I	15-Sep-10	00.31	15-Sep-10	16.31	Main Bkr oil leakage problem (Ckt on TBC).
400KV	400/220 KV 500 MVA ICT-II at Lamboti	15-Sep-10	00.00	15-Sep-10	20.27	First time charge and kept on humming.
400KV	Karad - Kolhapur - I	15-Sep-10	23.49	17-Sep-10	07.22	Over Voltage
400KV	Lonikand- Koyna Stage IV	16-Sep-10	01.18	16-Sep-10	07.40	Over Voltage
400KV	Dhule-Khandwa-I	16-Sep-10	01.42	16-Sep-10	08.44	Over Voltage
400KV	Dabhol-Nagothane - II	16-Sep-10	11.11	16-Sep-10	15.57	Dist.Protection.
400KV	Padgha - Babaleshwar - II	16-Sep-10	12.01	16-Sep-10	12.28	Dist.protection.
400KV	Dhule-Sar'Sarovar - I	16-Sep-10	17.10	17-Sep-10	19.03	PRV of reactor operated.
400KV	Dabhol-Nagothane-II	16-Sep-10	17.03	17-Sep-10	09.41	Red Hot.
400KV	400/220KV 315 MVA ICT-II at Korady	16-Sep-10	10.16	16-Sep-10	16.42	Attending oil leakage of Bkr.
400KV	Karad-Lamboti	16-Sep-10	23.17	17-Sep-10	07.16	Over Voltage.
400KV	Lonikand- Koyna Stage IV	17-Sep-10	00.06	17-Sep-10	07.27	Over Voltage.
400KV	Karad-Kolhapur-II	17-Sep-10	01.58	17-Sep-10	08.22	Over Voltage.
400KV	Karad - Kolhapur - II	17-Sep-10	22.29	18-Sep-10	09.30	Over Voltage.
400KV	Dabhol-Nagothane - II	17-Sep-10	12.55	18-Sep-10	16.26	Distance Protection.,Ready for Charging @ 22.00 Hrs.
400KV	Dhule - S'Sarovar- II	17-Sep-10	21.33	18-Sep-10	12.59	Over Voltage.
400KV	400/220 KV 500 MVA ICT-II at Lamboti	17-Sep-10	13.45	17-Sep-10	17.25	220 KV Side Alignment of Isolator of ICT-II.
400KV	400/220 KV 500 MVA ICT - I @ Lamboti	17-Sep-10	13.45	17-Sep-10	17.03	220 KV Side Alignment of Isolator of ICT -II.
400KV	Lonikand- Koyna Stage IV	17-Sep-10	23.03	18-Sep-10	07.27	Over Voltage.
400KV	Karad-Lamboti	17-Sep-10	23.37	18-Sep-10	11.08	Over Voltage.
400KV	Dhule - Babhaleshwar - I	18-Sep-10	02.26	18-Sep-10	05.42	Over Voltage.

400KV	400/220KV 315MVA ICT-II @ Aurangabad.	18-Sep-10	12.09	18-Sep-10	13.36	To attend hot spot H.V.side breaker.
400KV	Dhule-Sar'Sarovar - II	18-Sep-10	14.38	18-Sep-10	16.05	Relay testing at SSP end.
400KV	Dhule-Sar'Sarovar - II	18-Sep-10	21.54	19-Sep-10	14.51	Over Voltage.
400KV	Karad - Kolhapur - I	18-Sep-10	22.23		Continued.	Over Voltage.
400KV	Lonikand- Koyna Stage IV	19-Sep-10	01.43	19-Sep-10	07.31	Over Voltage.
400KV	Karad-Lamboti	19-Sep-10	00.35	19-Sep-10	07.31	Over Voltage.
400KV	Koradi - Kaparkheda	19-Sep-10	12.59	19-Sep-10	13.28	For change over from Bus-II to Bus-I
400KV	Lonikand- Koyna Stage IV	19-Sep-10	23.30		Continued.	Over Voltage
400KV	Karad-Lamboti	19-Sep-10	23.36		Continued.	Over Voltage.
400KV	Dhule-Sar'Sarovar - II	19-Sep-10	23.14		Continued.	Over Voltage.
220KV	Mudsungi-Amona	11-Sep-10	22.38	14-Sep-10	08.20	Over Voltage at Amona end.
220KV	Bhusawal-Chalisgaon-I	11-Sep-10	23.06	13-Sep-10	11.37	Ckt.on TBC.Due to red hot on isolator near main C.B.
220KV	220/132 KV 100 MVA ICT- II @ Bhusawal	12-Sep-10	22.16	13-Sep-10	01.15	Bus fault at 400KV Khadka
220KV	Khaparkheda - Kanhan - II	12-Sep-10	15.44	13-Sep-10	09.46	R Ph.string broken at Loc.151.
220KV	Babhaleshwar-Nasik-II	13-Sep-10	06.44	13-Sep-10	23.29	For replacement of old CTs by new under LES scheme.
220KV	Uran -Apta-III	13-Sep-10	10.20	13-Sep-10	21.04	R.M.Work.
220KV	Bhira-Kandalgaon	13-Sep-10	11.00	13-Sep-10	12.00	Over current,E/F.
220KV	Babaleshwar - Nagar - II	13-Sep-10	13.11	13-Sep-10	13.30	Distance protection.
220KV	Bhusawal-Chalisgaon-I	13-Sep-10	11.37	13-Sep-10	14.12	To attend red hot on line side isolator.
220KV	220/132 KV 150 MVA ICT- I @ Dhule	13-Sep-10	11.54	13-Sep-10	13.05	To attend red hot on H.V.side isolator.
220KV	220/132 KV 150 MVA ICT-I @ Dhule	13-Sep-10	21.16	13-Sep-10	22.22	To attend red hot on H.V.side Y Ph.bushing.
220KV	220/132 KV 150 MVA ICT- I @ Dhule	14-Sep-10	11.03	14-Sep-10	13.18	Red Hot on HV side Y phase line Isolator.
220KV	Butibori - Sun Vijay	14-Sep-10	09.40	14-Sep-10	16.40	Measurement of Tan Delta of CT
220KV	220/132 KV,100 MVA T/F- II @ Malegaon	14-Sep-10	08.55	14-Sep-10	17.03	Main Bus Outage
220KV	220/132KV,200MVA ICT-I at Malegaon	14-Sep-10	08.55	15-Sep-10	19:40	Main Bus Outage
220KV	Apta-Uran-II	14-Sep-10	12.30	14-Sep-10	17.47	Relay Testing work
220KV	Trombay-Kalwa	14-Sep-10	09.26	14-Sep-10	09.44	Distance Protection
220KV	Nasik-Navsari -II	14-Sep-10	13.00	14-Sep-10	14.45	Tree Cutting
220KV	Babhaleshwar-Nasik-II	14-Sep-10	16.18	14-Sep-10	17.34	Oil Leakage in R phase
220KV	Kalwa - Khargar	15-Sep-10	04.20	15-Sep-10	08.00	Distance Protection
220KV	Padgha - Nalasopara	15-Sep-10	09.50	15-Sep-10	15.50	Attending Red Hot.
220KV	Baramati-Kurkumbh	15-Sep-10	09.15	15-Sep-10	10.45	Repl.of Y-Ph jumper at C.T.line side.
220KV	Vita - Lamboti	15-Sep-10	11.23	15-Sep-10	17.39	Conductor strenghening work.
220KV	Lamboti - Pandharpur	15-Sep-10	11.24	15-Sep-10	17.04	Conductor strenghening work.
220KV	N.Koyna-Phinolex	15-Sep-10	11.58	15-Sep-10	12.56	Dist.Protection
220KV	Kalwa - Salshet - IV	15-Sep-10	15.45	15-Sep-10	18.45	Attending Hot Spot.
220KV	Ambazari-Wardha	15-Sep-10	10.31	15-Sep-10	12.47	Q.M.Work
220KV	Bus Section-II at Kolshet	15-Sep-10	18.35	15-Sep-10	19.50	Bus Fault due to bus bar protection operated.
220KV	Kolshet - Kamba	15-Sep-10	18.35	15-Sep-10	19.25	Bus bar protection operated.
220KV	220/100KV 200 MVA ICT- II @ Kolshet	15-Sep-10	18.35	15-Sep-10	22.15	Bus bar protection operated.
220KV	220/22 KV 50 MVA T/F III at Kolshet	15-Sep-10	18.35	15-Sep-10	20.10	Bus bar protection operated.(Load affected 10 Mw)
220KV	220/22 KV,50 MVA T/F - I @ Lonikand	15-Sep-10	23.50	16-Sep-10	01.45	To attend Hot Spot.
220KV	Apta-Uran-III	16-Sep-10	05.35	16-Sep-10	11.43	Dist.Protection.
220KV	Apta-Nagothane	16-Sep-10	12.46	16-Sep-10	13.42	PT supply problem at Apta end.
220KV	Lonikand-Theur - I	16-Sep-10	09.20	16-Sep-10	14.21	Attending hot spot on Y-Ph CT.
220KV	Chinchwad - Telco	16-Sep-10	10.10	16-Sep-10	12.09	Taurus Measurement.
220KV	Chinchwad-Bhosari	16-Sep-10	13.12	16-Sep-10	15.23	Taurus Measurement.
220KV	Chinchwad - Parvati	16-Sep-10	15.48	16-Sep-10	17.19	Taurus Measurement.
220KV	Bhosari-C'enka	16-Sep-10	11.05	16-Sep-10	16.07	Q.M.Work
220KV	220/132KV,200MVA ICT-I at Malegaon	16-Sep-10	08.55	16-Sep-10	19.40	Bus Maintainance work.

220KV	Lamboti - Pandharpur	16-Sep-10	15.35	16-Sep-10	16.19	Without indication.
220KV	Kalmeshwar-Nippon	16-Sep-10	17.23	16-Sep-10	18.20	Under Voltage,Tripping at Nippon end only.
220KV	220/100KV 125 MVA ICT-I @ Kalwa	17-Sep-10	03.50	17-Sep-10	04.48	Without indication,LV side relay problem.
220KV	Kandalgaon-Lonand	17-Sep-10	15.40	17-Sep-10	15.56	Distance Protection.
220KV	Padgha - Boisar (PGCIL)	17-Sep-10	12.28	17-Sep-10	12.51	Distance Protection.
220KV	Apta-Kalwa	17-Sep-10	12.40	17-Sep-10	19.33	B Ph.Wave Trap Jumper Problem.
220KV	Kalwa-Taloja	17-Sep-10	07.58	17-Sep-10	15.40	Removing Taloja Line from 400 KV Switch Yard Parmantly.
220KV	Padgha - Jindal	17-Sep-10	09.23	17-Sep-10	17.40	Bay Maint.Work.
220KV	Kalwa - Ghatghar	17-Sep-10	08.51	17-Sep-10	20.35	Insulator String Replacement Work.
220KV	220/132 KV 150 MVA ICT- I @ Dhule	17-Sep-10	12.55	17-Sep-10	16.27	Testing Work.
220KV	220/33KV 50 MVA T/F- II @ Boiser	17-Sep-10	06.46	17-Sep-10	14.57	Replacement of Conductor L V Side.
220KV	220/33KV 50 MVA T/F- I @ Boiser	17-Sep-10	15.07	17-Sep-10	19.59	Twin Conductor Work on L V Side.
220KV	Khaparkheda-Ambazari - I	17-Sep-10	09.24	17-Sep-10	17.05	Quarterly Maintainance Work.
220KV	Butibori - Wardha	17-Sep-10	18.04	17-Sep-10	20.12	For Jumpering Work.
220KV	Butibori - Wardha	17-Sep-10	09.03	17-Sep-10	16.38	Removing Jumper,LILO Arrangment in Loc.No.20 for M/S Abhijeet.
220KV	220/132KV 100 MVA ICT II at Pusad	17-Sep-10	13.02	17-Sep-10	18.37	Spra Test.
220KV	Lamboti 220KV Bus Coupler.	17-Sep-10	13.41	18-Sep-10	17.30	To take ICT-II in service.
220KV	Babaleshwar - Bhenda	18-Sep-10	09.01	18-Sep-10	15.29	Q.M.Work.
220KV	Airoli-Knowledge park-Nasik	18-Sep-10	09.25	18-Sep-10	20.30	Insulator String replacement work.
220KV	Vita - Miraj	18-Sep-10	14.08	18-Sep-10	14.30	Distance protection.
220KV	Girawli-Parli-III	18-Sep-10	15.58	18-Sep-10	17.18	Attending oil leakage of CT.
220KV	Warora - Wardha Power - II	18-Sep-10	11.55	18-Sep-10	19.42	Relay testing work.
220KV	Khadka - Bhadli RLY - II	18-Sep-10	11.29	18-Sep-10	14.36	To attend leakage of Y Ph.PT.
220KV	Chandrapur-Gadchandur	18-Sep-10	12.05	18-Sep-10	14.38	To atend red hot at Y Ph.CT.
220KV	Tillary-Amona	19-Sep-10	04.50	19-Sep-10	06.34	Distance protection.
220KV	Vita - Miraj	19-Sep-10	10.03	19-Sep-10	14.10	Replacement of faulty insulator.
220KV	Boiser - Borivali	19-Sep-10	10.07	19-Sep-10	14.25	For control loading Boiser-PGCIL Ckt.I
220KV	Aarey-Versova-I	19-Sep-10	09.00	19-Sep-10	11.48	To work on 33KV Net work.
220KV	Bus section-I At Borivali.	19-Sep-10	22.34	20-Sep-10	00.15	R Ph.jumper bottom palm nut bolt replacement work.
220KV	Kalmeshwar - Pandurna	19-Sep-10	15.22	19-Sep-10	15.56	Distance protection.
220KV	Borivali (MSEB)- Borivali (T)	19-Sep-10	22.23	20-Sep-10	00.45	Emergency outage on 220KV M.B.section No.1 At Boriali.
220KV	Borivali-Mulund	19-Sep-10	22.23	20-Sep-10	00.24	Emergency outage on 220KV M.B.section No.1 At Boriali.
220KV	Borivali-Tarapur	19-Sep-10	22.27	20-Sep-10	00.35	Emergency outage on 220KV M.B.section No.1 At Boriali.
220KV	BOISER - PGCIL-II	19-Sep-10	09.09	19-Sep-10	14.21	Attending hot spot.
132KV	132 KV Bus Coupler at 400KV Khadka	12-Sep-10	22.16	13-Sep-10	04.22	Bus fault at 400KV Khadka
132KV	132 KV Bus Coupler at 400KV Khadka	13-Sep-10	09.38	13-Sep-10	11.00	To attend red hot on Bus-II isolator C.T. side R Ph.
132KV	Ambazari-Khaperkheda - II	13-Sep-10	10.10	13-Sep-10	13.22	Q.M.Work.
132KV	Bhandara-Kardha	13-Sep-10	10.00	17-Sep-10	09.30	Breaker replacement.
132KV	Main Bus at Malegaon	14-Sep-10	08.55	14-Sep-10	17.03	Stringing of Conductor of ICT-I
132KV	Malegaon- Malegaon-I	14-Sep-10	08.55	14-Sep-10	17.09	Main Bus Outage
132KV	Ujani - Naldurg	14-Sep-10	10.00	14-Sep-10	15.30	R.M.Work
132KV	Malegaon - Malegaon - II	14-Sep-10	08.55	14-Sep-10	18.23	Main Bus Outage
132KV	Malegaon-Manmad	14-Sep-10	08.55	14-Sep-10	17.25	Main Bus Outage
132KV	Malegaon - Nampur	14-Sep-10	08.55	14-Sep-10	17.07	Main Bus Outage
132KV	Pardi- Besa	15-Sep-10	10.56	15-Sep-10	14.23	R.M.Work
132KV	Hingna-Khapri II	15-Sep-10	00.25	15-Sep-10	00.41	Dist Protection operated Z-1.
132KV	Kanhan - Mansar.	16-Sep-10	02.06	16-Sep-10	03.24	.Dist protection operated Z-I
132KV	Bhandara - Madgi - II	16-Sep-10	03.16	16-Sep-10	03.30	Dist protection operated Z-I
132KV	A A Energy - Wadsa	16-Sep-10	00.33	16-Sep-10	00.55	Dist protection operated Z-I
132KV	Giravali-Gangakhed	17-Sep-10	03.00	17-Sep-10	03.32	Distance Protection Operated.
132KV	Nanded - Umri	17-Sep-10	05.16	17-Sep-10	05.25	Distance Protection.
132KV	Amravati - Achalpur	17-Sep-10	06.15	17-Sep-10	06.29	Distance Protection.
132KV	Hingna - Khapri	17-Sep-10	09.50	17-Sep-10	13.40	R Ph L A Burst @ Hingana.
132KV	Girwali - Latur MIDC	17-Sep-10	14.15	17-Sep-10	19.51	Distance Protection Operated.
132KV	Amravati - Achalpur	17-Sep-10	18.55	17-Sep-10	19.30	Distance Scheme Operated.,DC Failed Indication.
132KV	Pusad - Gunj	18-Sep-10	09.25	18-Sep-10	16.42	Testing work.Replacement of trip Ckt.
132KV	Girwali - Latur MIDC	19-Sep-10	14.20	19-Sep-10	21.25	SOTF,break down declared.
132KV	Girwali - Renapur	19-Sep-10	16.32	19-Sep-10	20.28	SOTF,break down declared.
100KV	Chinchwad - Talegaon	14-Sep-10	11.49	14-Sep-10	14.31	R phase Jumper open on Loc.253