State Load Despatch Center,Airoli (MSETCL)
Power System Position from 19/Oct/2015 to 25/Oct/2015

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
19/10/2015	12 Hrs	5127	1729	412	7268	6179	95	5584	174	-1604	17696	350	18046	1259	505	21064	21414	49.96
20/10/2015	12 Hrs	5356	1258	415	7029	6129	103	5439	161	-1488	17373	303	17676	1353	503	20717	21020	49.96
21/10/2015	12 Hrs	5548	1019	413	6980	6616	144	5422	181	-1623	17720	334	18054	1203	508	21054	21388	49.96
22/10/2015	12 Hrs	5344	417	157	5918	5533	99	4879	178	-1043	15564	587	16151	918	514	18039	18626	50.00
23/10/2015	12 Hrs	5119	1786	391	7296	6149	48	4882	188	-1483	17080	462	17542	1341	516	20420	20882	49.95
24/10/2015	12 Hrs	4657	1147	427	6231	6993	50	5188	162	-1344	17280	903	18183	1090	509	20223	21126	49.91
25/10/2015	11 Hrs	4999	889	423	6311	6187	113	5162	70	-1011	16832	465	17297	915	516	19274	19739	49.96
Maximum		**5548**	**1786**	**427**	**7296**	**6993**	**144**	**5584**	**188**	**-1011**	**17720**	**903**	**18183**	**1353**	**516**	**21064**	**21414**	**50**
Minimum		**4657**	**417**	**157**	**5918**	**5533**	**48**	**4879**	**70**	**-1623**	**15564**	**303**	**16151**	**915**	**503**	**18039**	**18626**	**50**
Average		**5164**	**1178**	**377**	**6719**	**6255**	**93**	**5222**	**159**	**-1371**	**17078**	**303**	**17564**	**1154**	**510**	**20113**	**20599**	**50**

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
19/10/2015	15 Hrs	5146	1767	409	7322	6215	122	5508	138	-1679	17626	266	17892	1216	508	21029	21295	49.90
20/10/2015	13 Hrs	5407	1142	413	6962	6470	121	5376	176	-1490	17615	311	17926	1338	513	20956	21267	49.96
21/10/2015	13 Hrs	5591	828	412	6831	6118	183	5360	170	-1600	17062	408	17470	1202	512	20376	20784	49.97
22/10/2015	15 Hrs	5309	418	221	5948	5520	173	4794	124	-1165	15394	582	15976	909	516	17984	18566	49.99
23/10/2015	14 Hrs	5248	1564	418	7230	6071	57	4909	154	-1458	16963	418	17381	1304	517	20242	20660	50.01
24/10/2015	13 Hrs	4530	1287	426	6243	7081	60	5232	174	-1414	17376	903	18279	1048	500	20338	21241	49.96
25/10/2015	13 Hrs	4952	858	422	6232	6324	78	5325	76	-1164	16871	601	17472	914	515	19464	20065	49.92
Maximum		**5591**	**1767**	**426**	**7322**	**7081**	**183**	**5508**	**176**	**-1164**	**17626**	**903**	**18279**	**1338**	**517**	**21029**	**21295**	**50**
Minimum		**4530**	**418**	**221**	**5948**	**5520**	**57**	**4794**	**76**	**-1679**	**15394**	**266**	**15976**	**909**	**500**	**17984**	**18566**	**50**
Average		**5169**	**1123**	**389**	**6681**	**6257**	**113**	**5215**	**145**	**-1424**	**16987**	**266**	**17485**	**1133**	**512**	**20056**	**20554**	**50**

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
19/10/2015	20 Hrs	5260	1137	425	6822	5519	106	5498	0	-1640	16305	207	16512	1133	515	19593	19800	50.01
20/10/2015	19 Hrs	5601	554	424	6579	5829	74	5423	10	-1534	16381	109	16490	1172	514	19601	19710	50.01
21/10/2015	20 Hrs	5278	746	300	6324	5582	49	5339	2	-1655	15641	137	15778	1092	516	18904	19041	50.01
22/10/2015	19 Hrs	4658	169	281	5108	5009	101	4736	0	-1285	13669	443	14112	917	427	16298	16741	50.00
23/10/2015	19 Hrs	5324	721	427	6472	5121	125	4942	0	-1597	15063	295	15358	1145	511	18316	18611	50.02
24/10/2015	20 Hrs	4944	808	429	6181	5608	112	5201	0	-1498	15604	165	15769	933	516	18551	18716	50.00
25/10/2015	20 Hrs	4853	196	439	5488	5485	356	5180	0	-1183	15326	117	15443	872	469	17850	17967	50.01
Maximum		**5601**	**1137**	**439**	**6822**	**5829**	**356**	**5498**	**10**	**-1183**	**16381**	**443**	**16512**	**1172**	**516**	**19601**	**19800**	**50**
Minimum		**4658**	**169**	**281**	**5108**	**5009**	**49**	**4736**	**0**	**-1655**	**13669**	**109**	**14112**	**872**	**427**	**16298**	**16741**	**50**
Average		**5131**	**619**	**389**	**6139**	**5450**	**132**	**5188**	**2**	**-1485**	**15427**	**109**	**15637**	**1038**	**495**	**18445**	**18655**	**50**

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
19/10/2015	5 Hrs	4722	76	440	5238	5180	89	5471	0	-726	15252	36	15288	890	517	17385	17421	49.94
20/10/2015	5 Hrs	5437	82	442	5961	4903	265	5322	0	-781	15670	105	15775	894	518	17863	17968	49.96
21/10/2015	23 Hrs	5138	134	230	5502	5552	55	5347	0	-1512	14944	55	14999	871	516	17843	17898	49.99
22/10/2015	23 Hrs	4632	340	276	5248	4676	108	4566	0	-1386	13212	45	13257	911	516	16025	16070	49.96
23/10/2015	4 Hrs	4977	82	290	5349	4319	91	4890	0	-845	13804	21	13825	885	517	16051	16072	49.99
24/10/2015	23 Hrs	4990	110	430	5530	5246	196	5169	0	-1401	14740	99	14839	845	518	17504	17603	49.93
25/10/2015	23 Hrs	4662	207	438	5307	5146	340	5006	0	-1395	14404	83	14487	709	398	16906	16989	49.98
Maximum		**5437**	**340**	**442**	**5961**	**5552**	**340**	**5471**	**0**	**-726**	**15670**	**105**	**15775**	**911**	**518**	**17863**	**17968**	**50**
Minimum		**4632**	**76**	**230**	**5238**	**4319**	**55**	**4566**	**0**	**-1512**	**13212**	**21**	**13257**	**709**	**398**	**16025**	**16070**	**50**
Average		**4937**	**147**	**364**	**5448**	**5003**	**163**	**5110**	**0**	**-1149**	**14575**	**21**	**14639**	**858**	**500**	**17082**	**17146**	**50**

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
19/10/2015	121.174	20.787	10.276	152.237	0.946	133.945	133.743	2.696	132.648	1.162	24.870	12.335	-32.429	390.259	69.634	459.893
20/10/2015	132.081	12.900	10.357	155.338	0.833	135.426	138.291	3.311	129.243	1.113	25.207	12.337	-31.527	392.904	69.070	461.974
21/10/2015	132.772	9.788	8.793	151.353	0.840	136.746	137.974	2.828	129.084	1.210	23.860	12.256	-32.600	388.621	68.713	457.334
22/10/2015	123.394	9.370	4.941	137.705	0.805	123.392	122.177	2.203	117.657	1.166	21.141	12.243	-26.538	355.585	59.922	415.507
23/10/2015	122.984	20.820	8.662	152.466	0.949	126.512	125.220	1.703	119.029	1.134	24.618	12.377	-31.680	369.164	68.675	437.839
24/10/2015	120.746	13.366	10.300	144.412	0.904	141.746	142.338	2.013	124.560	1.074	21.524	12.362	-30.077	383.728	63.962	447.690
25/10/2015	118.403	10.344	10.408	139.155	0.846	135.932	137.480	4.408	120.514	0.488	20.378	11.716	-25.928	374.569	58.022	432.591
Maximum	**132.772**	**20.820**	**10.408**	**155.338**	**0.949**	**141.746**	**142.338**	**132.772**	**132.648**	**1.210**	**25.207**	**12.377**	**-25.928**	**392.904**	**69.634**	**461.974**
Minimum	**118.403**	**9.370**	**4.941**	**137.705**	**0.805**	**123.392**	**122.177**	**118.403**	**117.657**	**0.488**	**20.378**	**11.716**	**-32.600**	**355.585**	**58.022**	**415.507**
Average	**124.508**	**13.911**	**9.105**	**147.524**	**0.875**	**133.386**	**133.889**	**124.508**	**124.676**	**1.050**	**20.378**	**12.232**	**-30.111**	**379.261**	**65.428**	**444.690**

Details of Koyna Water Consumption (in TMC)

Date	For the Day	For the Month	Balance
19/10/2015	0.426	4.265	46.748
20/10/2015	0.248	4.513	46.500
21/10/2015	0.157	4.670	46.343
22/10/2015	0.166	4.836	46.177
23/10/2015	0.398	5.234	45.779
24/10/2015	0.260	5.494	45.519
25/10/2015	0.196	5.690	45.323

State Load Despatch Center,Airoli (MSETCL)
Central Sector Share/Drawal from 19/Oct/2015 to 25/Oct/2015

Date	DAY	Central Sector Share		Total Interstate Bilateral Purchase		Total Share		Total Drawal		Overdrawal(+) / UnderDrawal(-)	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
19/10/2015	MONDAY	100.000	5539	33.743	1406	133.743	5573	133.945	5581	0.202	8
20/10/2015	TUESDAY	100.305	5724	37.986	1583	138.291	5762	135.426	5643	-2.865	-119
21/10/2015	WEDNESDA	103.479	5714	34.495	1437	137.974	5749	136.746	5698	-1.228	-51
22/10/2015	THURSDAY	102.642	5071	19.535	814	122.177	5091	123.392	5141	1.215	51
23/10/2015	FRIDAY	101.471	5194	23.749	990	125.220	5218	126.512	5271	1.292	54
24/10/2015	SATURDAY	97.130	5886	45.208	1884	142.338	5931	141.746	5906	-0.592	-25
25/10/2015	SUNDAY	98.667	5690	38.813	1617	137.480	5728	135.932	5664	-1.548	-64
Total		**703.695**		**233.528**		**937.223**		**933.699**		**-3.524**	

GENERATING UNITS OUTAGES FOR THE WEEK FROM 12/10/2015 TO 18/10/2015							
Generator	**Generating Unit**	**Capacity**	**Tripped Date**	**Tripped Time**	**Synch. Date**	**Synch Time**	**Reason**
PLANNED OUTAGES							
Cent_Sect	Tarapur 2	160MW	10/Sep/2015	12.55		Continued.	Refuelling work
FORCED OUTAGES							
RGPPL	Dabhol Dabhol 1B	230MW	28/May/2013	22:02		Continued.	Gas Shortage.
RGPPL	Dabhol Dabhol 2A	230MW	06/Jun/2013	09.10		Continued.	Gas Shortage
RGPPL	Dabhol Dabhol 3A	230MW	06/Jun/2013	08.28		Continued.	Gas Shortage
RGPPL	Dabhol Dabhol 1A	230MW	27/Jun/2013	21.47		Continued.	Gas Shortage
RGPPL	Dabhol Dabhol 1X	230MW	27/Jun/2013	21.46		Continued.	Gas Shortage
RGPPL	Dabhol Dabhol 2X	230MW	15/Jul/2013	15.09		Continued.	Gas Shortage
RGPPL	Dabhol Dabhol 2B	230MW	08/Aug/2013	15.03		Continued.	Gas Shortage
RGPPL	Dabhol Dabhol 3X	230MW	29/Dec/2013	05.47		Continued.	Gas Shortage
RGPPL	Dabhol Dabhol 3B	230MW	29/Dec/2013	06.14		Continued.	Gas Shortage
IPP	Dhariwal	300MW	28/May/2014	02.27		Continued.	No schedule
MSPGCL	Chandrapur Unit 1	210MW	28/Aug/2014	07:15		Continued.	Economic Shutdown.
MSPGCL	Bhusawal Unit 2	210MW	13/Sep/2014	12.43		Continued.	Economic shutdown
MSPGCL	Koradi Unit 6	210MW	20/Mar/2015	01.02		Continued.	Economic shutdown
MSPGCL	RPL(AMT) U-5	270MW	03/Apr/2015	14.22		Continued.	turbine Shaft Vibration high.
MSPGCL	Uran Unit 7	108MW	17/Apr/2015	00.07		Continued.	Gas turbine problem
MSPGCL	Parli Unit 3	210MW	14/Jun/2015	12.58		Continued.	Water Shortage
IPP	WPCL U-2	135MW	16/Jun/2015	00.00		Continued.	No Schdule
MSPGCL	Parli Unit 6	250MW	25/Jun/2015	15.03		Continued.	Water Shortage
MSPGCL	Parli Unit 4	210MW	05/Jul/2015	18.45		Continued.	Water Shortage
MSPGCL	Parli Unit 5	210MW	06/Jul/2015	14.55		Continued.	Water Shortage.
MSPGCL	Parli Unit 7	250MW	08/Jul/2015	12.08		Continued.	Water Shortage
IPP	Tata Trombay 6	500MW	15/Jul/2015	17.08		Continued.	Economic shutdown
IPP	Adani U-4	660MW	11/Sep/2015	20.49		Continued.	Abnormal sound in generater bearing
IPP	WPCL U-4	135MW	10/Oct/2015	05.25		Continued.	ID Fan Problem
MSPGCL	Chandrapur Unit-5	500MW	15/Oct/2015	18.05	19/Oct/2015	23.55	Boiler Tube Leakage
MSPGCL	Khaparkheda Unit 4	210MW	18/Oct/2015	14.31	20/Oct/2015	16.08	Low furnace pressure
MSPGCL	Chandrapur Unit-7	500MW	18/Oct/2015	23.00	19/Oct/2015	05.20	Turbine bearing Vabration high
MSPGCL	Chandrapur Unit-8	500MW	20/Oct/2015	09.59	20/Oct/2015	14.58	M.S.Temperature Low
MSPGCL	Chandrapur Unit-8	500MW	20/Oct/2015	17.10	20/Oct/2015	20.58	Flame Failure
MSPGCL	Uran Unit B0	120MW	21/Oct/2015	13.41	22/Oct/2015	14.16	Gas shortage
MSPGCL	Bhusawal Unit 3	210MW	21/Oct/2015	09.24	25/Oct/2015	01.36	Boiler Tube Leakage
MSPGCL	Uran Unit 8	108MW	21/Oct/2015	13.41	22/Oct/2015	11.24	Gas shortage
MSPGCL	Koradi Unit-8	660MW	21/Oct/2015	20.49		Continued.	ESP Problem.
MSPGCL	Chandrapur Unit-8	500MW	21/Oct/2015	15.39	21/Oct/2015	20.48	M.S.Temperature Low.
MSPGCL	Chandrapur Unit-8	500MW	22/Oct/2015	15.14	22/Oct/2015	20.48	M S Tempeature Low.
MSPGCL	Uran Unit 5	108MW	22/Oct/2015	00.56	23/Oct/2015	09.36	Gas shortage

GENERATING UNITS OUTAGES FOR THE WEEK FROM 12/10/2015 TO 18/10/2015							
Generator	**Generating Unit**	**Capacity**	**Tripped Date**	**Tripped Time**	**Synch. Date**	**Synch Time**	**Reason**
MSPGCL	Khaparkheda Unit 4	210MW	22/Oct/2015	12.58		Continued.	Turbine Vibration High.
IPP	WPCL U-1	135MW	23/Oct/2015	17.31		Continued.	ESP filter problem
MSPGCL	RPL(AMT) U-2	270MW	23/Oct/2015	10.58	25/Oct/2015	09.43	Coal Shortage
MSPGCL	Koyna Unit 1	75MW	24/Oct/2015	12.35		Continued.	Maintenance work
MSPGCL	Chandrapur Unit-8	500MW	24/Oct/2015	12.34		Continued.	clenkar formation in boiler
MSPGCL	Khaparkheda Unit 1	210MW	24/Oct/2015	11.24	24/Oct/2015	13.05	Flame Failure
MSPGCL	Chandrapur Unit-7	500MW	24/Oct/2015	11.03	24/Oct/2015	17.29	Generator vibration high
MSPGCL	Bhusawal Unit 3	210MW	25/Oct/2015	07.29		Continued.	Drum level low
MSPGCL	Bhusawal Unit 3	210MW	25/Oct/2015	05.37	25/Oct/2015	07.24	Low Forward Power Protection.
MSPGCL	RPL(AMT) U-4	270MW	25/Oct/2015	15.23		Continued.	Water Tube Leakage.

LINE OUTAGES FOR THE WEEK FROM 12/10/2015 TO 18/10/2015

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
400 KV	Akola II - Taptitanda ckt-II	06/Oct/2015	09.44		Continued.	For Controling Line Loading.
400 KV	Chandrapur II - Dhariwal -I	08/Oct/2015	10.52	19/Oct/2015	13.50	Tree Cutting Work.
400 KV	Babhaleshwar-Taptitanda ckt-I	16/Oct/2015	08.09	25/Oct/2015	19.09	Controlling BBLR ICT Loading
400 KV	karad -kolhapur-II	18/Oct/2015	16.42	19/Oct/2015	07.21	Over Voltage
400 KV	Karad - Jaigad - II	18/Oct/2015	17.00	19/Oct/2015	08.28	Over Voltage
400 KV	Khadka-Aurangabad (Waluj)	18/Oct/2015	17.40	19/Oct/2015	07.07	Over Voltage
400 KV	Kolhapur Mapusa I	18/Oct/2015	21.38	19/Oct/2015	06.52	Over Voltage
400 KV	Akola II - Akola I Ckt-I	19/Oct/2015	10.54	19/Oct/2015	14.27	Quarterly Maintenance Work
400 KV	Dabhol Nagothane II	19/Oct/2015	13.07	19/Oct/2015	17.55	Distance Protection
400 KV	Bhusawal-Aurangabad	19/Oct/2015	17.40	20/Oct/2015	06.45	Over Voltage
400 KV	Karad-Jaigad - I	19/Oct/2015	18.03	20/Oct/2015	07.23	Over Voltage
400 KV	Chandrapur - Chandrapur II	20/Oct/2015	07.30	20/Oct/2015	19.00	Tan Delta Measurment of CTs
400 KV	Dabhol Nagothane II	20/Oct/2015	09.15	21/Oct/2015	07.13	To attend Hot Spot
400 KV	N.Koyna-Karad -Ckt I	20/Oct/2015	09.31	21/Oct/2015	08.18	Line Maintenance work
400 KV	karad -kolhapur-II	20/Oct/2015	16.40	21/Oct/2015	06.54	Over Voltage
400 KV	Bhusawal-Aurangabad	20/Oct/2015	18.03	21/Oct/2015	07.07	Over Voltage
400 KV	Dhule Sar'Sarovar I	20/Oct/2015	21.46	21/Oct/2015	06.57	Over Voltage
400 KV	Padghe - Talegaon (PG)	21/Oct/2015	07.59	21/Oct/2015	14.31	A/R Baypass for Online OPGW Work.
400 KV	Chandrapur-Parali 1	21/Oct/2015	09.00	21/Oct/2015	12.53	Line Signature Test.
400 KV	Akola - Bhusawal	21/Oct/2015	11.05	21/Oct/2015	14.27	A/R Baypass for Online PID Testing Work.
400 KV	Dabhol Nagothane II	21/Oct/2015	12.58	23/Oct/2015	16.12	B Ph Fault Tripped on Dist.Prot.
400 KV	Chandrapur Bhadravati II	21/Oct/2015	13.51	21/Oct/2015	14.54	Bus 2 to 1.
400 KV	Chandrapur-Parali 2	21/Oct/2015	13.58	21/Oct/2015	17.07	Line Signature Test.
400 KV	karad -kolhapur-II	21/Oct/2015	16.19	22/Oct/2015	06.55	Over Voltage
400 KV	Karad - Jaigad - II	21/Oct/2015	16.34	23/Oct/2015	08.50	Over Voltage
400 KV	Kolhapur Mapusa I	21/Oct/2015	17.28	22/Oct/2015	07.15	Over Voltage
400 KV	Bhusawal-Aurangabad	21/Oct/2015	18.58	23/Oct/2015	06.35	Over Voltage
400 KV	Dhule Sar'Sarovar I	21/Oct/2015	20.16	22/Oct/2015	06.53	Over Voltage
400 KV	Padghe - Talegaon (PG)	22/Oct/2015	08.25	22/Oct/2015	19.15	A/R Baypass for OPGW Work.
400 KV	karad -kolhapur-I	22/Oct/2015	14.09	23/Oct/2015	08.49	Over Voltage
400 KV	Kolhapur Mapusa II	22/Oct/2015	16.09	23/Oct/2015	07.20	Over Voltage
400 KV	Kolhapur Solapur (PG) II	22/Oct/2015	16.39	23/Oct/2015	07.06	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	22/Oct/2015	17.14	23/Oct/2015	07.25	Over Voltage
400 KV	Dhule Sar'Sarovar I	22/Oct/2015	17.22	23/Oct/2015	06.58	Over Voltage
400 KV	Chandrapur Bhadravati I	22/Oct/2015	20.51	22/Oct/2015	21.50	For Shifting from Bus-I to Bus-2
400 KV	Chandrapur II - Chandrapur I	22/Oct/2015	22.33	23/Oct/2015	06.22	Over Voltage
400 KV	Chandrapur - Khaperkheda	23/Oct/2015	09.50	23/Oct/2015	13.18	Line Signature Test.
400 KV	Chandrapur II - Chandrapur I	23/Oct/2015	13.40	23/Oct/2015	18.38	CVT Testing.
400 KV	karad -kolhapur-II	23/Oct/2015	16.32	24/Oct/2015	06.32	Over Voltage
400 KV	Karad - Jaigad - II	23/Oct/2015	16.36	24/Oct/2015	06.39	Over Voltage
400 KV	Bhusawal-Aurangabad	23/Oct/2015	18.05	24/Oct/2015	06.27	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	23/Oct/2015	19.43	24/Oct/2015	12.32	Over Voltage
400 KV	Dhule Sar'Sarovar I	23/Oct/2015	21.23	24/Oct/2015	07.20	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	24/Oct/2015	05.50	24/Oct/2015	12.32	Insulator Replacement Work
400 KV	Chandrapur-II - Warora - I	24/Oct/2015	16.30	24/Oct/2015	19.02	Attending Hot Spot
400 KV	karad -kolhapur-II	24/Oct/2015	16.34	25/Oct/2015	06.50	Over Voltage
400 KV	Khadka-Aurangabad (Waluj)	24/Oct/2015	18.06	25/Oct/2015	06.55	Over Voltage
400 KV	Karad - Jaigad - II	24/Oct/2015	20.47	25/Oct/2015	09.00	Over Voltage

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
400 KV	Kolhapur Mapusa I	24/Oct/2015	21.27	25/Oct/2015	07.15	Over Voltage
400 KV	Dhule Sar'Sarovar I	24/Oct/2015	21.31	25/Oct/2015	07.00	Over Voltage
400 KV	karad -kolhapur-I	25/Oct/2015	16.14	26/Oct/2015	06.52	Over Voltage
400 KV	Kolhapur Mapusa I	25/Oct/2015	16.42	26/Oct/2015	06.47	Over Voltage
400 KV	Karad - Jaigad - II	25/Oct/2015	16.44		Continued.	Over Voltage
400 KV	Bhusawal-Aurangabad	25/Oct/2015	17.42		Continued.	Over Voltage
400 KV	Dhule Sar'Sarovar I	25/Oct/2015	18.12	26/Oct/2015	06.38	Over Voltage
400 KV	Babhaleshwar-Taptitanda ckt-II	25/Oct/2015	19.26		Continued.	Controlling Line Loading.
400 KV	Lonikand I - Koyna stage-IV	25/Oct/2015	22.03		Continued.	Over Voltage
220 KV	Chandrapur GCR - Warora - I	05/Apr/2015	09.13		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and de-energising the line bet.86 to 107.
220 KV	Chandrapur GCR - Wani	05/Apr/2015	09.15		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and de-energising the line bet.86 to 107.
220 KV	Nagothane - MSL	13/Oct/2015	16.44		Continued.	Distance Protection
220 KV	Pedhambe - Oni	19/Oct/2015	08.45	19/Oct/2015	10.50	To attend Hot Spot
220 KV	Tillari Amona	19/Oct/2015	09.54	19/Oct/2015	18.38	Insulator Cleaning
220 KV	Shivajinagar - Satana	19/Oct/2015	10.50	19/Oct/2015	12.55	Line Maintenance work
220 KV	Mahad - Posco	19/Oct/2015	13.15	19/Oct/2015	14.51	Tripped from Pasco end
220 KV	Nasik Navsari I	19/Oct/2015	14.55	19/Oct/2015	18.16	Distance Protection
220 KV	Bableshwar Ahamadnagar-Ii	19/Oct/2015	17.38	19/Oct/2015	21.38	Attending Hot Spot
220 KV	Bus section @ Kalwa	20/Oct/2015	05.41	20/Oct/2015	08.25	To attend Hot Spot
220 KV	Kharghar - Kalwa	20/Oct/2015	09.08	20/Oct/2015	18.48	Relay replacement work
220 KV	Peth- Mudshingi -I	20/Oct/2015	10.08	20/Oct/2015	12.22	Line Maintenance work
220 KV	Tillari Amona	20/Oct/2015	10.28	20/Oct/2015	18.01	Insulator cleaning work
220 KV	Miraj - Ichalkaranji II	20/Oct/2015	10.50	20/Oct/2015	21.58	Line Maintenance work
220 KV	Paranda-Barshi	20/Oct/2015	12.07	20/Oct/2015	15.07	Quarterly Maintainance Work
220 KV	Uran - Jnpt	20/Oct/2015	12.08	20/Oct/2015	17.19	Testing Work
220 KV	Eklahare (Gcr) - Ghatghar	21/Oct/2015	02.21	21/Oct/2015	02.40	Distance Protection
220 KV	Tillari Amona	21/Oct/2015	09.10	21/Oct/2015	17.06	For Cleaning of Polluted Insulator Strings.
220 KV	Kharghar - Tss Panvel	21/Oct/2015	10.20	21/Oct/2015	18.18	Taken on TBC,Testing Work.
220 KV	Gcr Chandrapur - Grace Ltd	21/Oct/2015	10.29	21/Oct/2015	13.34	Conversion of SSN to DSN & STN DTN.
220 KV	Butibori-Sunvijay	21/Oct/2015	12.00	21/Oct/2015	17.34	Conversion Jumper of Metering PT.
220 KV	Khadka-Chalisgaon-2	21/Oct/2015	12.42	21/Oct/2015	18.11	Distance Protection Opertated Zone-I R Ph to Earth.
220 KV	Lamboti-Vita	21/Oct/2015	16.34	22/Oct/2015	19.47	For LILO Arrangment for Khanapur S/S.
220 KV	Ongc Uran - Jnpt	21/Oct/2015	22.18	22/Oct/2015	20.30	R Phase P T Burst @ JNPT.
220 KV	Uran - Ongc Uran	21/Oct/2015	22.18	21/Oct/2015	23.00	R Phase P T Burst @ JNPT.
220 KV	Uran - Jnpt	21/Oct/2015	22.18	21/Oct/2015	23.00	R Phase P T Burst @ JNPT.
220 KV	Tillari Amona	22/Oct/2015	08.17	22/Oct/2015	17.27	Polluted Insulator Cleaning Work.
220 KV	Pophali - Kdph	22/Oct/2015	10.25	22/Oct/2015	19.35	Y Phase Conductor Decapping.
220 KV	Pedhambe - Oni	22/Oct/2015	12.20	22/Oct/2015	12.44	Distance Protection
220 KV	Vita - Miraj	23/Oct/2015	00.23	23/Oct/2015	16.18	C T & W T Burst @ Miraj of Vita Bay, Miraj Stn 00.23 to 00.35 Bus Bar Operated @ Miraj.
220 KV	Boisar(M) - Ghodbunder	23/Oct/2015	05.58	23/Oct/2015	06.55	R Ph.Diff.Trip,Trip @ Ghodbundar End Only.
220 KV	Nashik-Airoli Knowledge Park	23/Oct/2015	09.55	23/Oct/2015	14.26	Attending Hot Spot
220 KV	Wada - Kolshet	23/Oct/2015	10.07	23/Oct/2015	22.18	C T Tan Delta & R.M. Work.
220 KV	Mumewadi -Halkarni II	23/Oct/2015	10.09	23/Oct/2015	15.51	Insulator Cleaning Work.
220 KV	Baramati - Kurkumbh	23/Oct/2015	10.17	23/Oct/2015	15.52	C T Tan Delta Testing Work.

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
220 KV	Nasik - Raymond	23/Oct/2015	12.38	23/Oct/2015	13.52	Breaker Air Compressor Work.
220 KV	Padghe - Vasai	23/Oct/2015	15.36	23/Oct/2015	19.03	Line Signature Test.
220 KV	Bableshwar- Alephata	23/Oct/2015	23.13	24/Oct/2015	17.13	control ict o/l at bblr
220 KV	Bableshwar- Ranjangaon	24/Oct/2015	05.35	24/Oct/2015	17.08	control ict o/l at bblr
220 KV	Parvati - Hybrid Pass	24/Oct/2015	07.22	24/Oct/2015	16.56	control ict o/l at bblr
220 KV	Mahape - TIFIL	24/Oct/2015	07.56	24/Oct/2015	12.24	Attending Hot Spot
220 KV	Mumewadi -Halkarni I	24/Oct/2015	08.49	24/Oct/2015	15.35	Insulator clening Work
220 KV	TBC @ Magarpatta	24/Oct/2015	09.10	24/Oct/2015	11.30	Annual Maintenance Work
220 KV	Jambhul - Pal	24/Oct/2015	09.13	24/Oct/2015	11.12	Attending Hot Spot
220 KV	Nagar-Bose I	24/Oct/2015	10.40	24/Oct/2015	13.44	Quarterly Maintainance Work
220 KV	Borivali - Ghodbunder	24/Oct/2015	17.00	24/Oct/2015	18.55	Attending Hot Spot
220 KV	Kalwa-Salsette-IV	25/Oct/2015	05.54	26/Oct/2015	03.37	cvt replacement at salsete end
220 KV	Kalwa-Salsette-VI	25/Oct/2015	08.12	25/Oct/2015	16.13	CVT Replacement Work @ Salsette End.
220 KV	Versova Gorai Line	25/Oct/2015	08.49	25/Oct/2015	19.00	CT CVT Junction Work.
220 KV	Taloja II - OCIL-I	26/Oct/2015	02.47		Continued.	Distance Protection
220 KV	Taloja Ii - OCIL-II	26/Oct/2015	02.47		Continued.	B Phase L A Burst.
220 KV	Nerul - Sonkhar	26/Oct/2015	04.44		Continued.	Attending Hot Spot
132 KV	Arvi - Talegaon	19/Oct/2015	23.30	20/Oct/2015	00.05	Distance Protection
132 KV	Morshi-Warud	20/Oct/2015	03.25	20/Oct/2015	03.46	Distance Protection
132 KV	Akola-Midc Akola	20/Oct/2015	04.16	20/Oct/2015	04.51	Distance Protection
132 KV	Ambazari-Mankapur 1	20/Oct/2015	13.17	20/Oct/2015	14.29	Distance Protection
132 KV	Kurunda - Hingoli	25/Oct/2015	05.59	25/Oct/2015	06.24	Distance Protection R Phase-E.
100 KV	Padghe - Shahapur 2	20/Oct/2015	15.42	20/Oct/2015	15.58	100KV Bus Bar Prot.Operated at Padgha
100 KV	Padghe - Shahapur 1	20/Oct/2015	15.42	20/Oct/2015	15.52	100KV Bus Bar Prot.Operated at Padgha
100 KV	Padghe - Murbad 2	20/Oct/2015	15.42	20/Oct/2015	15.54	100KV Bus Bar Prot.Operated at Padgha
100 KV	Padghe - Murbad 1	20/Oct/2015	15.42	20/Oct/2015	16.06	100KV Bus Bar Prot.Operated at Padgha
100 KV	Padghe - Mohane	20/Oct/2015	15.42	20/Oct/2015	15.51	100KV Bus Bar Prot.Operated at Padgha
100 KV	Padghe - Ambernath	20/Oct/2015	15.42	20/Oct/2015	15.50	100KV Bus Bar Prot.Operated at Padgha
100 KV	Kalwa - Vashi 1	20/Oct/2015	17.28	20/Oct/2015	18.12	Distance Protection
110 KV	Tata Borivli MSETCL Borivli 1	24/Oct/2015	09.32	24/Oct/2015	20.25	borivali ict outage
110 KV	Tata Borivli MSETCL Borivli 2	24/Oct/2015	09.33	24/Oct/2015	20.27	borivali ict outage